Installation	/FFID								RA	B BR	AC Year	NPL/Proposed NPL	
			Phase	Completed Underway Future Sites (Actions)		Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)	Additional Progress Information	
Iowa													
Arm	y - IOWA AR	MY A	MMUNITION	N PLANT /	IA72138204	4500			RA	B		NPL	Progress in FY97 Refer to page A-96
Sites with Res	sponse Complete	7	Investigation	16	24	0	REG	\$15,700	\$145	\$0	\$0	FY00 \$1,29	1
Sites in Progress -Relative Risk Category	High	13	Interim Actions	5(5)	2(2)		REG	\$1,757	\$1,287	\$1,819	\$0	FY01 \$2,13	Progress Planned for FY98-FY99
	Medium	16	Design	10	1	18	REG	\$4,509	\$1,569	\$671	\$0	Ψ2,13	
	Low	4	RA-C	2	3	24	TECH	\$13,147	\$345	\$67	\$555	FY02 \$4,84	
	Not Evaluated	0	RA-O (LTO)	0	0	20		\$0	\$0	\$0	\$0	FY03 \$7,607	7
	Not Required	0	LTM	0	1	23		\$714	\$549	\$484	\$592	1.7,1.	
Total Number of	f Sites	40					Total	\$35,827	\$3,895	\$3,041	\$1,147	FY98-2005** \$101,47	3
Air F	Force - DES M	OINE	S INTERNAT	TIONAL AI	RPORT / IA	A757282589	500						Progress in FY97
Sites with Response Complete		3	Investigation	3	3	0	FUND	\$629	\$270	\$0	\$0	FY00 \$8	Funding shortfalls have delayed progress at three sites.
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01 \$	Progress Planned for FY98-FY99 A remedial investigation and engineering evaluation cost analysis is scheduled for three sites.
	Medium	2	Design	0	0	3		\$116	\$0	\$0	\$32	F 101	
	Low	0	RA-C	0	0	3		\$0	\$0	\$0	\$0	FY02 \$	
	Not Evaluated	1	RA-O (LTO)	0	0	3		\$0	\$0	\$0	\$0	FY03 \$529	
	Not Required	0	LTM	0	0	3		\$0	\$0	\$0	\$0	Ψ32	
Total Number of	f Sites	6					Total	\$745	\$270	\$0	\$32	FY98-2003** \$1,76	7
• FUD	S - FORT DES	S MO	INES / IA7979	9F022800									Progress in FY97
Sites with Res	sponse Complete	0	Investigation	0	2	1		\$158	\$50	\$100	\$0	FY00 \$6	Initiated site investigation.
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0		Progress Planned for FY98-FY99 Complete site investigation. Assess need for additional study and initiate remedial investigation if warranted.
	Medium	0	Design	0	0	1		\$0	\$0	\$0	\$0	FY01 \$55	
	Low	0	RA-C	0	0	2		\$0	\$0	\$0	\$0	FY02 \$1,55	
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0	FY03 \$1,307	
	Not Required	2	LTM	0	0	0		\$0	\$0	\$0	\$0	FY03 \$1,30	′