

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information				
	Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)							
		Sites (Actions)															
Illinois																	
Army - FORT SHERIDAN / IL521402083800											RAB		BRAC 1988		Progress in FY97 Refer to page A-76 Progress Planned for FY98-FY99		
Sites with Response Complete		16	Investigation	17	68	0		\$6,860	\$0	\$0	\$0	FY00	\$648				
Sites in Progress -Relative Risk Category	High	9	Interim Actions	1(1)	2(2)			\$1,295	\$0	\$0	\$0	FY01	\$288				
	Medium	26	Design	6	0	16		\$1,007	\$0	\$18	\$0	FY02	\$513				
	Low	11	RA-C	5	1	18		\$24,058	\$0	\$559	\$0	FY03	\$251				
	Not Evaluated	23	RA-O (LTO)	0	0	1		\$0	\$0	\$57	\$165						
	Not Required	0	LTM	0	0	14		\$0	\$0	\$591	\$581						
Total Number of Sites		85	Total				\$33,220	\$0	\$1,225	\$746	FY98-2008**	\$8,098					
Army - JOLIET ARMY AMMUNITION PLANT / IL521382046000											RAB		NPL		Progress in FY97 Refer to page A-100 Progress Planned for FY98-FY99		
Sites with Response Complete		25	Investigation	27	26	0	REG	\$14,225	\$295	\$30	\$0	FY00	\$12,024				
Sites in Progress -Relative Risk Category	High	24	Interim Actions	8(9)	1(1)		CONT	\$2,146	\$38	\$0	\$0	FY01	\$13,543				
	Medium	3	Design	1	0	27		\$519	\$4	\$3,045	\$8,286	FY02	\$16,921				
	Low	1	RA-C	0	1	27		\$5,083	\$0	\$0	\$6,414	FY03	\$21,268				
	Not Evaluated	0	RA-O (LTO)	0	1	19		\$0	\$0	\$0	\$0						
	Not Required	0	LTM	0	0	12		\$0	\$0	\$50	\$10						
Total Number of Sites		53	Total				\$21,973	\$337	\$3,125	\$14,710	FY98-2033**	\$177,058					
Army - ROCK ISLAND ARSENAL / IL521382183300															Progress in FY97 TMP and CRP was completed. The draft Groundwater Classification Investigation was completed. Site Specific Sampling and Analysis Plan for Phase II of the Old Landfill RI and Baseline Risk Assessment was completed. Progress Planned for FY98-FY99 Completion of the Final Groundwater Classification, Phase II RI for the Old Landfill, Baseline Risk Assessment, FS, and begin design if funding permits. Complete an expanded SI of the Old Quarry.		
Sites with Response Complete		26	Investigation	26	3	0		\$3,227	\$1,493	\$77	\$542	FY00	\$2,930				
Sites in Progress -Relative Risk Category	High	1	Interim Actions	2(2)	0(0)			\$60	\$0	\$0	\$0	FY01	\$2,224				
	Medium	0	Design	0	0	1		\$0	\$0	\$0	\$595	FY02	\$2,101				
	Low	2	RA-C	1	0	2		\$4	\$0	\$0	\$0	FY03	\$184				
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0						
	Not Required	0	LTM	0	0	1		\$0	\$0	\$0	\$0						
Total Number of Sites		29	Total				\$3,291	\$1,493	\$77	\$1,137	FY98-2030**	\$13,299					
Army - SAVANNA DEPOT ACTIVITY / IL521382080300											RAB		BRAC 1995		NPL		Progress in FY97 Refer to page A-175 Progress Planned for FY98-FY99
Sites with Response Complete		22	Investigation	39	71	0	FUND	\$8,796	\$0	\$0	\$0	FY00	\$76,447				
Sites in Progress -Relative Risk Category	High	14	Interim Actions	6(6)	3(3)			\$100	\$0	\$0	\$0	FY01	\$41,463				
	Medium	1	Design	2	10	26	FUND	\$3,215	\$1,385	\$3,068	\$2,782	FY02	\$30,375				
	Low	3	RA-C	3	6	32	CONT	\$28,410	\$1,500	\$7,085	\$14,642	FY03	\$46,564				
	Not Evaluated	70	RA-O (LTO)	0	0	10		\$0	\$0	\$0	\$0						
	Not Required	0	LTM	0	2	12		\$0	\$0	\$265	\$414						
Total Number of Sites		110	Total				\$40,521	\$2,885	\$10,418	\$17,838	FY98-2032**	\$397,909					

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
	Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)					
		Sites (Actions)													
Illinois															
◆ Navy - GLENVIEW NAVAL AIR STATION / IL517002293000												RAB BRAC 1993		Progress in FY97	
Sites with Response Complete		21	Investigation	24	9	0		\$6,178	\$1,765	\$0	\$0	FY00	\$122	Refer to page A-83	
Sites in Progress -Relative Risk Category	High	3	Interim Actions	4(4)	9(10)			\$4,151	\$4,101	\$8,048	\$0	FY01	\$125		
	Medium	7	Design	1	0	0		\$338	\$0	\$0	\$0	FY02	\$127		
	Low	2	RA-C	2	0	2		\$8,650	\$1,812	\$4,916	\$0	FY03	\$130		
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0				
	Not Required	0	LTM	0	0	4		\$0	\$0	\$0	\$92				
Total Number of Sites		33	Total					\$19,317	\$7,678	\$12,964	\$92	FY98-2000**	\$13,795		
◆ Navy - GREAT LAKES NTC / IL517002259600												RAB BRAC 1993		Progress in FY97	
Sites with Response Complete		8	Investigation	12	8	0		\$1,604	\$0	\$0	\$0	FY00	\$1,194	Progress Planned for FY98-FY99	
Sites in Progress -Relative Risk Category	High	2	Interim Actions	4(5)	4(4)			\$0	\$0	\$636	\$0	FY01	\$6		
	Medium	5	Design	1	0	9		\$80	\$0	\$0	\$0	FY02	\$6		
	Low	1	RA-C	1	0	9		\$1,898	\$0	\$0	\$0	FY03	\$1,217		
	Not Evaluated	4	RA-O (LTO)	0	0	5		\$0	\$0	\$0	\$0				
	Not Required	0	LTM	0	0	7		\$0	\$0	\$0	\$0				
Total Number of Sites		20	Total					\$3,582	\$0	\$636	\$0	FY98-2015**	\$14,702		
◆ Navy - LIBERTYVILLE TRAINING SITE / IL517009999900												RAB BRAC 1993		Progress in FY97	
Sites with Response Complete		2	Investigation	2	6	0		\$1,274	\$1,274	\$1,682	\$0	FY00	\$231	SITE HAS HAD BACKGROUND STUDY(1995-1996). NO ADDITIONAL FY 96 WORK. NEXT PHASE OF INVESTIGATION WAS DENIED IN 1996 DUE TO LACK OF FUNDING. RAB AND BCT ARE CONCERNED ABOUT LACK OF FUNDING AND PROGRESS AT THE CTTE	
Sites in Progress -Relative Risk Category	High	2	Interim Actions	7(7)	0(0)			\$0	\$0	\$2,665	\$0	FY01	\$238		
	Medium	3	Design	0	0	0		\$0	\$0	\$0	\$0	FY02	\$238		
	Low	0	RA-C	0	0	0		\$0	\$0	\$0	\$0	FY03	\$245		
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0				
	Not Required	0	LTM	0	0	7		\$0	\$0	\$0	\$64				
Total Number of Sites		8	Total					\$1,274	\$1,274	\$4,347	\$64	FY98-1998**	\$5,882		
◆ Air Force - CAPITAL MUNICIPAL AIRPORT (SPRINGFIELD) / IL557282588200												RAB BRAC 1993		Progress in FY97	
Sites with Response Complete		1	Investigation	3	1	1		\$1,410	\$6	\$113	\$0	FY00	\$679	A site investigation was completed at site 1 and resulted in a no further response action planned. A SI was completed and an engineering evaluation cost analysis is underway at site 2. A RI/FS/RD was awarded for sites 3 and 4.	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$394		
	Medium	1	Design	0	2	2		\$71	\$0	\$0	\$0	FY02	\$465		
	Low	1	RA-C	0	0	4		\$0	\$0	\$0	\$0	FY03	\$3,280		
	Not Evaluated	1	RA-O (LTO)	0	0	4		\$0	\$0	\$0	\$0				
	Not Required	0	LTM	0	0	4		\$0	\$0	\$0	\$0				
Total Number of Sites		5	Total					\$1,481	\$6	\$113	\$0	FY98-2004**	\$6,525		

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
	Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)					
		Sites (Actions)													
Illinois															
◆ Air Force - CHANUTE AIR FORCE BASE / IL557002475700												RAB BRAC 1988		Progress in FY97 Refer to page A-29	
Sites with Response Complete		20	Investigation	22	12	0		\$21,839	\$204	\$0	\$0	FY00	\$200	Progress Planned for FY98-FY99	
Sites in Progress -Relative Risk Category	High	7	Interim Actions	20(21)	0(0)			\$300	\$0	\$0	\$0	FY01	\$200		
	Medium	3	Design	19	1	14		\$900	\$0	\$0	\$0	FY02	\$200		
	Low	1	RA-C	19	0	15		\$17,192	\$1,472	\$33,436	\$3,002	FY03	\$200		
	Not Evaluated	2	RA-O (LTO)	0	1	1		\$0	\$0	\$1,810	\$0				
	Not Required	1	LTM	0	0	7		\$0	\$0	\$0	\$0				
Total Number of Sites		34	Total				\$40,231	\$1,676	\$35,246	\$3,002	FY98-2001**	\$41,808			
◆ Air Force - GREATER PEORIA AIRPORT / IL557282590700												Progress in FY97 The site investigation report was finalized on sites 2, 3, and 4.			
Sites with Response Complete		2	Investigation	2	2	0	FUND	\$1,134	\$54	\$0	\$0	FY00	\$0	Progress Planned for FY98-FY99 Funding shortfalls will delay the remedial investigation on sites 2 and 4.	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0		
	Medium	2	Design	0	0	2		\$0	\$0	\$0	\$0	FY02	\$0		
	Low	0	RA-C	0	0	2		\$330	\$0	\$0	\$0	FY03	\$1,091		
	Not Evaluated	0	RA-O (LTO)	0	0	2		\$0	\$0	\$0	\$0				
	Not Required	0	LTM	0	0	2		\$0	\$0	\$0	\$0				
Total Number of Sites		4	Total				\$1,464	\$54	\$0	\$0	FY98-2006**	\$3,629			
◆ Air Force - SCOTT AIR FORCE BASE / IL557182417700												Progress in FY97 In FY96 issued \$94K to initiate an IRA at 1 site. Completed a prior year PA/SI which resulted in 4 new sites being added to the IRP for a total of 14 sites.			
Sites with Response Complete		2	Investigation	6	8	0		\$2,711	\$0	\$0	\$2,776	FY00	\$6,708	Progress Planned for FY98-FY99 Planned for FY97/98 are the following actions: Initiate IRAs at 2 sites and a RA at 1 site. Continue LTO/LTM at one of the IRA sites.	
Sites in Progress -Relative Risk Category	High	7	Interim Actions	2(2)	0(0)			\$1,280	\$249	\$156	\$0	FY01	\$3,980		
	Medium	3	Design	1	1	7		\$118	\$0	\$2,298	\$1,945	FY02	\$1,572		
	Low	2	RA-C	1	1	5		\$1,611	\$748	\$0	\$0	FY03	\$4,226		
	Not Evaluated	0	RA-O (LTO)	1	0	8		\$0	\$0	\$100	\$98				
	Not Required	0	LTM	1	0	4		\$0	\$0	\$0	\$0				
Total Number of Sites		14	Total				\$5,720	\$997	\$2,554	\$4,819	FY98-2016**	\$54,971			
◆ FUDS - AFPLT 39 / IL59799F219300												Progress in FY97 Performed removal of free product from leaking pipes, including fluids and soils analysis., Prepared scope of work for leaking UST's			
Sites with Response Complete		1	Investigation	3	1	1		\$26	\$0	\$0	\$0	FY00	\$10	Progress Planned for FY98-FY99 Award contract for removal of piping at various locations. Conduct leaking UST site characterization. Investigation of PCB containing capacitors.	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0		
	Medium	0	Design	0	2	0		\$412	\$67	\$215	\$0	FY02	\$0		
	Low	1	RA-C	0	3	0		\$690	\$0	\$12	\$10	FY03	\$0		
	Not Evaluated	2	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0				
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0				
Total Number of Sites		5	Total				\$1,128	\$67	\$227	\$10	FY98-2006**	\$8,801			

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information	
Phase		Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
		Sites (Actions)												
Illinois														
◆ FUDS - CP ELLIS MILITARY RES / IL59799F217300												Progress in FY97		
Sites with Response Complete		0	Investigation	2	1	0		\$435	\$401	\$40	\$570	FY00	\$0	Preliminary ASR completed for OEW. Progress Planned for FY98-FY99 Prepare scope of work for HTRW investigation at landfill and sewage treatment areas. Investigate UST area.
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0	
	Medium	1	Design	0	0	2		\$0	\$0	\$0	\$0	FY02	\$0	
	Low	0	RA-C	0	0	3		\$0	\$0	\$0	\$0	FY03	\$80	
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0			
	Not Required	1	LTM	0	0	2		\$0	\$0	\$0	\$0			
Total Number of Sites		3	Total				\$435	\$401	\$40	\$570	FY98-2008**	\$3,268		
◆ FUDS - GEORGE FLD ARMY AIRSTA / IL59799F223300												Progress in FY97		
Sites with Response Complete		2	Investigation	3	1	1		\$650	\$85	\$390	\$0	FY00	\$0	Awarded contract for the removal of two unsafe structures. Progress Planned for FY98-FY99 Re-sample six monitoring wells for POL contamination at Leaking UST site. Ground water remediation is expected to be needed. Install property boundary groundwater wells to determine if migration is occurring.
Sites in Progress -Relative Risk Category	High	2	Interim Actions	1(1)	0(0)			\$0	\$0	\$0	\$0	FY01	\$253	
	Medium	0	Design	1	1	1		\$230	\$10	\$40	\$0	FY02	\$0	
	Low	0	RA-C	1	1	1		\$833	\$0	\$0	\$0	FY03	\$2,582	
	Not Evaluated	1	RA-O (LTO)	0	0	2		\$0	\$0	\$0	\$0			
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		5	Total				\$1,713	\$95	\$430	\$0	FY98-2012**	\$6,629		
◆ FUDS - GREEN RIVER ORD PLT / IL59799F221400												Progress in FY97		
Sites with Response Complete		0	Investigation	3	0	0		\$265	\$0	\$0	\$0	FY00	\$0	Awarded Rd for CON/HTRW. Progress Planned for FY98-FY99 Complete RD Phase of CON/HTRW.
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0	
	Medium	1	Design	0	1	2		\$376	\$171	\$30	\$0	FY02	\$58	
	Low	0	RA-C	0	1	2		\$751	\$0	\$0	\$0	FY03	\$0	
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0			
	Not Required	2	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		3	Total				\$1,392	\$171	\$30	\$0	FY98-2034**	\$27,554		
◆ FUDS - IL ORD PLT(CRAB ORCH) / IL59799F217200												Progress in FY97		
Sites with Response Complete		1	Investigation	4	0	0		\$4,463	\$124	\$161	\$20	FY00	\$0	RD will be completed this by May 98 on EMMA OU and RA will be awarded by end of the 3rd Quarter in FY98. Progress Planned for FY98-FY99 Complete RD and RA for EMMA OU.
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$10	
	Medium	0	Design	1	2	1		\$133	\$18	\$530	\$32	FY02	\$0	
	Low	0	RA-C	1	3	0		\$1,046	\$10	\$5,570	\$256	FY03	\$0	
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0			
	Not Required	2	LTM	0	0	1		\$0	\$0	\$0	\$0			
Total Number of Sites		4	Total				\$5,642	\$152	\$6,261	\$308	FY98-1999**	\$6,579		

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information	
			Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)		
				Sites (Actions)										
Illinois														
◆ FUDS - NAVAL ORD PLT / IL59799F222100													Progress in FY97 Started SI on HTRW. Progress Planned for FY98-FY99 Finish SI on HTRW in FY98.	
Sites with Response Complete		2	Investigation	2	1	0		\$828	\$193	\$45	\$0	FY00		\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01		\$0
	Medium	0	Design	1	0	1		\$81	\$0	\$0	\$0	FY02		\$0
	Low	0	RA-C	1	0	1		\$100	\$0	\$0	\$0	FY03		\$0
	Not Evaluated	1	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0			
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		3	Total				\$1,009	\$193	\$45	\$0	FY98-2017**	\$164,483		
◆ FUDS - NIKE SITE SL-10 / IL59799F220800													Progress in FY97 Started RI/FS this FY. Progress Planned for FY98-FY99 Finish RI/FS in FY98 for HTRW and do RD in FY98 and FY99.	
Sites with Response Complete		2	Investigation	4	0	0		\$1,576	\$404	\$70	\$0	FY00		\$0
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	0(0)			\$0	\$0	\$0	\$0	FY01		\$8
	Medium	0	Design	3	1	0		\$229	\$14	\$258	\$0	FY02		\$0
	Low	0	RA-C	2	1	1		\$354	\$59	\$6	\$0	FY03		\$0
	Not Evaluated	1	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0			
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		4	Total				\$2,159	\$477	\$334	\$0	FY98-2009**	\$1,260		
◆ FUDS - NIKE SITE SL-90 / IL59799F222300													Progress in FY97 Progress Planned for FY98-FY99	
Sites with Response Complete		1	Investigation	2	1	0		\$116	\$0	\$0	\$0	FY00		\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0(0)			\$0	\$0	\$0	\$0	FY01		\$0
	Medium	1	Design	2	0	1		\$109	\$0	\$0	\$0	FY02		\$0
	Low	0	RA-C	1	1	1		\$472	\$0	\$0	\$0	FY03		\$0
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0			
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		3	Total				\$697	\$0	\$0	\$0	FY98-2010**	\$5,289		
◆ FUDS - SANGAMO ELECTRIC DUMP/CRAB ORCHARD NWR / IL59799F221600												Proposed NPL		Progress in FY97 Refer to page A-174 Progress Planned for FY98-FY99
Sites with Response Complete		0	Investigation	2	2	0		\$239	\$0	\$150	\$0	FY00	\$0	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0	
	Medium	0	Design	0	0	2		\$0	\$0	\$0	\$0	FY02	\$0	
	Low	0	RA-C	0	1	2		\$0	\$0	\$195	\$0	FY03	\$0	
	Not Evaluated	2	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0			
	Not Required	2	LTM	0	0	1		\$0	\$0	\$0	\$0			
Total Number of Sites		4	Total				\$239	\$0	\$345	\$0	FY98-2034**	\$50,872		

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Installation/FFID										RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
	Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)						
		Sites (Actions)														
Illinois																
◆ FUDS - TEST CELLS SITE / IL59799F219200														Progress in FY97 RD started on CON/HTRW. Progress Planned for FY98-FY99 Complete RD on HTRW in FY98 and award RA-C in FY99.		
Sites with Response Complete		0	Investigation	3	0	0		\$17	\$0	\$0	\$0	FY00	\$0			
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0			
	Medium	1	Design	0	2	1		\$424	\$232	\$30	\$0	FY02	\$0			
	Low	0	RA-C	0	2	1		\$473	\$2	\$38	\$0	FY03	\$0			
	Not Evaluated	1	RA-O (LTO)	0	0	2		\$0	\$0	\$0	\$0					
	Not Required	0	LTM	0	0	1		\$0	\$0	\$0	\$0					
Total Number of Sites		3	Total				\$914	\$234	\$68	\$0	FY98-2008**	\$18,700				