

Installation/FFID												Additional Progress Information		
Phase		Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
		Sites (Actions)												
Johnston Atoll														
◆ Air Force - JOHNSTON ATOLL / JQ957309850000												Progress in FY97 Progress Planned for FY98-FY99		
Sites in Progress -Relative Risk Category	Sites with Response Complete	8	Investigation	8	1	0		\$1,234	\$0	\$0	\$0		FY00	\$135
	High	1	Interim Actions	0(0)	0(0)			\$3,932	\$0	\$0	\$0		FY01	\$85
	Medium	0	Design	1	0	1		\$3,819	\$200	\$0	\$0		FY02	\$85
	Low	0	RA-C	0	0	0		\$6	\$0	\$0	\$0		FY03	\$85
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$1,121	\$0			
Not Required	0	LTM	0	2	0		\$767	\$295	\$474	\$391				
Total Number of Sites		9	Total				\$9,758	\$495	\$1,595	\$391	FY98-2001**		\$2,546	
◆ Defense Special Weapons Agency - JOHNSTON ISLAND / JQ997149000100												Progress in FY97 Progress Planned for FY98-FY99		
Sites in Progress -Relative Risk Category	Sites with Response Complete	0	Investigation	0	9	0		\$250	\$250	\$250	\$250		FY00	\$3,000
	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0		FY01	\$1,800
	Medium	0	Design	0	0	0		\$0	\$0	\$0	\$0		FY02	\$1,800
	Low	0	RA-C	0	0	0		\$5,370	\$0	\$0	\$0		FY03	\$0
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$3,700	\$3,700	\$2,800	\$1,000			
Not Required	8	LTM	0	0	0		\$0	\$0	\$0	\$0				
Total Number of Sites		9	Total				\$9,320	\$3,950	\$3,050	\$1,250	\$10,900			