Installation	/FFID								RA	B BR	AC Year	NPL/Proposed NPL	
				Completed	Underway	Future	Schedule	Cost Incurred	FY97 Funds	FY98 Execution	FY99 Planning	Estimated Costs	Additional Progress Information
			Phase	:	Sites (Actions)		Impact in FY97*	Thru FY97 (\$000)	Obligated (\$000)	Planned (\$000)	Estimate (\$000)	By Fiscal Year (\$000)	
Massach	usetts												
	y - FORT DEV	VENS	/ MA12140202	27000					RA	B BR	AC 1991	NPL	Progress in FY97
Sites with Res	sponse Complete	58	Investigation	80	2	0	<u> </u>	\$35,910	\$0	\$0	\$0	FY00 \$6,	Refer to page A-64
	High	11	Interim Actions	25(27)	5(5)			\$710	\$0	\$100	\$0		598
ites in	Medium	6	Design	15	2	8		\$1,120	\$0	\$788	\$199	FY01	
Progress	Low	2	RA-C	24	6	15		\$34,696	\$0	\$227	\$12,476	FY02 \$2,	Progress Planned for FY98-FY99
Relative Risk Category	Not Evaluated	4	RA-O (LTO)	2	0	6		\$0	\$0	\$0	\$0	FY03 \$	150
	Not Required	1	LTM	0	9	0		\$3,744	\$0	\$250	\$645	F 105	
otal Number of	f Sites	82					Total	\$76,180	\$0	\$1,365	\$13,320	FY98-2010** \$25,	079
Army	y - SUDBURY	TRA	INING ANNE	X / MA1214	402300900					BR	AC 1995	NPL	Progress in FY97
	sponse Complete	43	Investigation	63	10	0	TECH	\$8,248	\$0		\$0		Refer to page A-182
	High	0	Interim Actions	21(23)	0(0)	-		\$462	\$0		\$0	1100	
ites in	Medium	21	Design	11	0	0		\$601	\$50		\$0	FY01	668
Progress	Low	7	RA-C	8	0	8		\$2,136	\$786	\$223	\$0	FY02 \$	
Relative Risk Category	Not Evaluated	2	RA-O (LTO)	0	0	0		\$8	\$8	\$8	\$8		
Sategory	Not Required	0	LTM	0	1	0		\$1,032	\$92	\$92	\$89	FY03 \$1,	
Total Number of	-	73					Total	\$12,487	\$936	\$356	\$97	FY98-1998** \$3,	354
A	y - U.S. ARMY	ZEOI	DIED CVCTE	MC COM	TAND / MA	1212020621	100		RA	D		NPL	Progress in FY97
	sponse Complete		1	3	11 11	0	T	#12.12¢	T .		\$989		Refer to page A-194
Sites with Kes	<u> </u>	6	Investigation	3(3)	2(2)	U		\$13,136 \$50	\$846 \$0		\$989	FY00 \$5,	926
lites in	High		Interim Actions	0	0	8		\$0	\$0		\$410	FY01 \$4,	364
Progress	Medium	2	Design RA-C	3	0	11		\$325	\$148		\$3,027	FY02 \$4,	Progress Planned for FY98-FY99
Relative Risk	Low Not Evaluated	1	RA-O (LTO)	0	0	7	 	\$323	\$146		\$157	1 1 1 1 2 94,	
Category	Not Required	0	LTM	0	0	6	-	\$0	\$0		\$117	FY03 \$	934
Total Number of		14	LIM	0	0	0	L Total	\$13,511	\$994	\$2,967	\$4,700	FY98-2030** \$46,	016
	i Sites						10001	+11,111	4771	7-7-01	7 7, 5 5	110	
	y - WATERT(82093900		RA	B BR	AC 1988	NPL	Progress in FY97 Refer to page A-198
Sites with Res	sponse Complete	9	Investigation	27	2	0	REG	\$10,407	\$0	\$250	\$0	FY00 \$3,	
	High	0	Interim Actions	13(13)	15(15)		REG	\$0	\$0	\$12	\$0		516
lites in Progress	Medium	2	Design	26	0	2	TECH	\$5	\$0	\$0	\$149	1111	Progress Planned for FY98-FY99
Relative Risk	Low	0	RA-C	8	16	4	REG	\$80,211	\$0	\$4,837	\$1,750	FY02	816 Progress Planned for F 198-F 199
Category	Not Evaluated	18	RA-O (LTO)	0	0	3		\$0	\$0	\$0	\$0	FY03	510
	Not Required	0	LTM	0	0	0		\$0	\$0	\$6	\$6	1.100	
otal Number of	f Sites	29					Total	\$90,623	\$0	\$5,105	\$1,905	FY98-2006** \$10,	188

Installation	/FFID								RA	B BR	AC Year	NPL/Proposed NP	L	
			Phase	Completed	Underway Sites (Actions)	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)		Additional Progress Information
Massach	usetts													
	- BEDFORD	NAVA	L WEAPON	S INDUSTI	RIAL RESE	RVE CEN	/ MA1170	02357000	RA	B		NPL		Progress in FY97
	ponse Complete	0	Investigation	0	4	0		\$4,870	\$388	\$431	\$218	FY00	\$514	Refer to page A-20
	High	2	Interim Actions	0(0)	0(0)			\$450	\$450	\$0	\$0			
Sites in	Medium	1	Design	0	0	2		\$1,074	\$0	\$0	\$53	FY01	\$635	D
Progress	Low	1	RA-C	0	0	2		\$4,436	\$0	\$0	\$0	FY02	\$826	Progress Planned for FY98-FY99
-Relative Risk Category	Not Evaluated	0	RA-O (LTO)	0	0	2		\$0	\$0	\$0	\$0	FY03	\$472	
	Not Required	0	LTM	0	0	2		\$0	\$0	\$0	\$0	F 103	φ+72	
Total Number of	f Sites	4					Total	\$10,830	\$838	\$431	\$271	FY98-2016** \$1	1,645	
Navy	- SOUTH WI	FVMO	IITH NAVAI	AIR STA	TION / MA1	170022022	00		RA	R RD	AC 1995	NPL		Progress in FY97
	ponse Complete	5	Investigation	5	7	0	T	\$5,291	\$558	\$3,256	\$672		ta 902	Refer to page A-179
Sites with Kes	High	1	Interim Actions	4(7)	0(0)	· ·		\$247	\$0		\$0	FY00	\$2,893	
Sites in	Medium	5	Design	2	0	6		\$94	\$94	\$0	\$361	FY01	\$1,683	Progress Planned for FY98-FY99
Progress	Low	1	RA-C	5	0	6		\$3,965	\$2,476		\$1,121	FY02	\$477	
-Relative Risk Category	Not Evaluated	0	RA-O (LTO)	0	0	6		\$0	\$0		\$0			
Canogory	Not Required	0	LTM	0	0	6		\$0	\$0	\$367	\$386	FY03	\$486	
Total Number of	f Sites	12					Total	\$9,597	\$3,128	\$3,623	\$2,540	FY98-2005** \$1	19,907	
4: 7	DADNI	EC MI	DITCIDAT AT	DDODE (A	F A 1 F T 202 F 0	0200			D.A	D				Progress in FY97
	orce - BARNI	ES MU	INICIPAL AI	1			T	T	RA		. 1	Г		Regulatory and contractor delays have been encountered in
Sites with Res	ponse Complete	1	Investigation	2	5	0		\$3,438	\$93		\$0	FY00	\$1,423	finalizing the remedial investigation, feasibility study and design of three high relative risk sites which may be
G:4 :	High	3	Interim Actions	0(0)	0(0)			\$0	\$0		\$0	FY01	\$130	impacting the primary aquifer recharge area for Westfield, Massachusetts.
Sites in Progress	Medium	2	Design	0	1	0		\$0	\$0		\$0		¢120	Progress Planned for FY98-FY99
-Relative Risk	Low	1	RA-C	0	0	4		\$310	\$0 \$0		\$0	FY02	\$130	A Restoration Advisory Board is proposed for this facility. Finalization of a remedial investigation, feasibility study, and
Category	Not Evaluated	0	RA-O (LTO)	0	0	4		\$0			\$0	FY03	\$130	design are scheduled. Plan is to initiate cleanup in FY98.
Total Number of	Not Required	7	LTM	0	0	5	 Total	\$0 \$3,748	\$0 \$93		\$0	FY98-2012**	52,806	
Total Number of	Sites						Total	\$3,746	\$73	\$0	\$ 0	F 196-2012	52,800	
Air F	orce - HANSO	COM A	AIR FORCE	BASE / MA	1571724424	00			RA	B		NPL		Progress in FY97
Sites with Res	ponse Complete	13	Investigation	13	9	0		\$6,831	\$30	\$56	\$6	FY00	\$2,829	Refer to page A-88
	High	2	Interim Actions	9(10)	5(5)			\$814	\$440		\$610			
Sites in	Medium	3	Design	3	0	5		\$1,904	\$0	\$0	\$548	FY01	\$823	n 10 mm
Progress	Low	4	RA-C	3	0	5		\$16,337	\$0	\$0	\$3,109	FY02	\$823	Progress Planned for FY98-FY99
-Relative Risk Category	Not Evaluated	0	RA-O (LTO)	0	0	5		\$2,347	\$0	\$0	\$0	EVO2	\$818	
	Not Required	0	LTM	0	2	7		\$49	\$10	\$52	\$54	FY03	φ010	
Total Number of	f Sites	22					Total	\$28,282	\$480	\$888	\$4,327	FY98-2020** \$2	24,469	

Installation/FFID

				Completed Charles way Fature Schedule Impact in Incurr	Incurred	FY97 Funds	FY98 Execution	FY99 Planning	Estimated Costs		Additional Progress Information			
			Phase	Sites (Actions)			Impact in an extern		Obligated (\$000) Planned (\$000)		Estimate (\$000)	By Fiscal Year (\$000)		
Massach	usetts													
Air F	orce - MASS	ACHU	JSETTS MILI	TARY RES	ERVATIO	N (MMR) /	MA15728	2448700	RA	В		NPI		Progress in FY97 Refer to page A-120
Sites with Res	ponse Complete	31	Investigation	47	32	0		\$67,155	\$13,313	\$4,149	\$1,100	FY00	\$21,593	
	High	24	Interim Actions	1(1)	3(3)			\$5,819	\$4,972	\$1,367	\$0	FY01	\$24,217	
Sites in Progress	Medium	7	Design	11	7	23		\$12,293	\$1,244	\$5,506	\$0			Day and a Blanca of San EV/00 EV/00
-Relative Risk	Low	9	RA-C	10	1	28		\$98,048	\$26,741	\$52,610	\$31,254	FY02	\$16,949	Progress Planned for FY98-FY99
Category	Not Evaluated	2	RA-O (LTO)	0	1	5		\$1,189	\$361	\$2,888	\$1,986	FY03	\$17,316	
	Not Required	6	LTM	2	3	23		\$181	\$138	\$450	\$180		\$17,510	
Total Number of	Sites	79					Total	\$184,685	\$46,769	\$66,970	\$34,520	FY98-2022**	\$563,204	

BRAC Year

RAB

NPL/Proposed NPL

Note that estimated costs for FY99 and beyond do not include total amounts for restoration requirements at Massachusetts Military Reservation (MMR). Final estimates were not available at the time of the FY99 budget submission.

Air F	orce - WEST	OVE	AIR FORCE	RESERVE	E CENTER	/ MA157122	402600		RA	В				Progress in FY97 Submitted RI reports for eight sites. Continued groundwater
Sites with Response Complete		11	Investigation	13	8	0	REG	\$3,217	\$89	\$150	\$0	FY00	\$291	monitoring to assess natural attenuation. Initiated design of cap for landfill.
	High	5	Interim Actions	4(4)	0(0)			\$0	\$0	\$0	\$0	 FY01	\$220	cap for failuffit.
Sites in Medium Progress -Relative Risk Category Not Evaluated	Medium	lium 3	Design	1	1	4	REG	\$841	\$193	\$25	\$59	1101	\$220	
	2	RA-C	2	1	3		\$1,470	\$0	\$825	\$1,781	FY02	\$176	Progress Planned for FY98-FY99 Complete design and construction of landfill cap. Contin	
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$150	\$0	\$0	\$0	FY03	\$176	groundwater monitoring to support natural attenuation
	Not Required	0	LTM	0	7	3		\$518	\$218	\$152	\$148	1103	\$170	Complete NFRAP decision documents for nine sites.
Total Number of Sites		21					Total	\$6,196	\$500	\$1,152	\$1,988	FY98-2030**	\$4,784	
1 otai Number oi	- Bites		J					1.7,		. ,			. , , .	
			J	02002104	•			1.17		. ,	. ,		. , .	Drogress in EV07
		NAVA	L ANX / MA1	19799F1945	500			,		. ,	. ,		. , .	Progress in FY97 TADTED DIES AFTED DROIECT TRANSFER EDO
♦ FUD		NAVA	L ANX / MA1	9799F1945	500	0		\$16	\$12	\$10	\$0	FY00	\$1,366	9
♦ FUD	S - BOSTON	NAVA 2 1	· · ·		1 0(0)	0			\$12 \$0		\$0 \$0		\$1,366	STARTED RI/FS AFTER PROJECT TRAMSFER FROM
FUDS Sites with Res	S - BOSTON I	NAVA 2 1 0	Investigation	2	1	0		\$16		\$10	· ·	FY00 FY01	. ,	STARTED RI/FS AFTER PROJECT TRAMSFER FROM CEMRO
FUDS Sites with Res Sites in Progress	S - BOSTON I	2	Investigation Interim Actions	2 0(0)	1	v		\$16 \$0	\$0	\$10 \$0	\$0 \$140		\$1,366	STARTED RIFS AFTER PROJECT TRAMSFER FROM CEMRO Progress Planned for FY98-FY99
FUDS Sites with Res	S - BOSTON I ponse Complete High Medium	2 1 0	Investigation Interim Actions Design	2 0(0) 0	1 0(0) 1	v		\$16 \$0 \$13	\$0 \$13	\$10 \$0 \$100	\$0 \$140	FY01 FY02	\$1,366 \$77 \$274	STARTED RI/FS AFTER PROJECT TRAMSFER FROM CEMRO
FUDS Sites with Res Sites in Progress Relative Risk	S - BOSTON I ponse Complete High Medium Low	2 1 0	Investigation Interim Actions Design RA-C	2 0(0) 0	1 0(0) 1 0	v		\$16 \$0 \$13 \$0	\$0 \$13 \$0	\$10 \$0 \$100 \$0	\$0 \$140 \$0	FY01	\$1,366 \$77	STARTED RIFS AFTER PROJECT TRAMSFER FROM CEMRO Progress Planned for FY98-FY99

Installation	/FFID								RA	B BR	AC Year	NPL/Proposed NPL	
				Completed	Underway	Future	Schedule	Cost Incurred	FY97	FY98	FY99	Estimated Costs	Additional Progress Information
			Phase		Sites (Actions)		Impact in FY97*	Thru FY97 (\$000)	Funds Obligated (\$000)	Execution Planned (\$000)	Planning Estimate (\$000)	By Fiscal Year (\$000)	
Massach	nisetts												
	S - CHARLES	TOW	N NAVV VAI	PD / MA 10'	700F1760AA								Progress in FY97
	sponse Complete	2	Investigation	3	1	0	I	\$66	\$0	\$0	\$0	FY00 \$0	AWARDED RA BLDG 105; RD BLDG 108 (BD/DR)TO
Sites with Kes	High	1	Interim Actions	2(2)	0(0)	· ·		\$330	\$0		\$0	FY00 \$0	
Sites in	Medium	0	Design	1	2	0		\$381	\$184	\$285	\$309	FY01 \$0	
Progress	Low	0	RA-C	1	2	0		\$9,704	\$4,880	\$372	\$1,905	FY02 \$0	Progress Planned for FY98-FY99
-Relative Risk Category	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0		\$0		PERFORM RD BLDG 108 FY98; AWD RA BLEG 108 FY99;COMPLT RA BLDG 105 FY99
Cutegory	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0	FY03 \$0	
Total Number of	-	4					Total	\$10,481	\$5,064	\$657	\$2,214	FY98-1999** \$2,871	1
▼ FUD	S - CP EDWA	RDS /	MA19799F17	77300			•						Progress in FY97
Sites with Res	sponse Complete	4	Investigation	2	5	0		\$13	\$0		\$0	FY00 \$214	
	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01 \$0	
Sites in Progress	Medium	0	Design	0	2	0		\$462	\$17	\$132	\$0		Progress Planned for FY98-FY99
-Relative Risk	Low	1	RA-C	0	1	0		\$0	\$0		\$0	FY02 \$0	
Category	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0		\$0	FY03 \$0	
	Not Required	2	LTM	0	0	0		\$0	\$0		\$0		
Total Number of	f Sites	7					Total	\$475	\$17	\$1,578	\$0	FY98-2000** \$1,792	
• FUD	S - CP WELL	FLEE	T / MA197991	F178100									Progress in FY97
	sponse Complete	2	Investigation	3	0	0	1	\$774	\$761	\$0	\$0	FY00 \$0	INITIATE EE/CA
Bres with the	High	0	Interim Actions	0(0)	0(0)			\$0	\$0		\$0	F 100 50	
Sites in	Medium	0	Design	2	0	1		\$51	\$0		\$0	FY01 \$0	
Progress	Low	0	RA-C	2	0	1		\$40	\$0		\$0	FY02 \$0	Progress Planned for FY98-FY99
-Relative Risk Category	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0		
Cutegory	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0	FY03 \$0	
Total Number of	-	3					Total	\$865	\$761	\$0	\$0	FY98-2023** \$5,643	1
	S - FORT STA												Progress in FY97
Sites with Res	sponse Complete	2	Investigation	3	1	0		\$13	\$0	\$0	\$0	FY00 \$0	
	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0		
Sites in Progress	Medium	0	Design	2	0	1		\$39	\$0		\$0		Progress Planned for FY98-FY99
-Relative Risk	Low	0	RA-C	2	0	1		\$304	\$0		\$0	FY02 \$0	110gress Fianneu für F 170-F 177
Category	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0			\$0	FY03 \$0	
	Not Required	1	LTM	0	0	0	<u></u>	\$0			\$0		1
Total Number of	f Sites	4					Total	\$356	\$0	\$0	\$0	FY98-2036** \$2,952	

Table D-1													7
Installation	/FFID								RA	B BR	AC Year	NPL/Proposed NPL	
			Phase	Completed	Underway	Future	Schedule Impact in	Cost Incurred Thru FY97	FY97 Funds	FY98 Execution	FY99 Planning	Estimated Costs By Fiscal Year	Additional Progress Information
				;	Sites (Actions)		FY97*	(\$000)	Obligated (\$000)	Planned (\$000)	Estimate (\$000)	(\$000)	
Massach	usetts												
♦ FUD	S - HINGHAN	I NAI	D (ANX) / MA	.19 7 99F1863	300								Progress in FY97 PIER DEMO BEGUN
Sites with Res	sponse Complete	1	Investigation	4	0	0		\$17	\$4	\$165	\$0	FY00 \$0	
	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01 \$0	
Sites in	Medium	0	Design	2	1	1		\$163	\$18	\$10	\$0	FY01 \$0	
Progress -Relative Risk	Low	0	RA-C	1	1	1		\$2,147	\$2,140	\$150	\$0	FY02 \$0	Progress Planned for FY98-FY99 FY98 PIER DEMO COMPLT:FY98 RI/FS BURN SITE.
Category	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY03 \$0	
	Not Required	2	LTM	0	0	0		\$0	\$0	\$0	\$0	F 103	
Total Number of	f Sites	4					Total	\$2,327	\$2,162	\$325	\$0	FY98-2023** \$3,038	
• FUD:	S - NAVAL A	MMO	DEPOT / MA	19799F177	900								Progress in FY97
	sponse Complete	3	Investigation	5	0	0		\$171	\$0	\$0	\$0	FY00 \$0	DEMOLITION CONTRACT AWARDED
	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	\$0	
Sites in	Medium	0	Design	3	0	1		\$245	\$22	\$0	\$0	FY01 \$0	
Progress	Low	0	RA-C	2	1	1		\$1,169	\$960	\$83	\$0	FY02 \$0	Progress Planned for FY98-FY99 DEMOLITION COMPLETE FY98
-Relative Risk Category	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY03 \$600	
	Not Required	2	LTM	0	0	0		\$0	\$0	\$0	\$0	F 103	
Total Number of	f Sites	5					Total	\$1,585	\$982	\$83	\$0	FY98-2008** \$15,029	
• FUD	S - WESTOVI	ER AF	FB / MA19799	F177100									Progress in FY97
1	sponse Complete	3	Investigation	7	2	0	I	\$2,381	\$38	\$70	\$0	FY00 \$0	 -
	High	1	Interim Actions	0(0)	0(0)			\$0		\$0	\$0	Ψ°	
Sites in	Medium	1	Design	3	2	0		\$355	\$208	\$20	\$0	FY01 \$0	
Progress	Low	1	RA-C	1	2	1		\$1,880	\$218	\$804	\$0	FY02 \$0	Progress Planned for FY98-FY99 RA FY97
-Relative Risk Category	Not Evaluated	2	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	TYV02	
= 7	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0	FY03 \$0	
	f Sites	9	ſ				•						-11