

Installation/FFID											RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)						
			Sites (Actions)														
North Dakota																	
◆ Air Force - GRAND FORKS AIR FORCE BASE / ND857212475900											RAB				Progress in FY97		
Sites in Progress -Relative Risk Category	Sites with Response Complete		4	Investigation	7	0	0		\$2,874	\$8	\$0	\$0	FY00	\$226	Continued natural attenuation (groundwater modeling) at POL unloading area and LTM/LTO at 2 sites utilizing natural attenuation/SVE. Completed construction of cap for 1 landfill and initiated construction of another landfill cap. Progress Planned for FY98-FY99 Continued natural attenuation (GW modeling) at POL unloading area and LTM/LTO at 2 sites utilizing natural attenuation/SVE. LTM will begin a completed landfill cap. Plan to complete construction of second landfill cap.		
	High		0	Interim Actions	1(1)			\$0	\$0	\$0	\$0	FY01	\$226				
	Medium		1	Design	4	1	1		\$1,161	\$22	\$0	\$0	FY02	\$226			
	Low		1	RA-C	3	2	1		\$7,684	\$2,539	\$133	\$0	FY03	\$626			
	Not Evaluated		0	RA-O (LTO)	0	2	2		\$0	\$0	\$82	\$73					
	Not Required		1	LTM	0	2	3		\$510	\$247	\$166	\$147					
Total Number of Sites			7	Total				\$12,229	\$2,816	\$381	\$220	FY98-2010**	\$5,205				
◆ Air Force - MINOT AIR FORCE BASE / ND857212475800											RAB				Progress in FY97		
Sites in Progress -Relative Risk Category	Sites with Response Complete		10	Investigation	11	0	0	REG	\$2,232	\$0	\$0	\$0	FY00	\$235	AOCs closed, OT-3 pending state approval. FY95 FT-01 landfarming extended and continuing until FY01. Completed DDs for 10 sites. LTM continuing for SS-09, LF-02. Progress Planned for FY98-FY99 Complete DDs for 11 sites. Complete cleanup for FT-01. Continue LTM for FT-01, SS-09 and LF-02.		
	High		0	Interim Actions	6(6)			CONT	\$0	\$0	\$0	\$0	FY01	\$435			
	Medium		1	Design	7	0	0	CONT	\$1,613	\$18	\$0	\$0	FY02	\$557			
	Low		0	RA-C	3	1	0	CONT	\$3,729	\$0	\$2,112	\$0	FY03	\$553			
	Not Evaluated		0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0					
	Not Required		0	LTM	0	2	1		\$97	\$3	\$179	\$176					
Total Number of Sites			11	Total				\$7,671	\$21	\$2,291	\$176	FY98-2002**	\$6,032				