

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information	
		Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)			
			Sites (Actions)											
Virginia														
Army - FORT EUSTIS / VA321372032100												NPL		Progress in FY97 Refer to page A-66
Sites with Response Complete		17	Investigation	21	6	0	REG	\$11,399	\$328	\$125	\$0	FY00	\$2,409	Progress Planned for FY98-FY99
Sites in Progress -Relative Risk Category	High	4	Interim Actions	7(8)	0(0)			\$529	\$22	\$0	\$0	FY01	\$460	
	Medium	1	Design	4	2	2	REG	\$1,490	\$441	\$35	\$26	FY02	\$26	
	Low	3	RA-C	4	0	4	FUND	\$26,286	\$1,489	\$1,551	\$2,476	FY03	\$205	
	Not Evaluated	0	RA-O (LTO)	0	2	0		\$45	\$45	\$40	\$3			
Not Required		2	LTM	0	4	4		\$197	\$197	\$476	\$154			
Total Number of Sites		27	Total				\$39,946	\$2,522	\$2,227	\$2,659	FY98-2006**	\$11,218		
Army - FORT LEE / VA321372050200												NPL		Progress in FY97 Completed RI/FS at FTLE-18,24,25,26. Began RI/FS at FTLE-05. Began RI/FS at FTLE-06. RI begun at FTLE- 15, 16, 29, 11.
Sites with Response Complete		17	Investigation	18	13	0	FUND	\$8,501	\$1,164	\$60	\$57	FY00	\$116	Progress Planned for FY98-FY99 Complete RI/FS at (FTLE-06). Begin RD at FTLE-17. Complete IRA at FTLE-05. Conclude expanded RI at FTLE-05.
Sites in Progress -Relative Risk Category	High	5	Interim Actions	0(0)	0(0)		FUND	\$243	\$0	\$430	\$0	FY01	\$1,287	
	Medium	5	Design	1	0	9	FUND	\$387	\$28	\$0	\$0	FY02	\$977	
	Low	3	RA-C	7	0	9	FUND	\$1,347	\$3	\$0	\$1,110	FY03	\$119	
	Not Evaluated	0	RA-O (LTO)	0	1	5		\$8	\$0	\$70	\$0			
Not Required		1	LTM	0	0	12		\$6	\$6	\$0	\$95			
Total Number of Sites		31	Total				\$10,492	\$1,201	\$560	\$1,262	FY98-2005**	\$7,477		
Army - FORT MYER / VA321022062600												NPL		Progress in FY97 Soil vapor extraction in operation for sites 01, 04, & 09. catalytic oxidation operated. Approval obtained for the SVE system. Submitted monthly reports. Developed gw risk assessment done. Disposed contaminated soil from site 01
Sites with Response Complete		6	Investigation	6	1	0	TECH	\$40	\$0	\$25	\$0	FY00	\$267	Progress Planned for FY98-FY99 Approval obtained for closure of the SVE system. operate vapor extraction through FY97. Negotiate with VADEQ for gw closure based on the gw risk assessment developed.
Sites in Progress -Relative Risk Category	High	0	Interim Actions	3(4)	0(0)			\$1,427	\$0	\$0	\$0	FY01	\$168	
	Medium	1	Design	3	0	1	REG	\$0	\$0	\$0	\$0	FY02	\$115	
	Low	0	RA-C	3	0	1	TECH	\$830	\$0	\$0	\$194	FY03	\$82	
	Not Evaluated	0	RA-O (LTO)	1	0	1		\$439	\$100	\$25	\$0			
Not Required		0	LTM	0	1	1		\$0	\$0	\$0	\$73			
Total Number of Sites		7	Total				\$2,736	\$100	\$50	\$267	FY98-2001**	\$1,819		
Army - FORT PICKETT / VA321402070500												RAB BRAC 1995		Progress in FY97 Refer to page A-72
Sites with Response Complete		3	Investigation	4	61	0		\$2,804	\$1,941	\$2,184	\$632	FY00	\$6,410	Progress Planned for FY98-FY99
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	1(1)			\$0	\$0	\$231	\$0	FY01	\$6,415	
	Medium	0	Design	0	0	6		\$0	\$0	\$67	\$156	FY02	\$325	
	Low	0	RA-C	1	1	28		\$136	\$0	\$4	\$2,055	FY03	\$205	
	Not Evaluated	62	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0			
Not Required		0	LTM	0	0	12		\$0	\$0	\$52	\$91			
Total Number of Sites		65	Total				\$2,940	\$1,941	\$2,538	\$2,934	FY98-2001**	\$19,393		

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
			Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)			
				Sites (Actions)											
Virginia															
Army - FORT STORY / VA321372087500													Progress in FY97 COMPLETED REMEDIAL INVESTIGATION AT THREE SITES. VDEQ REQUESTED ADDITIONAL RISK ASSESSMENTS. AWAITING COMMENTS FROM STATE. CONDUCTED SAMPLING AT LF 2. Progress Planned for FY98-FY99 FINALIZE RI AT 3 SITES. SUBMIT ANALYTICAL RESULTS TO VDEQ.		
Sites with Response Complete		7	Investigation	7	4	0	FUND	\$2,913	\$0	\$20	\$0	FY00			\$95
Sites in Progress -Relative Risk Category	High	0	Interim Actions	5(6)	0(0)			\$0	\$0	\$0	\$0	FY01			\$122
	Medium	4	Design	2	0	1	FUND	\$520	\$0	\$0	\$0	FY02			\$6
	Low	0	RA-C	2	0	1	FUND	\$1,841	\$0	\$0	\$0	FY03			\$6
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0				
Not Required	0	LTM	0	1	1		\$37	\$37	\$0	\$83					
Total Number of Sites		11	Total					\$5,311	\$37	\$20	\$83	FY98-2003**	\$1,854		
Army - RADFORD AAP / VA321382073000													Progress in FY97 Completed IRA at SWMU 43. Completed IRA at SWMU 68. Began SWMU 54 CMS. Got ESPS contracting in place for self-execution. Conduct groundwater monitoring. Progress Planned for FY98-FY99 Begin remedial action for SWMU 54 and SWMU 39. Complete study at New River Unit to determine if remedial action is warranted. WE MUST DO THIS TO PREVENT NPL LISTING WHICH IS UNDERWAY.		
Sites with Response Complete		6	Investigation	10	33	0	REG	\$5,126	\$148	\$806	\$0	FY00			\$3,365
Sites in Progress -Relative Risk Category	High	23	Interim Actions	5(5)	0(0)		FUND	\$15	\$15	\$1,863	\$3,171	FY01			\$6,082
	Medium	4	Design	2	1	27		\$27	\$0	\$25	\$300	FY02			\$4,932
	Low	10	RA-C	4	0	30		\$53	\$0	\$0	\$0	FY03			\$6,165
	Not Evaluated	0	RA-O (LTO)	0	0	2		\$0	\$0	\$0	\$0				
Not Required	0	LTM	0	4	16		\$360	\$336	\$160	\$156					
Total Number of Sites		43	Total					\$5,581	\$499	\$2,854	\$3,627	FY98-2028**	\$72,355		
Army - VINT HILL FARMS STATION / VA321382093100													Progress in FY97 Refer to page A-196 Progress Planned for FY98-FY99		
Sites with Response Complete		7	Investigation	14	24	0	REG	\$6,082	\$0	\$427	\$0	FY00			\$225
Sites in Progress -Relative Risk Category	High	4	Interim Actions	5(6)	4(4)		REG	\$0	\$0	\$0	\$0	FY01			\$230
	Medium	10	Design	7	2	22	REG	\$200	\$200	\$23	\$0	FY02			\$231
	Low	8	RA-C	5	7	22	REG	\$2,155	\$2,155	\$1,495	\$1,564	FY03			\$25
	Not Evaluated	9	RA-O (LTO)	0	1	0		\$0	\$0	\$0	\$0				
Not Required	0	LTM	0	0	2		\$0	\$0	\$0	\$7					
Total Number of Sites		38	Total					\$8,437	\$2,355	\$1,945	\$1,571	FY98-2001**	\$4,446		
Army - WOODBRIDGE ARMY RESEARCH LABORATORY / VA321382098100													Progress in FY97 Refer to page A-206 Progress Planned for FY98-FY99		
Sites with Response Complete		25	Investigation	38	11	0		\$4,459	\$0	\$0	\$0	FY00			\$51
Sites in Progress -Relative Risk Category	High	5	Interim Actions	11(11)	3(3)			\$22	\$0	\$3	\$0	FY01			\$51
	Medium	3	Design	3	10	1		\$159	\$0	\$59	\$0	FY02			\$51
	Low	15	RA-C	8	3	11		\$2,784	\$200	\$1,936	\$194	FY03			\$51
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$5				
Not Required	0	LTM	0	0	10		\$485	\$0	\$93	\$46					
Total Number of Sites		49	Total					\$7,909	\$200	\$2,091	\$245	FY98-1998**	\$3,757		

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
	Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)					
		Sites (Actions)													
Virginia															
◆ Navy - CRANEY ISLAND FISC / VA317002758600													Progress in FY97 Cleanup of sites 1&2 are completed. Site 4 has a pilot test under design. Due to widespread contamination, Site 3 was not remediated. Progress Planned for FY98-FY99 Site 4 pilot test will be implemented. Further study should be done on sites 3 and 8 to determine a need for cleanup.		
Sites with Response Complete		7	Investigation	17	0	1		\$5,893	\$81	\$0	\$0	FY00			\$554
Sites in Progress -Relative Risk Category	High	5	Interim Actions	1(1)	2(2)			\$0	\$0	\$0	\$0	FY01			\$551
	Medium	2	Design	8	1	0		\$681	\$0	\$34	\$0	FY02			\$545
	Low	0	RA-C	4	4	2		\$10,127	\$641	\$168	\$0	FY03			\$531
	Not Evaluated	1	RA-O (LTO)	0	2	2		\$299	\$59	\$262	\$405				
Not Required	3	LTM	0	1	7		\$144	\$126	\$140	\$131					
Total Number of Sites		18	Total				\$17,144	\$907	\$604	\$536	FY98-2007**	\$4,914			
◆ Navy - DAHLGREN NAVAL SURFACE WARFARE CENTER / VA317002468500													Progress in FY97 Refer to page A-35 Progress Planned for FY98-FY99		
Sites with Response Complete		32	Investigation	37	22	7		\$9,736	\$114	\$53	\$198	FY00			\$1,091
Sites in Progress -Relative Risk Category	High	17	Interim Actions	10(10)	8(8)			\$1,893	\$1,210	\$190	\$230	FY01			\$102
	Medium	14	Design	3	5	21		\$966	\$521	\$686	\$93	FY02			\$460
	Low	3	RA-C	1	3	25		\$6,271	\$4,580	\$4,476	\$2,875	FY03			\$175
	Not Evaluated	0	RA-O (LTO)	0	0	3		\$0	\$0	\$100	\$0				
Not Required	0	LTM	0	0	7		\$0	\$0	\$0	\$70					
Total Number of Sites		66	Total				\$18,866	\$6,425	\$5,505	\$3,466	FY98-2016**	\$27,050			
◆ Navy - LITTLE CREEK NAB / VA317002248200													Progress in FY97 Progress Planned for FY98-FY99		
Sites with Response Complete		18	Investigation	27	2	7		\$2,847	\$96	\$706	\$995	FY00			\$2,731
Sites in Progress -Relative Risk Category	High	12	Interim Actions	5(5)	4(4)			\$232	\$0	\$0	\$0	FY01			\$2,252
	Medium	3	Design	8	3	7		\$459	\$204	\$0	\$111	FY02			\$1,811
	Low	0	RA-C	9	1	10		\$7,551	\$1,165	\$112	\$0	FY03			\$1,913
	Not Evaluated	0	RA-O (LTO)	0	3	11		\$478	\$400	\$785	\$390				
Not Required	3	LTM	0	3	12		\$371	\$137	\$118	\$47					
Total Number of Sites		36	Total				\$11,938	\$2,002	\$1,721	\$1,543	FY98-2013**	\$21,458			
◆ Navy - NORFOLK NAVAL BASE / VA317002741400													Progress in FY97 Refer to page A-138 Progress Planned for FY98-FY99		
Sites with Response Complete		18	Investigation	31	6	20		\$13,382	\$121	\$206	\$755	FY00			\$1,346
Sites in Progress -Relative Risk Category	High	13	Interim Actions	10(11)	10(13)			\$1,561	\$3	\$1,765	\$0	FY01			\$1,321
	Medium	15	Design	8	0	15		\$1,804	\$48	\$168	\$49	FY02			\$932
	Low	5	RA-C	11	6	12		\$49,553	\$6,049	\$0	\$1,876	FY03			\$1,405
	Not Evaluated	1	RA-O (LTO)	3	5	6		\$444	\$228	\$798	\$742				
Not Required	5	LTM	7	1	22		\$224	\$224	\$28	\$146					
Total Number of Sites		57	Total				\$66,968	\$6,673	\$2,965	\$3,568	FY98-2021**	\$34,841			

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB			BRAC Year		NPL/Proposed NPL		Additional Progress Information
		Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)			
			Sites (Actions)											
Virginia														
◆ Navy - NORFOLK NSY / VA317002481300												RAB		Progress in FY97 Completed Phase II RI/FS/RA for OU4; initiated Phase II RI at OUs 1 and 2; completed the EE/CA for Site 5 Free Product Removal; final Site 5 Design submitted for regulatory review; fully delineated areal extent of wastes at OU 3. Progress Planned for FY98-FY99 Complete Ph. II RI/FS/RA for OUs 2 & 3; complete free product recovery at Site 5; remove contaminated media at Site 9; initiate Ph. II RI for Site 5 soil; complete NFA ROD for OU 4; fully investigate potential disposal areas as noted in EPIC Study.
Sites with Response Complete		18	Investigation	18	8	0		\$4,986	\$1,561	\$337	\$0	FY00	\$1,583	
Sites in Progress -Relative Risk Category	High	6	Interim Actions	0(0)	1(1)			\$604	\$604	\$0	\$563	FY01	\$1,090	
	Medium	2	Design	0	0	6		\$78	\$0	\$0	\$171	FY02	\$1,291	
	Low	0	RA-C	0	0	6		\$826	\$0	\$0	\$0	FY03	\$1,972	
	Not Evaluated	0	RA-O (LTO)	0	0	4		\$0	\$0	\$279	\$240			
	Not Required	0	LTM	0	0	6		\$0	\$0	\$0	\$6			
Total Number of Sites		26	Total				\$6,494	\$2,165	\$616	\$980	FY98-2012**	\$23,540		
◆ Navy - OCEANA NAS / VA317002460600												RAB		Progress in FY97 Initiated pilot tests for SWMUs 1, 2E (31) and 24. Developed long term monitoring plans. Progress Planned for FY98-FY99 Based on pilot results, full scale implementation will be initiated
Sites with Response Complete		23	Investigation	36	3	0		\$4,049	\$0	\$140	\$0	FY00	\$1,043	
Sites in Progress -Relative Risk Category	High	7	Interim Actions	6(6)	8(9)			\$1,480	\$268	\$0	\$0	FY01	\$1,061	
	Medium	3	Design	19	0	0		\$298	\$9	\$0	\$0	FY02	\$990	
	Low	1	RA-C	11	2	0		\$7,508	\$490	\$0	\$0	FY03	\$938	
	Not Evaluated	0	RA-O (LTO)	1	5	7		\$766	\$580	\$913	\$849			
	Not Required	5	LTM	0	2	17		\$68	\$68	\$15	\$238			
Total Number of Sites		39	Total				\$14,169	\$1,415	\$1,068	\$1,087	FY98-2009**	\$8,631		
◆ Navy - QUANTICO MC COMBAT DEVELOPMENT COMMAND / VA317302472200												NPL		Progress in FY97 Refer to page A-159 Progress Planned for FY98-FY99
Sites with Response Complete		6	Investigation	9	6	85		\$4,454	\$1,379	\$1,632	\$190	FY00	\$2,253	
Sites in Progress -Relative Risk Category	High	16	Interim Actions	9(13)	2(2)			\$9,022	\$2,534	\$0	\$0	FY01	\$1,202	
	Medium	67	Design	4	0	49		\$98	\$0	\$35	\$100	FY02	\$6,983	
	Low	0	RA-C	3	0	49		\$18,318	\$0	\$0	\$310	FY03	\$2,569	
	Not Evaluated	10	RA-O (LTO)	1	1	9		\$0	\$0	\$0	\$0			
	Not Required	1	LTM	0	0	7		\$0	\$0	\$288	\$283			
Total Number of Sites		100	Total				\$31,892	\$3,913	\$1,955	\$883	FY98-2020**	\$104,100		
◆ Navy - ST JULIEN'S CREEK ANNEX / VA317002758100														Progress in FY97 Progress Planned for FY98-FY99
Sites with Response Complete		0	Investigation	0	4	8		\$974	\$0	\$168	\$293	FY00	\$551	
Sites in Progress -Relative Risk Category	High	5	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$1,153	
	Medium	7	Design	0	0	9		\$0	\$0	\$0	\$258	FY02	\$216	
	Low	0	RA-C	0	0	7		\$0	\$0	\$0	\$0	FY03	\$1,512	
	Not Evaluated	0	RA-O (LTO)	0	0	3		\$0	\$0	\$0	\$0			
	Not Required	0	LTM	0	0	6		\$0	\$0	\$0	\$0			
Total Number of Sites		12	Total				\$974	\$0	\$168	\$551	FY98-2013**	\$12,808		

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)							
			Sites (Actions)															
Virginia																		
Navy - WILLIAMSBURG FISC CHEATHAM ANNEX / VA317002460500															Progress in FY97			
Sites in Progress -Relative Risk Category	Sites with Response Complete	9	Investigation	9	3	0		\$844	\$0	\$0	\$865	FY00	\$155	Progress Planned for FY98-FY99				
	High	0	Interim Actions	1(1)	0(0)		\$0	\$0	\$0	\$0	FY01	\$400						
	Medium	2	Design	0	0	3	\$0	\$0	\$0	\$0	FY02	\$60						
	Low	1	RA-C	1	0	3	\$0	\$0	\$0	\$0	FY03	\$60						
	Not Evaluated	0	RA-O (LTO)	0	0	2	\$0	\$0	\$0	\$0								
Not Required	0	LTM	0	0	2	\$0	\$0	\$0	\$0	FY98-2012**	\$2,617							
Total Number of Sites		12	Total				\$844	\$0	\$0	\$865								
Navy - YORKTOWN FISC FUELS DIVISION / VA317002756700															Progress in FY97			
Sites in Progress -Relative Risk Category	Sites with Response Complete	20	Investigation	21	0	0		\$4,258	\$59	\$0	\$0	FY00	\$908	Progress Planned for FY98-FY99				
	High	1	Interim Actions	1(1)	1(1)		\$0	\$0	\$0	\$0	FY01	\$905						
	Medium	0	Design	2	0	0	\$74	\$0	\$0	\$0	FY02	\$894						
	Low	0	RA-C	1	0	1	\$3,804	\$0	\$2,571	\$0	FY03	\$895						
	Not Evaluated	0	RA-O (LTO)	0	0	1	\$180	\$180	\$0	\$913								
Not Required	0	LTM	0	0	1	\$0	\$0	\$0	\$0	FY98-2012**	\$16,199							
Total Number of Sites		21	Total				\$8,316	\$239	\$2,571	\$913								
Navy - YORKTOWN NAVAL WEAPONS STATION / VA317002417000												RAB		NPL		Progress in FY97		
Sites in Progress -Relative Risk Category	Sites with Response Complete	14	Investigation	19	29	0		\$11,088	\$1,748	\$84	\$1,230	FY00	\$1,828	Progress Planned for FY98-FY99				
	High	26	Interim Actions	12(12)	2(2)		\$1,573	\$5	\$0	\$0	FY01	\$2,331						
	Medium	4	Design	6	0	28	\$1,353	\$203	\$0	\$0	FY02	\$2,542						
	Low	2	RA-C	3	4	30	\$8,576	\$1,355	\$1,775	\$689	FY03	\$1,339						
	Not Evaluated	2	RA-O (LTO)	2	0	14	\$0	\$0	\$0	\$0								
Not Required	0	LTM	0	1	24	\$0	\$0	\$174	\$287	FY98-2019**	\$31,171							
Total Number of Sites		48	Total				\$22,590	\$3,311	\$2,033	\$2,206								
Air Force - LANGLEY AIR FORCE BASE / VA357212447700												RAB		NPL		Progress in FY97		
Sites in Progress -Relative Risk Category	Sites with Response Complete	15	Investigation	22	23	0	FUND	\$13,834	\$750	\$2,570	\$0	FY00	\$5,346	Progress Planned for FY98-FY99				
	High	21	Interim Actions	5(5)	3(3)		\$5,258	\$2,840	\$0	\$0	FY01	\$5,890						
	Medium	2	Design	8	0	5	TECH	\$11,021	\$917	\$0	\$702	FY02	\$3,054					
	Low	1	RA-C	5	8	8	TECH	\$6,497	\$1,448	\$0	\$8,507	FY03	\$4,328					
	Not Evaluated	0	RA-O (LTO)	0	3	1	\$2,103	\$398	\$546	\$473								
Not Required	6	LTM	0	2	21	\$2,999	\$0	\$462	\$1,174	FY98-2005**	\$44,337							
Total Number of Sites		45	Total				\$41,712	\$6,353	\$3,578	\$10,856								

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB			BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase		Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
		Sites (Actions)												
Virginia														
Air Force - RICHMOND IAP BYRD FIELD / VA357282490400													Progress in FY97	
Sites with Response Complete		2	Investigation	2	4	0	FUND	\$1,797	\$0	\$0	\$0	FY00	\$0	Funding shortfalls delayed the initiation of a remedial investigation on four sites. Progress Planned for FY98-FY99 Funding shortfalls are anticipated to continue to delay the remedial investigation at four sites.
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$42	\$0	\$0	\$0	FY01	\$0	
	Medium	2	Design	0	0	4		\$180	\$0	\$0	\$0	FY02	\$0	
	Low	2	RA-C	2	0	4		\$630	\$0	\$0	\$0	FY03	\$0	
	Not Evaluated	0	RA-O (LTO)	0	0	3		\$0	\$0	\$0	\$0			
	Not Required	0	LTM	0	0	4		\$0	\$0	\$0	\$0			
Total Number of Sites		6	Total				\$2,649	\$0	\$0	\$0	FY98-2007**	\$2,906		
Defense Logistics Agency - DEFENSE SUPPLY CENTER RICHMOND / VA397152075100													Progress in FY97	
Sites with Response Complete		20	Investigation	27	5	0		\$12,331	\$1,134	\$0	\$0	FY00	\$2,610	Refer to page A-44 Progress Planned for FY98-FY99
Sites in Progress -Relative Risk Category	High	4	Interim Actions	5(6)	1(2)			\$4,062	\$550	\$0	\$0	FY01	\$3,797	
	Medium	1	Design	6	6	5		\$4,478	\$1,720	\$450	\$623	FY02	\$2,812	
	Low	4	RA-C	7	1	10		\$4,109	\$1,417	\$4,898	\$6,264	FY03	\$3,176	
	Not Evaluated	2	RA-O (LTO)	0	1	3		\$450	\$0	\$75	\$442			
	Not Required	1	LTM	0	2	1		\$20	\$20	\$0	\$0			
Total Number of Sites		32	Total				\$25,450	\$4,841	\$5,423	\$7,329	FY98-2015**	\$32,593		
FUDS - FT LEE / VA39799F776900													Progress in FY97	
Sites with Response Complete		0	Investigation	2	0	1		\$11	\$0	\$0	\$0	FY00	\$0	Progress Planned for FY98-FY99
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0	
	Medium	0	Design	0	0	1		\$0	\$0	\$0	\$0	FY02	\$0	
	Low	0	RA-C	0	1	1	FUND	\$242	\$242	\$65	\$0	FY03	\$0	
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0			
	Not Required	2	LTM	0	0	1		\$0	\$0	\$0	\$0			
Total Number of Sites		3	Total				\$253	\$242	\$65	\$0	FY98-2039**	\$22,380		
FUDS - NANSEMOND ORD DEPOT / VA39799F156700													Progress in FY97	
Sites with Response Complete		0	Investigation	4	0	3	TECH	\$2,170	\$660	\$922	\$0	FY00	\$1,329	Field work for EE/CA Study for potential OE contamination completed. Restoration Advisory Board established in FY97. SI work begun at the James River Beach Front disposal area. Progress Planned for FY98-FY99 Complete EE/CA study and issue Action Memo. Complete SI and establish erosion control at the Beach Front Area. Begin and have preliminary results from HTRW investigation at various sites on former depot (burning grounds, horseshoe shaped pond, etc).
Sites in Progress -Relative Risk Category	High	2	Interim Actions	2(2)	1(1)			\$476	\$10	\$115	\$365	FY01	\$392	
	Medium	0	Design	0	2	2		\$52	\$0	\$11	\$0	FY02	\$1,194	
	Low	0	RA-C	0	2	2		\$0	\$0	\$200	\$0	FY03	\$3,709	
	Not Evaluated	4	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0			
	Not Required	1	LTM	0	0	5		\$0	\$0	\$0	\$0			
Total Number of Sites		7	Total				\$2,698	\$670	\$1,248	\$365	FY98-2018**	\$42,749		

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.