

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)							
			Sites (Actions)															
Washington																		
Army - CAMP BONNEVILLE / WA021402011200												RAB		BRAC 1995		Progress in FY97 Refer to page A-24		
Sites in Progress -Relative Risk Category	Sites with Response Complete	1	Investigation	3	23	0	FUND	\$1,189	\$477	\$833	\$0	FY00	\$53	Progress Planned for FY98-FY99				
	High	0	Interim Actions	0(0)	1(1)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	0	Design	1	1	13		\$0	\$0	\$34	\$245	FY02	\$243					
	Low	1	RA-C	0	1	15		\$29	\$0	\$0	\$1,855	FY03	\$44					
	Not Evaluated	24	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
Not Required	0	LTM	0	0	3		\$0	\$0	\$0	\$10								
Total Number of Sites		26	Total					\$1,218	\$477	\$867	\$2,110	FY98-2005**	\$3,401					
Army - FORT LEWIS / WA021402050600												NPL		Progress in FY97 Refer to page A-69				
Sites in Progress -Relative Risk Category	Sites with Response Complete	33	Investigation	38	10	0		\$14,837	\$805	\$42	\$0	FY00	\$1,804	Progress Planned for FY98-FY99				
	High	8	Interim Actions	5(9)	3(3)			\$381	\$0	\$5	\$0	FY01	\$1,784					
	Medium	1	Design	2	3	2		\$1,938	\$0	\$200	\$0	FY02	\$1,779					
	Low	5	RA-C	3	3	3		\$19,616	\$666	\$0	\$1,344	FY03	\$1,852					
	Not Evaluated	0	RA-O (LTO)	0	2	2		\$155	\$155	\$1,671	\$200							
Not Required	1	LTM	0	1	3		\$1,249	\$873	\$889	\$391								
Total Number of Sites		48	Total					\$38,176	\$2,499	\$2,807	\$1,935	FY98-2029**	\$35,918					
Army - YAKIMA TRAINING CENTER / WA021402098900												NPL		Progress in FY97 Agreement Order with the Washington State Department of Ecology proposed. Initiated studies at the Solid Waste Landfill and Ammunition Storage Point.				
Sites in Progress -Relative Risk Category	Sites with Response Complete	38	Investigation	38	13	0		\$229	\$229	\$24	\$0	FY00	\$592	Progress Planned for FY98-FY99 Continue studies at Fire Training Pit, Solid Waste Landfill, and Ammunition Storage Point.				
	High	2	Interim Actions	0(0)	0(0)			\$0	\$0	\$90	\$0	FY01	\$348					
	Medium	3	Design	0	0	8		\$0	\$0	\$150	\$0	FY02	\$345					
	Low	6	RA-C	0	0	9		\$0	\$0	\$0	\$1,610	FY03	\$344					
	Not Evaluated	2	RA-O (LTO)	0	0	4		\$0	\$0	\$538	\$231							
Not Required	0	LTM	0	0	3		\$0	\$0	\$85	\$20								
Total Number of Sites		51	Total					\$229	\$229	\$887	\$1,861	FY98-2030**	\$14,973					
Navy - BANGOR NAVAL SUBMARINE BASE / WA017002729100												RAB		NPL		Progress in FY97 Refer to page A-16		
Sites in Progress -Relative Risk Category	Sites with Response Complete	32	Investigation	39	3	0		\$27,373	\$78	\$0	\$0	FY00	\$2,654	Progress Planned for FY98-FY99				
	High	9	Interim Actions	11(15)	7(9)			\$1,949	\$1,863	\$35	\$0	FY01	\$1,512					
	Medium	0	Design	5	1	3		\$2,571	\$0	\$0	\$660	FY02	\$3,419					
	Low	0	RA-C	9	3	5		\$38,085	\$2,067	\$110	\$0	FY03	\$4,031					
	Not Evaluated	0	RA-O (LTO)	3	1	7		\$1,362	\$1,362	\$653	\$786							
Not Required	1	LTM	0	4	8		\$0	\$0	\$535	\$314								
Total Number of Sites		42	Total					\$71,340	\$5,370	\$1,333	\$1,760	FY98-2008**	\$23,502					

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB			BRAC Year		NPL/Proposed NPL		Additional Progress Information
	Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
		Sites (Actions)												
Washington														
◆ Navy - JIM CREEK NAVRADSTA / WA017002248900													Progress in FY97	
Sites with Response Complete		8	Investigation	9	-1	2		\$128	\$0	\$0	\$0	FY00	\$1,331	No actions taken.
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0	Progress Planned for FY98-FY99 No actions planned.
	Medium	0	Design	0	0	1		\$0	\$0	\$0	\$0			
	Low	1	RA-C	0	1	1		\$585	\$4	\$77	\$0	FY02	\$0	
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY03	\$0	
	Not Required	0	LTM	1	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		10	Total				\$713	\$4	\$77	\$0	FY98-2001**	\$1,408		
◆ Navy - KEYPORT NAVAL UNDERSEA WARFARE CENTER / WA017002341900													Progress in FY97	
							RAB			NPL			Refer to page A-103	
Sites with Response Complete		9	Investigation	11	1	1		\$15,585	\$790	\$197	\$0	FY00	\$1,993	Progress Planned for FY98-FY99
Sites in Progress -Relative Risk Category	High	3	Interim Actions	1(2)	0(0)			\$136	\$121	\$0	\$0	FY01	\$5,651	
	Medium	1	Design	1	0	3		\$311	\$0	\$75	\$0	FY02	\$5,212	
	Low	0	RA-C	3	2	2		\$5,686	\$3,126	\$406	\$333	FY03	\$15,862	
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0			
	Not Required	0	LTM	0	1	2		\$32	\$32	\$269	\$166			
Total Number of Sites		13	Total				\$21,750	\$4,069	\$947	\$499	FY98-2016**	\$38,509		
◆ Navy - PORT HADLOCK NAVAL ORDNANCE CENTER / WA017002756800													Progress in FY97	
							RAB			NPL			Refer to page A-153	
Sites with Response Complete		12	Investigation	16	1	1		\$671	\$29	\$0	\$0	FY00	\$792	Progress Planned for FY98-FY99
Sites in Progress -Relative Risk Category	High	4	Interim Actions	7(8)	1(1)			\$20	\$20	\$0	\$832	FY01	\$493	
	Medium	0	Design	6	0	0		\$773	\$0	\$0	\$0	FY02	\$727	
	Low	1	RA-C	6	3	1		\$4,817	\$0	\$0	\$0	FY03	\$484	
	Not Evaluated	0	RA-O (LTO)	1	1	4		\$337	\$337	\$748	\$484			
	Not Required	1	LTM	1	0	6		\$0	\$0	\$0	\$0			
Total Number of Sites		18	Total				\$6,618	\$386	\$748	\$1,316	FY98-2006**	\$8,076		
◆ Navy - PUGET SOUND FISC MANCHESTER / WA017002756000													Progress in FY97	
													RA at Site 302 completed.	
Sites with Response Complete		0	Investigation	1	3	0		\$47	\$47	\$54	\$0	FY00	\$234	Progress Planned for FY98-FY99 No actions planned.
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$250	\$0	FY01	\$112	
	Medium	0	Design	1	0	0		\$0	\$0	\$0	\$0	FY02	\$144	
	Low	2	RA-C	0	0	2		\$176	\$0	\$50	\$0	FY03	\$360	
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0			
	Not Required	0	LTM	0	0	1		\$0	\$0	\$0	\$113			
Total Number of Sites		4	Total				\$223	\$47	\$354	\$113	FY98-2003**	\$2,617		

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)							
			Sites (Actions)															
Washington																		
◆ Navy - PUGET SOUND NAVAL SHIPYARD / WA017002341800												RAB		NPL		Progress in FY97 Refer to page A-158		
Sites with Response Complete		18	Investigation	22	11	0		\$22,034	\$1,257	\$81	\$90	FY00	\$16,768	Progress Planned for FY98-FY99				
Sites in Progress -Relative Risk Category	High	15	Interim Actions	27(35)	5(5)		\$12,534	\$2,764	\$905	\$0								
	Medium	0	Design	0	1	14	\$545	\$258	\$1,466	\$729	FY01				\$4,357			
	Low	0	RA-C	16	2	13	\$15,352	\$1,314	\$5,050	\$7,589						FY02	\$3,685	
	Not Evaluated	0	RA-O (LTO)	0	0	12	\$206	\$206	\$500	\$587								FY03
Not Required	0	LTM	0	2	15	\$0	\$0	\$0	\$278									
Total Number of Sites		33	Total				\$50,671	\$5,799	\$8,002	\$9,273	FY98-2006**		\$50,574					
◆ Navy - PUGET SOUND NS EVERETT / WA017002754800												RAB		NPL		Progress in FY97 Study conducted for soil investigation of USt 1.		
Sites with Response Complete		0	Investigation	0	2	2		\$274	\$250	\$168	\$102	FY00	\$849	Progress Planned for FY98-FY99 Remediation planned if warranted by Study.				
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY01				\$787			
	Medium	0	Design	0	0	3	\$0	\$0	\$104	\$12						FY02	\$345	
	Low	3	RA-C	0	0	4	\$271	\$250	\$522	\$73								FY03
	Not Evaluated	0	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0								
Not Required	0	LTM	0	0	2	\$0	\$0	\$19	\$0	FY98-2006**		\$5,723						
Total Number of Sites		4	Total				\$545	\$500	\$813	\$187	FY98-2006**		\$5,723					
◆ Navy - WHIDBEY ISLAND NAVAL AIR STATION / WA017002336100												RAB		NPL		Progress in FY97 Refer to page A-201		
Sites with Response Complete		69	Investigation	77	12	1		\$24,220	\$2,320	\$1,300	\$0	FY00	\$7,073	Progress Planned for FY98-FY99				
Sites in Progress -Relative Risk Category	High	8	Interim Actions	57(78)	1(1)		\$667	\$134	\$0	\$0	FY01				\$7,542			
	Medium	2	Design	6	1	13	\$1,412	\$34	\$216	\$281						FY02	\$13,029	
	Low	0	RA-C	40	1	16	\$40,756	\$1,817	\$1,969	\$4,921								FY03
	Not Evaluated	9	RA-O (LTO)	0	2	16	\$423	\$423	\$795	\$947	FY03				\$14,911			
Not Required	2	LTM	0	13	25	\$104	\$104	\$167	\$278	FY98-2029**		\$105,090						
Total Number of Sites		90	Total				\$67,582	\$4,832	\$4,447	\$6,427	FY98-2029**		\$105,090					
◆ Air Force - FAIRCHILD AIR FORCE BASE / WA057212464700												RAB		NPL		Progress in FY97 Refer to page A-58		
Sites with Response Complete		18	Investigation	37	0	0		\$12,443	\$0	\$0	\$0	FY00	\$1,501	Progress Planned for FY98-FY99				
Sites in Progress -Relative Risk Category	High	7	Interim Actions	0(0)	6(6)		\$1,194	\$1,140	\$0	\$0	FY01				\$1,504			
	Medium	1	Design	6	0	1	\$1,873	\$0	\$0	\$0						FY02	\$1,855	
	Low	0	RA-C	5	1	1	\$15,295	\$400	\$151	\$147								FY03
	Not Evaluated	1	RA-O (LTO)	0	4	1	\$208	\$0	\$834	\$852	FY03				\$1,532			
Not Required	10	LTM	0	13	1	\$1,659	\$40	\$525	\$575	FY98-2026**		\$43,706						
Total Number of Sites		37	Total				\$32,672	\$1,580	\$1,510	\$1,574	FY98-2026**		\$43,706					

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information	
			Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)		
				Sites (Actions)										
Washington														
◆ Air Force - MCCHORD AIR FORCE BASE / WA057182420000												NPL		Progress in FY97 Refer to page A-122
Sites with Response Complete		64	Investigation	65	0	0		\$9,758	\$0	\$0	\$0	FY00	\$556	Progress Planned for FY98-FY99
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)		\$2,371	\$12	\$0	\$0	FY01	\$490		
	Medium	0	Design	2	0	1	\$961	\$0	\$0	\$0	FY02	\$493		
	Low	0	RA-C	1	0	1	\$3,290	\$0	\$0	\$0	FY03	\$1,428		
	Not Evaluated	0	RA-O (LTO)	0	1	0	\$947	\$235	\$22	\$239				
	Not Required	1	LTM	3	14	1	\$1,000	\$264	\$0	\$293				
Total Number of Sites		65	Total					\$18,327	\$511	\$22	\$532	FY98-2016**	\$8,858	
◆ FUDS - FORT WORDEN / WA09799F329500												Progress in FY97 Submitted IRAR's to Washington Department of Ecology for close out letter		
Sites with Response Complete		0	Investigation	1	2	0		\$13	\$0	\$110	\$0	FY00	\$0	Progress Planned for FY98-FY99 Close out with WDOE approval on remaining actions
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY01	\$0		
	Medium	0	Design	0	1	1	\$14	\$0	\$0	\$0	FY02	\$0		
	Low	0	RA-C	0	1	1	\$80	\$1	\$35	\$0	FY03	\$0		
	Not Evaluated	2	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0				
	Not Required	1	LTM	0	0	0	\$0	\$0	\$0	\$0				
Total Number of Sites		3	Total					\$107	\$1	\$145	\$0	FY98-2020**	\$5,967	
◆ FUDS - GEIGER AF / WA09799F340300												Progress in FY97 Expansion of on-going RI to include evaluation of landfill site and remaining contaminated UST sites.		
Sites with Response Complete		0	Investigation	3	0	0		\$1,150	\$46	\$386	\$100	FY00	\$513	Progress Planned for FY98-FY99 Identify and characterize all remaining contaminated areas, initiate final phase of site cleanup.
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY01	\$70		
	Medium	0	Design	0	2	0	\$246	\$0	\$0	\$40	FY02	\$427		
	Low	0	RA-C	0	2	1	\$2,974	\$0	\$0	\$295	FY03	\$413		
	Not Evaluated	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0				
	Not Required	1	LTM	0	0	2	\$0	\$0	\$0	\$0				
Total Number of Sites		3	Total					\$4,370	\$46	\$386	\$435	FY98-2009**	\$5,333	
◆ FUDS - PAINE FLD / WA09799F318800												Progress in FY97 Initiate investigations of second facility landfill.		
Sites with Response Complete		2	Investigation	3	1	0		\$208	\$50	\$250	\$544	FY00	\$0	Progress Planned for FY98-FY99 Complete RI phase of landfill evaluation and determine need for remediation.
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY01	\$0		
	Medium	0	Design	2	0	1	\$168	\$31	\$0	\$0	FY02	\$0		
	Low	0	RA-C	1	1	1	\$2,061	\$645	\$10	\$0	FY03	\$0		
	Not Evaluated	2	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0				
	Not Required	0	LTM	0	0	1	\$0	\$0	\$0	\$0				
Total Number of Sites		4	Total					\$2,437	\$726	\$260	\$544	FY98-2020**	\$9,941	

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.