			Phase	Completed	Underway	Future	Cost Incurred Thru	FY98 Funds	FY99 Execution	FY00 Planning	Estimated Cost	s By Fiscal Year
			rnase	Sites (Actions)			FY98 (\$000)	Obligated (\$000)	Planned (\$000)	Estimate (\$000)	(\$000)	
◆ DoD Closing Installations*												
Sites with Response Complete 2,038		2,038	Investigations	3,059	1,714	7	\$1,501,969	\$124,026	\$81,235	\$26,689	FY01	\$407,087
Sites in	High	704	Interim Actions	855 (1,073)	436 (535)		\$305,421	\$48,097	\$49,300	\$41,006	FY02	\$240,519
Progress	Medium	482	Design	493	205	1,072	\$173,598	\$31,638	\$41,447	\$40,593	FY03	\$202,842
-Relative Risk Category	Low	621	RA-C	557	272	1,452	\$1,459,315	\$227,945	\$229,874	\$347,519		
	Not Evaluated	789	RA-O (LTO)	21	98	761	\$132,453	\$63,251	\$40,973	\$62,182	FY04	\$128,777
	Not Required	146	LTM	21	130	783	\$103,732	\$21,629	\$18,449	\$28,153	FY05	\$127,535
Total Number of Sites 4,780					Total	\$3,676,488	\$516,586	\$461,278	\$546,142	FY99-Comp.	\$3,095,104	
Total Number of Installations Funded:			-	205								