

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

| Installation/FFID                                                    |               |                 |                 |        |                          |                                 | RAB                          |                                | BRAC Year                      |                                        | NPL/Proposed NPL |                  | Additional Progress Information |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
|----------------------------------------------------------------------|---------------|-----------------|-----------------|--------|--------------------------|---------------------------------|------------------------------|--------------------------------|--------------------------------|----------------------------------------|------------------|------------------|---------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|------------------|--|
|                                                                      | Phase         | Completed       | Underway        | Future | Schedule Impact in FY98* | Cost Incurred Thru FY98 (\$000) | FY98 Funds Obligated (\$000) | FY99 Execution Planned (\$000) | FY00 Planning Estimate (\$000) | Estimated Costs By Fiscal Year (\$000) |                  |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
|                                                                      |               | Sites (Actions) |                 |        |                          |                                 |                              |                                |                                |                                        |                  |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
| Alabama                                                              |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
| FORMERLY USED DEFENSE SITES - BROOKLEY AFB U SO ALA / AL49799F419700 |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | Progress in FY98 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
| Sites with Response Complete                                         |               | 5               | Investigation   | 5      | 1                        | 0                               |                              | \$615                          | \$48                           | \$1,087                                | \$65             | FY01             | \$320                           | The contract for the SI was modified in 3rd quarter of FY98 to add additional site. All field work for the other areas were completed.<br><br>Removed all tanks that were originally scoped. Contract was modified to remove 14 additional tanks.<br><b>Progress Planned for FY99-FY00</b><br>FY98 Complete SI and Initiate RI/FS in FY99.<br><br>FY99 Initiate removal 14 additional tanks. Investigate location of additional tanks.<br><br>FY00 Program for removal of additional tanks. |  |                  |  |
| Sites in Progress<br><br>-Relative Risk Category                     | High          | 1               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$55                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
|                                                                      | Medium        | 0               | Design          | 4      | 0                        | 1                               |                              | \$325                          | \$0                            | \$0                                    | \$0              | FY03             | \$4,570                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
|                                                                      | Low           | 0               | RA-C            | 3      | 0                        | 1                               |                              | \$2,692                        | \$28                           | \$0                                    | \$0              | FY04             | \$114                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
|                                                                      | Not Evaluated | 0               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05             | \$1,815                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
| Not Required                                                         | 0             | LTM             | 0               | 0      | 1                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |                  |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
| Total Number of Sites                                                |               | 6               | Total           |        |                          |                                 | \$3,632                      | \$76                           | \$1,087                        | \$65                                   | FY99-2004**      | \$8,150          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
| FORMERLY USED DEFENSE SITES - COURTLAND ARMY AF / AL49799F420900     |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | Progress in FY98 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
| Sites with Response Complete                                         |               | 2               | Investigation   | 3      | 1                        | 0                               |                              | \$548                          | \$23                           | \$0                                    | \$0              | FY01             | \$0                             | Conducted additional sampling effort per ADEM's request.<br><br><b>Progress Planned for FY99-FY00</b><br>FY99 Recommend No Further Action based on sampling results. If ADEM concur closeout the project. Complete the design for the BD/DR project if funded and implement removal.<br><br>FY00 Complete removal project.                                                                                                                                                                  |  |                  |  |
| Sites in Progress<br><br>-Relative Risk Category                     | High          | 0               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$327                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
|                                                                      | Medium        | 0               | Design          | 1      | 0                        | 2                               |                              | \$160                          | \$0                            | \$12                                   | \$0              | FY03             | \$84                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
|                                                                      | Low           | 0               | RA-C            | 1      | 0                        | 2                               |                              | \$98                           | \$0                            | \$85                                   | \$0              | FY04             | \$2,396                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
|                                                                      | Not Evaluated | 0               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
| Not Required                                                         | 2             | LTM             | 0               | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |                  |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
| Total Number of Sites                                                |               | 4               | Total           |        |                          |                                 | \$806                        | \$23                           | \$97                           | \$0                                    | FY99-2005**      | \$2,904          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
| FORMERLY USED DEFENSE SITES - CRAIG AFB / AL49799F421000             |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | Progress in FY98 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
| Sites with Response Complete                                         |               | 2               | Investigation   | 2      | 1                        | 0                               |                              | \$1,017                        | \$6                            | \$265                                  | \$0              | FY01             | \$90                            | Official transfer from SAS to SAM occurred on 4 Dec 1997. SAM received comments from Alabama Dept. of Enviromental Management (ADEM) on the final RI report that will require additional work.<br><br><b>Progress Planned for FY99-FY00</b><br>FY99 Additional work will be conducted in order to resolve ADEM's requirements.<br><br>FY2000 Complete the RI and start the next phase.                                                                                                      |  |                  |  |
| Sites in Progress<br><br>-Relative Risk Category                     | High          | 1               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
|                                                                      | Medium        | 0               | Design          | 1      | 1                        | 0                               |                              | \$153                          | \$7                            | \$0                                    | \$13             | FY03             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
|                                                                      | Low           | 0               | RA-C            | 2      | 0                        | 1                               |                              | \$667                          | \$0                            | \$0                                    | \$0              | FY04             | \$1,209                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
|                                                                      | Not Evaluated | 0               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05             | \$29                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
| Not Required                                                         | 0             | LTM             | 0               | 0      | 1                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |                  |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
| Total Number of Sites                                                |               | 3               | Total           |        |                          |                                 | \$1,837                      | \$13                           | \$265                          | \$13                                   | FY99-2000**      | \$1,710          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
| Alaska                                                               |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
| ARMY - FORT GREELY / AK021452215500                                  |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | RAB              |                                 | BRAC 1995                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |  | Progress in FY98 |  |
| Sites with Response Complete                                         |               | 42              | Investigation   | 45     | 22                       | 0                               |                              | \$2,203                        | \$639                          | \$37                                   | \$0              | FY01             | \$466                           | Refer to page A-73.<br><br><b>Progress Planned for FY99-FY00</b><br>Refer to page A-73.                                                                                                                                                                                                                                                                                                                                                                                                     |  |                  |  |
| Sites in Progress<br><br>-Relative Risk Category                     | High          | 1               | Interim Actions | 6(11)  | 1(2)                     |                                 |                              | \$98                           | \$0                            | \$0                                    | \$0              | FY02             | \$237                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
|                                                                      | Medium        | 5               | Design          | 3      | 0                        | 2                               |                              | \$596                          | \$76                           | \$700                                  | \$0              | FY03             | \$159                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
|                                                                      | Low           | 17              | RA-C            | 5      | 1                        | 14                              |                              | \$15,389                       | \$8,875                        | \$6,240                                | \$0              | FY04             | \$191                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
|                                                                      | Not Evaluated | 2               | RA-O (LTO)      | 1      | 0                        | 1                               |                              | \$10                           | \$0                            | \$153                                  | \$211            | FY05             | \$7                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
| Not Required                                                         | 0             | LTM             | 0               | 1      | 0                        |                                 | \$24                         | \$0                            | \$5                            | \$6                                    |                  |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |
| Total Number of Sites                                                |               | 67              | Total           |        |                          |                                 | \$18,320                     | \$9,590                        | \$7,135                        | \$217                                  | FY99-2007**      | \$8,490          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                             |  |                  |  |

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

| Installation/FFID                               |               |                 |                 |        |                          |                                 | RAB                          |                                | BRAC Year                      |                                        | NPL/Proposed NPL |          | Additional Progress Information |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|-------------------------------------------------|---------------|-----------------|-----------------|--------|--------------------------|---------------------------------|------------------------------|--------------------------------|--------------------------------|----------------------------------------|------------------|----------|---------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                 | Phase         | Completed       | Underway        | Future | Schedule Impact in FY98* | Cost Incurred Thru FY98 (\$000) | FY98 Funds Obligated (\$000) | FY99 Execution Planned (\$000) | FY00 Planning Estimate (\$000) | Estimated Costs By Fiscal Year (\$000) |                  |          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                 |               | Sites (Actions) |                 |        |                          |                                 |                              |                                |                                |                                        |                  |          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Alaska                                          |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  |          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| ARMY - FORT RICHARDSON / AK021452215700         |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | NPL      |                                 | Progress in FY98<br>Refer to page A-78.<br><br>Progress Planned for FY99-FY00<br>Refer to page A-78.                                                                                                                                                                                                                                                                                                                                                      |
| Sites with Response Complete                    |               | 70              | Investigation   | 79     | 0                        | 0                               |                              | \$24,684                       | \$0                            | \$0                                    | \$0              | FY01     | \$1,844                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Sites in Progress<br>-Relative Risk Category    | High          | 3               | Interim Actions | 30(58) | 2(2)                     |                                 | \$8,962                      | \$0                            | \$0                            | \$0                                    | FY02             | \$2,038  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                 | Medium        | 2               | Design          | 11     | 0                        | 1                               | \$1,274                      | \$228                          | \$100                          | \$0                                    | FY03             | \$2,597  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                 | Low           | 2               | RA-C            | 40     | 2                        | 5                               | \$26,326                     | \$2,655                        | \$1,360                        | \$1,075                                | FY04             | \$2,671  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                 | Not Evaluated | 0               | RA-O (LTO)      | 5      | 2                        | 2                               | \$0                          | \$0                            | \$200                          | \$604                                  | FY05             | \$282    |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Not Required                                    |               | 2               | LTM             | 0      | 7                        | 4                               | \$713                        | \$648                          | \$810                          | \$241                                  |                  |          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Total Number of Sites                           |               | 79              | Total           |        |                          |                                 | \$61,959                     | \$3,531                        | \$2,470                        | \$1,920                                | FY99-2009**      | \$22,790 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| ARMY - FORT WAINWRIGHT / AK021452242600         |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | NPL      |                                 | Progress in FY98<br>Refer to page A-83.<br><br>Progress Planned for FY99-FY00<br>Refer to page A-83.                                                                                                                                                                                                                                                                                                                                                      |
| Sites with Response Complete                    |               | 60              | Investigation   | 76     | 1                        | 0                               |                              | \$44,012                       | \$0                            | \$225                                  | \$0              | FY01     | \$3,663                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Sites in Progress<br>-Relative Risk Category    | High          | 1               | Interim Actions | 34(60) | 1(2)                     |                                 | \$2,322                      | \$0                            | \$0                            | \$0                                    | FY02             | \$3,282  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                 | Medium        | 1               | Design          | 16     | 1                        | 1                               | \$2,896                      | \$107                          | \$150                          | \$0                                    | FY03             | \$889    |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                 | Low           | 0               | RA-C            | 39     | 1                        | 1                               | \$41,228                     | \$6,407                        | \$2,370                        | \$1,633                                | FY04             | \$922    |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                 | Not Evaluated | 0               | RA-O (LTO)      | 7      | 16                       | 0                               | \$159                        | \$89                           | \$1,520                        | \$1,156                                | FY05             | \$903    |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Not Required                                    |               | 15              | LTM             | 0      | 22                       | 1                               | \$1,493                      | \$1,328                        | \$2,066                        | \$629                                  |                  |          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Total Number of Sites                           |               | 77              | Total           |        |                          |                                 | \$92,110                     | \$7,931                        | \$6,331                        | \$3,418                                | FY99-2017**      | \$32,936 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| ARMY - GERSTLE RIVER TEST SITE / AK021452234200 |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | NPL      |                                 | Progress in FY98<br>No action was completed during 1997 due to funding constraints.<br><br>Progress Planned for FY99-FY00<br>No action to occur until 2004 in accordance with the Defense Programming Guidance.                                                                                                                                                                                                                                           |
| Sites with Response Complete                    |               | 3               | Investigation   | 3      | 2                        | 0                               | FUND                         | \$680                          | \$0                            | \$0                                    | \$0              | FY01     | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Sites in Progress<br>-Relative Risk Category    | High          | 0               | Interim Actions | 1(1)   | 0(0)                     |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY02             | \$0      |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                 | Medium        | 0               | Design          | 1      | 0                        | 2                               | \$0                          | \$0                            | \$0                            | \$0                                    | FY03             | \$0      |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                 | Low           | 2               | RA-C            | 1      | 0                        | 2                               | FUND                         | \$0                            | \$0                            | \$0                                    | \$0              | FY04     | \$1,874                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                 | Not Evaluated | 0               | RA-O (LTO)      | 0      | 0                        | 0                               | \$0                          | \$0                            | \$0                            | \$0                                    | FY05             | \$86     |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Not Required                                    |               | 0               | LTM             | 0      | 0                        | 0                               | \$0                          | \$0                            | \$0                            | \$0                                    |                  |          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Total Number of Sites                           |               | 5               | Total           |        |                          |                                 | \$680                        | \$0                            | \$0                            | \$0                                    | FY99-2007**      | \$3,584  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| ARMY - HAINES PIPELINE / AK021452214600         |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | NPL      |                                 | Progress in FY98<br>Removed Lutak Fire Burn Pit as source of surface water contamination. Installed groundwater control system to minimize off-site migration. Installed High Vacuum Extraction System at Tank 100.<br><br>Progress Planned for FY99-FY00<br>Completion of RA for eliminating off-site groundwater migration. Will be investigating and remediating tank 107 and 109 to eliminate off-site migration off of northern portion of facility. |
| Sites with Response Complete                    |               | 4               | Investigation   | 20     | 2                        | 0                               | FUND                         | \$1,161                        | \$0                            | \$0                                    | \$0              | FY01     | \$2,884                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Sites in Progress<br>-Relative Risk Category    | High          | 4               | Interim Actions | 0(0)   | 0(0)                     |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY02             | \$3,802  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                 | Medium        | 3               | Design          | 3      | 0                        | 11                              | \$300                        | \$200                          | \$50                           | \$276                                  | FY03             | \$6,774  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                 | Low           | 8               | RA-C            | 4      | 0                        | 15                              | FUND                         | \$4,575                        | \$1,197                        | \$345                                  | \$3,178          | FY04     | \$2,326                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                 | Not Evaluated | 0               | RA-O (LTO)      | 0      | 3                        | 11                              | \$226                        | \$226                          | \$60                           | \$331                                  | FY05             | \$6,885  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Not Required                                    |               | 3               | LTM             | 0      | 2                        | 6                               | \$243                        | \$0                            | \$0                            | \$72                                   |                  |          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Total Number of Sites                           |               | 22              | Total           |        |                          |                                 | \$6,505                      | \$1,623                        | \$455                          | \$3,857                                | FY99-2028**      | \$87,613 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                           |

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

| Installation/FFID                                 |               |                 |                 |        |                          |                                 | RAB                          |                                | BRAC Year                      |                                        | NPL/Proposed NPL |          | Additional Progress Information |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
|---------------------------------------------------|---------------|-----------------|-----------------|--------|--------------------------|---------------------------------|------------------------------|--------------------------------|--------------------------------|----------------------------------------|------------------|----------|---------------------------------|-----------------------------------------------------------------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Phase                                             |               | Completed       | Underway        | Future | Schedule Impact in FY98* | Cost Incurred Thru FY98 (\$000) | FY98 Funds Obligated (\$000) | FY99 Execution Planned (\$000) | FY00 Planning Estimate (\$000) | Estimated Costs By Fiscal Year (\$000) |                  |          |                                 |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
|                                                   |               | Sites (Actions) |                 |        |                          |                                 |                              |                                |                                |                                        |                  |          |                                 |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
| Alaska                                            |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  |          |                                 |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
| NAVY - ADAK NAVAL AIR FACILITY / AK017002432300   |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        | BRAC 1995        |          | NPL                             |                                                                                         | Progress in FY98<br>Refer to page A-2.                                                                                                                                                                                                                                                                                                                                                                          |
| Sites with Response Complete                      |               | 66              | Investigation   | 87     | 9                        | 0                               |                              | \$28,595                       | \$1,900                        | \$6,314                                | \$0              | FY01     | \$5,997                         | Progress Planned for FY99-FY00<br>Refer to page A-2.                                    |                                                                                                                                                                                                                                                                                                                                                                                                                 |
| Sites in Progress<br>-Relative Risk Category      | High          | 12              | Interim Actions | 33(45) | 4(6)                     |                                 |                              | \$1,997                        | \$441                          | \$311                                  | \$0              | FY02     | \$8,653                         |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
|                                                   | Medium        | 1               | Design          | 45     | 1                        | 0                               |                              | \$2,580                        | \$473                          | \$235                                  | \$0              | FY03     | \$4,416                         |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
|                                                   | Low           | 2               | RA-C            | 63     | 25                       | 0                               |                              | \$87,066                       | \$31,193                       | \$27,829                               | \$0              | FY04     | \$0                             |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
|                                                   | Not Evaluated | 10              | RA-O (LTO)      | 1      | 4                        | 0                               |                              | \$5,727                        | \$3,053                        | \$1,009                                | \$16,192         | FY05     | \$8,305                         |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
|                                                   | Not Required  | 5               | LTM             | 6      | 9                        | 27                              |                              | \$2,254                        | \$2,054                        | \$940                                  | \$1,192          |          |                                 |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
| Total Number of Sites                             |               | 96              | Total           |        |                          |                                 | \$128,219                    | \$39,114                       | \$36,638                       | \$17,384                               | FY99-2006**      | \$88,785 |                                 |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
| NAVY - AMCHITKA AK FLTSURSPTDET1 / AK017002752900 |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  |          |                                 |                                                                                         | Progress in FY98<br>Achieve response complete at site 6.                                                                                                                                                                                                                                                                                                                                                        |
| Sites with Response Complete                      |               | 4               | Investigation   | 5      | 6                        | 0                               |                              | \$763                          | \$341                          | \$0                                    | \$0              | FY01     | \$2,303                         | Progress Planned for FY99-FY00<br>Achieve response complete at sites 9 and 12.          |                                                                                                                                                                                                                                                                                                                                                                                                                 |
| Sites in Progress<br>-Relative Risk Category      | High          | 1               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$314                          | \$0                            | \$0                                    | \$0              | FY02     | \$1,965                         |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
|                                                   | Medium        | 2               | Design          | 0      | 0                        | 3                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY03     | \$536                           |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
|                                                   | Low           | 2               | RA-C            | 2      | 0                        | 3                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY04     | \$536                           |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
|                                                   | Not Evaluated | 2               | RA-O (LTO)      | 0      | 0                        | 4                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05     | \$536                           |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
|                                                   | Not Required  | 0               | LTM             | 1      | 0                        | 3                               |                              | \$0                            | \$0                            | \$0                                    | \$0              |          |                                 |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
| Total Number of Sites                             |               | 11              | Total           |        |                          |                                 | \$1,077                      | \$341                          | \$0                            | \$0                                    | FY99-2007**      | \$6,444  |                                 |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
| NAVY - BARROW AK NARL / AK017002724500            |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  |          |                                 |                                                                                         | Progress in FY98<br>ASTs, pipeline, pump houses, and hazardous wastes have been removed from the site. 500 cy of PCE contaminated soil was treated. A large recovery system was installed to protect a drinking water source from petroleum contamination.<br><br>Progress Planned for FY99-FY00<br>Continue operations and maintenance of the recovery system. Additional delineation of a pipeline alignment. |
| Sites with Response Complete                      |               | 2               | Investigation   | 2      | 11                       | 0                               |                              | \$4,348                        | \$1,742                        | \$2,408                                | \$688            | FY01     | \$4,968                         |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
| Sites in Progress<br>-Relative Risk Category      | High          | 7               | Interim Actions | 4(6)   | 0(0)                     |                                 |                              | \$5,423                        | \$4,012                        | \$2,102                                | \$2,430          | FY02     | \$3,777                         |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
|                                                   | Medium        | 1               | Design          | 0      | 1                        | 4                               |                              | \$475                          | \$0                            | \$1,115                                | \$0              | FY03     | \$5,181                         |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
|                                                   | Low           | 0               | RA-C            | 10     | 1                        | 0                               |                              | \$17,032                       | \$0                            | \$0                                    | \$0              | FY04     | \$330                           |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
|                                                   | Not Evaluated | 2               | RA-O (LTO)      | 0      | 1                        | 4                               |                              | \$1,703                        | \$650                          | \$1,521                                | \$1,737          | FY05     | \$255                           |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
|                                                   | Not Required  | 1               | LTM             | 0      | 1                        | 3                               |                              | \$237                          | \$132                          | \$0                                    | \$0              |          |                                 |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
| Total Number of Sites                             |               | 13              | Total           |        |                          |                                 | \$29,218                     | \$6,536                        | \$7,146                        | \$4,855                                | FY99-2005**      | \$31,412 |                                 |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
| NAVY - ST LAWRENCE IS AK (WASNC) / AK017002757200 |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  |          |                                 |                                                                                         | Progress in FY98<br>Continuing RI/FS and cleanup at sites 5, 6, 7, and 8.                                                                                                                                                                                                                                                                                                                                       |
| Sites with Response Complete                      |               | 0               | Investigation   | 0      | 4                        | 0                               |                              | \$798                          | \$0                            | \$65                                   | \$148            | FY01     | \$588                           | Progress Planned for FY99-FY00<br>Continuing RI/FS and cleanup at sites 5, 6, 7, and 8. |                                                                                                                                                                                                                                                                                                                                                                                                                 |
| Sites in Progress<br>-Relative Risk Category      | High          | 3               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$5,200                        | \$0                            | \$46                                   | \$492            | FY02     | \$2,280                         |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
|                                                   | Medium        | 0               | Design          | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY03     | \$0                             |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
|                                                   | Low           | 0               | RA-C            | 0      | 4                        | 0                               |                              | \$0                            | \$0                            | \$154                                  | \$2,089          | FY04     | \$1,885                         |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
|                                                   | Not Evaluated | 1               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              |          |                                 |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
|                                                   | Not Required  | 0               | LTM             | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              |          |                                 |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |
| Total Number of Sites                             |               | 4               | Total           |        |                          |                                 | \$5,998                      | \$0                            | \$265                          | \$2,729                                | FY99-2005**      | \$8,691  |                                 |                                                                                         |                                                                                                                                                                                                                                                                                                                                                                                                                 |

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

| Installation/FFID                                             |               |   |                 |               |        |                          |                                 |                              |                                |                                |                                        | RAB         |         | BRAC Year |                                                                                                                                                                                                                                                                                                                                                                                                                   | NPL/Proposed NPL |  | Additional Progress Information |
|---------------------------------------------------------------|---------------|---|-----------------|---------------|--------|--------------------------|---------------------------------|------------------------------|--------------------------------|--------------------------------|----------------------------------------|-------------|---------|-----------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|------------------|--|---------------------------------|
| Phase                                                         |               |   | Completed       | Underway      | Future | Schedule Impact in FY98* | Cost Incurred Thru FY98 (\$000) | FY98 Funds Obligated (\$000) | FY99 Execution Planned (\$000) | FY00 Planning Estimate (\$000) | Estimated Costs By Fiscal Year (\$000) |             |         |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
|                                                               |               |   | Sites (Actions) |               |        |                          |                                 |                              |                                |                                |                                        |             |         |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
| Alaska                                                        |               |   |                 |               |        |                          |                                 |                              |                                |                                |                                        |             |         |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
| NAVY - WALES AK / AK017002755000                              |               |   |                 |               |        |                          |                                 |                              |                                |                                |                                        |             |         |           | Progress in FY98                                                                                                                                                                                                                                                                                                                                                                                                  |                  |  |                                 |
| Sites with Response Complete                                  |               |   | 0               | Investigation | 2      | 1                        | 0                               |                              | \$0                            | \$0                            | \$15                                   | \$0         | FY01    | \$0       | Continue cleanup efforts at sites 2, 3, and 4.<br><br>Progress Planned for FY99-FY00<br>Will achieve response complete at sites 2 and 3.                                                                                                                                                                                                                                                                          |                  |  |                                 |
| Sites in Progress<br><br>-Relative Risk Category              | High          | 1 | Interim Actions | 0(0)          | 1(2)   |                          |                                 | \$1,450                      | \$900                          | \$1,120                        | \$0                                    | FY02        | \$0     |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
|                                                               | Medium        | 1 | Design          | 0             | 0      | 1                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY03        | \$0     |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
|                                                               | Low           | 0 | RA-C            | 0             | 3      | 0                        |                                 | \$4,370                      | \$0                            | \$0                            | \$148                                  | FY04        | \$0     |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
|                                                               | Not Evaluated | 1 | RA-O (LTO)      | 0             | 0      | 1                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY05        | \$0     |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
|                                                               | Not Required  | 0 | LTM             | 0             | 0      | 1                        |                                 | \$0                          | \$0                            | \$0                            | \$148                                  |             |         |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
| Total Number of Sites                                         |               |   | 3               | Total         |        |                          |                                 | \$5,820                      | \$900                          | \$1,135                        | \$296                                  | FY99-2001** | \$1,431 |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
| AIR FORCE - BARTER ISLAND / AK057302861800                    |               |   |                 |               |        |                          |                                 |                              |                                |                                |                                        |             |         |           | Progress in FY98                                                                                                                                                                                                                                                                                                                                                                                                  |                  |  |                                 |
| Sites with Response Complete                                  |               |   | 15              | Investigation | 20     | 0                        | 1                               |                              | \$111                          | \$111                          | \$0                                    | \$0         | FY01    | \$0       | Kaktovik RAB informational metting held (closest village to Barter Island). First RAB scheduled for 2/17/98.<br><br>Progress Planned for FY99-FY00<br>Clean Sweep and excavation (RA) proposed for FY00. FFS scheduled for FY98.                                                                                                                                                                                  |                  |  |                                 |
| Sites in Progress<br><br>-Relative Risk Category              | High          | 5 | Interim Actions | 2(2)          | 0(0)   |                          |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY02        | \$0     |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
|                                                               | Medium        | 0 | Design          | 0             | 0      | 5                        |                                 | \$570                        | \$0                            | \$0                            | \$0                                    | FY03        | \$4,600 |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
|                                                               | Low           | 0 | RA-C            | 0             | 0      | 5                        | FUND                            | \$0                          | \$0                            | \$165                          | \$0                                    | FY04        | \$50    |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
|                                                               | Not Evaluated | 0 | RA-O (LTO)      | 0             | 0      | 4                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY05        | \$50    |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
|                                                               | Not Required  | 1 | LTM             | 0             | 0      | 4                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |             |         |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
| Total Number of Sites                                         |               |   | 21              | Total         |        |                          |                                 | \$681                        | \$111                          | \$165                          | \$0                                    | FY99-2007** | \$4,865 |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
| AIR FORCE - BETHEL RANGE / AK057302862200                     |               |   |                 |               |        |                          |                                 |                              |                                |                                |                                        |             |         |           | Progress in FY98                                                                                                                                                                                                                                                                                                                                                                                                  |                  |  |                                 |
| Sites with Response Complete                                  |               |   | 0               | Investigation | 0      | 11                       | 1                               | REG                          | \$191                          | \$0                            | \$0                                    | \$0         | FY01    | \$0       | Completed final remedial action proposed plan and decision document for BIA 27 acre site. Set up a public public information repository at Bethel, AK.<br><br>Progress Planned for FY99-FY00<br>Complete final remedial action at the Sewage Lagoon. Monitor the suprapermafrost groundwater at the BIA 27 acre site. Sample, operate, and maintain the Exsitu-Bioventing System. NFRAP for the BIA 27 acre site. |                  |  |                                 |
| Sites in Progress<br><br>-Relative Risk Category              | High          | 1 | Interim Actions | 0(0)          | 0(0)   |                          | REG                             | \$106                        | \$0                            | \$0                            | \$0                                    | FY02        | \$0     |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
|                                                               | Medium        | 5 | Design          | 0             | 0      | 0                        | REG                             | \$45                         | \$0                            | \$0                            | \$0                                    | FY03        | \$1,199 |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
|                                                               | Low           | 5 | RA-C            | 0             | 0      | 11                       | REG                             | \$2,375                      | \$0                            | \$0                            | \$0                                    | FY04        | \$671   |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
|                                                               | Not Evaluated | 0 | RA-O (LTO)      | 0             | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$100                                  | FY05        | \$630   |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
|                                                               | Not Required  | 1 | LTM             | 0             | 0      | 0                        |                                 | \$413                        | \$0                            | \$0                            | \$0                                    |             |         |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
| Total Number of Sites                                         |               |   | 12              | Total         |        |                          |                                 | \$3,130                      | \$0                            | \$0                            | \$100                                  | FY99-2006** | \$2,600 |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
| AIR FORCE - BIG MOUNTAIN RADIO RELAY STATION / AK057302862300 |               |   |                 |               |        |                          |                                 |                              |                                |                                |                                        |             |         |           | Progress in FY98                                                                                                                                                                                                                                                                                                                                                                                                  |                  |  |                                 |
| Sites with Response Complete                                  |               |   | 0               | Investigation | 0      | 9                        | 1                               |                              | \$1,607                        | \$1,500                        | \$18                                   | \$0         | FY01    | \$2,175   | No activity.<br><br>Progress Planned for FY99-FY00<br>RI/FS planned for FY99.                                                                                                                                                                                                                                                                                                                                     |                  |  |                                 |
| Sites in Progress<br><br>-Relative Risk Category              | High          | 0 | Interim Actions | 0(0)          | 0(0)   |                          |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY02        | \$150   |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
|                                                               | Medium        | 2 | Design          | 0             | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY03        | \$150   |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
|                                                               | Low           | 7 | RA-C            | 0             | 0      | 4                        |                                 | \$41                         | \$0                            | \$0                            | \$0                                    | FY04        | \$172   |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
|                                                               | Not Evaluated | 0 | RA-O (LTO)      | 0             | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY05        | \$0     |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
|                                                               | Not Required  | 1 | LTM             | 0             | 0      | 5                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |             |         |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |
| Total Number of Sites                                         |               |   | 10              | Total         |        |                          |                                 | \$1,648                      | \$1,500                        | \$18                           | \$0                                    | FY99-2006** | \$2,690 |           |                                                                                                                                                                                                                                                                                                                                                                                                                   |                  |  |                                 |

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

| Installation/FFID                                                |               |       |                 |          |        |                          | RAB                             |                              | BRAC Year                      |                                | NPL/Proposed NPL                       |          | Additional Progress Information |                                                                                                                                                                                                                                                                                                                            |  |
|------------------------------------------------------------------|---------------|-------|-----------------|----------|--------|--------------------------|---------------------------------|------------------------------|--------------------------------|--------------------------------|----------------------------------------|----------|---------------------------------|----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|
|                                                                  |               | Phase | Completed       | Underway | Future | Schedule Impact in FY98* | Cost Incurred Thru FY98 (\$000) | FY98 Funds Obligated (\$000) | FY99 Execution Planned (\$000) | FY00 Planning Estimate (\$000) | Estimated Costs By Fiscal Year (\$000) |          |                                 |                                                                                                                                                                                                                                                                                                                            |  |
|                                                                  |               |       | Sites (Actions) |          |        |                          |                                 |                              |                                |                                |                                        |          |                                 |                                                                                                                                                                                                                                                                                                                            |  |
| Alaska                                                           |               |       |                 |          |        |                          |                                 |                              |                                |                                |                                        |          |                                 |                                                                                                                                                                                                                                                                                                                            |  |
| AIR FORCE - CAPE LISBURNE LONG RANGE RADAR SITE / AK057302863100 |               |       |                 |          |        |                          |                                 |                              |                                |                                |                                        | RAB      |                                 | Progress in FY98                                                                                                                                                                                                                                                                                                           |  |
| Sites with Response Complete                                     |               | 4     | Investigation   | 9        | 0      | 1                        |                                 | \$394                        | \$0                            | \$0                            | \$180                                  | FY01     | \$6,813                         | Conducted RA at four sites. Excavated PCB-contaminated soil and drums, stockpiling.<br><br>Progress Planned for FY99-FY00<br>Continue RA. Initiate another IRA for a drum cleanup at Kay Creek. Cape Lis has two RABs, the Barrow Interagency Regional RAB and the PT Hope RAB. PT Hope is actually the closest community. |  |
| Sites in Progress<br>-Relative Risk Category                     | High          | 4     | Interim Actions | 1(1)     | 4(4)   |                          | \$1,820                         | \$0                          | \$0                            | \$0                            | FY02                                   | \$100    |                                 |                                                                                                                                                                                                                                                                                                                            |  |
|                                                                  | Medium        | 0     | Design          | 0        | 0      | 4                        | \$0                             | \$0                          | \$0                            | \$0                            | FY03                                   | \$0      |                                 |                                                                                                                                                                                                                                                                                                                            |  |
|                                                                  | Low           | 1     | RA-C            | 0        | 0      | 5                        | \$1,580                         | \$0                          | \$0                            | \$4,217                        | FY04                                   | \$0      |                                 |                                                                                                                                                                                                                                                                                                                            |  |
|                                                                  | Not Evaluated | 0     | RA-O (LTO)      | 0        | 0      | 4                        | \$0                             | \$0                          | \$0                            | \$0                            | FY05                                   | \$0      |                                 |                                                                                                                                                                                                                                                                                                                            |  |
| Not Required                                                     |               | 1     | LTM             | 0        | 0      | 4                        | \$0                             | \$0                          | \$0                            | \$0                            | FY99-2006**                            | \$11,356 |                                 |                                                                                                                                                                                                                                                                                                                            |  |
| Total Number of Sites                                            |               | 10    | Total           |          |        |                          | \$3,794                         | \$0                          | \$0                            | \$4,397                        |                                        |          |                                 |                                                                                                                                                                                                                                                                                                                            |  |
| AIR FORCE - CAPE ROMANZOF LONG RANGE RADAR SITE / AK057302863300 |               |       |                 |          |        |                          |                                 |                              |                                |                                |                                        | RAB      |                                 | Progress in FY98                                                                                                                                                                                                                                                                                                           |  |
| Sites with Response Complete                                     |               | 10    | Investigation   | 15       | 0      | 1                        |                                 | \$1,113                      | \$0                            | \$0                            | \$27                                   | FY01     | \$0                             | LTM landfill No. 2 underway. Intrinsic Remediation Treatability Study underway.<br><br>Progress Planned for FY99-FY00<br>Continue operating biopiles and LTM. Intrinsic remediation results will be evaluated as a final remedy for SS13 and SS15                                                                          |  |
| Sites in Progress<br>-Relative Risk Category                     | High          | 3     | Interim Actions | 2(2)     | 0(0)   |                          | \$1,209                         | \$0                          | \$0                            | \$674                          | FY02                                   | \$125    |                                 |                                                                                                                                                                                                                                                                                                                            |  |
|                                                                  | Medium        | 0     | Design          | 2        | 0      | 1                        | \$0                             | \$0                          | \$0                            | \$0                            | FY03                                   | \$0      |                                 |                                                                                                                                                                                                                                                                                                                            |  |
|                                                                  | Low           | 2     | RA-C            | 1        | 0      | 2                        | \$1,573                         | \$15                         | \$0                            | \$579                          | FY04                                   | \$125    |                                 |                                                                                                                                                                                                                                                                                                                            |  |
|                                                                  | Not Evaluated | 0     | RA-O (LTO)      | 0        | 0      | 1                        | \$0                             | \$0                          | \$132                          | \$74                           | FY05                                   | \$0      |                                 |                                                                                                                                                                                                                                                                                                                            |  |
| Not Required                                                     |               | 1     | LTM             | 0        | 1      | 0                        | \$364                           | \$147                        | \$65                           | \$49                           | FY99-2006**                            | \$2,171  |                                 |                                                                                                                                                                                                                                                                                                                            |  |
| Total Number of Sites                                            |               | 16    | Total           |          |        |                          | \$4,259                         | \$162                        | \$197                          | \$1,403                        |                                        |          |                                 |                                                                                                                                                                                                                                                                                                                            |  |
| AIR FORCE - DRIFTWOOD BAY RADIO RELAY STATION / AK057302864400   |               |       |                 |          |        |                          |                                 |                              |                                |                                |                                        | RAB      |                                 | Progress in FY98                                                                                                                                                                                                                                                                                                           |  |
| Sites with Response Complete                                     |               | 0     | Investigation   | 0        | 8      | 0                        |                                 | \$100                        | \$0                            | \$0                            | \$0                                    | FY01     | \$0                             | No Activity<br><br>Progress Planned for FY99-FY00<br>No activity planned.                                                                                                                                                                                                                                                  |  |
| Sites in Progress<br>-Relative Risk Category                     | High          | 0     | Interim Actions | 0(0)     | 0(0)   |                          | \$0                             | \$0                          | \$0                            | \$0                            | FY02                                   | \$1,840  |                                 |                                                                                                                                                                                                                                                                                                                            |  |
|                                                                  | Medium        | 2     | Design          | 0        | 0      | 8                        | \$0                             | \$0                          | \$0                            | \$0                            | FY03                                   | \$424    |                                 |                                                                                                                                                                                                                                                                                                                            |  |
|                                                                  | Low           | 6     | RA-C            | 0        | 0      | 8                        | \$0                             | \$0                          | \$0                            | \$0                            | FY04                                   | \$1,600  |                                 |                                                                                                                                                                                                                                                                                                                            |  |
|                                                                  | Not Evaluated | 0     | RA-O (LTO)      | 0        | 0      | 0                        | \$0                             | \$0                          | \$0                            | \$0                            | FY05                                   | \$160    |                                 |                                                                                                                                                                                                                                                                                                                            |  |
| Not Required                                                     |               | 0     | LTM             | 0        | 0      | 0                        | \$0                             | \$0                          | \$0                            | \$0                            | FY99-2004**                            | \$4,024  |                                 |                                                                                                                                                                                                                                                                                                                            |  |
| Total Number of Sites                                            |               | 8     | Total           |          |        |                          | \$100                           | \$0                          | \$0                            | \$0                            |                                        |          |                                 |                                                                                                                                                                                                                                                                                                                            |  |
| AIR FORCE - EARECKSON AIR FORCE BASE / AK057302870500            |               |       |                 |          |        |                          |                                 |                              |                                |                                |                                        | RAB      |                                 | Progress in FY98                                                                                                                                                                                                                                                                                                           |  |
| Sites with Response Complete                                     |               | 26    | Investigation   | 49       | 1      | 1                        |                                 | \$9,853                      | \$0                            | \$0                            | \$98                                   | FY01     | \$786                           | Installed and continued FT002 bioventing project, completed remediation (landfarming) of approximately 40,000 cu. yds contaminated soil stockpikes.<br><br>Progress Planned for FY99-FY00<br>Establish base-wide monitoring program.                                                                                       |  |
| Sites in Progress<br>-Relative Risk Category                     | High          | 2     | Interim Actions | 5(5)     | 1(1)   |                          | \$5,384                         | \$0                          | \$0                            | \$0                            | FY02                                   | \$400    |                                 |                                                                                                                                                                                                                                                                                                                            |  |
|                                                                  | Medium        | 1     | Design          | 2        | 1      | 0                        | \$2,421                         | \$0                          | \$0                            | \$0                            | FY03                                   | \$0      |                                 |                                                                                                                                                                                                                                                                                                                            |  |
|                                                                  | Low           | 2     | RA-C            | 3        | 0      | 0                        | \$9,464                         | \$250                        | \$0                            | \$0                            | FY04                                   | \$1,810  |                                 |                                                                                                                                                                                                                                                                                                                            |  |
|                                                                  | Not Evaluated | 0     | RA-O (LTO)      | 0        | 14     | 5                        | \$0                             | \$0                          | \$0                            | \$98                           | FY05                                   | \$12,550 |                                 |                                                                                                                                                                                                                                                                                                                            |  |
| Not Required                                                     |               | 20    | LTM             | 0        | 4      | 0                        | \$400                           | \$400                        | \$0                            | \$409                          | FY99-2006**                            | \$16,169 |                                 |                                                                                                                                                                                                                                                                                                                            |  |
| Total Number of Sites                                            |               | 51    | Total           |          |        |                          | \$27,522                        | \$650                        | \$0                            | \$605                          |                                        |          |                                 |                                                                                                                                                                                                                                                                                                                            |  |

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

| Installation/FFID                                             |               |                 |                 |        |                          |                                 | RAB                          |                                | BRAC Year                      |                                        | NPL/Proposed NPL |             | Additional Progress Information                                                                                |                                                                                          |                  |      |
|---------------------------------------------------------------|---------------|-----------------|-----------------|--------|--------------------------|---------------------------------|------------------------------|--------------------------------|--------------------------------|----------------------------------------|------------------|-------------|----------------------------------------------------------------------------------------------------------------|------------------------------------------------------------------------------------------|------------------|------|
| Phase                                                         |               | Completed       | Underway        | Future | Schedule Impact in FY98* | Cost Incurred Thru FY98 (\$000) | FY98 Funds Obligated (\$000) | FY99 Execution Planned (\$000) | FY00 Planning Estimate (\$000) | Estimated Costs By Fiscal Year (\$000) |                  |             |                                                                                                                |                                                                                          |                  |      |
|                                                               |               | Sites (Actions) |                 |        |                          |                                 |                              |                                |                                |                                        |                  |             |                                                                                                                |                                                                                          |                  |      |
| Alaska                                                        |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  |             |                                                                                                                |                                                                                          |                  |      |
| AIR FORCE - EIELSON AIR FORCE BASE / AK057302864600           |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        | RAB              |             | NPL                                                                                                            |                                                                                          | Progress in FY98 |      |
| Sites with Response Complete                                  |               | 55              | Investigation   | 66     | 0                        | 0                               |                              | \$26,674                       | \$0                            | \$0                                    | \$0              | FY01        | \$672                                                                                                          | Refer to page A-55.                                                                      |                  |      |
| Sites in Progress<br>-Relative Risk Category                  | High          | 1               | Interim Actions | 6(6)   | 0(0)                     |                                 | \$1,926                      | \$0                            | \$0                            | \$0                                    | FY02             | \$681       | Progress Planned for FY99-FY00<br>Refer to page A-55.                                                          |                                                                                          |                  |      |
|                                                               | Medium        | 0               | Design          | 17     | 0                        | 0                               | \$6,778                      | \$0                            | \$0                            | \$0                                    | FY03             | \$681       |                                                                                                                |                                                                                          |                  |      |
|                                                               | Low           | 0               | RA-C            | 31     | 1                        | 0                               | \$12,634                     | \$0                            | \$0                            | \$0                                    | FY04             | \$681       |                                                                                                                |                                                                                          |                  |      |
|                                                               | Not Evaluated | 0               | RA-O (LTO)      | 0      | 9                        | 0                               | \$1,602                      | \$420                          | \$0                            | \$333                                  | FY05             | \$681       |                                                                                                                |                                                                                          |                  |      |
|                                                               | Not Required  | 10              | LTM             | 0      | 27                       | 1                               | \$1,964                      | \$430                          | \$0                            | \$337                                  |                  |             |                                                                                                                |                                                                                          |                  |      |
| Total Number of Sites                                         |               | 66              | Total           |        |                          |                                 |                              | \$51,578                       | \$850                          | \$0                                    | \$670            | FY99-2014** | \$9,298                                                                                                        |                                                                                          |                  |      |
| AIR FORCE - ELMENDORF AIR FORCE BASE / AK057302864900         |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        | RAB              |             | NPL                                                                                                            |                                                                                          | Progress in FY98 |      |
| Sites with Response Complete                                  |               | 59              | Investigation   | 81     | 2                        | 1                               |                              | \$37,102                       | \$0                            | \$0                                    | \$1,613          | FY01        | \$1,530                                                                                                        | Refer to page A-58.                                                                      |                  |      |
| Sites in Progress<br>-Relative Risk Category                  | High          | 2               | Interim Actions | 1(1)   | 1(1)                     |                                 | \$1,853                      | \$0                            | \$0                            | \$0                                    | FY02             | \$3,657     | Progress Planned for FY99-FY00<br>Refer to page A-58.                                                          |                                                                                          |                  |      |
|                                                               | Medium        | 2               | Design          | 13     | 0                        | 1                               | \$5,437                      | \$0                            | \$0                            | \$0                                    | FY03             | \$1,566     |                                                                                                                |                                                                                          |                  |      |
|                                                               | Low           | 1               | RA-C            | 26     | 1                        | 3                               | \$15,216                     | \$2,782                        | \$0                            | \$76                                   | FY04             | \$906       |                                                                                                                |                                                                                          |                  |      |
|                                                               | Not Evaluated | 1               | RA-O (LTO)      | 1      | 18                       | 2                               | \$1,426                      | \$667                          | \$1,031                        | \$910                                  | FY05             | \$960       |                                                                                                                |                                                                                          |                  |      |
|                                                               | Not Required  | 19              | LTM             | 3      | 16                       | 0                               | \$2,377                      | \$457                          | \$385                          | \$496                                  |                  |             |                                                                                                                |                                                                                          |                  |      |
| Total Number of Sites                                         |               | 84              | Total           |        |                          |                                 |                              | \$63,411                       | \$3,906                        | \$1,416                                | \$3,095          | FY99-2026** | \$23,906                                                                                                       |                                                                                          |                  |      |
| AIR FORCE - FLAXMAN LONG RANGE RADAR SITE / AK057302865200    |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  |             | Progress in FY98                                                                                               |                                                                                          |                  |      |
| Sites with Response Complete                                  |               | 6               | Investigation   | 8      | 0                        | 1                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY01        | \$0                                                                                                            | No activity.                                                                             |                  |      |
| Sites in Progress<br>-Relative Risk Category                  | High          | 1               | Interim Actions | 0(0)   | 0(0)                     |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY02             | \$30        | Progress Planned for FY99-FY00<br>No activity planned until 2003.                                              |                                                                                          |                  |      |
|                                                               | Medium        | 1               | Design          | 0      | 0                        | 0                               | \$0                          | \$0                            | \$0                            | \$0                                    | FY03             | \$0         |                                                                                                                |                                                                                          |                  |      |
|                                                               | Low           | 0               | RA-C            | 0      | 0                        | 2                               | \$0                          | \$0                            | \$0                            | \$0                                    | FY04             | \$2,850     |                                                                                                                |                                                                                          |                  |      |
|                                                               | Not Evaluated | 0               | RA-O (LTO)      | 0      | 0                        | 1                               | \$0                          | \$0                            | \$0                            | \$0                                    | FY05             | \$0         |                                                                                                                |                                                                                          |                  |      |
|                                                               | Not Required  | 1               | LTM             | 0      | 0                        | 2                               | \$0                          | \$0                            | \$0                            | \$0                                    |                  |             |                                                                                                                |                                                                                          |                  |      |
| Total Number of Sites                                         |               | 9               | Total           |        |                          |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY99-2006** | \$2,880                                                                                                        |                                                                                          |                  |      |
| AIR FORCE - FORT YUKON LONG RANGE RADAR SITE / AK057302865400 |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        | RAB              |             |                                                                                                                |                                                                                          | Progress in FY98 |      |
| Sites with Response Complete                                  |               | 7               | Investigation   | 8      | 0                        | 1                               |                              | \$1,394                        | \$0                            | \$75                                   | \$0              | FY01        | \$49                                                                                                           | RI/FS complete. Proposed plan released. RAB established. Clean Sweep scheduled for FY98. |                  |      |
| Sites in Progress<br>-Relative Risk Category                  | High          | 1               | Interim Actions | 0(0)   | 0(0)                     |                                 | \$100                        | \$0                            | \$662                          | \$0                                    | FY02             | \$50        | Progress Planned for FY99-FY00<br>Initiate and continue LTM of the power plant site groundwater contamination. |                                                                                          |                  |      |
|                                                               | Medium        | 0               | Design          | 0      | 0                        | 1                               | \$189                        | \$189                          | \$0                            | \$0                                    | FY03             | \$50        |                                                                                                                |                                                                                          |                  |      |
|                                                               | Low           | 0               | RA-C            | 1      | 0                        | 1                               | FUND                         | \$23                           | \$0                            | \$5,898                                | \$0              | FY04        |                                                                                                                |                                                                                          |                  | \$50 |
|                                                               | Not Evaluated | 0               | RA-O (LTO)      | 0      | 0                        | 0                               | \$0                          | \$0                            | \$0                            | \$49                                   | FY05             | \$0         |                                                                                                                |                                                                                          |                  |      |
|                                                               | Not Required  | 1               | LTM             | 0      | 0                        | 0                               | \$0                          | \$0                            | \$0                            | \$0                                    |                  |             |                                                                                                                |                                                                                          |                  |      |
| Total Number of Sites                                         |               | 9               | Total           |        |                          |                                 |                              | \$1,706                        | \$189                          | \$6,635                                | \$49             | FY99-2006** | \$6,885                                                                                                        |                                                                                          |                  |      |

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

| Installation/FFID                                                 |               |                 |                 |        |                          |                                 | RAB                          |                                | BRAC Year                      |                                        | NPL/Proposed NPL |         | Additional Progress Information |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|-------------------------------------------------------------------|---------------|-----------------|-----------------|--------|--------------------------|---------------------------------|------------------------------|--------------------------------|--------------------------------|----------------------------------------|------------------|---------|---------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                   | Phase         | Completed       | Underway        | Future | Schedule Impact in FY98* | Cost Incurred Thru FY98 (\$000) | FY98 Funds Obligated (\$000) | FY99 Execution Planned (\$000) | FY00 Planning Estimate (\$000) | Estimated Costs By Fiscal Year (\$000) |                  |         |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|                                                                   |               | Sites (Actions) |                 |        |                          |                                 |                              |                                |                                |                                        |                  |         |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| Alaska                                                            |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  |         |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| AIR FORCE - GALENA AIRPORT / AK057302865500                       |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        | RAB              |         | Progress in FY98                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| Sites with Response Complete                                      |               | 3               | Investigation   | 13     | 0                        | 1                               |                              | \$5,333                        | \$0                            | \$100                                  | \$15             | FY01    | \$294                           | Estimated extent of drum distribution in adjacent woods. Disposed of hundreds of drums stored with various contents. Packaged drums, removed from woods in 1994, for shipment to recycler. Continued bioventing, SVE, & product recovery. Worked with<br><br>Progress Planned for FY99-FY00<br>Continue bioventing, free-product recovery and SVE. Implement comprehensive GW monitoring. Remove drums from woods. Top community priorities are drums and GW. Work closely with RAB. |
| Sites in Progress<br>-Relative Risk Category                      | High          | 3               | Interim Actions | 0(0)   | 1(2)                     |                                 | \$3,201                      | \$14                           | \$2,436                        | \$1,969                                | FY02             | \$300   |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|                                                                   | Medium        | 1               | Design          | 3      | 0                        | 0                               | \$0                          | \$0                            | \$0                            | \$0                                    | FY03             | \$300   |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|                                                                   | Low           | 2               | RA-C            | 0      | 3                        | 0                               | \$1,838                      | \$0                            | \$0                            | \$147                                  | FY04             | \$300   |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|                                                                   | Not Evaluated | 0               | RA-O (LTO)      | 0      | 4                        | 3                               | \$738                        | \$738                          | \$0                            | \$150                                  | FY05             | \$0     |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| Not Required                                                      |               | 5               | LTM             | 0      | 0                        | 0                               | \$0                          | \$0                            | \$0                            | \$0                                    | FY05             | \$0     |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| Total Number of Sites                                             |               | 14              | Total           |        |                          |                                 | \$11,110                     | \$752                          | \$2,536                        | \$2,281                                | FY99-2006**      |         | \$6,051                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| AIR FORCE - GOLD KING CREEK RADIO RELAY SITE / AK057302865800     |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        | RAB              |         | Progress in FY98                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| Sites with Response Complete                                      |               | 0               | Investigation   | 0      | 2                        | 1                               |                              | \$8                            | \$0                            | \$0                                    | \$13             | FY01    | \$0                             | No activity.<br><br>Progress Planned for FY99-FY00<br>No activity. RI/FS planned for FY01.                                                                                                                                                                                                                                                                                                                                                                                           |
| Sites in Progress<br>-Relative Risk Category                      | High          | 0               | Interim Actions | 0(0)   | 0(0)                     |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY02             | \$661   |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|                                                                   | Medium        | 0               | Design          | 0      | 0                        | 0                               | \$0                          | \$0                            | \$0                            | \$0                                    | FY03             | \$0     |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|                                                                   | Low           | 2               | RA-C            | 0      | 0                        | 2                               | \$85                         | \$0                            | \$0                            | \$0                                    | FY04             | \$930   |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|                                                                   | Not Evaluated | 0               | RA-O (LTO)      | 0      | 0                        | 0                               | \$0                          | \$0                            | \$0                            | \$0                                    | FY05             | \$0     |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| Not Required                                                      |               | 1               | LTM             | 0      | 0                        | 0                               | \$0                          | \$0                            | \$0                            | \$0                                    | FY05             | \$0     |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| Total Number of Sites                                             |               | 3               | Total           |        |                          |                                 | \$93                         | \$0                            | \$0                            | \$13                                   | FY99-2006**      |         | \$1,605                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| AIR FORCE - GRANITE MOUNTAIN RADIO RELAY STATION / AK057302865900 |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        | RAB              |         | Progress in FY98                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| Sites with Response Complete                                      |               | 0               | Investigation   | 10     | 0                        | 1                               |                              | \$810                          | \$0                            | \$1,696                                | \$0              | FY01    | \$100                           | No activity.<br><br>Progress Planned for FY99-FY00<br>Complete RI/FS pending FY funding.                                                                                                                                                                                                                                                                                                                                                                                             |
| Sites in Progress<br>-Relative Risk Category                      | High          | 1               | Interim Actions | 0(0)   | 0(0)                     |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY02             | \$361   |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|                                                                   | Medium        | 2               | Design          | 0      | 0                        | 10                              | \$4                          | \$0                            | \$0                            | \$0                                    | FY03             | \$4,818 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|                                                                   | Low           | 7               | RA-C            | 0      | 0                        | 10                              | \$0                          | \$0                            | \$0                            | \$0                                    | FY04             | \$0     |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|                                                                   | Not Evaluated | 0               | RA-O (LTO)      | 0      | 0                        | 0                               | \$0                          | \$0                            | \$0                            | \$0                                    | FY05             | \$200   |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| Not Required                                                      |               | 1               | LTM             | 0      | 0                        | 0                               | \$0                          | \$0                            | \$0                            | \$0                                    | FY05             | \$200   |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| Total Number of Sites                                             |               | 11              | Total           |        |                          |                                 | \$814                        | \$0                            | \$1,696                        | \$0                                    | FY99-2006**      |         | \$7,185                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| AIR FORCE - INDIAN MOUNTAIN RESEARCH / AK057302866200             |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        | RAB              |         | Progress in FY98                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| Sites with Response Complete                                      |               | 1               | Investigation   | 11     | 0                        | 1                               |                              | \$2,902                        | \$0                            | \$80                                   | \$0              | FY01    | \$0                             | Established RAB; IRA is underway at SS09.<br><br>Progress Planned for FY99-FY00<br>Complete decision documents for all 11 sites for RAB review in FY98; complete IRA at SS09.                                                                                                                                                                                                                                                                                                        |
| Sites in Progress<br>-Relative Risk Category                      | High          | 7               | Interim Actions | 0(0)   | 0(0)                     |                                 | \$703                        | \$0                            | \$0                            | \$0                                    | FY02             | \$1,935 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|                                                                   | Medium        | 2               | Design          | 0      | 0                        | 4                               | \$810                        | \$0                            | \$0                            | \$0                                    | FY03             | \$210   |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|                                                                   | Low           | 1               | RA-C            | 0      | 0                        | 4                               | \$83                         | \$0                            | \$0                            | \$0                                    | FY04             | \$210   |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
|                                                                   | Not Evaluated | 0               | RA-O (LTO)      | 0      | 0                        | 0                               | \$41                         | \$41                           | \$0                            | \$56                                   | FY05             | \$210   |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| Not Required                                                      |               | 1               | LTM             | 0      | 0                        | 8                               | \$0                          | \$0                            | \$130                          | \$75                                   | FY05             | \$210   |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |
| Total Number of Sites                                             |               | 12              | Total           |        |                          |                                 | \$4,539                      | \$41                           | \$210                          | \$131                                  | FY99-2006**      |         | \$2,937                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                      |

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

**Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites**

| Installation/FFID                                                |               |   |                 |               |        |                          | RAB                             |                              |                                | BRAC Year                      |                                        | NPL/Proposed NPL |          | Additional Progress Information |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|------------------------------------------------------------------|---------------|---|-----------------|---------------|--------|--------------------------|---------------------------------|------------------------------|--------------------------------|--------------------------------|----------------------------------------|------------------|----------|---------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Phase                                                            |               |   | Completed       | Underway      | Future | Schedule Impact in FY98* | Cost Incurred Thru FY98 (\$000) | FY98 Funds Obligated (\$000) | FY99 Execution Planned (\$000) | FY00 Planning Estimate (\$000) | Estimated Costs By Fiscal Year (\$000) |                  |          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|                                                                  |               |   | Sites (Actions) |               |        |                          |                                 |                              |                                |                                |                                        |                  |          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| Alaska                                                           |               |   |                 |               |        |                          |                                 |                              |                                |                                |                                        |                  |          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| AIR FORCE - KALAKAKET CREEK RADIO RELAY STATION / AK057302866400 |               |   |                 |               |        |                          |                                 |                              |                                |                                |                                        | RAB              |          | Progress in FY98                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| Sites with Response Complete                                     |               |   | 1               | Investigation | 1      | 1                        | 1                               |                              | \$205                          | \$0                            | \$1,090                                | \$0              | FY01     | \$1,143                         | Submitted program documents for FY98 RI/FS<br><br><br><b>Progress Planned for FY99-FY00</b><br>RI/FS planned for FY98 will most likely be postponed to FY99 due to low priority. Work with RAB. RI/FS is ASG FY98 #5 "straddle-bid" project.                                                                                                                                                                                                                                                  |
| Sites in Progress<br>-Relative Risk Category                     | High          | 0 | Interim Actions | 0(0)          | 0(0)   |                          |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY02             | \$0      |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|                                                                  | Medium        | 0 | Design          | 0             | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY03             | \$4,316  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|                                                                  | Low           | 1 | RA-C            | 0             | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY04             | \$0      |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|                                                                  | Not Evaluated | 0 | RA-O (LTO)      | 0             | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY05             | \$0      |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|                                                                  | Not Required  | 1 | LTM             | 0             | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |                  |          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| Total Number of Sites                                            |               |   | 3               | Total         |        |                          |                                 | \$205                        | \$0                            | \$1,090                        | \$0                                    | FY99-2006**      | \$6,569  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| AIR FORCE - KING SALMON / AK057302866900                         |               |   |                 |               |        |                          |                                 |                              |                                |                                |                                        | RAB              |          | Progress in FY98                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| Sites with Response Complete                                     |               |   | 3               | Investigation | 19     | 0                        | 5                               |                              | \$10,221                       | \$0                            | \$195                                  | \$1,087          | FY01     | \$628                           | Phase 2 of the North and South Barrel Bluffs project was 90% completed. The remainder of the work, which includes revegetation and landscaping, will be completed in the Summer of 1998.<br><br><b>Progress Planned for FY99-FY00</b><br>The North and South Barrel Bluffs monitoring and long-term operation of the South Bluffs water treatment facility will begin in FY98 and continue through 1999 and beyond. In 1999 a major RI/FS is planned for the Circle Landfill, a RAB priority. |
| Sites in Progress<br>-Relative Risk Category                     | High          | 8 | Interim Actions | 0(0)          | 0(0)   |                          |                                 | \$16,827                     | \$0                            | \$0                            | \$0                                    | FY02             | \$2,592  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|                                                                  | Medium        | 2 | Design          | 4             | 0      | 3                        |                                 | \$1,384                      | \$0                            | \$0                            | \$0                                    | FY03             | \$2,602  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|                                                                  | Low           | 3 | RA-C            | 6             | 1      | 0                        |                                 | \$3,464                      | \$164                          | \$0                            | \$0                                    | FY04             | \$735    |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|                                                                  | Not Evaluated | 2 | RA-O (LTO)      | 0             | 0      | 0                        |                                 | \$841                        | \$702                          | \$513                          | \$212                                  | FY05             | \$735    |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|                                                                  | Not Required  | 6 | LTM             | 0             | 2      | 11                       |                                 | \$507                        | \$178                          | \$520                          | \$492                                  | FY99-2028**      | \$26,814 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| Total Number of Sites                                            |               |   | 24              | Total         |        |                          |                                 | \$33,244                     | \$1,044                        | \$1,228                        | \$1,791                                |                  |          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| AIR FORCE - MURPHY DOME / AK057302867900                         |               |   |                 |               |        |                          |                                 |                              |                                |                                |                                        | RAB              |          | Progress in FY98                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| Sites with Response Complete                                     |               |   | 5               | Investigation | 8      | 0                        | 1                               |                              | \$1,395                        | \$0                            | \$0                                    | \$0              | FY01     | \$2,120                         | Completed RI/FS. Released Proposed Plan. Programmed IRA for FY98<br><br><b>Progress Planned for FY99-FY00</b><br>Perform Hot Spot Removal IRA and LTM of SS07.                                                                                                                                                                                                                                                                                                                                |
| Sites in Progress<br>-Relative Risk Category                     | High          | 1 | Interim Actions | 0(0)          | 0(0)   |                          |                                 | \$83                         | \$0                            | \$0                            | \$0                                    | FY02             | \$30     |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|                                                                  | Medium        | 2 | Design          | 0             | 0      | 3                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY03             | \$30     |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|                                                                  | Low           | 0 | RA-C            | 0             | 0      | 3                        | FUND                            | \$0                          | \$0                            | \$0                            | \$0                                    | FY04             | \$30     |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|                                                                  | Not Evaluated | 0 | RA-O (LTO)      | 0             | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY05             | \$30     |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|                                                                  | Not Required  | 1 | LTM             | 0             | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY99-2006**      | \$2,307  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| Total Number of Sites                                            |               |   | 9               | Total         |        |                          |                                 | \$1,478                      | \$0                            | \$0                            | \$0                                    |                  |          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| AIR FORCE - NAKNEK RECREATIONAL CAMP II / AK057302868002         |               |   |                 |               |        |                          |                                 |                              |                                |                                |                                        | RAB              |          | Progress in FY98                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| Sites with Response Complete                                     |               |   | 0               | Investigation | 5      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$143            | FY01     | \$1,672                         | <b>Progress Planned for FY99-FY00</b>                                                                                                                                                                                                                                                                                                                                                                                                                                                         |
| Sites in Progress<br>-Relative Risk Category                     | High          | 1 | Interim Actions | 0(0)          | 0(0)   |                          |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY02             | \$60     |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|                                                                  | Medium        | 2 | Design          | 0             | 0      | 5                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY03             | \$100    |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|                                                                  | Low           | 2 | RA-C            | 0             | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY04             | \$100    |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|                                                                  | Not Evaluated | 0 | RA-O (LTO)      | 0             | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY05             | \$60     |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
|                                                                  | Not Required  | 0 | LTM             | 0             | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |                  |          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |
| Total Number of Sites                                            |               |   | 5               | Total         |        |                          |                                 | \$0                          | \$0                            | \$0                            | \$143                                  | FY99-2009**      | \$3,488  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                               |

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

| Installation/FFID                                         |               |                 |                 |        |                          |                                 | RAB                          |                                | BRAC Year                      |                                        | NPL/Proposed NPL |                  | Additional Progress Information |                                                                                                                                                                                                                    |  |
|-----------------------------------------------------------|---------------|-----------------|-----------------|--------|--------------------------|---------------------------------|------------------------------|--------------------------------|--------------------------------|----------------------------------------|------------------|------------------|---------------------------------|--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|
|                                                           | Phase         | Completed       | Underway        | Future | Schedule Impact in FY98* | Cost Incurred Thru FY98 (\$000) | FY98 Funds Obligated (\$000) | FY99 Execution Planned (\$000) | FY00 Planning Estimate (\$000) | Estimated Costs By Fiscal Year (\$000) |                  |                  |                                 |                                                                                                                                                                                                                    |  |
|                                                           |               | Sites (Actions) |                 |        |                          |                                 |                              |                                |                                |                                        |                  |                  |                                 |                                                                                                                                                                                                                    |  |
| Alaska                                                    |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  |                  |                                 |                                                                                                                                                                                                                    |  |
| AIR FORCE - NIKOLSKI RADIO RELAY STATION / AK057302868400 |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | Progress in FY98 |                                 |                                                                                                                                                                                                                    |  |
| Sites with Response Complete                              |               | 0               | Investigation   | 0      | 8                        | 1                               |                              | \$141                          | \$0                            | \$0                                    | \$1,867          | FY01             | \$344                           | Interim Remedial Action: Drum Removal at AOC06                                                                                                                                                                     |  |
| Sites in Progress<br><br>-Relative Risk Category          | High          | 1               | Interim Actions | 1(1)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$1,998                         |                                                                                                                                                                                                                    |  |
|                                                           | Medium        | 2               | Design          | 0      | 0                        | 7                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY03             | \$0                             | Progress Planned for FY99-FY00<br><br>No Activity Planned                                                                                                                                                          |  |
|                                                           | Low           | 5               | RA-C            | 0      | 0                        | 7                               |                              | \$1,398                        | \$0                            | \$0                                    | \$0              | FY04             | \$0                             |                                                                                                                                                                                                                    |  |
|                                                           | Not Evaluated | 0               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05             | \$0                             |                                                                                                                                                                                                                    |  |
|                                                           | Not Required  | 1               | LTM             | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              |                  |                                 |                                                                                                                                                                                                                    |  |
| Total Number of Sites                                     |               | 9               | Total           |        |                          |                                 | \$1,539                      | \$0                            | \$0                            | \$1,867                                | FY99-2006**      | \$4,399          |                                 |                                                                                                                                                                                                                    |  |
| AIR FORCE - OLIKTOK RADIO RELAY STATION / AK057302869100  |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | Progress in FY98 |                                 |                                                                                                                                                                                                                    |  |
| Sites with Response Complete                              |               | 7               | Investigation   | 10     | 0                        | 1                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY01             | \$0                             | No activity.                                                                                                                                                                                                       |  |
| Sites in Progress<br><br>-Relative Risk Category          | High          | 2               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$30                            |                                                                                                                                                                                                                    |  |
|                                                           | Medium        | 0               | Design          | 0      | 0                        | 2                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY03             | \$0                             | Progress Planned for FY99-FY00<br><br>No activity. There is no native community located near this installation. Deadhorse is an industrial center that provides support for the oil industry at Prudue Bay nearby. |  |
|                                                           | Low           | 1               | RA-C            | 0      | 0                        | 1                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY04             | \$2,752                         |                                                                                                                                                                                                                    |  |
|                                                           | Not Evaluated | 0               | RA-O (LTO)      | 0      | 0                        | 1                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05             | \$50                            |                                                                                                                                                                                                                    |  |
|                                                           | Not Required  | 1               | LTM             | 0      | 0                        | 1                               |                              | \$0                            | \$0                            | \$0                                    | \$0              |                  |                                 |                                                                                                                                                                                                                    |  |
| Total Number of Sites                                     |               | 11              | Total           |        |                          |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY99-2006**      | \$2,832          |                                 |                                                                                                                                                                                                                    |  |
| AIR FORCE - POINT BARROW NARL / AK057302869500            |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | RAB              |                                 | Progress in FY98                                                                                                                                                                                                   |  |
| Sites with Response Complete                              |               | 1               | Investigation   | 2      | 0                        | 1                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY01             | \$0                             | Restoration Advisory Board meetings held in FY96 and 97                                                                                                                                                            |  |
| Sites in Progress<br><br>-Relative Risk Category          | High          | 1               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$30                            |                                                                                                                                                                                                                    |  |
|                                                           | Medium        | 0               | Design          | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY03             | \$0                             | Progress Planned for FY99-FY00<br><br>Continue RAB meeting that a mainly concerned with Cape Lisburne Clean-up work as nothing is planned for Pt Barrow until 2003.                                                |  |
|                                                           | Low           | 0               | RA-C            | 0      | 0                        | 1                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY04             | \$2,424                         |                                                                                                                                                                                                                    |  |
|                                                           | Not Evaluated | 0               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05             | \$50                            |                                                                                                                                                                                                                    |  |
|                                                           | Not Required  | 1               | LTM             | 0      | 0                        | 1                               |                              | \$0                            | \$0                            | \$0                                    | \$0              |                  |                                 |                                                                                                                                                                                                                    |  |
| Total Number of Sites                                     |               | 3               | Total           |        |                          |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY99-2006**      | \$2,504          |                                 |                                                                                                                                                                                                                    |  |
| AIR FORCE - POINT LAY / AK057302869700                    |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | Progress in FY98 |                                 |                                                                                                                                                                                                                    |  |
| Sites with Response Complete                              |               | 4               | Investigation   | 6      | 0                        | 1                               |                              | \$62                           | \$62                           | \$0                                    | \$0              | FY01             | \$0                             | Restoration Advisory Board inquiry meeting held in FY96. No interest to establish a RAB. Desires to send a rep to Barrow Interagency Regional RAB. No activity planned for FY97.                                   |  |
| Sites in Progress<br><br>-Relative Risk Category          | High          | 2               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$30                            |                                                                                                                                                                                                                    |  |
|                                                           | Medium        | 0               | Design          | 0      | 0                        | 1                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY03             | \$0                             | Progress Planned for FY99-FY00<br><br>Focused FS planned for FY98. RA not planned for 2003                                                                                                                         |  |
|                                                           | Low           | 0               | RA-C            | 0      | 0                        | 1                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY04             | \$0                             |                                                                                                                                                                                                                    |  |
|                                                           | Not Evaluated | 0               | RA-O (LTO)      | 0      | 0                        | 1                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05             | \$2,830                         |                                                                                                                                                                                                                    |  |
|                                                           | Not Required  | 1               | LTM             | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              |                  |                                 |                                                                                                                                                                                                                    |  |
| Total Number of Sites                                     |               | 7               | Total           |        |                          |                                 | \$62                         | \$62                           | \$0                            | \$0                                    | FY99-2006**      | \$2,860          |                                 |                                                                                                                                                                                                                    |  |

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

| Installation/FFID                                            |               |    |                 |          |        |                          | RAB                             |                              | BRAC Year                      |                                | NPL/Proposed NPL                       |             | Additional Progress Information                                                                                                                                                                                              |  |         |
|--------------------------------------------------------------|---------------|----|-----------------|----------|--------|--------------------------|---------------------------------|------------------------------|--------------------------------|--------------------------------|----------------------------------------|-------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|--|---------|
| Phase                                                        |               |    | Completed       | Underway | Future | Schedule Impact in FY98* | Cost Incurred Thru FY98 (\$000) | FY98 Funds Obligated (\$000) | FY99 Execution Planned (\$000) | FY00 Planning Estimate (\$000) | Estimated Costs By Fiscal Year (\$000) |             |                                                                                                                                                                                                                              |  |         |
|                                                              |               |    | Sites (Actions) |          |        |                          |                                 |                              |                                |                                |                                        |             |                                                                                                                                                                                                                              |  |         |
| Alaska                                                       |               |    |                 |          |        |                          |                                 |                              |                                |                                |                                        |             |                                                                                                                                                                                                                              |  |         |
| AIR FORCE - POINT LONELY DOME / AK057302867700               |               |    |                 |          |        |                          |                                 |                              |                                |                                |                                        |             | Progress in FY98<br>No activity.<br><br>Progress Planned for FY99-FY00<br>No activity planned.                                                                                                                               |  |         |
| Sites with Response Complete                                 |               | 7  | Investigation   | 13       | 0      | 1                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY01        |                                                                                                                                                                                                                              |  | \$0     |
| Sites in Progress<br>-Relative Risk Category                 | High          | 5  | Interim Actions | 0(0)     | 0(0)   |                          |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY02        |                                                                                                                                                                                                                              |  | \$0     |
|                                                              | Medium        | 1  | Design          | 0        | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY03        |                                                                                                                                                                                                                              |  | \$30    |
|                                                              | Low           | 0  | RA-C            | 0        | 0      | 6                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY04        |                                                                                                                                                                                                                              |  | \$5,120 |
|                                                              | Not Evaluated | 0  | RA-O (LTO)      | 0        | 0      | 2                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY05        |                                                                                                                                                                                                                              |  | \$50    |
| Not Required                                                 |               | 1  | LTM             | 0        | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |             |                                                                                                                                                                                                                              |  |         |
| Total Number of Sites                                        |               | 14 | Total           |          |        |                          |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY99-2006** | \$5,250                                                                                                                                                                                                                      |  |         |
| AIR FORCE - PORT HIEDEN RADIO RELAY STATION / AK057302869800 |               |    |                 |          |        |                          |                                 |                              |                                |                                |                                        |             | Progress in FY98<br>No activity.<br><br>Progress Planned for FY99-FY00<br>No activity planned.                                                                                                                               |  |         |
| Sites with Response Complete                                 |               | 0  | Investigation   | 4        | 1      | 0                        |                                 | \$295                        | \$0                            | \$0                            | \$10                                   | FY01        |                                                                                                                                                                                                                              |  | \$0     |
| Sites in Progress<br>-Relative Risk Category                 | High          | 0  | Interim Actions | 0(0)     | 0(0)   |                          |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY02        |                                                                                                                                                                                                                              |  | \$0     |
|                                                              | Medium        | 3  | Design          | 0        | 0      | 0                        |                                 | \$13                         | \$0                            | \$0                            | \$0                                    | FY03        |                                                                                                                                                                                                                              |  | \$0     |
|                                                              | Low           | 2  | RA-C            | 0        | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY04        |                                                                                                                                                                                                                              |  | \$0     |
|                                                              | Not Evaluated | 0  | RA-O (LTO)      | 0        | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY05        |                                                                                                                                                                                                                              |  | \$1,112 |
| Not Required                                                 |               | 0  | LTM             | 0        | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |             |                                                                                                                                                                                                                              |  |         |
| Total Number of Sites                                        |               | 5  | Total           |          |        |                          |                                 | \$308                        | \$0                            | \$0                            | \$10                                   | FY99-2008** | \$2,294                                                                                                                                                                                                                      |  |         |
| AIR FORCE - SPARREVOHN AIR FORCE STATION / AK057302870900    |               |    |                 |          |        |                          |                                 |                              |                                |                                |                                        |             | Progress in FY98<br>RI/FS field work completed. Began IRA at ST-05 Completed PCB cleanup at SD-03.<br><br>Progress Planned for FY99-FY00<br>For FY98, prepare FS and decision documents for 8 sites. IRA at ST-05 continues. |  |         |
| Sites with Response Complete                                 |               | 0  | Investigation   | 0        | 8      | 0                        |                                 | \$1,664                      | \$0                            | \$0                            | \$0                                    | FY01        |                                                                                                                                                                                                                              |  | \$0     |
| Sites in Progress<br>-Relative Risk Category                 | High          | 5  | Interim Actions | 0(0)     | 1(1)   |                          |                                 | \$2,145                      | \$0                            | \$0                            | \$0                                    | FY02        |                                                                                                                                                                                                                              |  | \$2,236 |
|                                                              | Medium        | 0  | Design          | 0        | 0      | 3                        |                                 | \$1,110                      | \$0                            | \$0                            | \$148                                  | FY03        |                                                                                                                                                                                                                              |  | \$416   |
|                                                              | Low           | 3  | RA-C            | 0        | 0      | 3                        |                                 | \$1,073                      | \$25                           | \$0                            | \$0                                    | FY04        |                                                                                                                                                                                                                              |  | \$310   |
|                                                              | Not Evaluated | 0  | RA-O (LTO)      | 0        | 0      | 1                        |                                 | \$72                         | \$72                           | \$0                            | \$113                                  | FY05        |                                                                                                                                                                                                                              |  | \$310   |
| Not Required                                                 |               | 0  | LTM             | 0        | 0      | 7                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |             |                                                                                                                                                                                                                              |  |         |
| Total Number of Sites                                        |               | 8  | Total           |          |        |                          |                                 | \$6,064                      | \$97                           | \$0                            | \$261                                  | FY99-2001** | \$3,537                                                                                                                                                                                                                      |  |         |
| AIR FORCE - TATALINA AIR FORCE STATION / AK057302871100      |               |    |                 |          |        |                          |                                 |                              |                                |                                |                                        |             | Progress in FY98<br>RI/FS field work completed. IRAs (Drum removals) at LF-10, SS-11 completed.<br><br>Progress Planned for FY99-FY00<br>For FY97, prepare FS and decision documents for 12 sites.                           |  |         |
| Sites with Response Complete                                 |               | 0  | Investigation   | 0        | 12     | 0                        |                                 | \$1,049                      | \$0                            | \$94                           | \$24                                   | FY01        |                                                                                                                                                                                                                              |  | \$531   |
| Sites in Progress<br>-Relative Risk Category                 | High          | 7  | Interim Actions | 0(0)     | 0(0)   |                          |                                 | \$537                        | \$0                            | \$0                            | \$0                                    | FY02        |                                                                                                                                                                                                                              |  | \$4,685 |
|                                                              | Medium        | 2  | Design          | 0        | 0      | 11                       |                                 | \$344                        | \$0                            | \$0                            | \$330                                  | FY03        |                                                                                                                                                                                                                              |  | \$485   |
|                                                              | Low           | 3  | RA-C            | 0        | 0      | 10                       |                                 | \$550                        | \$0                            | \$0                            | \$0                                    | FY04        |                                                                                                                                                                                                                              |  | \$400   |
|                                                              | Not Evaluated | 0  | RA-O (LTO)      | 0        | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY05        |                                                                                                                                                                                                                              |  | \$400   |
| Not Required                                                 |               | 0  | LTM             | 0        | 0      | 11                       |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |             |                                                                                                                                                                                                                              |  |         |
| Total Number of Sites                                        |               | 12 | Total           |          |        |                          |                                 | \$2,480                      | \$0                            | \$94                           | \$354                                  | FY99-2001** | \$6,964                                                                                                                                                                                                                      |  |         |

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

| Installation/FFID                                                  |               |   |                 |          |        |                          | RAB                             |                              | BRAC Year                      |                                | NPL/Proposed NPL                       |                  | Additional Progress Information |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|--------------------------------------------------------------------|---------------|---|-----------------|----------|--------|--------------------------|---------------------------------|------------------------------|--------------------------------|--------------------------------|----------------------------------------|------------------|---------------------------------|------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Phase                                                              |               |   | Completed       | Underway | Future | Schedule Impact in FY98* | Cost Incurred Thru FY98 (\$000) | FY98 Funds Obligated (\$000) | FY99 Execution Planned (\$000) | FY00 Planning Estimate (\$000) | Estimated Costs By Fiscal Year (\$000) |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                                                    |               |   | Sites (Actions) |          |        |                          |                                 |                              |                                |                                |                                        |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| Alaska                                                             |               |   |                 |          |        |                          |                                 |                              |                                |                                |                                        |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| AIR FORCE - WAINWRIGHT / AK057302871600                            |               |   |                 |          |        |                          |                                 |                              |                                |                                |                                        | Progress in FY98 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| Sites with Response Complete                                       |               | 4 | Investigation   | 8        | 0      | 1                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY01             | \$0                             | No activity.<br><br><br><br><br><b>Progress Planned for FY99-FY00</b><br>No activity planned for FY97. Nothing planned until 2004. Represented by Barrow RAB.                                                                                                                                                                                                                                                                                                                |
| Sites in Progress<br><br>-Relative Risk Category                   | High          | 2 | Interim Actions | 0(0)     | 0(0)   |                          |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY02             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                                                    | Medium        | 0 | Design          | 0        | 0      | 1                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY03             | \$30                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                                                    | Low           | 1 | RA-C            | 0        | 0      | 2                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY04             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                                                    | Not Evaluated | 0 | RA-O (LTO)      | 0        | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY05             | \$2,199                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                                                    | Not Required  | 2 | LTM             | 0        | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| Total Number of Sites                                              |               | 9 | Total           |          |        |                          |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY99-2006**      | \$2,229                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| FORMERLY USED DEFENSE SITES - AMAKNAK / AK09799F299500             |               |   |                 |          |        |                          |                                 |                              |                                |                                |                                        | Progress in FY98 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| Sites with Response Complete                                       |               | 4 | Investigation   | 6        | 2      | 1                        |                                 | \$3,026                      | \$886                          | \$325                          | \$0                                    | FY01             | \$0                             | Completed joint participation agreement for oil contamination at Rocky Point area. Project-wide CON/HTRW tank removal action 90% completed. Tank Farm HTRW removal action 60% completed. Began HTRW remedial investigation field work.<br><br><b>Progress Planned for FY99-FY00</b><br>Complete tank farm removal action and RI reports. Complete Strawberry Hill landfill closure. Complete tank removals. Complete RIs for all areas and initiate needed remedial actions. |
| Sites in Progress<br><br>-Relative Risk Category                   | High          | 0 | Interim Actions | 1(1)     | 0(0)   |                          |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY02             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                                                    | Medium        | 0 | Design          | 2        | 1      | 2                        |                                 | \$1,204                      | \$465                          | \$170                          | \$0                                    | FY03             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                                                    | Low           | 1 | RA-C            | 1        | 3      | 2                        |                                 | \$16,895                     | \$8,664                        | \$4,678                        | \$0                                    | FY04             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                                                    | Not Evaluated | 3 | RA-O (LTO)      | 0        | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY05             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                                                    | Not Required  | 1 | LTM             | 0        | 0      | 1                        |                                 | \$0                          | \$0                            | \$150                          | \$39                                   |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| Total Number of Sites                                              |               | 9 | Total           |          |        |                          |                                 | \$21,125                     | \$10,015                       | \$5,323                        | \$39                                   | FY99-2012**      | \$10,038                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| FORMERLY USED DEFENSE SITES - AMCHITKA AF AUX FLD / AK09799F709900 |               |   |                 |          |        |                          |                                 |                              |                                |                                |                                        | Progress in FY98 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| Sites with Response Complete                                       |               | 0 | Investigation   | 0        | 1      | 2                        |                                 | \$4,644                      | \$1,115                        | \$100                          | \$0                                    | FY01             | \$25                            | Completed HTRW Phase 2 Remedial Investigation (RI) field work. Removed minor amounts of fluids in drums and remaining USTs.<br><br><b>Progress Planned for FY99-FY00</b><br>Complete HTRW Phase 2 RI reports and prepare decision documents. Initiate long-term monitoring of the Kirolof Point area.                                                                                                                                                                        |
| Sites in Progress<br><br>-Relative Risk Category                   | High          | 1 | Interim Actions | 0(0)     | 0(0)   |                          |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY02             | \$25                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                                                    | Medium        | 0 | Design          | 0        | 0      | 1                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY03             | \$25                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                                                    | Low           | 0 | RA-C            | 0        | 0      | 1                        |                                 | \$323                        | \$0                            | \$0                            | \$0                                    | FY04             | \$40                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                                                    | Not Evaluated | 1 | RA-O (LTO)      | 0        | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY05             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                                                    | Not Required  | 1 | LTM             | 0        | 0      | 1                        |                                 | \$0                          | \$0                            | \$50                           | \$1,540                                |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| Total Number of Sites                                              |               | 3 | Total           |          |        |                          |                                 | \$4,967                      | \$1,115                        | \$150                          | \$1,540                                | FY99-2028**      | \$3,810                         |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| FORMERLY USED DEFENSE SITES - ATTU ISL MIL SITES / AK09799F254500  |               |   |                 |          |        |                          |                                 |                              |                                |                                |                                        | Progress in FY98 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| Sites with Response Complete                                       |               | 0 | Investigation   | 2        | 0      | 2                        |                                 | \$550                        | \$0                            | \$0                            | \$2,180                                | FY01             | \$39                            | <b>Progress Planned for FY99-FY00</b><br>Write record of decision document regarding OEW. Begin HTW study and OEW removal work (as necessary to perform HTW work) in FY2000. No justification to perform island-wide OEW removal.                                                                                                                                                                                                                                            |
| Sites in Progress<br><br>-Relative Risk Category                   | High          | 1 | Interim Actions | 0(0)     | 0(0)   |                          |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY02             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                                                    | Medium        | 0 | Design          | 0        | 0      | 2                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY03             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                                                    | Low           | 0 | RA-C            | 0        | 1      | 2                        |                                 | \$74                         | \$0                            | \$0                            | \$0                                    | FY04             | \$500                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                                                    | Not Evaluated | 1 | RA-O (LTO)      | 0        | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    | FY05             | \$100                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
|                                                                    | Not Required  | 2 | LTM             | 0        | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |
| Total Number of Sites                                              |               | 4 | Total           |          |        |                          |                                 | \$624                        | \$0                            | \$0                            | \$2,180                                | FY99-2014**      | \$37,259                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                              |

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

| Installation/FFID                                                     |               |                 |                 |        |                          |                                 | RAB                          |                                | BRAC Year                      |                                        | NPL/Proposed NPL |                  | Additional Progress Information |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|-----------------------------------------------------------------------|---------------|-----------------|-----------------|--------|--------------------------|---------------------------------|------------------------------|--------------------------------|--------------------------------|----------------------------------------|------------------|------------------|---------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                       | Phase         | Completed       | Underway        | Future | Schedule Impact in FY98* | Cost Incurred Thru FY98 (\$000) | FY98 Funds Obligated (\$000) | FY99 Execution Planned (\$000) | FY00 Planning Estimate (\$000) | Estimated Costs By Fiscal Year (\$000) |                  |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                       |               | Sites (Actions) |                 |        |                          |                                 |                              |                                |                                |                                        |                  |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Alaska                                                                |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| FORMERLY USED DEFENSE SITES - BROWNLOW POINT DEW / AK09799F249600     |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | Progress in FY98 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Sites with Response Complete                                          |               | 1               | Investigation   | 4      | 0                        | 0                               |                              | \$21                           | \$0                            | \$0                                    | \$0              | FY01             | \$577                           | No work accomplished. Majority of work is BD/DR, which is not eligible under current FUDS policy. Waiting for congressional action to allow removal of BD/DR on other federal lands.<br><br>Progress Planned for FY99-FY00<br>Redesign of HTRW,CON/HTRW, and BD/DR projects scheduled for FY00 with award of a RA project in last quarter of FY00.                                                                                                                                        |
| Sites in Progress<br>-Relative Risk Category                          | High          | 1               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                       | Medium        | 0               | Design          | 1      | 1                        | 1                               |                              | \$1,162                        | \$2                            | \$0                                    | \$0              | FY03             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                       | Low           | 0               | RA-C            | 1      | 1                        | 1                               |                              | \$9                            | \$0                            | \$0                                    | \$1,090          | FY04             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                       | Not Evaluated | 1               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                       | Not Required  | 1               | LTM             | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Total Number of Sites                                                 |               | 4               | Total           |        |                          |                                 | \$1,192                      | \$2                            | \$0                            | \$1,090                                | FY99-2009**      | \$1,696          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| FORMERLY USED DEFENSE SITES - BUSKIN BCH-KODIAK ISL / AK09799F710200  |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | Progress in FY98 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Sites with Response Complete                                          |               | 1               | Investigation   | 2      | 1                        | 0                               |                              | \$1,856                        | \$635                          | \$1,180                                | \$0              | FY01             | \$0                             | Completed removal of many USTs and associated contam. soils. Completed removal of safety hazards to 6 historic structures. Completed initial phase of tar disposal location study, and area groundwater study.<br><br>Progress Planned for FY99-FY00<br>Complete final phase of studies for tar disposal location and area groundwater. Perform tar disposal and groundwater actions indicated by studies. Remove some non-FUDS-eligible structure debris, as alternative funding allows. |
| Sites in Progress<br>-Relative Risk Category                          | High          | 0               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                       | Medium        | 0               | Design          | 2      | 1                        | 0                               |                              | \$182                          | \$154                          | \$50                                   | \$0              | FY03             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                       | Low           | 0               | RA-C            | 1      | 2                        | 0                               |                              | \$3,472                        | \$740                          | \$1,315                                | \$0              | FY04             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                       | Not Evaluated | 2               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                       | Not Required  | 0               | LTM             | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Total Number of Sites                                                 |               | 3               | Total           |        |                          |                                 | \$5,510                      | \$1,529                        | \$2,545                        | \$0                                    | FY99-1999**      | \$2,545          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| FORMERLY USED DEFENSE SITES - CAINES HEAD, FT MCGILV / AK09799F252900 |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | Progress in FY98 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Sites with Response Complete                                          |               | 0               | Investigation   | 1      | 1                        | 1                               |                              | \$22                           | \$1                            | \$0                                    | \$285            | FY01             | \$158                           | Project postponed due to funding constraints.<br><br>Progress Planned for FY99-FY00<br>No work planned until 2000 due to funding constraints.                                                                                                                                                                                                                                                                                                                                             |
| Sites in Progress<br>-Relative Risk Category                          | High          | 1               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$501                           |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                       | Medium        | 0               | Design          | 0      | 1                        | 1                               |                              | \$115                          | \$0                            | \$0                                    | \$0              | FY03             | \$15                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                       | Low           | 0               | RA-C            | 0      | 0                        | 2                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY04             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                       | Not Evaluated | 2               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                       | Not Required  | 0               | LTM             | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Total Number of Sites                                                 |               | 3               | Total           |        |                          |                                 | \$137                        | \$1                            | \$0                            | \$285                                  | FY99-2011**      | \$1,501          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| FORMERLY USED DEFENSE SITES - CAPE SARICHEF / AK09799F293400          |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | Progress in FY98 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Sites with Response Complete                                          |               | 0               | Investigation   | 2      | 1                        | 0                               |                              | \$517                          | \$496                          | \$0                                    | \$0              | FY01             | \$0                             | Site investigation conducted and PCB contaminated diesel fuel, tanks and piping along with POL contaminated soils were documented.<br><br>Progress Planned for FY99-FY00<br>No work scheduled for FY99 due to funding constraints. CON/HTRW project design and RA removal scheduled for FY00. HTRW RI/FS also planned for FY00.                                                                                                                                                           |
| Sites in Progress<br>-Relative Risk Category                          | High          | 0               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                       | Medium        | 1               | Design          | 0      | 1                        | 1                               |                              | \$0                            | \$0                            | \$0                                    | \$130            | FY03             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                       | Low           | 0               | RA-C            | 0      | 0                        | 3                               |                              | \$0                            | \$0                            | \$0                                    | \$273            | FY04             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                       | Not Evaluated | 1               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05             | \$56                            |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                       | Not Required  | 1               | LTM             | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Total Number of Sites                                                 |               | 3               | Total           |        |                          |                                 | \$517                        | \$496                          | \$0                            | \$403                                  | FY99-2010**      | \$3,529          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                           |

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

| Installation/FFID                                                     |               |                 |                 |        |                          |                                 | RAB                          |                                | BRAC Year                      |                                        | NPL/Proposed NPL |                  | Additional Progress Information |                                                                                                                                                                                                                                                                                                                                                                                                         |
|-----------------------------------------------------------------------|---------------|-----------------|-----------------|--------|--------------------------|---------------------------------|------------------------------|--------------------------------|--------------------------------|----------------------------------------|------------------|------------------|---------------------------------|---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                       | Phase         | Completed       | Underway        | Future | Schedule Impact in FY98* | Cost Incurred Thru FY98 (\$000) | FY98 Funds Obligated (\$000) | FY99 Execution Planned (\$000) | FY00 Planning Estimate (\$000) | Estimated Costs By Fiscal Year (\$000) |                  |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                         |
|                                                                       |               | Sites (Actions) |                 |        |                          |                                 |                              |                                |                                |                                        |                  |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                         |
| Alaska                                                                |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                         |
| FORMERLY USED DEFENSE SITES - CAPE YAKAK RADIO STA / AK09799F253000   |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | Progress in FY98 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                         |
| Sites with Response Complete                                          |               | 1               | Investigation   | 2      | 1                        | 0                               |                              | \$41                           | \$41                           | \$16                                   | \$0              | FY01             | \$0                             | Performed site investigative field work and data collection for priority ranking and site characterization.<br><br>Progress Planned for FY99-FY00<br>FY99: complete site investigation report. Remedial work and further study scheduled to begin FY2000 .                                                                                                                                              |
| Sites in Progress<br>-Relative Risk Category                          | High          | 0               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                         |
|                                                                       | Medium        | 0               | Design          | 0      | 0                        | 2                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY03             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                         |
|                                                                       | Low           | 0               | RA-C            | 0      | 0                        | 2                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY04             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                         |
|                                                                       | Not Evaluated | 2               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                         |
|                                                                       | Not Required  | 0               | LTM             | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                         |
| Total Number of Sites                                                 |               | 3               | Total           |        |                          |                                 | \$41                         | \$41                           | \$16                           | \$0                                    | FY99-2012**      | \$3,506          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                         |
| FORMERLY USED DEFENSE SITES - CAPE YAKATAGA RRS / AK09799F274400      |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | Progress in FY98 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                         |
| Sites with Response Complete                                          |               | 0               | Investigation   | 2      | 1                        | 0                               |                              | \$202                          | \$109                          | \$365                                  | \$0              | FY01             | \$317                           | Initiated study for POL contamination remediation, removed 3 underground storage tanks,3 PCB transformers, and 500 CY of POL-contam. soil. Initiated PRP investigation for beneficially-used contam. septic system.<br><br>Progress Planned for FY99-FY00<br>Complete study for soil and groundwater contam. Initiate remediation based on the study results. Begin study of local DoD landfill contam. |
| Sites in Progress<br>-Relative Risk Category                          | High          | 1               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                         |
|                                                                       | Medium        | 0               | Design          | 1      | 0                        | 1                               |                              | \$36                           | \$36                           | \$155                                  | \$0              | FY03             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                         |
|                                                                       | Low           | 0               | RA-C            | 0      | 1                        | 2                               |                              | \$1,173                        | \$1,128                        | \$1,072                                | \$825            | FY04             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                         |
|                                                                       | Not Evaluated | 1               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                         |
|                                                                       | Not Required  | 1               | LTM             | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                         |
| Total Number of Sites                                                 |               | 3               | Total           |        |                          |                                 | \$1,411                      | \$1,273                        | \$1,592                        | \$825                                  | FY99-2000**      | \$2,734          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                         |
| FORMERLY USED DEFENSE SITES - CATON ISLAND / AK09799F251900           |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | Progress in FY98 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                         |
| Sites with Response Complete                                          |               | 0               | Investigation   | 1      | 1                        | 1                               |                              | \$15                           | \$3                            | \$0                                    | \$0              | FY01             | \$0                             | SI conducted by EPA for Corps to develop relative risk.<br><br>Progress Planned for FY99-FY00                                                                                                                                                                                                                                                                                                           |
| Sites in Progress<br>-Relative Risk Category                          | High          | 1               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                         |
|                                                                       | Medium        | 0               | Design          | 0      | 0                        | 2                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY03             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                         |
|                                                                       | Low           | 0               | RA-C            | 0      | 0                        | 2                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY04             | \$551                           |                                                                                                                                                                                                                                                                                                                                                                                                         |
|                                                                       | Not Evaluated | 1               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05             | \$88                            |                                                                                                                                                                                                                                                                                                                                                                                                         |
|                                                                       | Not Required  | 1               | LTM             | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                         |
| Total Number of Sites                                                 |               | 3               | Total           |        |                          |                                 | \$15                         | \$3                            | \$0                            | \$0                                    | FY99-2009**      | \$2,991          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                         |
| FORMERLY USED DEFENSE SITES - CHERNOFSKI HBR SUP&STO / AK09799F250300 |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | Progress in FY98 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                         |
| Sites with Response Complete                                          |               | 0               | Investigation   | 2      | 1                        | 0                               |                              | \$43                           | \$0                            | \$0                                    | \$0              | FY01             | \$0                             | Completed site visit to initiate design. Preliminary risk screening indicates that no additional work is required at this site. The present landowners want the drums and tank to remain in place.<br><br>Progress Planned for FY99-FY00<br>Complete site visit reports. Prepare decision documents.                                                                                                    |
| Sites in Progress<br>-Relative Risk Category                          | High          | 0               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                         |
|                                                                       | Medium        | 1               | Design          | 1      | 0                        | 2                               |                              | \$143                          | \$140                          | \$0                                    | \$50             | FY03             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                         |
|                                                                       | Low           | 0               | RA-C            | 0      | 0                        | 3                               |                              | \$0                            | \$0                            | \$0                                    | \$218            | FY04             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                         |
|                                                                       | Not Evaluated | 1               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05             | \$180                           |                                                                                                                                                                                                                                                                                                                                                                                                         |
|                                                                       | Not Required  | 1               | LTM             | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                         |
| Total Number of Sites                                                 |               | 3               | Total           |        |                          |                                 | \$186                        | \$140                          | \$0                            | \$268                                  | FY99-2009**      | \$1,359          |                                 |                                                                                                                                                                                                                                                                                                                                                                                                         |

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

| Installation/FFID                                                  |               |                 |                 |        |                          |                                 | RAB                          |                                | BRAC Year                      |                                        | NPL/Proposed NPL |                  | Additional Progress Information |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|--------------------------------------------------------------------|---------------|-----------------|-----------------|--------|--------------------------|---------------------------------|------------------------------|--------------------------------|--------------------------------|----------------------------------------|------------------|------------------|---------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
| Phase                                                              |               | Completed       | Underway        | Future | Schedule Impact in FY98* | Cost Incurred Thru FY98 (\$000) | FY98 Funds Obligated (\$000) | FY99 Execution Planned (\$000) | FY00 Planning Estimate (\$000) | Estimated Costs By Fiscal Year (\$000) |                  |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                    |               | Sites (Actions) |                 |        |                          |                                 |                              |                                |                                |                                        |                  |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Alaska                                                             |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| FORMERLY USED DEFENSE SITES - COLLINSON POINT DEW / AK09799F249700 |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | Progress in FY98 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Sites with Response Complete                                       |               | 0               | Investigation   | 3      | 0                        | 0                               |                              | \$21                           | \$0                            | \$0                                    | \$0              | FY01             | \$0                             | No work accomplished. Majority of work is BD/DR, which is not eligible under current FUDS policy. Waiting for congressional action to allow removal of BD/DR on other federal lands.<br><br>Progress Planned for FY99-FY00<br>Remedial design (RD) of HTRW, CON/HTRW, and BD/DR projects scheduled for FY99 and FY00 with award of a RA project in last quarter of FY00.                                                                  |
| Sites in Progress<br><br>-Relative Risk Category                   | High          | 1               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                    | Medium        | 0               | Design          | 0      | 3                        | 0                               |                              | \$173                          | \$27                           | \$20                                   | \$68             | FY03             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                    | Low           | 0               | RA-C            | 0      | 2                        | 1                               |                              | \$1,359                        | \$0                            | \$0                                    | \$1,635          | FY04             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                    | Not Evaluated | 1               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                    | Not Required  | 1               | LTM             | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Total Number of Sites                                              |               | 3               | Total           |        |                          |                                 | \$1,553                      | \$27                           | \$20                           | \$1,703                                | FY99-2009**      |                  | \$2,666                         |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| FORMERLY USED DEFENSE SITES - FORT GLENN / AK09799F278300          |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | Progress in FY98 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Sites with Response Complete                                       |               | 0               | Investigation   | 1      | 1                        | 2                               |                              | \$176                          | \$0                            | \$0                                    | \$612            | FY01             | \$245                           | Progress Planned for FY99-FY00<br>No work scheduled due to funding constraints.                                                                                                                                                                                                                                                                                                                                                           |
| Sites in Progress<br><br>-Relative Risk Category                   | High          | 1               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                    | Medium        | 0               | Design          | 0      | 0                        | 2                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY03             | \$2,180                         |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                    | Low           | 0               | RA-C            | 0      | 0                        | 2                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY04             | \$545                           |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                    | Not Evaluated | 1               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                    | Not Required  | 2               | LTM             | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Total Number of Sites                                              |               | 4               | Total           |        |                          |                                 | \$176                        | \$0                            | \$0                            | \$612                                  | FY99-2010**      |                  | \$6,932                         |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| FORMERLY USED DEFENSE SITES - FT TIDBALL/LONG ISL / AK09799F276800 |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | Progress in FY98 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Sites with Response Complete                                       |               | 1               | Investigation   | 2      | 1                        | 0                               |                              | \$1,405                        | \$137                          | \$140                                  | \$0              | FY01             | \$0                             | Completed PCB and POL contaminated soil removals. Completed removal of PCB contam. electrical equipment. Began risk assessment of remaining and residual soil and groundwater contam.<br><br>Progress Planned for FY99-FY00<br>Complete risk assessment of residual and remaining contam. soils and groundwater. Complete final soils removals, as found necessary by the risk assess. Initiate groundwater remedy, as necessary.         |
| Sites in Progress<br><br>-Relative Risk Category                   | High          | 1               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                    | Medium        | 0               | Design          | 2      | 1                        | 0                               |                              | \$275                          | \$0                            | \$0                                    | \$0              | FY03             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                    | Low           | 0               | RA-C            | 1      | 2                        | 0                               |                              | \$2,194                        | \$104                          | \$50                                   | \$0              | FY04             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                    | Not Evaluated | 1               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                    | Not Required  | 0               | LTM             | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Total Number of Sites                                              |               | 3               | Total           |        |                          |                                 | \$3,874                      | \$241                          | \$190                          | \$0                                    | FY99-2009**      |                  | \$1,008                         |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| FORMERLY USED DEFENSE SITES - GAMBELL / AK09799F298200             |               |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | Progress in FY98 |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Sites with Response Complete                                       |               | 1               | Investigation   | 2      | 1                        | 1                               |                              | \$1,911                        | \$248                          | \$90                                   | \$0              | FY01             | \$0                             | Awarded a HTRW and BD/DR RA contract to cleanup site except for petroleum contaminated soil near city water supply infiltration gallery. Completed field work to determine extent of petroleum contaminated soil near city water supply.<br><br>Progress Planned for FY99-FY00<br>Perform removal actions. Determine appropriate action, if any, for petroleum contaminated soil near water supply. Prepare decision documents as needed. |
| Sites in Progress<br><br>-Relative Risk Category                   | High          | 1               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                    | Medium        | 0               | Design          | 3      | 0                        | 1                               |                              | \$293                          | \$45                           | \$0                                    | \$0              | FY03             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                    | Low           | 0               | RA-C            | 0      | 3                        | 0                               |                              | \$1,061                        | \$1,056                        | \$52                                   | \$0              | FY04             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                    | Not Evaluated | 0               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05             | \$0                             |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
|                                                                    | Not Required  | 2               | LTM             | 0      | 0                        | 1                               |                              | \$0                            | \$0                            | \$100                                  | \$0              |                  |                                 |                                                                                                                                                                                                                                                                                                                                                                                                                                           |
| Total Number of Sites                                              |               | 4               | Total           |        |                          |                                 | \$3,265                      | \$1,349                        | \$242                          | \$0                                    | FY99-2030**      |                  | \$1,943                         |                                                                                                                                                                                                                                                                                                                                                                                                                                           |

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

| Installation/FFID                                                    |                              |                 |                 |        |                          |                                 | RAB                          |                                | BRAC Year                      |                                        | NPL/Proposed NPL |                  | Additional Progress Information |                                |
|----------------------------------------------------------------------|------------------------------|-----------------|-----------------|--------|--------------------------|---------------------------------|------------------------------|--------------------------------|--------------------------------|----------------------------------------|------------------|------------------|---------------------------------|--------------------------------|
|                                                                      | Phase                        | Completed       | Underway        | Future | Schedule Impact in FY98* | Cost Incurred Thru FY98 (\$000) | FY98 Funds Obligated (\$000) | FY99 Execution Planned (\$000) | FY00 Planning Estimate (\$000) | Estimated Costs By Fiscal Year (\$000) |                  |                  |                                 |                                |
|                                                                      |                              | Sites (Actions) |                 |        |                          |                                 |                              |                                |                                |                                        |                  |                  |                                 |                                |
| Alaska                                                               |                              |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  |                  |                                 |                                |
| FORMERLY USED DEFENSE SITES - GREAT SITKIN ISL / AK09799F260400      |                              |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | Progress in FY98 |                                 |                                |
| Sites in Progress<br>-Relative Risk Category                         | Sites with Response Complete | 0               | Investigation   | 1      | 1                        | 1                               |                              | \$980                          | \$0                            | \$0                                    | \$0              | FY01             | \$0                             | Progress Planned for FY99-FY00 |
|                                                                      | High                         | 0               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$0                             |                                |
|                                                                      | Medium                       | 1               | Design          | 0      | 0                        | 3                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY03             | \$0                             |                                |
|                                                                      | Low                          | 0               | RA-C            | 0      | 0                        | 2                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY04             | \$0                             |                                |
|                                                                      | Not Evaluated                | 1               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05             | \$1,666                         |                                |
| Total Number of Sites                                                |                              | 3               | Total           |        |                          |                                 | \$980                        | \$0                            | \$0                            | \$0                                    | FY99-2028**      |                  | \$12,868                        |                                |
| FORMERLY USED DEFENSE SITES - HOONAH RRS / AK09799F261200            |                              |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | Progress in FY98 |                                 |                                |
| Sites in Progress<br>-Relative Risk Category                         | Sites with Response Complete | 0               | Investigation   | 3      | 0                        | 0                               |                              | \$869                          | \$30                           | \$0                                    | \$0              | FY01             | \$0                             | Progress Planned for FY99-FY00 |
|                                                                      | High                         | 1               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$0                             |                                |
|                                                                      | Medium                       | 0               | Design          | 2      | 0                        | 1                               |                              | \$39                           | \$39                           | \$92                                   | \$0              | FY03             | \$0                             |                                |
|                                                                      | Low                          | 0               | RA-C            | 0      | 1                        | 2                               |                              | \$631                          | \$631                          | \$1,205                                | \$0              | FY04             | \$0                             |                                |
|                                                                      | Not Evaluated                | 1               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05             | \$0                             |                                |
| Total Number of Sites                                                |                              | 3               | Total           |        |                          |                                 | \$1,539                      | \$700                          | \$1,297                        | \$0                                    | FY99-1999**      |                  | \$1,297                         |                                |
| FORMERLY USED DEFENSE SITES - KISKA ISL GARR(B & L) / AK09799F262700 |                              |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | Progress in FY98 |                                 |                                |
| Sites in Progress<br>-Relative Risk Category                         | Sites with Response Complete | 0               | Investigation   | 1      | 1                        | 2                               |                              | \$867                          | \$0                            | \$0                                    | \$0              | FY01             | \$0                             | Progress Planned for FY99-FY00 |
|                                                                      | High                         | 0               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$0                             |                                |
|                                                                      | Medium                       | 1               | Design          | 0      | 0                        | 3                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY03             | \$0                             |                                |
|                                                                      | Low                          | 0               | RA-C            | 0      | 0                        | 3                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY04             | \$1                             |                                |
|                                                                      | Not Evaluated                | 1               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05             | \$1,371                         |                                |
| Total Number of Sites                                                |                              | 4               | Total           |        |                          |                                 | \$867                        | \$0                            | \$0                            | \$0                                    | FY99-2031**      |                  | \$8,860                         |                                |
| FORMERLY USED DEFENSE SITES - KODIAK NAVY/ARMY / AK09799F913300      |                              |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  | Progress in FY98 |                                 |                                |
| Sites in Progress<br>-Relative Risk Category                         | Sites with Response Complete | 0               | Investigation   | 1      | 1                        | 4                               |                              | \$184                          | \$184                          | \$725                                  | \$0              | FY01             | \$0                             | Progress Planned for FY99-FY00 |
|                                                                      | High                         | 0               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02             | \$0                             |                                |
|                                                                      | Medium                       | 0               | Design          | 0      | 1                        | 4                               |                              | \$122                          | \$122                          | \$505                                  | \$0              | FY03             | \$0                             |                                |
|                                                                      | Low                          | 0               | RA-C            | 1      | 0                        | 4                               |                              | \$1,750                        | \$1,750                        | \$2,475                                | \$0              | FY04             | \$0                             |                                |
|                                                                      | Not Evaluated                | 5               | RA-O (LTO)      | 0      | 0                        | 1                               |                              | \$0                            | \$0                            | \$605                                  | \$0              | FY05             | \$0                             |                                |
| Total Number of Sites                                                |                              | 6               | Total           |        |                          |                                 | \$2,056                      | \$2,056                        | \$4,310                        | \$0                                    | FY99-2011**      |                  | \$5,921                         |                                |

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

| Installation/FFID                                                     |               |       |                 |          |        |                          | RAB                             |                              | BRAC Year                      |                                | NPL/Proposed NPL                       |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   | Additional Progress Information |             |          |
|-----------------------------------------------------------------------|---------------|-------|-----------------|----------|--------|--------------------------|---------------------------------|------------------------------|--------------------------------|--------------------------------|----------------------------------------|-------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|---------------------------------|-------------|----------|
|                                                                       |               | Phase | Completed       | Underway | Future | Schedule Impact in FY98* | Cost Incurred Thru FY98 (\$000) | FY98 Funds Obligated (\$000) | FY99 Execution Planned (\$000) | FY00 Planning Estimate (\$000) | Estimated Costs By Fiscal Year (\$000) |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 |             |          |
|                                                                       |               |       | Sites (Actions) |          |        |                          |                                 |                              |                                |                                |                                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 |             |          |
| Alaska                                                                |               |       |                 |          |        |                          |                                 |                              |                                |                                |                                        |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 |             |          |
| FORMERLY USED DEFENSE SITES - MOSES POINT GARRISON / AK09799F265200   |               |       |                 |          |        |                          |                                 |                              |                                |                                |                                        | Progress in FY98<br>Started RI/FS for final Remedial Action cleanup of CON/HTRW and HTRW. Initiated the formation of a RAB in the village of Elim.<br><br>Progress Planned for FY99-FY00<br>Complete RI/FS and RD for any additional cleanup required in FY99. Work will include installing ground monitoring wells and investigation of buried POL drums. Award an RA in FY00 to complete cleanup of property.                                                                                                   |                                 |             |          |
| Sites with Response Complete                                          |               | 2     | Investigation   | 2        | 1      | 0                        |                                 | \$280                        | \$259                          | \$770                          | \$0                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY01        | \$22     |
| Sites in Progress<br>-Relative Risk Category                          | High          | 1     | Interim Actions | 0(0)     | 0(0)   |                          |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY02        | \$0      |
|                                                                       | Medium        | 0     | Design          | 2        | 1      | 0                        |                                 | \$462                        | \$76                           | \$90                           | \$0                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY03        | \$23     |
|                                                                       | Low           | 0     | RA-C            | 2        | 1      | 0                        |                                 | \$1,832                      | \$0                            | \$0                            | \$1,616                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY04        | \$23     |
|                                                                       | Not Evaluated | 0     | RA-O (LTO)      | 0        | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY05        | \$24     |
|                                                                       | Not Required  | 0     | LTM             | 0        | 0      | 1                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY99-2000** | \$2,589  |
| Total Number of Sites                                                 |               | 3     | Total           |          |        |                          |                                 | \$2,574                      | \$335                          | \$860                          | \$1,616                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 |             |          |
| FORMERLY USED DEFENSE SITES - NE CPE (ST LAWREN ISL) / AK09799F299900 |               |       |                 |          |        |                          |                                 |                              |                                |                                |                                        | Progress in FY98<br>Updated BD/DR, CON/HTRW, and HTRW designs for site. Continued site characterization. Postponed gathering ecological data until next field season to ensure migrating birds are on site. Completed field work for groundwater and soil investigation.<br><br>Progress Planned for FY99-FY00<br>Complete RI/FS reports. Award BD/DR, CON/HTRW removal actions. Prepare decision documents as appropriate. Start design of any additional remedial actions required for the drainage basin area. |                                 |             |          |
| Sites with Response Complete                                          |               | 0     | Investigation   | 2        | 1      | 0                        |                                 | \$2,191                      | \$568                          | \$470                          | \$0                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY01        | \$726    |
| Sites in Progress<br>-Relative Risk Category                          | High          | 1     | Interim Actions | 1(1)     | 0(0)   |                          |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY02        | \$0      |
|                                                                       | Medium        | 0     | Design          | 0        | 3      | 0                        |                                 | \$1,210                      | \$23                           | \$94                           | \$0                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY03        | \$26     |
|                                                                       | Low           | 0     | RA-C            | 0        | 1      | 2                        |                                 | \$27                         | \$0                            | \$9,657                        | \$3,630                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY04        | \$26     |
|                                                                       | Not Evaluated | 1     | RA-O (LTO)      | 0        | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY05        | \$26     |
|                                                                       | Not Required  | 1     | LTM             | 0        | 0      | 1                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY99-2009** | \$15,239 |
| Total Number of Sites                                                 |               | 3     | Total           |          |        |                          |                                 | \$3,428                      | \$591                          | \$10,221                       | \$3,630                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 |             |          |
| FORMERLY USED DEFENSE SITES - NIKE SITE BAY / AK09799F842000          |               |       |                 |          |        |                          |                                 |                              |                                |                                |                                        | Progress in FY98<br><br>Progress Planned for FY99-FY00<br>Conduct CON/HTRW Remedial Design (RD) and HTRW RI/FS and RD in FY99.                                                                                                                                                                                                                                                                                                                                                                                    |                                 |             |          |
| Sites with Response Complete                                          |               | 1     | Investigation   | 2        | 0      | 1                        |                                 | \$17                         | \$0                            | \$0                            | \$1,760                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY01        | \$1,000  |
| Sites in Progress<br>-Relative Risk Category                          | High          | 1     | Interim Actions | 1(1)     | 0(0)   |                          |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY02        | \$0      |
|                                                                       | Medium        | 0     | Design          | 0        | 1      | 1                        |                                 | \$2                          | \$0                            | \$0                            | \$210                                  |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY03        | \$0      |
|                                                                       | Low           | 0     | RA-C            | 0        | 1      | 1                        |                                 | \$1                          | \$0                            | \$0                            | \$0                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY04        | \$0      |
|                                                                       | Not Evaluated | 1     | RA-O (LTO)      | 0        | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY05        | \$0      |
|                                                                       | Not Required  | 0     | LTM             | 0        | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY99-2010** | \$5,241  |
| Total Number of Sites                                                 |               | 3     | Total           |          |        |                          |                                 | \$20                         | \$0                            | \$0                            | \$1,970                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 |             |          |
| FORMERLY USED DEFENSE SITES - NUVAGAPAK PT DEW(BAR A / AK09799F250000 |               |       |                 |          |        |                          |                                 |                              |                                |                                |                                        | Progress in FY98<br>No work accomplished. Majority of work is BD/DR, which is not eligible under current FUDS policy. Waiting for congressional action to allow removal of BD/DR on other federal lands.<br><br>Progress Planned for FY99-FY00<br>Remedial design (RD) of HTRW, CON/HTRW, and BD/DR projects scheduled for FY99 and FY00 with award of a RA project in last quarter of FY00.                                                                                                                      |                                 |             |          |
| Sites with Response Complete                                          |               | 0     | Investigation   | 3        | 0      | 0                        |                                 | \$21                         | \$0                            | \$0                            | \$0                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY01        | \$0      |
| Sites in Progress<br>-Relative Risk Category                          | High          | 0     | Interim Actions | 0(0)     | 0(0)   |                          |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY02        | \$0      |
|                                                                       | Medium        | 1     | Design          | 0        | 2      | 1                        |                                 | \$187                        | \$35                           | \$20                           | \$30                                   |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY03        | \$0      |
|                                                                       | Low           | 0     | RA-C            | 0        | 1      | 2                        |                                 | \$1,143                      | \$0                            | \$0                            | \$1,090                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY04        | \$0      |
|                                                                       | Not Evaluated | 1     | RA-O (LTO)      | 0        | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY05        | \$1,013  |
|                                                                       | Not Required  | 1     | LTM             | 0        | 0      | 0                        |                                 | \$0                          | \$0                            | \$0                            | \$0                                    |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 | FY99-2009** | \$3,096  |
| Total Number of Sites                                                 |               | 3     | Total           |          |        |                          |                                 | \$1,351                      | \$35                           | \$20                           | \$1,120                                |                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                                   |                                 |             |          |

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

| Installation/FFID                                               |                              |                 |                 |        |                          |                                 | RAB                          |                                | BRAC Year                      |                                        | NPL/Proposed NPL |          | Additional Progress Information |                                                                                                                                                                                                                                                           |
|-----------------------------------------------------------------|------------------------------|-----------------|-----------------|--------|--------------------------|---------------------------------|------------------------------|--------------------------------|--------------------------------|----------------------------------------|------------------|----------|---------------------------------|-----------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------|
|                                                                 | Phase                        | Completed       | Underway        | Future | Schedule Impact in FY98* | Cost Incurred Thru FY98 (\$000) | FY98 Funds Obligated (\$000) | FY99 Execution Planned (\$000) | FY00 Planning Estimate (\$000) | Estimated Costs By Fiscal Year (\$000) |                  |          |                                 |                                                                                                                                                                                                                                                           |
|                                                                 |                              | Sites (Actions) |                 |        |                          |                                 |                              |                                |                                |                                        |                  |          |                                 |                                                                                                                                                                                                                                                           |
| Alaska                                                          |                              |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  |          |                                 |                                                                                                                                                                                                                                                           |
| FORMERLY USED DEFENSE SITES - PORT HEIDEN / AK09799F251700      |                              |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  |          | Progress in FY98                |                                                                                                                                                                                                                                                           |
| Sites in Progress<br>-Relative Risk Category                    | Sites with Response Complete | 2               | Investigation   | 2      | 0                        | 2                               |                              | \$21                           | \$0                            | \$0                                    | \$0              | FY01     | \$0                             | Progress Planned for FY99-FY00                                                                                                                                                                                                                            |
|                                                                 | High                         | 0               | Interim Actions | 2(2)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02     | \$0                             |                                                                                                                                                                                                                                                           |
|                                                                 | Medium                       | 1               | Design          | 1      | 0                        | 1                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY03     | \$0                             |                                                                                                                                                                                                                                                           |
|                                                                 | Low                          | 0               | RA-C            | 1      | 0                        | 1                               |                              | \$1,197                        | \$0                            | \$0                                    | \$0              | FY04     | \$0                             |                                                                                                                                                                                                                                                           |
|                                                                 | Not Evaluated                | 0               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05     | \$0                             |                                                                                                                                                                                                                                                           |
|                                                                 | Not Required                 | 1               | LTM             | 0      | 0                        | 1                               |                              | \$0                            | \$0                            | \$0                                    | \$0              |          |                                 |                                                                                                                                                                                                                                                           |
| Total Number of Sites                                           |                              | 4               | Total           |        |                          |                                 | \$1,218                      | \$0                            | \$0                            | \$0                                    | FY99-2008**      | \$9,831  |                                 |                                                                                                                                                                                                                                                           |
| FORMERLY USED DEFENSE SITES - TANAGA ISL / AK09799F271800       |                              |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  |          | Progress in FY98                |                                                                                                                                                                                                                                                           |
| Sites in Progress<br>-Relative Risk Category                    | Sites with Response Complete | 0               | Investigation   | 1      | 1                        | 2                               |                              | \$14                           | \$2                            | \$0                                    | \$2,558          | FY01     | \$11,378                        | Progress Planned for FY99-FY00<br><br>FY99: complete site investigation report. HTW study/remedial work to begin FY2000.                                                                                                                                  |
|                                                                 | High                         | 1               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02     | \$0                             |                                                                                                                                                                                                                                                           |
|                                                                 | Medium                       | 0               | Design          | 0      | 0                        | 4                               |                              | \$0                            | \$0                            | \$0                                    | \$136            | FY03     | \$0                             |                                                                                                                                                                                                                                                           |
|                                                                 | Low                          | 0               | RA-C            | 0      | 0                        | 4                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY04     | \$0                             |                                                                                                                                                                                                                                                           |
|                                                                 | Not Evaluated                | 1               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05     | \$0                             |                                                                                                                                                                                                                                                           |
|                                                                 | Not Required                 | 2               | LTM             | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              |          |                                 |                                                                                                                                                                                                                                                           |
| Total Number of Sites                                           |                              | 4               | Total           |        |                          |                                 | \$14                         | \$2                            | \$0                            | \$2,694                                | FY99-2028**      | \$17,674 |                                 |                                                                                                                                                                                                                                                           |
| FORMERLY USED DEFENSE SITES - UNALAKLEET AFSTA / AK09799F252600 |                              |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  |          | Progress in FY98                |                                                                                                                                                                                                                                                           |
| Sites in Progress<br>-Relative Risk Category                    | Sites with Response Complete | 1               | Investigation   | 1      | 0                        | 2                               |                              | \$21                           | \$0                            | \$520                                  | \$0              | FY01     | \$0                             | Progress Planned for FY99-FY00<br><br>Identify remaining POL contaminated soil and POL drums required to be removed. Design the HTRW and CON/HTRW projects. The RA for this work is scheduled for FY2000. Conduct yearly landfill monitoring inspections. |
|                                                                 | High                         | 0               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02     | \$0                             |                                                                                                                                                                                                                                                           |
|                                                                 | Medium                       | 0               | Design          | 1      | 2                        | 0                               |                              | \$454                          | \$13                           | \$429                                  | \$0              | FY03     | \$0                             |                                                                                                                                                                                                                                                           |
|                                                                 | Low                          | 0               | RA-C            | 1      | 2                        | 0                               |                              | \$5,304                        | \$0                            | \$0                                    | \$0              | FY04     | \$0                             |                                                                                                                                                                                                                                                           |
|                                                                 | Not Evaluated                | 2               | RA-O (LTO)      | 0      | 0                        | 0                               |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY05     | \$0                             |                                                                                                                                                                                                                                                           |
|                                                                 | Not Required                 | 0               | LTM             | 1      | 0                        | 0                               |                              | \$5                            | \$0                            | \$0                                    | \$0              |          |                                 |                                                                                                                                                                                                                                                           |
| Total Number of Sites                                           |                              | 3               | Total           |        |                          |                                 | \$5,784                      | \$13                           | \$949                          | \$0                                    | FY99-2014**      | \$8,260  |                                 |                                                                                                                                                                                                                                                           |
| FORMERLY USED DEFENSE SITES - WILDWOOD AFS / AK09799F273900     |                              |                 |                 |        |                          |                                 |                              |                                |                                |                                        |                  |          | Progress in FY98                |                                                                                                                                                                                                                                                           |
| Sites in Progress<br>-Relative Risk Category                    | Sites with Response Complete | 2               | Investigation   | 3      | 0                        | 0                               |                              | \$155                          | \$0                            | \$0                                    | \$0              | FY01     | \$190                           | Progress Planned for FY99-FY00<br><br>Continuation of monitoring of ground water and soil vapor extraction system as part of long term cleanup.                                                                                                           |
|                                                                 | High                         | 1               | Interim Actions | 0(0)   | 0(0)                     |                                 |                              | \$0                            | \$0                            | \$0                                    | \$0              | FY02     | \$0                             |                                                                                                                                                                                                                                                           |
|                                                                 | Medium                       | 0               | Design          | 2      | 1                        | 0                               |                              | \$2,189                        | \$6                            | \$0                                    | \$30             | FY03     | \$0                             |                                                                                                                                                                                                                                                           |
|                                                                 | Low                          | 0               | RA-C            | 2      | 1                        | 0                               |                              | \$6,120                        | \$307                          | \$0                                    | \$435            | FY04     | \$0                             |                                                                                                                                                                                                                                                           |
|                                                                 | Not Evaluated                | 0               | RA-O (LTO)      | 0      | 1                        | 0                               |                              | \$695                          | \$695                          | \$46                                   | \$40             | FY05     | \$0                             |                                                                                                                                                                                                                                                           |
|                                                                 | Not Required                 | 0               | LTM             | 0      | 1                        | 0                               |                              | \$236                          | \$71                           | \$400                                  | \$150            |          |                                 |                                                                                                                                                                                                                                                           |
| Total Number of Sites                                           |                              | 3               | Total           |        |                          |                                 | \$9,395                      | \$1,079                        | \$446                          | \$655                                  | FY99-2001**      | \$1,291  |                                 |                                                                                                                                                                                                                                                           |

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.