Installation/FFID RAB BRAC Year NPL/Proposed NPL													
		Phase	Completed	Underway Sites (Actions)	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)	Additional Progress Information	
Delawar	e												
♦ FOR	FORMERED OBED DEFENDE STIES - FT MILES MILE RES / DES/1//F133300										Progress in FY98		
Sites with Res	ites with Response Complete 2 Investigation 3 2 0 \$350 \$21 \$90 \$0 FY01 \$6									Original INPR approved in FY86. BDDR approved. INPR addendum in FY95, categories approved CON/HTRW,			
	High	0	Interim Actions	1(1)	0(0)			\$0	\$0	\$0	\$0	FY02 \$0	HTRW and OE. Removed transformers in FY92. Completed C/H RD. C/H RA underway. HTRW SI
Sites in	Medium	1	Design	2	0	1		\$255	\$0	\$0	\$0	1 1 1 2	underway. ASR for OE underway. BD/DR determined
Progress	Low	0	RA-C	1	1	1		\$653	\$88	\$40	\$0	FY03 \$0	Progress Planned for FY99-FY00 Complete C/H RA. Complete HTRW SI. Initiate and
-Relative Risk Category	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY04 \$0	complete RI/FS and complete RA using special contract mechanism: TERC OR PRAC. Complete ASR for OE. Funding constraints for program force programming in FY
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0	FY05 \$54	
Total Number of	f Sites	5					Total	\$1,258	\$109	\$130	\$0	FY99-2019** \$6,162	2016.
FOR	MERLY USE	D DEI	FENSE SITES	G - GOV BA	CON HEAI	LTH CEN /	DE39799	F134200					Progress in FY98
Sites with Res	sponse Complete	2	Investigation	4	1	0		\$126	\$0	\$0	\$0	FY01 \$0	INPR approved FY95. Categories HTRW, C/H, PRP/H, OEW-RAC2, BDDR. Tanks removed in FY96. PRP study
	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02 \$0	
Sites in	Medium	0	Design	1	0	2		\$18	\$0	\$0	\$0	1 1 1 2	
Progress	Low	0	RA-C	1	1	2		\$374	\$37	\$20	\$0	FY03 \$0	
-Relative Risk Category	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY04 \$0	
	Not Required	2	LTM	0	0	0		\$0	\$0	\$0	\$0	FY05 \$0	
Total Number of	f Sites	5					Total	\$518	\$37	\$20	\$0	FY99-2023** \$4,359	
FOR	MERLY USE	D DEI	FENSE SITES	- NEW CA	STLE AAF	/ DE397991	F135900						Progress in FY98
Sites with Res	Sites with Response Complete		Investigation	1	2	0		\$80	\$9	\$38	\$604	FY01 \$0	INPR was approved FY89, with an INPR addendum approved FY95. Categories of hazard were HTRW,
	High	0	Interim Actions	1(1)	0(0)			\$0	\$0	\$0	\$0	FY02 \$0	Con/HTRW & OE. Con/HTRW RD and RA are complete. OE ASR completed 1997, RAC=1 (further consideration by CEHNC). HTRW SI awaiting comments from State. Progress Planned for FY99-FY00 Complete SI.
Sites in	Medium	0	Design	1	0	1		\$40	\$0	\$0	\$0		
Progress	Low	0	RA-C	1	0	2		\$496	\$0	\$0	\$0	FY03 \$0	
-Relative Risk Category	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY04 \$0	
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0	FY05 \$0	
Total Number of	f Sites	3					Total	\$616	\$9	\$38	\$604	FY99-2019** \$6,268	
District	of Columbi	ia											
♦ ARM	ARMY - FORT MCNAIR / DC321022100400										Progress in FY98		
Sites with Response Complete 7		7	Investigation	9	0	0	TECH	\$466	\$105	\$0	\$0	FY01 \$0	At Old Tempo Boiler-Fitness Center Site, conducted free-product removal and sampling at two wells.
Sies Him Ho	High	1	Interim Actions	0(0)	0(0)		TECH	\$0			\$0		Successfully completed 2-phase system at B43. Obtained
Sites in	Medium	0	Design	1	0	1	TECH	\$0	\$0	\$0	\$0	1 1 1 2	
Progress	Low	0	RA-C	2	0	1	REG	\$0	\$0	\$150	\$500	FY03 \$0	Progress Planned for FY99-FY00 Continue to sample two wells at Fitness Center site.
-Relative Risk Category	Not Evaluated	0	RA-O (LTO)	1	1	1		\$120	\$0	\$50	\$0	FY04 \$0	Continue to sample two weights at ritness center site. Develop remediation strategies at McNair for the old tempo boiler site. Obtain permanent closure with LTM at B43 site.
	Not Required	1	LTM	0	2	0		\$232	\$232	\$0	\$20	FY05 \$0	
Total Number of	f Sites	9					Total	\$818	\$337	\$200	\$520	FY99-2001** \$1,229	

Installation	Installation/FFID RAB BRAC Year NPL/Proposed NPL											_	
		Phase	Completed	Underway Sites (Actions)	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)	Additional Progress Information	
(\$000)													
District of	District of Columbia												
♦ NAV	NAVY - ANACOSTIA DC NS ENV / DC317002756200												Progress in FY98
Sites with Resp	ponse Complete	0	Investigation	1	5	0		\$456	\$200	\$1,179	\$0	FY01 \$3:	Starting the RI/FS at sites 1 and 2. Completing the RI/FS at UST 2.
	High	3	Interim Actions	1(2)	0(0)			\$0	\$0	\$0	\$0	FY02 \$:	7
Sites in	Medium	2	Design	0	0	3		\$0	\$0	\$0	\$0	FY03 \$.	_
Progress	Low	0	RA-C	0	2	4		\$1,035	\$765	\$444	\$296		Achieve response complete at USTs 1, 2, and 3
-Relative Risk Category	Not Evaluated	1	RA-O (LTO)	0	0	2		\$0	\$0	\$0	\$0	FY04 \$3,0	3
	Not Required	0	LTM	0	2	3		\$18	\$0	\$22	\$40	FY05 \$10	0
Total Number of	Sites	6					Total	\$1,509	\$965	\$1,645	\$336	FY99-2013** \$6,9'	2
♦ NAV	Y - WASHING	GTON	NAVY YAR	D / DC3170	02431000							NPL	Progress in FY98
Sites with Res	ponse Complete	3	Investigation	4	16	0		\$4,037	\$538	\$621	\$296	FY01 \$4,3	Refer to page A-206.
	High	8	Interim Actions	8(15)	0(0)			\$181	\$0	\$0	\$450	FY02 \$7	
Sites in	Medium	5	Design	2	2	9		\$321	\$0	\$0	\$188		.
Progress	Low	3	RA-C	5	6	6		\$3,737	\$2,831	\$1,334	\$0	FY03 \$1,00	Progress Planned for FY99-FY00 Refer to page A-206.
-Relative Risk Category	Not Evaluated	0	RA-O (LTO)	1	0	6		\$174	\$174	\$0	\$0	FY04 \$1,4	
	Not Required	1	LTM	2	0	2		\$0	\$0	\$56	\$20	FY05 \$1,0	8
Total Number of	Sites	20					Total	\$8,450	\$3,543	\$2,011	\$954	FY99-2009** \$13,12	8
AIRI	FORCE - BOI	IIN	C AIR FORCI	F RASE / D	C35704244	1300							regulatory comment on RI reports for sites 1, 2 and 5, and SI
	ponse Complete	1		4	5	0	REG	64.450	60	¢120	\$0		
Sites with Kes		0	Investigation			0	KEG	\$4,458 \$1,035	\$0 \$135	\$120 \$152	\$124	FY01 \$6	
Sites in	High Medium	5	Interim Actions	2(2)	2(2)	0		\$318	\$133	\$132	\$124 \$75	FY02 \$4	
Progress	Low	3	Design RA-C	0	2	1		\$767	\$702	\$0	\$0	FY03 \$3	g
-Relative Risk	Not Evaluated	0	RA-O (LTO)	0	0	2		\$0	\$0	\$162	\$183	FY04 \$2	NFRAP site 8. Continue bioremediation at sites 3 and 4. Implement LTM for 5 sites (response complete).
Category	Not Required	0	LTM	0	0	7		\$0		\$223	\$153	FY05 \$2:	9
Total Number of		9	LIM	0	0	,	l Total	\$6,578	\$837	\$657	\$535	FY99-2003** \$3,19	
Florida	Sico	-					Total		φοση	φουτ	ψυσυ	ψ5,1.	1
													Y
NAVY - CECIL FIELD NAVAL AIR STATION / FL417002247400 BRAC 1993 NPL									Progress in FY98 Refer to page A-32.				
Sites with Resp	ponse Complete	2	Investigation	14	10	0		\$16,077	\$291	\$61	\$0	FY01 \$7	
	High	4	Interim Actions	10(13)	3(4)			\$2,417	\$42	\$0	\$0	FY02 \$9	2
Sites in Progress	Medium	3	Design	6	0	0		\$600	\$264	\$0	\$0	FY03 \$5.	
-Relative Risk	Low	5	RA-C	6	8	2		\$6,934	\$4,927	\$3,164	\$9,567		Refer to page A-32
Category	Not Evaluated	2	RA-O (LTO)	0	8	6		\$2,185	\$1,785	\$325	\$705	FY04 \$3	
	Not Required	8	LTM	2	0	1	<u></u>	\$1,550	\$1,550	\$0	\$0	FY05 \$2	_
Total Number of Sites 2		24					Total	\$29,763	\$8,859	\$3,550	\$10,272	FY99-2007** \$16,89	2