

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
		Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
			Sites (Actions)												
Florida															
FORMERLY USED DEFENSE SITES - LEE FIELD / FL49799F436800												Progress in FY98			
Sites with Response Complete		1	Investigation	2	1	0		\$535	\$0	\$435	\$0	FY01	\$160	HTRW- None. CON/HTRW- PCB Bunker CAR was submitted to FDEP. DO was awarded for addtl site characterization, based on FDEP comments. Phase II - RD completed. RA CON/HTRW-PCB bunker awarded. Progress Planned for FY99-FY00 HTRW- Mod will be nego. and awd to continue investigative work. Workplans and field work will be compl. and report submitted to FDEP. CON/HTRW: Compl. PCB bunker work and site characterization work; and re-submit CAR for FDEP apvl.	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	1(1)		\$0	\$0	\$0	\$0	FY02	\$436			
	Medium	0	Design	2	0	1		\$144	\$35	\$0	\$10	FY03	\$624		
	Low	0	RA-C	1	2	0		\$2,081	\$720	\$40	\$0	FY04	\$137		
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$159		
Total Number of Sites		3	Total				\$2,760	\$755	\$475	\$10	FY99-2002**	\$2,001			
FORMERLY USED DEFENSE SITES - MCCOY AFB / FL49799F453600												Progress in FY98			
Sites with Response Complete		0	Investigation	1	1	1		\$1,823	\$275	\$40	\$21	FY01	\$8,391	FTA/BP- CAs were completed for adtl work reqd by FDEP and reports submitted. Landfill- CA continued. USDA/AC Bldgs- CAR was completed and submitted to FDEP for review. TFA- Adtl work reqd by OCoEPD was completed and amended CAR submitted for review. Progress Planned for FY99-FY00 FTA/BP- Monitoring plan may be reqd, pending FDEP review. Landfill- Submit amended CAR for FDEP review. Monitoring plan may be reqd. USDA/AC Bldgs- RAP (Nat Attenuation) may be reqd, pending FDEP review. TFA/Fuel Lab- RAP will be submitted to OCoEPD.	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY02	\$354			
	Medium	0	Design	0	1	2		\$70	\$27	\$180	\$547	FY03	\$62		
	Low	0	RA-C	0	0	2		\$0	\$0	\$0	\$0	FY04	\$64		
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$144		
Total Number of Sites		3	Total				\$1,893	\$302	\$220	\$568	FY99-2014**	\$14,238			
FORMERLY USED DEFENSE SITES - OPA LOCKA ARPT / FL49799F449300												Progress in FY98			
Sites with Response Complete		1	Investigation	2	1	0		\$440	\$423	\$35	\$0	FY01	\$1,412	HTRW- Scoped/negotiated/awarded contract for CAR (RI). CON/HTRW- UST CAR reviewed by FDEP- requested adtl characterization of site. Coord with FDEP/DERM for disposition of contam. soil. Progress Planned for FY99-FY00 HTRW- Workplans, field work, and CAR will be completed. CON/HTRW- FDEP comments will be addressed and CAR addendum submitted. Award contr. to dispose of contam. soil	
Sites in Progress -Relative Risk Category	High	2	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY02	\$137			
	Medium	0	Design	0	1	1		\$388	\$72	\$20	\$0	FY03	\$6,528		
	Low	0	RA-C	0	1	1		\$608	\$5	\$360	\$0	FY04	\$115		
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0	FY05	\$125		
Total Number of Sites		3	Total				\$1,436	\$500	\$415	\$0	FY99-2017**	\$12,680			
Georgia															
ARMY - FORT BENNING / GA421372101800												Progress in FY98			
Sites with Response Complete		22	Investigation	25	19	0	FUND	\$2,750	\$734	\$573	\$701	FY01	\$1,259	RA completed on the Main Mall Service Station and LTO (soil vapor extraction) is now underway. RA also completed on Pesticide Storage Area. LTM on landfills 4, 7, 8, 10, 13. RFIs on the "Tank Repair Shop" and the "Gas Station at Bldg 3763." Progress Planned for FY99-FY00 RFIs planned for the "Fixed Laundry Facility," "Landfills 8 and 10," "Soil Contamination at Stockade," and the "Ordnance Shop." GW monitoring at 5 landfills. LTO of air sparging equipment at the Main Mall gasoline station.	
Sites in Progress -Relative Risk Category	High	17	Interim Actions	1(1)	1(1)		FUND	\$30	\$0	\$0	\$2	FY02	\$860		
	Medium	4	Design	2	0	17	FUND	\$2,019	\$30	\$0	\$342	FY03	\$1,467		
	Low	0	RA-C	1	1	18	FUND	\$15,473	\$96	\$5	\$0	FY04	\$1,016		
	Not Evaluated	0	RA-O (LTO)	0	1	3		\$0	\$0	\$0	\$21	FY05	\$620		
Total Number of Sites		44	Total				\$21,372	\$1,307	\$1,323	\$1,508	FY99-2019**	\$28,706			

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

Installation/FFID							RAB			BRAC Year		NPL/Proposed NPL		Additional Progress Information	
			Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)			
				Sites (Actions)											
Georgia															
ARMY - FORT GILLEM / GA421402004600													Progress in FY98		
Sites with Response Complete			7	Investigation	8	5	0	FUND	\$6,719	\$0	\$550	\$0	FY01	\$2,281	Remove drum and debris at FTG-01. Implement an Environmental Database Management System. Initiate design of three groundwater treatment systems FTG-01. Design of cap and biobent systems at FTG-01. Design for soil removal at FTG-01. Progress Planned for FY99-FY00 Remedial Design for the North Landfill Area (NLA). RI/FS Southeast burial sites. IRA NLA. Implementation of remedial actions at the North Landfill Area
Sites in Progress -Relative Risk Category	High	5	Interim Actions	3(6)	1(1)		FUND	\$807	\$103	\$30	\$0	FY02	\$2,129		
	Medium	1	Design	0	1	4	FUND	\$1,716	\$1,638	\$355	\$355	FY03	\$2,303		
	Low	0	RA-C	0	0	5	FUND	\$1,010	\$150	\$0	\$1,490	FY04	\$4,919		
	Not Evaluated	0	RA-O (LTO)	0	0	5		\$2	\$2	\$0	\$0	FY05	\$4,521		
	Not Required	0	LTM	0	5	2		\$1,021	\$238	\$275	\$350				
Total Number of Sites			13	Total				\$11,275	\$2,131	\$1,210	\$2,195	FY99-2027**	\$52,268		
ARMY - FORT GORDON / GA421372036800													Progress in FY98		
Sites with Response Complete			12	Investigation	12	25	0	FUND	\$4,719	\$901	\$970	\$492	FY01	\$1,622	Completed Phase 2 RFIs for 12 SWMUs OUs & 2; Phase 1 RFI Gas Chamber. Initiated Phase 2 RFI Fmr PCB Storage Bldg, Fmr Pesticide Storage Bldg & 6 SWMUs OU 3. Developed Facility-Wide Work Plan & Field Sampling Plans bringing remedial sites together. Progress Planned for FY99-FY00 Complete Phase 2 RFI for 6 SWMUs OU3, Fmr PCB & Pesticide Storage Bldgs. Initiate 7 Phase I RFIs POL Maint. Bldgs/Motorpool areas; Phase 2 RFIs for 3 SWMUs OU4, Vehicle Wash Rack & Gas Chamber; Phase 3 RFIs for non-delineated sites.
Sites in Progress -Relative Risk Category	High	18	Interim Actions	1(1)	0(0)		FUND	\$996	\$5	\$0	\$0	FY02	\$799		
	Medium	7	Design	0	0	13	FUND	\$46	\$0	\$0	\$588	FY03	\$2,246		
	Low	0	RA-C	0	0	13	FUND	\$201	\$0	\$0	\$404	FY04	\$1,009		
	Not Evaluated	0	RA-O (LTO)	0	0	5		\$0	\$0	\$0	\$0	FY05	\$788		
	Not Required	0	LTM	0	0	1		\$0	\$0	\$0	\$46				
Total Number of Sites			37	Total				\$5,962	\$906	\$970	\$1,530	FY99-2020**	\$16,858		
ARMY - FORT STEWART / GA421402087200													Progress in FY98		
Sites with Response Complete			63	Investigation	64	19	0	FUND	\$7,164	\$2,050	\$1,150	\$675	FY01	\$1,524	Comp'd fw @ 16 SWMUs; sub. Ph II RFI rpt-SWMU 26 & rec'd rvw comments; subm'd Ph II RFI rpt -SWMU4; sub. 30 CAPs to GA EPD, USTMP; beg LTM at 5 UST sites; sub.Ph II RFI rpt-SWMU 1; comp'd soil RA @ FST-13; cond. soil & gw ps @ SWMU 35: Geo-Cleanse. Progress Planned for FY99-FY00 Rec'v appr on SWMU 35 SAP; rec'(d) app-SWMU 4 Ph II RFI Rpt (Oct 30, 1998) & cond add'l fw @ SWMU 4F Nov 98; sub rev'd final Ph II RFI Rpt for SWMU 4 & SWMU 26; sub Ph II RFI rpt for 16 SWMUs; sub CAP for EOD areas & SWMU 26; sub CAP-Pt A/Bs;
Sites in Progress -Relative Risk Category	High	7	Interim Actions	41(41)	0(0)			\$33	\$33	\$0	\$0	FY02	\$1,479		
	Medium	4	Design	0	0	4		\$678	\$0	\$0	\$25	FY03	\$301		
	Low	9	RA-C	0	0	4		\$3,370	\$0	\$0	\$250	FY04	\$308		
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$315		
	Not Required	0	LTM	0	1	2		\$2	\$2	\$405	\$750				
Total Number of Sites			83	Total				\$11,247	\$2,085	\$1,555	\$1,700	FY99-2008**	\$14,852		
ARMY - HUNTER ARMY AIRFIELD / GA421402273300													Progress in FY98		
Sites with Response Complete			10	Investigation	10	6	0	FUND	\$3,889	\$231	\$570	\$645	FY01	\$200	Began or continued LTM at HAA-01, 03, 03B, 03C, and 12; submitted CAP-Part B for Bldg 728; received approval of LTM at Bldg 133; began free product removal at HAA-01 and 03; conducted soil removal (9000+ tons) at HAA-01; submitted RFI report for HAA- Progress Planned for FY99-FY00 Continue CAP-part Bs at required sites; initiate RD/RA @ HAA-03; continue LTM at HAA-01, 03, 03B, 03C, 12, & 13; remove free product at HAA-01, 03, and 13; conduct soil gas survey at HAA-09; submit CAPs for PHs, UST sites, and revised RFI rpt for HAA
Sites in Progress -Relative Risk Category	High	5	Interim Actions	7(9)	2(2)		FUND	\$0	\$0	\$0	\$0	FY02	\$208		
	Medium	1	Design	1	0	6	FUND	\$1,184	\$0	\$65	\$220	FY03	\$208		
	Low	0	RA-C	1	0	6	FUND	\$5,590	\$93	\$590	\$60	FY04	\$216		
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$4	\$4	\$0	\$0	FY05	\$216		
	Not Required	0	LTM	0	2	0		\$430	\$352	\$175	\$675				
Total Number of Sites			16	Total				\$11,097	\$680	\$1,400	\$1,600	FY99-2010**	\$16,943		

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information	
	Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
		Sites (Actions)												
Georgia														
NAVY - ALBANY MARINE CORPS LOGISTICS BASE / GA417302369400												NPL		Progress in FY98
Sites with Response Complete		19	Investigation	21	8	0		\$17,396	\$3	\$63	\$79	FY01	\$4,724	Refer to page A-9.
Sites in Progress -Relative Risk Category	High	6	Interim Actions	9(11)	2(2)			\$2,101	\$20	\$529	\$202	FY02	\$947	Progress Planned for FY99-FY00 Refer to page A-9.
	Medium	3	Design	3	0	0		\$1,115	\$0	\$0	\$0	FY03	\$820	
	Low	0	RA-C	5	0	5		\$4,913	\$0	\$0	\$0	FY04	\$820	
	Not Evaluated	0	RA-O (LTO)	0	1	5		\$369	\$111	\$101	\$128	FY05	\$819	
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		29	Total				\$25,894	\$134	\$693	\$409	FY99-2017**	\$18,367		
NAVY - KINGS BAY GA NSB / GA417009000100												Progress in FY98		Completed Remedial Investigation at site 11 in FY96.
Sites with Response Complete		13	Investigation	14	3	0		\$8,753	\$446	\$0	\$189	FY01	\$394	Progress Planned for FY99-FY00 Planning on installing one recovery well at site 11 as part of Interim Remedial Action.
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	1(1)			\$2,903	\$1,412	\$149	\$0	FY02	\$342	
	Medium	2	Design	2	0	0		\$0	\$0	\$0	\$0	FY03	\$340	
	Low	1	RA-C	1	1	0		\$0	\$0	\$1,813	\$0	FY04	\$364	
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0	FY05	\$666	
	Not Required	0	LTM	0	0	3		\$0	\$0	\$0	\$0			
Total Number of Sites		17	Total				\$11,656	\$1,858	\$1,962	\$189	FY99-2007**	\$5,412		
AIR FORCE - AIR FORCE PLANT 6 / GA457172460600												Progress in FY98		Completed construction of groundwater containment & treatment system at the plant boundary. Completed Phase 1, RCRA Facility Investigation. Completed construction of a source contaminant removal system. Began design for a Vacuum Enhanced pumping syst
Sites with Response Complete		6	Investigation	10	7	0		\$4,549	\$670	\$525	\$0	FY01	\$2,463	Progress Planned for FY99-FY00 Initiate O&M program for ICM groundwater treatment system. Complete Phase 2 RCRA Facilities Investigation. Develop Risk Assessment work plans for six sites. Construct Vacuum Enhanced pumping system. Supplement the ICM groundwater recovery well sys
Sites in Progress -Relative Risk Category	High	8	Interim Actions	3(4)	8(8)			\$4,838	\$1,775	\$2,187	\$2,108	FY02	\$1,360	
	Medium	0	Design	0	0	8		\$3,737	\$0	\$0	\$73	FY03	\$1,495	
	Low	3	RA-C	0	0	8		\$3,448	\$0	\$0	\$590	FY04	\$1,410	
	Not Evaluated	0	RA-O (LTO)	0	0	8		\$127	\$0	\$0	\$0	FY05	\$1,470	
	Not Required	0	LTM	0	0	9		\$738	\$0	\$0	\$0			
Total Number of Sites		17	Total				\$17,437	\$2,445	\$2,712	\$2,771	FY99-2011**	\$27,090		
AIR FORCE - MOODY AIR FORCE BASE / GA457212410600												RAB		Progress in FY98
Sites with Response Complete		10	Investigation	17	7	12	CONT	\$5,486	\$1,874	\$1,374	\$1,561	FY01	\$6,132	DDs complete for OT-22, FT-06, SS-19. RDs for LF-04, LF-01, FT-07 are underway. LTM for sites 2, 3, 12, 21, 14, 16.
Sites in Progress -Relative Risk Category	High	10	Interim Actions	1(1)	0(0)		CONT	\$2,801	\$2,801	\$2,864	\$2,745	FY02	\$7,294	Progress Planned for FY99-FY00 For FY98/99, plan RA for LF-01, LF-04, FT-07, using presumptive remedies. DDs for 3 sites, study 9 AOCs. LTM for 4 sites. ST-15/SS-20 and OT-17/ST-18 in RD/RA.
	Medium	3	Design	0	1	13	CONT	\$6,327	\$2,808	\$223	\$839	FY03	\$3,542	
	Low	13	RA-C	0	0	14		\$475	\$0	\$0	\$1,652	FY04	\$12,526	
	Not Evaluated	0	RA-O (LTO)	0	0	12		\$0	\$0	\$0	\$676	FY05	\$2,955	
	Not Required	0	LTM	8	0	13		\$1,683	\$158	\$0	\$105			
Total Number of Sites		36	Total				\$16,772	\$7,641	\$4,461	\$7,578	FY99-2015**	\$46,586		

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID								RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
	Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
		Sites (Actions)												

Georgia

AIR FORCE - ROBINS AIR FORCE BASE / GA457172433000												RAB		NPL		Progress in FY98 Refer to page A-175.	
Sites with Response Complete		23	Investigation	27	12	0		\$17,044	\$3,466	\$2,568	\$1,905	FY01	\$10,377	Progress Planned for FY99-FY00 Refer to page A-175.			
Sites in Progress -Relative Risk Category	High	13	Interim Actions	13(13)	6(8)			\$10,267	\$3,329	\$3,776	\$4,814	FY02	\$25,521				
	Medium	1	Design	4	2	8		\$9,510	\$773	\$0	\$1,010	FY03	\$15,634				
	Low	0	RA-C	5	0	10		\$44,697	\$20	\$6,432	\$0	FY04	\$10,827				
	Not Evaluated	0	RA-O (LTO)	2	1	10		\$581	\$49	\$80	\$72	FY05	\$10,918				
	Not Required	2	LTM	2	1	10		\$6,100	\$13	\$13	\$14						
Total Number of Sites		39	Total					\$88,199	\$7,650	\$12,869	\$7,815	FY99-2033**	\$363,417				

AIR FORCE - SAVANNAH INTERNATIONAL AIRPORT / GA457282608100												Progress in FY98		
												Continued the Remedial Investigation/Feasibility Study at seven sites.		
Sites with Response Complete		0	Investigation	0	7	0		\$2,536	\$14	\$120	\$0	FY01	\$0	Progress Planned for FY99-FY00 Complete the Remedial Investigation/Feasibility Study at seven sites.
Sites in Progress -Relative Risk Category	High	2	Interim Actions	0(0)	4(4)			\$444	\$0	\$0	\$1,516	FY02	\$451	
	Medium	4	Design	0	0	6		\$40	\$0	\$0	\$77	FY03	\$3,282	
	Low	1	RA-C	0	0	6		\$395	\$0	\$0	\$0	FY04	\$628	
	Not Evaluated	0	RA-O (LTO)	0	0	5		\$0	\$0	\$0	\$0	FY05	\$628	
	Not Required	0	LTM	0	0	6		\$0	\$0	\$0	\$0			
Total Number of Sites		7	Total					\$3,415	\$14	\$120	\$1,593	FY99-2014**	\$9,626	

FORMERLY USED DEFENSE SITES - CP TOCCOA MIL RES / GA49799F473000												Progress in FY98		
Sites with Response Complete		2	Investigation	2	1	0		\$17	\$0	\$0	\$0	FY01	\$0	Progress Planned for FY99-FY00
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0	
	Medium	0	Design	1	0	1		\$6	\$0	\$0	\$0	FY03	\$0	
	Low	0	RA-C	1	0	1		\$49	\$0	\$0	\$0	FY04	\$0	
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0	
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		3	Total					\$72	\$0	\$0	\$0	FY99-2029**	\$2,311	

FORMERLY USED DEFENSE SITES - GLYNCO NAS / GA49799F481300												Progress in FY98		
Sites with Response Complete		1	Investigation	2	0	1		\$13	\$0	\$0	\$0	FY01	\$0	Progress Planned for FY99-FY00
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0	
	Medium	0	Design	0	0	2		\$0	\$0	\$0	\$0	FY03	\$0	
	Low	0	RA-C	1	0	2		\$0	\$0	\$0	\$0	FY04	\$0	
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0	
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		3	Total					\$13	\$0	\$0	\$0	FY99-2022**	\$2,761	

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
Phase		Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)					
		Sites (Actions)													
Georgia															
FORMERLY USED DEFENSE SITES - TURNER AFB / GA49799F474900												Progress in FY98			
Sites with Response Complete		1	Investigation	2	3	1		\$3,448	\$337	\$228	\$0	FY01	\$1,194	Comprehensive site coord mtg held w/ GaEPD. CAP-A apvrd by GaEPD & adtl field work commenced on Site B. GaEPD apvrd Natural Attenuation rec for Sites A1-12- 2 LTM events completed. CAP-B work initiated @ Site A11J. Progress Planned for FY99-FY00 LTM will continue @ Sites A1-12. CAP-B work will be completed @ Sites A11J & B and reps submitted to GaEPD. Adtl work @ landfill sites will be awarded, completed, & amended CSR submitted to GaEPD. CAP-A investigation will commence @ new site (-06).	
Sites in Progress -Relative Risk Category	High	5	Interim Actions	1(1)	1(1)		\$66	\$66	\$80	\$100	FY02	\$2,932			
	Medium	0	Design	2	0	3		\$723	\$0	\$0	\$0	FY03	\$317		
	Low	0	RA-C	1	0	4		\$3,737	\$0	\$0	\$0	FY04	\$612		
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0	FY05	\$597		
	Not Required	0	LTM	0	1	3		\$121	\$81	\$120	\$0				
Total Number of Sites		6	Total				\$8,095	\$484	\$428	\$100	FY99-2006**	\$6,877			
Guam															
NAVY - AGANA NAVAL AIR STATION / GU917002755700												BRAC 1993/1995		Progress in FY98	
Sites with Response Complete		18	Investigation	18	19	1		\$32,112	\$6,508	\$1,328	\$493	FY01	\$1,303	Refer to page A-3. Progress Planned for FY99-FY00 Refer to page A-3.	
Sites in Progress -Relative Risk Category	High	2	Interim Actions	11(11)	1(1)		\$506	\$606	\$6,776	\$4,072	FY02	\$1,842			
	Medium	2	Design	0	2	10		\$671	\$671	\$38	\$611	FY03	\$1,842		
	Low	0	RA-C	0	0	9		\$0	\$0	\$0	\$4,466	FY04	\$1,842		
	Not Evaluated	16	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0	FY05	\$1,628		
	Not Required	0	LTM	0	0	3		\$0	\$0	\$0	\$97				
Total Number of Sites		38	Total				\$33,289	\$7,785	\$8,142	\$9,739	FY99-2008**	\$26,554			
NAVY - GUAM APRA NAVACTS / GU917002758300												BRAC 1995		Progress in FY98	
Sites with Response Complete		13	Investigation	18	10	0		\$14,596	\$59	\$231	\$394	FY01	\$5,958	Refer to page A-91. Progress Planned for FY99-FY00 Refer to page A-91.	
Sites in Progress -Relative Risk Category	High	12	Interim Actions	3(3)	11(12)		\$7,795	\$5,172	\$4,334	\$6,359	FY02	\$1,476			
	Medium	1	Design	2	2	9		\$1,211	\$365	\$0	\$308	FY03	\$20		
	Low	2	RA-C	1	4	5		\$960	\$120	\$364	\$1,870	FY04	\$20		
	Not Evaluated	0	RA-O (LTO)	0	0	4		\$0	\$0	\$0	\$0	FY05	\$4,577		
	Not Required	0	LTM	0	0	9		\$0	\$0	\$0	\$119				
Total Number of Sites		28	Total				\$24,562	\$5,716	\$4,929	\$9,050	FY99-2012**	\$35,681			
NAVY - GUAM FLT & INDUS SUP CTR / GU917002753200												BRAC 1995		Progress in FY98	
Sites with Response Complete		2	Investigation	2	3	2		\$4,692	\$609	\$103	\$0	FY01	\$10	Refer to page A-91. Progress Planned for FY99-FY00 Refer to page A-91.	
Sites in Progress -Relative Risk Category	High	3	Interim Actions	1(1)	1(1)		\$1,655	\$65	\$0	\$1,143	FY02	\$620			
	Medium	1	Design	0	0	3		\$0	\$0	\$0	\$0	FY03	\$672		
	Low	0	RA-C	0	1	0		\$713	\$106	\$24	\$0	FY04	\$90		
	Not Evaluated	1	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0				
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0				
Total Number of Sites		7	Total				\$7,060	\$780	\$127	\$1,143	FY99-2013**	\$5,127			

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.