

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase		Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)								
		Sites (Actions)																
Hawaii																		
ARMY - FORT KAMEHAMEHA / HI921452220500												Progress in FY98						
Sites with Response Complete		11	Investigation	13	5	0		\$265	\$0	\$175	\$731	FY01	\$2,996	EE/CA for landfill ongoing. Relative risk evaluation data collection for 10 sites ongoing. Initiated IRA for five areas. Progress Planned for FY99-FY00 Complete EE/CA for landfill. Complete relative risk evaluation data collection. Complete IRAs for USTs.				
Sites in Progress -Relative Risk Category	High	7	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$127					
	Medium	0	Design	0	0	2		\$0	\$0	\$0	\$53	FY03	\$129					
	Low	0	RA-C	1	0	6		\$755	\$755	\$566	\$1,035	FY04	\$2,926					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$134					
	Not Required	0	LTM	0	1	1		\$255	\$2	\$110	\$110							
Total Number of Sites		18	Total				\$1,275	\$757	\$851	\$1,929	FY99-2005**	\$11,076						
ARMY - FORT SHAFTER / HI921452220700												Progress in FY98						
Sites with Response Complete		38	Investigation	40	7	0		\$3,371	\$0	\$0	\$0	FY01	\$503	Completed report for RA at the former pesticide & former paint and plating building. Progress Planned for FY99-FY00 Initiate RI for Shafter Flats sites.				
Sites in Progress -Relative Risk Category	High	0	Interim Actions	3(3)	0(0)			\$30	\$0	\$0	\$0	FY02	\$285					
	Medium	3	Design	0	0	6		\$67	\$0	\$0	\$0	FY03	\$118					
	Low	6	RA-C	14	2	7		\$4,605	\$10	\$0	\$0	FY04	\$0					
	Not Evaluated	0	RA-O (LTO)	0	0	5		\$0	\$0	\$0	\$0	FY05	\$168					
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites		47	Total				\$8,073	\$10	\$0	\$0	FY99-2020**	\$5,789						
ARMY - KUNIA MILITARY RESERVATION / HI921452305900												Progress in FY98						
Sites with Response Complete		2	Investigation	2	1	0		\$801	\$725	\$96	\$0	FY01	\$0	Initiated RI for former 305K gal UST site. Progress Planned for FY99-FY00 Complete RI and initiate FS at former UST site.				
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(2)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0					
	Medium	1	Design	0	0	1		\$0	\$0	\$0	\$0	FY03	\$0					
	Low	0	RA-C	0	0	1		\$6	\$0	\$0	\$0	FY04	\$0					
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0	FY05	\$0					
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites		3	Total				\$807	\$725	\$96	\$0	FY99-2014**	\$3,326						
ARMY - SCHOFIELD BARRACKS / HI921452223900												NPL						
Sites with Response Complete		118	Investigation	125	0	0		\$18,687	\$0	\$0	\$0	FY01	\$773	Progress in FY98 Refer to page A-184. Progress Planned for FY99-FY00 Refer to page A-184.				
Sites in Progress -Relative Risk Category	High	1	Interim Actions	3(4)	0(0)			\$3,009	\$0	\$0	\$0	FY02	\$1,508					
	Medium	2	Design	1	0	1		\$225	\$0	\$100	\$0	FY03	\$906					
	Low	3	RA-C	8	5	1		\$10,889	\$185	\$696	\$0	FY04	\$926					
	Not Evaluated	0	RA-O (LTO)	0	2	0		\$93	\$93	\$320	\$438	FY05	\$2,173					
	Not Required	1	LTM	0	2	0		\$601	\$257	\$55	\$323							
Total Number of Sites		125	Total				\$33,504	\$535	\$1,171	\$761	FY99-2030**	\$27,808						

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
		Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
			Sites (Actions)												
Hawaii															
ARMY - TRIPLER ARMY MEDICAL CENTER / HI921452224100												Progress in FY98			
Sites with Response Complete		5	Investigation	7	1	0		\$1,432	\$13	\$0	\$0	FY01	\$112	Completed RI, FS under review, initiated RD/RA for landfill. Progress Planned for FY99-FY00 Complete FS & RD, initiate field work for RA at Landfill. Initiate/complete RA at Bldg 145 UST site.	
Sites in Progress -Relative Risk Category	High	2	Interim Actions	3(4)	0(0)		\$0	\$0	\$0	\$0	FY02	\$114			
	Medium	0	Design	0	1	0	\$168	\$168	\$50	\$0	FY03	\$115			
	Low	1	RA-C	4	0	3	\$4,074	\$1,542	\$392	\$0	FY04	\$118			
	Not Evaluated	0	RA-O (LTO)	0	0	2	\$0	\$0	\$0	\$50	FY05	\$121			
	Not Required	0	LTM	0	0	1	\$0	\$0	\$0	\$60					
Total Number of Sites		8	Total				\$5,674	\$1,723	\$442	\$110	FY99-2030**	\$4,880			
NAVY - BARBERS POINT NAVAL AIR STATION / HI917002432600												BRAC 1993		Progress in FY98	
Sites with Response Complete		14	Investigation	15	10	0		\$20,790	\$1,914	\$0	\$113	FY01	\$8,203	Refer to page A-20. Progress Planned for FY99-FY00 Refer to page A-20.	
Sites in Progress -Relative Risk Category	High	2	Interim Actions	3(3)	2(3)		\$1,836	\$1,836	\$6,733	\$1,537	FY02	\$139			
	Medium	7	Design	0	4	6	\$956	\$630	\$149	\$1,069	FY03	\$139			
	Low	1	RA-C	2	1	0	\$68	\$0	\$0	\$0	FY04	\$0			
	Not Evaluated	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY05	\$1,826			
	Not Required	0	LTM	0	0	2	\$0	\$0	\$0	\$126					
Total Number of Sites		25	Total				\$23,650	\$4,380	\$6,882	\$2,845	FY99-2010**	\$24,265			
NAVY - BARKING SANDS HI PMRF / HI917002471900												Progress in FY98			
Sites with Response Complete		0	Investigation	1	3	0		\$3,943	\$119	\$382	\$0	FY01	\$294	RI Addendum and Draft Proposed Plan for site 1 completed. PP and Draft Decision Document for site 3 completed. PP for sites 2 & 4 completed. PA Letter Report completed. Progress Planned for FY99-FY00 Submit Final PP and ROD for NFA for site 1. Finalize ROD for NFA for site 3. Submit ROD for NFA for sites 2 & 4. Conduct comprehensive SI in FY99 and submit PA/SI Report in FY00.	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY02	\$1,140			
	Medium	0	Design	0	0	1	\$0	\$0	\$0	\$0	FY03	\$568			
	Low	3	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0			
	Not Evaluated	0	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY05	\$1,038			
	Not Required	0	LTM	0	0	1	\$0	\$0	\$0	\$0					
Total Number of Sites		4	Total				\$3,943	\$119	\$382	\$0	FY99-2014**	\$3,822			
NAVY - KANEOHE BAY HI MCAS / HI917302276200												Progress in FY98			
Sites with Response Complete		19	Investigation	19	3	3		\$741	\$0	\$0	\$0	FY01	\$0	At sites 12 & 21 resumed free-product removal with BRAC CON funds. Bioslurper system expanded to Trainer Facility. At Bellows AFB marine HQ negotiated an agreement w/AF to acquire in 7/99. Agreed CTC for IR work is \$30M. AF will continue IR work to F Progress Planned for FY99-FY00 No work planned for FY99-00. Perform the following, pending funding: PA at sites 23 & 24 in FY05 & FY07, resp. SI at site 22 in FY05, RI at site 12 in FY05. Bellows AFB IRP continued under AF. AF will fund \$15M & use PACDIV as contracting agent.	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	0(0)		\$0	\$0	\$0	\$0	FY02	\$0			
	Medium	2	Design	0	0	3	\$0	\$0	\$0	\$0	FY03	\$0			
	Low	2	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0			
	Not Evaluated	1	RA-O (LTO)	0	0	5	\$0	\$0	\$0	\$0	FY05	\$0			
	Not Required	0	LTM	0	0	0	\$0	\$0	\$0	\$0					
Total Number of Sites		25	Total				\$741	\$0	\$0	\$0	FY99-2018**	\$7,848			

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information	
Phase			Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)			
			Sites (Actions)											
Hawaii														
NAVY - LUALUALEI HI NM / HI917002227100												Progress in FY98		
Sites with Response Complete		5	Investigation	5	2	1		\$584	\$0	\$0	\$443	FY01	\$834	UST 3 removed; remedial action is not complete. Added site 7, Herbicide/Fertilizer Mixing Area Progress Planned for FY99-FY00 Determine extent of contamination in conjunction with restricting access to the contaminated area.
Sites in Progress -Relative Risk Category	High	2	Interim Actions	1(1)	0(0)		\$37	\$37	\$577	\$197	FY02	\$5,247		
	Medium	0	Design	0	0	3	\$0	\$0	\$0	\$0	FY03	\$1,134		
	Low	0	RA-C	0	0	1	\$0	\$0	\$0	\$0	FY04	\$0		
	Not Evaluated	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY05	\$944		
	Not Required	0	LTM	0	0	0	\$0	\$0	\$0	\$0				
Total Number of Sites		8	Total				\$621	\$37	\$577	\$640	FY99-2008**	\$13,840		
NAVY - NAVAL COMPUTER AND TELECOM AREA MASTER / HI917002438800												Progress in FY98		
NPL												Refer to page A-140.		
Sites with Response Complete		2	Investigation	5	20	4		\$4,089	\$0	\$820	\$0	FY01	\$4,046	Progress Planned for FY99-FY00 Refer to page A-140.
Sites in Progress -Relative Risk Category	High	18	Interim Actions	0(0)	3(3)		\$1,046	\$316	\$46	\$1,996	FY02	\$2,159		
	Medium	1	Design	4	1	16	\$226	\$0	\$0	\$597	FY03	\$580		
	Low	7	RA-C	0	0	3	\$848	\$0	\$450	\$0	FY04	\$0		
	Not Evaluated	1	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY05	\$4,630		
	Not Required	0	LTM	0	0	5	\$0	\$0	\$0	\$0				
Total Number of Sites		29	Total				\$6,209	\$316	\$1,316	\$2,593	FY99-2031**	\$45,703		
NAVY - PEARL HARBOR FISC / HI917002434200												Progress in FY98		
NPL												Refer to page A-157.		
Sites with Response Complete		0	Investigation	0	12	0		\$12,021	\$2,559	\$0	\$985	FY01	\$3,887	Progress Planned for FY99-FY00 Refer to page A-157.
Sites in Progress -Relative Risk Category	High	8	Interim Actions	3(4)	3(3)		\$6,286	\$278	\$0	\$0	FY02	\$566		
	Medium	0	Design	0	5	7	\$587	\$587	\$0	\$0	FY03	\$2,351		
	Low	0	RA-C	0	1	5	\$3,642	\$0	\$0	\$0	FY04	\$3,247		
	Not Evaluated	0	RA-O (LTO)	0	4	8	\$188	\$61	\$200	\$197	FY05	\$4,823		
	Not Required	4	LTM	0	1	4	\$0	\$0	\$0	\$0				
Total Number of Sites		12	Total				\$22,724	\$3,485	\$200	\$1,182	FY99-2016**	\$32,326		
NAVY - PEARL HARBOR HI NS / HI917002434100												Progress in FY98		
NPL												Refer to page A-157.		
Sites with Response Complete		7	Investigation	8	7	1		\$15,761	\$997	\$1,983	\$1,451	FY01	\$2,039	Progress Planned for FY99-FY00 Refer to page A-157.
Sites in Progress -Relative Risk Category	High	7	Interim Actions	3(3)	2(3)		\$5,928	\$488	\$30	\$2,466	FY02	\$5,524		
	Medium	0	Design	0	1	6	\$105	\$0	\$30	\$0	FY03	\$6,953		
	Low	1	RA-C	0	0	3	\$3,970	\$0	\$0	\$0	FY04	\$7,933		
	Not Evaluated	0	RA-O (LTO)	0	1	6	\$124	\$124	\$25	\$25	FY05	\$2,213		
	Not Required	1	LTM	0	0	3	\$0	\$0	\$0	\$0				
Total Number of Sites		16	Total				\$25,888	\$1,609	\$2,068	\$3,942	FY99-2017**	\$45,656		

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
			Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)			
				Sites (Actions)											
Hawaii															
NAVY - PEARL HARBOR HI NSB / HI917002434000												NPL		Progress in FY98	
Sites with Response Complete			3	Investigation	3	4	0		\$208	\$0	\$309	\$0	FY01	\$1,060	Continued one RI/FS (subsurface oil) at one site. Progress Planned for FY99-FY00 Continue to conduct one RI/FS (subsurface oil) at one site.
Sites in Progress -Relative Risk Category	High	4	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$76		
	Medium	0	Design	0	0	4		\$0	\$0	\$0	\$203	FY03	\$76		
	Low	0	RA-C	0	0	1		\$0	\$0	\$0	\$0	FY04	\$76		
	Not Evaluated	0	RA-O (LTO)	0	0	3		\$0	\$0	\$0	\$0	FY05	\$76		
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0				
Total Number of Sites			7	Total				\$208	\$0	\$309	\$203	FY99-2017**	\$5,827		
NAVY - PEARL HARBOR HI NSY / HI917002433900												NPL		Progress in FY98	
Sites with Response Complete			12	Investigation	13	10	0		\$4,101	\$40	\$0	\$693	FY01	\$430	Refer to page A-157. Progress Planned for FY99-FY00 Refer to page A-157.
Sites in Progress -Relative Risk Category	High	9	Interim Actions	4(6)	3(3)			\$12,545	\$2,844	\$60	\$0	FY02	\$727		
	Medium	0	Design	1	1	5		\$322	\$0	\$30	\$0	FY03	\$1,396		
	Low	0	RA-C	0	0	3		\$498	\$0	\$0	\$0	FY04	\$4,374		
	Not Evaluated	1	RA-O (LTO)	0	1	5		\$242	\$242	\$0	\$253	FY05	\$326		
	Not Required	1	LTM	0	0	4		\$0	\$0	\$0	\$0				
Total Number of Sites			23	Total				\$17,708	\$3,126	\$90	\$946	FY99-2016**	\$13,606		
NAVY - PEARL HARBOR HI PWC / HI917002433400												NPL		Progress in FY98	
Sites with Response Complete			1	Investigation	1	13	1		\$7,177	\$116	\$126	\$370	FY01	\$4,048	Refer to page A-157. Progress Planned for FY99-FY00 Refer to page A-157.
Sites in Progress -Relative Risk Category	High	13	Interim Actions	2(4)	1(2)			\$3,591	\$2,716	\$5,805	\$2,846	FY02	\$2,670		
	Medium	0	Design	2	0	12		\$194	\$74	\$0	\$0	FY03	\$3,063		
	Low	1	RA-C	0	0	1		\$4,297	\$0	\$0	\$0	FY04	\$2,409		
	Not Evaluated	0	RA-O (LTO)	0	0	4		\$0	\$0	\$0	\$226	FY05	\$236		
	Not Required	0	LTM	0	0	5		\$0	\$0	\$0	\$0				
Total Number of Sites			15	Total				\$15,259	\$2,906	\$5,931	\$3,442	FY99-2019**	\$40,762		
AIR FORCE - BELLOWS AIR FORCE STATION / HI957302871900												RAB		Progress in FY98	
Sites with Response Complete			2	Investigation	10	11	0		\$2,685	\$1,386	\$0	\$543	FY01	\$5,434	Removed 4 USTs, 3,300 ft of distribution pipeline. Completed 6 dispensing stands and other appurtenances, work plans for 2 investigations of landfills and dumps site, and SI of 5 sites/AOCs. Progress Planned for FY99-FY00 Continue projects to clean up land proposed for excess. Continue projects to remove USTs. Continue with investigations of landfills and dump sites. All progress according to proposed schedules for Excess and Transfer of Land to US Marine Corps.
Sites in Progress -Relative Risk Category	High	6	Interim Actions	3(3)	13(39)			\$9,603	\$1,237	\$5,167	\$3,820	FY02	\$3,255		
	Medium	7	Design	0	0	3		\$0	\$0	\$0	\$0	FY03	\$118		
	Low	6	RA-C	0	0	3		\$0	\$0	\$0	\$0	FY04	\$122		
	Not Evaluated	0	RA-O (LTO)	0	0	10		\$0	\$0	\$0	\$0	FY05	\$2,340		
	Not Required	0	LTM	0	0	2		\$0	\$0	\$0	\$0				
Total Number of Sites			21	Total				\$12,288	\$2,623	\$5,167	\$4,363	FY99-2011**	\$24,733		

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)							
			Sites (Actions)															
Hawaii																		
AIR FORCE - HICKAM AIR FORCE BASE / HI957302872200												RAB				Progress in FY98		
Sites with Response Complete		8	Investigation	10	31	0		\$11,745	\$0	\$0	\$685	FY01	\$10,779	Performed site characterization of proposed excess property involving Runway 8L and previously excessed property. Initiated ERA tank closure and cleanup program. Continued IRA for Subsurface Fuel Plume. Performed Site Inspections for AOCs. Progress Planned for FY99-FY00 Subsurface fuel plume IRA continues. EE/CA finalized for Runway 8L followed by interim remedial actions for sites on Runway 8L in FY00. Phased base-wide UST removal project is underway. Will develop site specific EE/CAs for 3 fuel spill sites.				
Sites in Progress -Relative Risk Category	High	21	Interim Actions	1(1)	27(35)		\$11,156	\$1,012	\$3,094	\$6,970	FY02	\$13,717						
	Medium	8	Design	0	0	26		\$0	\$0	\$0	\$0	FY03	\$16,176					
	Low	4	RA-C	0	0	21		\$3,364	\$0	\$0	\$0	FY04	\$16,617					
	Not Evaluated	0	RA-O (LTO)	0	0	23		\$504	\$0	\$0	\$0	FY05	\$11,951					
Not Required		0	LTM	0	0	27		\$238	\$0	\$0	\$0							
Total Number of Sites		41	Total				\$27,007	\$1,012	\$3,094	\$7,655	FY99-2009**	\$123,144						
AIR FORCE - HICKAM POL / HI957302872300												RAB				Progress in FY98		
Sites with Response Complete		0	Investigation	0	25	0		\$4,109	\$0	\$634	\$0	FY01	\$238	Awarded RI/FS contract for Fuel Storage Annex (FSAs) and Valve Pit #17. Conclusion of bioventing pilot tests at several sites. Progress Planned for FY99-FY00 Work on FSA RI/FS and IRA to commence in 1/97. Full-scale bioventing system and pilot scale soil vapor extraction systems will run concurrently. Tank farm decommissioning and long-term, regional GW monitoring projects will also be in place.				
Sites in Progress -Relative Risk Category	High	3	Interim Actions	0(0)	0(0)		TECH	\$4,386	\$0	\$0	\$709	FY02	\$3,584					
	Medium	5	Design	0	0	25		\$0	\$0	\$0	\$0	FY03	\$2,942					
	Low	15	RA-C	0	0	25		\$219	\$0	\$0	\$0	FY04	\$1,789					
	Not Evaluated	2	RA-O (LTO)	0	0	23		\$450	\$0	\$0	\$0	FY05	\$10,787					
Not Required		0	LTM	0	0	23		\$0	\$0	\$0	\$0							
Total Number of Sites		25	Total				\$9,164	\$0	\$634	\$709	FY99-2016**	\$32,394						
AIR FORCE - KAALA AIR FORCE STATION / HI957302872700																Progress in FY98		
Sites with Response Complete		4	Investigation	4	5	0		\$271	\$0	\$0	\$0	FY01	\$0	No action planned at Kaala until after high-risk sites at 15 ABW installations are addressed. EE/CA programmed in FY01. Progress Planned for FY99-FY00 No action planned at Kaala until after high-risk sites at 15 ABW installations are addressed. EE/CA programmed in FY01.				
Sites in Progress -Relative Risk Category	High	0	Interim Actions	2(2)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0					
	Medium	1	Design	0	0	0		\$0	\$0	\$0	\$0	FY03	\$0					
	Low	4	RA-C	0	0	0		\$0	\$0	\$0	\$0	FY04	\$645					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$136					
Not Required		0	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites		9	Total				\$271	\$0	\$0	\$0	\$0	FY99-2009**	\$1,471					
FORMERLY USED DEFENSE SITES - BIG ISL. BOBMING TRGTS / HI99799FA10000																Progress in FY98		
Sites with Response Complete		0	Investigation	0	0	3		\$0	\$0	\$0	\$0	FY01	\$0	Progress Planned for FY99-FY00				
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0					
	Medium	0	Design	0	0	3		\$0	\$0	\$0	\$0	FY03	\$0					
	Low	0	RA-C	0	0	3		\$0	\$0	\$0	\$0	FY04	\$0					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0					
Not Required		3	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites		3	Total				\$0	\$0	\$0	\$0	\$0	FY99-2030**	\$32,085					

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
Phase			Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)									
			Sites (Actions)																	
Hawaii																				
FORMERLY USED DEFENSE SITES - LANAI BOMBING TARGETS / HI99799F989800															Progress in FY98					
Sites with Response Complete		0	Investigation	0	0	4		\$0	\$0	\$0	\$0	FY01	\$0	Progress Planned for FY99-FY00						
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0							
	Medium	0	Design	0	0	4		\$0	\$0	\$0	\$0	FY03	\$0							
	Low	0	RA-C	0	0	4		\$0	\$0	\$0	\$0	FY04	\$0							
	Not Evaluated	0	RA-O (LTO)	0	0	4		\$0	\$0	\$0	\$0	FY05	\$0							
	Not Required	4	LTM	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0							
Total Number of Sites		4	Total					\$0	\$0	\$0	\$0	FY99-2026**	\$12,974							
Idaho																				
FORMERLY USED DEFENSE SITES - BOISE ARMY BARRACKS / ID09799F300900															Progress in FY98					
Sites with Response Complete		2	Investigation	2	1	0		\$160	\$139	\$1,150	\$0	FY01	\$0	Progress Planned for FY99-FY00	ASR completed TAG review in June 1998.					
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0(0)			\$40	\$0	\$0	\$0	FY02	\$0							
	Medium	0	Design	0	0	0		\$0	\$0	\$0	\$0	FY03	\$0							
	Low	0	RA-C	2	0	0		\$20	\$0	\$0	\$0	FY04	\$0							
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0							
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0							
Total Number of Sites		3	Total					\$220	\$139	\$1,150	\$0	FY99-2002**	\$1,150							
Illinois																				
ARMY - FORT SHERIDAN / IL521402083800															RAB		BRAC 1988		Progress in FY98	
Sites with Response Complete		39	Investigation	44	25	0		\$6,860	\$0	\$0	\$0	FY01	\$152	Progress Planned for FY99-FY00	Refer to page A-81.					
Sites in Progress -Relative Risk Category	High	5	Interim Actions	1(1)	2(2)			\$1,295	\$0	\$0	\$0	FY02	\$407							
	Medium	7	Design	7	1	9		\$1,007	\$0	\$18	\$49	FY03	\$480							
	Low	16	RA-C	3	5	14		\$24,058	\$0	\$366	\$658	FY04	\$431							
	Not Evaluated	2	RA-O (LTO)	0	0	2		\$0	\$0	\$30	\$75	FY05	\$386							
	Not Required	0	LTM	0	0	1		\$0	\$0	\$155	\$54	FY05	\$386							
Total Number of Sites		69	Total					\$33,220	\$0	\$569	\$836	FY99-2033**	\$12,193							