Installation	nstallation/FFID RAB BRAC Year NPL/Proposed NPL									<u>'</u>			
		Phase	Completed	Underway Sites (Actions)	Future Schedule Impact in FY98*		Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)	Additional Progress Information	
Indiana	Indiana												
FORMERLY USED DEFENSE SITES - FISHER-CALO / IN59799F357000											NPL	Progress in FY98	
Sites with Res	sponse Complete	2	Investigation	3	1	5		\$2,806	\$670	\$150	\$560	FY01	Refer to page A-63.
Sites in Progress	High	2	Interim Actions	1(1)	1(1)			\$2,978	\$111	\$1	\$0	FY02	1
	Medium	1	Design	1	1	3		\$140	\$15	\$0	\$5		\$0
	Low	0	RA-C	2	2	4		\$534	\$43	\$105	\$100	FY03	\$53 Progress Planned for FY99-FY00 Refer to page A-63.
-Relative Risk Category	Not Evaluated	2	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY04 \$2	2,400 Test to page 11 os.
	Not Required	2	LTM	0	0	1		\$0	\$0	\$0	\$0	FY05 \$	
Total Number of	f Sites	9					Total	\$6,458	\$839	\$256	\$665	FY99-2007** \$27	7,871
♦ FOR	FORMERLY USED DEFENSE SITES - NIKE-45 / IN59799F951500										Progress in FY98 Initiated remedial investigation on DOD property within		
Sites with Res	ponse Complete	0	Investigation	1	1	1		\$391	\$382	\$75	\$0	FY01	\$372 aiport property.
	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02 \$4	1,745
Sites in Progress -Relative Risk Category	Medium	0	Design	0	0	2		\$0	\$0	\$40	\$0	FY03	
	Low	0	RA-C	0	0	2		\$0	\$0	\$195	\$195		\$0 Progress Planned for FY99-FY00 Complete investigations and determine the emedial actions that are necessary Program for demolition of uncafe.
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY04	that are necessary. Program for demolition of unsafe structures.
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0	FY05	
Total Number of Sites		3					Total	\$391	\$382	\$310	\$195	FY99-2001** \$5	5,622
Iowa													
ARM	IY - IOWA AI	RMY.	AMMUNITIC	N PLANT	/ IA7213820	44500			RA	В		NPL	Progress in FY98
Sites with Res	sponse Complete	7	Investigation	18	22	0	REG	\$15,981	\$281	\$0	\$2,581	FY01 \$6	Refer to page A-101.
	High	12	Interim Actions	5(5)	2(3)		REG	\$6,610	\$4,853	\$0	\$0	FY02 \$4	4,500
Sites in	Medium	17	Design	8	0	20	REG	\$5,905	\$1,396	\$1,240	\$95	<u> </u>	
Progress -Relative Risk	Low	4	RA-C	2	3	23	TECH	\$13,147	\$0	\$6,049	\$2,201		5.279 Progress Planned for FY99-FY00 Refer to page A-101.
Category	Not Evaluated	0	RA-O (LTO)	0	0	12		\$0	\$0	\$337	\$764		3,906
	Not Required	0	LTM	0	7	4		\$1,351	\$637	\$500	\$802		3,193
Total Number of Sites 40 Total \$42,994 \$7,167 \$8,126 \$6,443 FY99-2040**							FY99-2040** \$80	9,355					
♦ AIR	AIR FORCE - DED MODINES INTERNATIONAL AIR ORT / IA/5/20250/500											Progress in FY98	
Sites with Res	Sites with Response Complete		Investigation	3	3	0	FUND	\$642	\$13	\$0	\$0	FY01	The Remedial Investigation continued at site 1. A Remedial Investigation and Feasibility Study was awarded at site 5. Funding shortfalls will delay well closures.
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$75
	Medium	2	Design	0	0	3		\$116	\$0	\$0	\$0		\$615 Progress Planned for FY99-FY00
	Low	0	RA-C	0	0	3		\$0	\$0	\$0	\$0		Develop No Further Action Determination Decision
	Not Evaluated	1	RA-O (LTO)	0	0	3		\$0	\$0	\$0	\$0		Documents for sites 1 and 6, remove all monitoring wells and close out. Establish a groundwater monitoring program
	Not Required	0	LTM	0	0	3		\$0	\$0	\$197	\$0		for site 5. Continue to pursue regulatory closeout for sites 2 3, and 4.
Total Number of Sites		6					Total	\$758	\$13	\$197	\$0	FY99-2013** \$2	2,010

Installation/FFID RAB BRAC Year NPL/Proposed NPL													
			Completed	Underway	Future	Schedule Impact in	Cost Incurred	FY98 Funds	FY99 Execution	FY00 Planning	Estimated Costs	Additional Progress Information	
		Phase	Sites (Actions)			FY98*	Thru FY98 (\$000)	Obligated (\$000)	Planned (\$000)	Estimate (\$000)	By Fiscal Year (\$000)		
Iowa													
FOR	TORNERED USED DEFENSE SITES - FORT DES MOINES / IA/7/7/F022000										Progress in FY98		
Sites with Response Complete 1			Investigation	1	1	1		\$238	\$80	\$60	\$0	FY01 \$0	Prepared Engineering Evaluation and Cost Analysis (EE/CA). Scoped preliminary plans for remedial action.
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0		
	Medium	0	Design	0	0	1		\$0	\$0	\$70	\$0		
	Low	0	RA-C	0	0	2		\$0	\$0	\$450	\$0	FY03 \$0	Progress Planned for FY99-FY00 Complete EE/CA, solicit public comment, prepare Decision
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0	FY04 \$77	Document, execute remedial action, initiate long term monitoring.
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0	FY05 \$87	momoring.
Total Number of Sites 3						Total	\$238	\$80	\$580	\$0	FY99-2015** \$3,340]	
Johnston Atoll										_			
DTRA (Formerly DSWA) - JOHNSTON ISLAND / JQ997149000100 Progress in FY98											Progress in FY98		
Sites with Response Complete 0		0	Investigation	9	0	0		\$250	\$0	\$0	\$0	FY01 \$1,593	1
	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02 \$1,618	g
Sites in Progress	Medium	0	Design	0	0	0		\$0	\$0	\$0	\$0	FY03 \$1,553	
-Relative Risk	Low	0	RA-C	0	0	9		\$5,370	\$0	\$0	\$0		
Category	Not Evaluated	0	RA-O (LTO)	0	0	0		\$6,606	\$2,906	\$2,934	\$2,771	FY04 \$1,593	
	Not Required	9	LTM	0	0	0		\$0	\$0	\$0	\$0	FY05 \$1,632	
Total Number of	Total Number of Sites 9						Total	\$12,226	\$2,906	\$2,934	\$2,771	FY99-2005** \$13,694	
Kansas													
ARM	Y - FORT LE	AVE	NWORTH / K	S721372049	9900								Progress in FY98
	ponse Complete	54	Investigation	55	12	0		\$2,905	\$393	\$475	\$145	FY01 \$1,621	For FTL-10, 11, 15, started drilling to determine extent of contamination. EE/CAs for FTLs-5,6 & 57 are ongoing.
	High	12	Interim Actions	0(0)	0(0)			\$225	\$0	\$0	\$0		Studies of FTLs 2,3 & 20 were completed. Started study of FTL-8.
Sites in	Medium	1	Design	19	0	13		\$241	\$17	\$0	\$33	FY02 \$476	
Progress Relative Risk Category	Low	0	RA-C	32	0	13		\$308	\$191	\$55	\$0	FY03 \$1,030	Progress Planned for FY99-FY00 Complete determination of contamination at FTLs 10,11 &
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY04 \$515	15. Complete EE/CAs on FTLs -5, 6 & 57. Start design on FTLs-57. Complete study of FTL-65.
	Not Required	0	LTM	0	1	0		\$77	\$77	\$76	\$92	FY05 \$2,326	
Total Number of Sites 67		67					Total	\$3,756	\$678	\$606	\$270	FY99-2017** \$22,125	1