

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
Phase			Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)									
			Sites (Actions)																	
Hawaii																				
FORMERLY USED DEFENSE SITES - LANAI BOMBING TARGETS / HI99799F989800															Progress in FY98					
Sites with Response Complete			0	Investigation	0	0	4		\$0	\$0	\$0	\$0	FY01	\$0	Progress Planned for FY99-FY00					
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0							
	Medium	0	Design	0	0	4		\$0	\$0	\$0	\$0	FY03	\$0							
	Low	0	RA-C	0	0	4		\$0	\$0	\$0	\$0	FY04	\$0							
	Not Evaluated	0	RA-O (LTO)	0	0	4		\$0	\$0	\$0	\$0	FY05	\$0							
	Not Required	4	LTM	0	0	0		\$0	\$0	\$0	\$0									
Total Number of Sites			4	Total				\$0	\$0	\$0	\$0	FY99-2026**	\$12,974							
Idaho																				
FORMERLY USED DEFENSE SITES - BOISE ARMY BARRACKS / ID09799F300900															Progress in FY98					
Sites with Response Complete			2	Investigation	2	1	0		\$160	\$139	\$1,150	\$0	FY01	\$0	Progress Planned for FY99-FY00 Complete EE/CA					
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0(0)			\$40	\$0	\$0	\$0	FY02	\$0							
	Medium	0	Design	0	0	0		\$0	\$0	\$0	\$0	FY03	\$0							
	Low	0	RA-C	2	0	0		\$20	\$0	\$0	\$0	FY04	\$0							
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0									
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0							
Total Number of Sites			3	Total				\$220	\$139	\$1,150	\$0	FY99-2002**	\$1,150							
Illinois																				
ARMY - FORT SHERIDAN / IL521402083800															RAB		BRAC 1988		Progress in FY98	
Sites with Response Complete			39	Investigation	44	25	0		\$6,860	\$0	\$0	\$0	FY01	\$152	Progress Planned for FY99-FY00 Refer to page A-81.					
Sites in Progress -Relative Risk Category	High	5	Interim Actions	1(1)	2(2)			\$1,295	\$0	\$0	\$0	FY02	\$407							
	Medium	7	Design	7	1	9		\$1,007	\$0	\$18	\$49	FY03	\$480							
	Low	16	RA-C	3	5	14		\$24,058	\$0	\$366	\$658	FY04	\$431							
	Not Evaluated	2	RA-O (LTO)	0	0	2		\$0	\$0	\$30	\$75	FY05	\$386							
	Not Required	0	LTM	0	0	1		\$0	\$0	\$155	\$54									
Total Number of Sites			69	Total				\$33,220	\$0	\$569	\$836	FY99-2033**	\$12,193							

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information			
Phase												Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)		FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)
												Sites (Actions)									
Illinois																					
ARMY - JOLIET AAP / IL521382046000												RAB				NPL		Progress in FY98			
Sites with Response Complete		26	Investigation	53	0	0		\$14,253	\$28	\$0	\$0	FY01	\$8,475	Refer to page A-105.							
Sites in Progress -Relative Risk Category	High	22	Interim Actions	8(9)	0(0)			\$2,149	\$3	\$0	\$0	FY02	\$8,654	Progress Planned for FY99-FY00 Refer to page A-105.							
	Medium	3	Design	1	27	0	REG	\$3,491	\$2,972	\$229	\$3,671	FY03	\$8,535								
	Low	2	RA-C	1	0	27	FUND	\$5,279	\$196	\$7,527	\$5,060	FY04	\$8,851								
	Not Evaluated	0	RA-O (LTO)	0	0	11		\$0	\$0	\$0	\$0	FY05	\$9,273								
	Not Required	0	LTM	0	0	11		\$3	\$3	\$495	\$261										
Total Number of Sites		53	Total					\$25,175	\$3,202	\$8,251	\$8,992	FY99-2033**	\$91,496								
ARMY - ROCK ISLAND ARSENAL / IL521382183300																Progress in FY98					
Sites with Response Complete		26	Investigation	26	3	0	FUND	\$3,506	\$279	\$400	\$0	FY01	\$7,333	Completed the Phase 2 RI for the Old Landfill. Awaiting final comments from IEPA. Feasibility Study on Old Landfill is in initial stages. Completed RI/FS on Old Quarry. Awaiting the draft report from USACHMPPM. Progress Planned for FY99-FY00 Complete the Final Old Landfill Phase 2 FS, and continue with Design. Close out Old Quarry site with No Further Action anticipated. Begin sampling and analysis of UST(34) site, and RI/FS.							
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	0(0)			\$60	\$0	\$0	\$0	FY02	\$199								
	Medium	0	Design	0	0	1		\$0	\$0	\$612	\$90	FY03	\$202								
	Low	2	RA-C	1	0	2		\$4	\$0	\$0	\$0	FY04	\$196								
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0	FY05	\$181								
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$26										
Total Number of Sites		29	Total					\$3,570	\$279	\$1,012	\$116	FY99-2030**	\$13,526								
ARMY - SAVANNA DEPOT ACTIVITY / IL521382080300												RAB		BRAC 1995		NPL		Progress in FY98			
Sites with Response Complete		20	Investigation	23	92	0	FUND	\$8,796	\$0	\$4,539	\$768	FY01	\$41,184	Refer to page A-183.							
Sites in Progress -Relative Risk Category	High	14	Interim Actions	0(0)	0(0)		FUND	\$100	\$0	\$0	\$0	FY02	\$17,150	Progress Planned for FY99-FY00 Refer to page A-183.							
	Medium	3	Design	1	11	25	FUND	\$6,283	\$3,068	\$3,973	\$3,762	FY03	\$33,861								
	Low	6	RA-C	3	7	29	CONT	\$36,288	\$7,878	\$4,278	\$25,114	FY04	\$20,348								
	Not Evaluated	72	RA-O (LTO)	0	0	10		\$0	\$0	\$688	\$1,183	FY05	\$9,248								
	Not Required	0	LTM	0	2	1		\$265	\$265	\$395	\$572										
Total Number of Sites		115	Total					\$51,732	\$11,211	\$13,873	\$31,399	FY99-2032**	\$230,674								
NAVY - GREAT LAKES IL NTC / IL517002259600																Progress in FY98					
Sites with Response Complete		8	Investigation	8	13	0		\$1,618	\$14	\$103	\$280	FY01	\$988	Sampling to support relative risk evaluation of site 1 was performed. Progress Planned for FY99-FY00 IRA at site 4 will be completed. RI/FS work will be initiated at sites 1 and 4.							
Sites in Progress -Relative Risk Category	High	1	Interim Actions	4(5)	2(2)			\$1,146	\$1,146	\$49	\$0	FY02	\$642								
	Medium	7	Design	1	0	10		\$80	\$0	\$0	\$0	FY03	\$565								
	Low	1	RA-C	1	0	10		\$1,898	\$0	\$0	\$0	FY04	\$806								
	Not Evaluated	4	RA-O (LTO)	0	0	5		\$0	\$0	\$0	\$0	FY05	\$1,697								
	Not Required	0	LTM	0	0	8		\$0	\$0	\$0	\$6										
Total Number of Sites		21	Total					\$4,742	\$1,160	\$152	\$286	FY99-2016**	\$15,865								

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
		Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
			Sites (Actions)												
Illinois															
NAVY - LIBERTYVILLE IL NIKE CSO / IL517009999900												BRAC 1993		Progress in FY98	
Sites with Response Complete		1	Investigation	1	7	0		\$1,274	\$0	\$0	\$0	FY01	\$156	Progress to date includes two UST removals, asbestos debris removal, lead- contaminated soil removal, background soil and groundwater studies, and completion of a UST Removal and a Gray Sites Investigation. An IRA was initiated for 1 site. Progress Planned for FY99-FY00 A FOST for a large portion of the site is expected in FY99. An IRA will be completed for 1 site and initiated for another site in FY99. One UST will be removed in FY99. Final property transfer is expected in FY00.	
Sites in Progress -Relative Risk Category	High	2	Interim Actions	6(6)	2(2)		\$67	\$67	\$352	\$0	FY02	\$171			
	Medium	4	Design	0	0	0	\$0	\$0	\$0	\$0	FY03	\$175			
	Low	1	RA-C	0	0	0	\$0	\$0	\$0	\$0	FY04	\$179			
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY05	\$69			
	Not Required	0	LTM	0	0	5	\$0	\$0	\$76	\$152					
Total Number of Sites		8	Total				\$1,341	\$67	\$428	\$152	FY99-2000**	\$1,336			
AIR FORCE - CAPITAL MUNICIPAL AIRPORT (SPRINGFIELD) / IL557282588200												BRAC 1988		Progress in FY98	
Sites with Response Complete		1	Investigation	1	4	0		\$1,520	\$110	\$0	\$0	FY01	\$131	An interim removal action, RI/FS were initiated at site 5. The RI/FS continued at sites 3 and 4. An Engineering Evaluation and Cost Analysis continued on site 2. Progress Planned for FY99-FY00 Complete the performance specifications for sites 2, 3, 4 and 5. Begin interim cleanup action on site 2 and final cleanup actions for sites 3, 4, and 5. Closure for abandoned wells at site 1 is delayed due to funding shortfalls.	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	1(1)		\$274	\$274	\$243	\$22	FY02	\$119			
	Medium	0	Design	0	3	1	\$71	\$0	\$0	\$0	FY03	\$119			
	Low	4	RA-C	0	2	2	FUND	\$0	\$0	\$2,094	\$0	FY04	\$119		
	Not Evaluated	0	RA-O (LTO)	0	0	4	\$0	\$0	\$0	\$122	FY05	\$71			
	Not Required	0	LTM	0	0	4	\$0	\$0	\$0	\$0					
Total Number of Sites		5	Total				\$1,865	\$384	\$2,337	\$144	FY99-2009**	\$3,746			
AIR FORCE - CHANUTE AIR FORCE BASE / IL557002475700												BRAC 1988		Progress in FY98	
Sites with Response Complete		2	Investigation	2	32	0		\$23,542	\$1,703	\$119	\$0	FY01	\$204	Refer to page A-33. Progress Planned for FY99-FY00 Refer to page A-33.	
Sites in Progress -Relative Risk Category	High	10	Interim Actions	20(40)	1(1)		\$679	\$379	\$40	\$0	FY02	\$204			
	Medium	2	Design	0	0	4	\$900	\$0	\$1,841	\$0	FY03	\$204			
	Low	3	RA-C	0	0	8	\$17,192	\$0	\$8,272	\$41,162	FY04	\$204			
	Not Evaluated	17	RA-O (LTO)	0	0	4	\$703	\$703	\$185	\$1,811	FY05	\$204			
	Not Required	0	LTM	0	0	4	\$0	\$0	\$0	\$470					
Total Number of Sites		34	Total				\$43,016	\$2,785	\$10,457	\$43,443	FY99-2005**	\$55,624			
AIR FORCE - CHICAGO O'HARE IAP AIR RESERVE STATION / IL557122427200												BRAC 1995		Progress in FY98	
Sites with Response Complete		1	Investigation	3	12	0		\$1,958	\$433	\$0	\$0	FY01	\$0	Refer to page A-36. Progress Planned for FY99-FY00 Refer to page A-36.	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	1(1)		\$500	\$0	\$0	\$0	FY02	\$0			
	Medium	0	Design	0	0	0	\$0	\$0	\$0	\$0	FY03	\$0			
	Low	0	RA-C	0	0	1	\$1,573	\$44	\$516	\$0	FY04	\$0			
	Not Evaluated	13	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$56	FY05	\$0			
	Not Required	1	LTM	0	0	2	\$34	\$0	\$1,300	\$0					
Total Number of Sites		15	Total				\$4,065	\$477	\$1,816	\$56	FY99-2000**	\$1,872			

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information	
Phase			Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)			
			Sites (Actions)											
Illinois														
AIR FORCE - GREATER PEORIA AIRPORT / IL557282590700												Progress in FY98		
Sites with Response Complete		2	Investigation	2	2	0		\$1,140	\$6	\$488	\$0	FY01	\$0	An RI/FS continued at site 2 and 4. Progress Planned for FY99-FY00 Continue the Remedial Investigation/Feasibility Study on sites 2 and 4.
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0(0)		\$0	\$0	\$0	\$0	FY02	\$0		
	Medium	2	Design	0	0	2	\$0	\$0	\$0	\$0	FY03	\$284		
	Low	0	RA-C	0	0	2	\$330	\$0	\$0	\$0	FY04	\$0		
	Not Evaluated	0	RA-O (LTO)	0	0	2	\$0	\$0	\$0	\$0	FY05	\$169		
	Not Required	0	LTM	0	0	2	\$0	\$0	\$0	\$0				
Total Number of Sites		4	Total				\$1,470	\$6	\$488	\$0	FY99-2017**	\$3,310		
AIR FORCE - SCOTT AIR FORCE BASE / IL557182417700												Progress in FY98		
Sites with Response Complete		2	Investigation	6	8	0		\$2,869	\$158	\$187	\$882	FY01	\$1,766	In FY96 issued \$94K to initiate an IRA at 1 site. Completed a prior year PA/SI which resulted in 4 new sites being added to the IRP for a total of 14 sites. Progress Planned for FY99-FY00 For FY97/98 initiate IRAs at 2 sites, and an RA at 1 site. Continue LTO/LTM at one of the IRA sites.
Sites in Progress -Relative Risk Category	High	7	Interim Actions	1(1)	2(2)		\$1,280	\$0	\$0	\$0	FY02	\$5,443		
	Medium	3	Design	1	0	7	\$1,499	\$1,381	\$0	\$294	FY03	\$6,116		
	Low	2	RA-C	1	1	4	\$2,191	\$580	\$440	\$0	FY04	\$1,688		
	Not Evaluated	0	RA-O (LTO)	1	0	9	\$0	\$0	\$100	\$294	FY05	\$1,029		
	Not Required	0	LTM	1	0	0	\$0	\$0	\$0	\$0				
Total Number of Sites		14	Total				\$7,839	\$2,119	\$727	\$1,470	FY99-2032**	\$43,176		
FORMERLY USED DEFENSE SITES - AFPLT 39 / IL59799F219300												Progress in FY98		
Sites with Response Complete		1	Investigation	4	0	1		\$26	\$0	\$80	\$0	FY01	\$0	Performed removal of free product from leaking pipes, including fluids and soils analysis., Prepared scope of work for leaking UST's Progress Planned for FY99-FY00 Award contract for removal of piping at various locations. Conduct leaking UST site characterization. Remove PCB containing capacitors.
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY02	\$0		
	Medium	0	Design	0	2	0	\$515	\$103	\$60	\$0	FY03	\$0		
	Low	0	RA-C	0	3	0	\$883	\$193	\$129	\$10	FY04	\$0		
	Not Evaluated	3	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0		
	Not Required	1	LTM	0	0	0	\$0	\$0	\$0	\$0				
Total Number of Sites		5	Total				\$1,424	\$296	\$269	\$10	FY99-2010**	\$1,441		
FORMERLY USED DEFENSE SITES - CP ELLIS MILITARY RES / IL59799F217300												Progress in FY98		
Sites with Response Complete		0	Investigation	1	2	0		\$463	\$28	\$977	\$0	FY01	\$565	Scope of Work prepared for EECA on OEW. Progress Planned for FY99-FY00 Do EECA on OEW and RI/FS on HTRW.
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY02	\$75		
	Medium	1	Design	0	0	3	\$0	\$0	\$0	\$75	FY03	\$0		
	Low	0	RA-C	0	0	3	\$0	\$0	\$0	\$0	FY04	\$0		
	Not Evaluated	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY05	\$1,358		
	Not Required	1	LTM	0	0	1	\$0	\$0	\$0	\$0				
Total Number of Sites		3	Total				\$463	\$28	\$977	\$75	FY99-2010**	\$9,648		

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information	
Phase		Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
		Sites (Actions)												
Illinois														
FORMERLY USED DEFENSE SITES - GEORGE FLD ARMY AIRSTA / IL59799F223300												Progress in FY98		
Sites with Response Complete		2	Investigation	3	1	1		\$727	\$77	\$110	\$0	FY01	\$0	Awarded contract for the removal of two unsafe structures. Progress Planned for FY99-FY00 Re-sample six monitoring wells for POL contamination at Leaking UST site. Ground water remediation is expected to be needed. Install property boundary groundwater wells to determine if migration i s occurring.
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0	
	Medium	0	Design	1	2	0		\$253	\$23	\$20	\$0	FY03	\$0	
	Low	0	RA-C	1	2	0		\$853	\$20	\$0	\$0	FY04	\$2,850	
	Not Evaluated	2	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0	FY05	\$444	
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		5	Total					\$1,833	\$120	\$130	\$0	FY99-2010**	\$5,648	
FORMERLY USED DEFENSE SITES - GREEN RIVER ORD PLT / IL59799F221400												Progress in FY98		
Sites with Response Complete		0	Investigation	2	1	0		\$265	\$0	\$0	\$0	FY01	\$0	Rd completed for CON/HTRW. Progress Planned for FY99-FY00 Award RA-C for CON/HTRW in FY00..
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0	
	Medium	0	Design	1	0	2		\$403	\$27	\$0	\$9	FY03	\$0	
	Low	0	RA-C	0	1	2		\$751	\$0	\$0	\$54	FY04	\$0	
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0	
	Not Required	2	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		3	Total					\$1,419	\$27	\$0	\$63	FY99-2025**	\$15,403	
FORMERLY USED DEFENSE SITES - NAVAL ORD PLT / IL59799F222100												Progress in FY98		
Sites with Response Complete		2	Investigation	2	1	0		\$869	\$41	\$55	\$0	FY01	\$0	Started SI on HTRW. Progress Planned for FY99-FY00 Finish SI on HTRW in FY99 and start RI/FS in FY00.
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0	
	Medium	1	Design	1	0	1		\$81	\$0	\$0	\$0	FY03	\$0	
	Low	0	RA-C	1	0	1		\$100	\$0	\$0	\$0	FY04	\$0	
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0	FY05	\$1,464	
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		3	Total					\$1,050	\$41	\$55	\$0	FY99-2008**	\$106,796	
FORMERLY USED DEFENSE SITES - NIKE SITE SL-10 / IL59799F220800												Progress in FY98		
Sites with Response Complete		3	Investigation	4	0	0		\$1,661	\$85	\$0	\$0	FY01	\$0	Finished RI/FS in FY98 and started RD. Progress Planned for FY99-FY00 Finish RD on HTRW in FY99 and do RA in FY00.
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0	
	Medium	0	Design	3	1	0		\$239	\$10	\$8	\$0	FY03	\$0	
	Low	0	RA-C	3	0	1		\$359	\$5	\$0	\$0	FY04	\$678	
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0	FY05	\$428	
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		4	Total					\$2,259	\$100	\$8	\$0	FY99-2009**	\$1,143	

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)							
			Sites (Actions)															
Illinois																		
FORMERLY USED DEFENSE SITES - NIKE SITE SL-90 / IL59799F222300												Progress in FY98						
Sites in Progress -Relative Risk Category	Sites with Response Complete	1	Investigation	2	1	0		\$116	\$0	\$0	\$0	FY01	\$0	Progress Planned for FY99-FY00				
	High	0	Interim Actions	1(1)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0					
	Medium	1	Design	2	0	1		\$109	\$0	\$0	\$0	FY03	\$0					
	Low	0	RA-C	1	1	1		\$472	\$0	\$0	\$0	FY04	\$0					
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$1,330					
Total Number of Sites		3	Total				\$697	\$0	\$0	\$0	FY99-2010**	\$4,416						
FORMERLY USED DEFENSE SITES - SANGAMO-ELEC/BRAB ORCHARD / IL59799F2216												NPL			Progress in FY98			
Sites in Progress -Relative Risk Category	Sites with Response Complete	1	Investigation	2	2	0		\$674	\$435	\$40	\$0	FY01	\$0	Progress Planned for FY99-FY00				
	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0					
	Medium	0	Design	1	0	2		\$18	\$18	\$0	\$0	FY03	\$0					
	Low	0	RA-C	0	1	2		\$84	\$84	\$7	\$0	FY04	\$0					
	Not Evaluated	2	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0					
Total Number of Sites		4	Total				\$776	\$537	\$47	\$0	FY99-2024**	\$32,282						
FORMERLY USED DEFENSE SITES - TEST CELLS SITE / IL59799F219200												Progress in FY98						
Sites in Progress -Relative Risk Category	Sites with Response Complete	0	Investigation	2	0	2		\$17	\$0	\$0	\$0	FY01	\$0	Progress Planned for FY99-FY00				
	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0					
	Medium	0	Design	2	0	0		\$456	\$32	\$0	\$0	FY03	\$0					
	Low	0	RA-C	0	2	0		\$473	\$0	\$45	\$0	FY04	\$0					
	Not Evaluated	4	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0					
Total Number of Sites		4	Total				\$946	\$32	\$45	\$0	FY99-2011**	\$6,220						
Indiana																		
ARMY - INDIANA AAP / IN521382044300												BRAC 1988			Progress in FY98			
Sites in Progress -Relative Risk Category	Sites with Response Complete	59	Investigation	59	30	0	REG	\$4,093	\$143	\$159	\$1,173	FY01	\$949	Progress Planned for FY99-FY00				
	High	8	Interim Actions	3(3)	0(0)		REG	\$0	\$0	\$0	\$0	FY02	\$1,394					
	Medium	19	Design	0	0	19	REG	\$0	\$0	\$0	\$0	FY03	\$3,740					
	Low	3	RA-C	0	0	19	REG	\$0	\$0	\$0	\$0	FY04	\$5,731					
	Not Evaluated	0	RA-O (LTO)	0	0	13		\$0	\$0	\$0	\$0	FY05	\$4,277					
Total Number of Sites		89	Total				\$4,093	\$143	\$159	\$1,173	FY99-2041**	\$105,566						
Addressed state (IDEM) comments regarding draft Phase 1 RI, sampled GW for installation downgradient boundary conditions. Finalize Phase 1 RI; future progress depends on regulatory drivers (anticipate clean closure for OB/OD unit, future action driven by state CERCLA program).																		