

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)							
			Sites (Actions)															
Maryland																		
FORMERLY USED DEFENSE SITES - FORT WASHINGTON / MD39799F141300												Progress in FY98						
Sites in Progress  -Relative Risk Category	Sites with Response Complete	1	Investigation	1	0	2		\$0	\$0	\$0	\$0	FY01	\$0	Progress Planned for FY99-FY00				
	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0					
	Medium	0	Design	0	0	1		\$0	\$0	\$0	\$0	FY03	\$0					
	Low	0	RA-C	0	0	1		\$0	\$0	\$0	\$0	FY04	\$0					
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0					
Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0								
Total Number of Sites		3	Total					\$0	\$0	\$0	\$0	FY99-2025**	\$7,332					
Massachusetts																		
ARMY - ARL - WATERTOWN / MA121382093900												RAB		BRAC 1988		NPL		Progress in FY98
Sites in Progress  -Relative Risk Category	Sites with Response Complete	16	Investigation	16	3	0	REG	\$10,657	\$250	\$240	\$200	FY01	\$99	Refer to page A-14.				
	High	0	Interim Actions	6(6)	0(0)		REG	\$12	\$12	\$0	\$0	FY02	\$228	Progress Planned for FY99-FY00  Refer to page A-14.				
	Medium	2	Design	16	1	2	TECH	\$5	\$0	\$220	\$250	FY03	\$11					
	Low	1	RA-C	16	0	3	REG	\$85,300	\$5,089	\$1,005	\$440	FY04	\$11					
	Not Evaluated	0	RA-O (LTO)	0	0	2		\$0	\$0	\$0	\$11	FY05	\$31					
Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0								
Total Number of Sites		19	Total					\$95,974	\$5,351	\$1,465	\$901	FY99-2008**	\$2,810					
ARMY - FORT DEVENS / MA121402027000												RAB		BRAC 1991		NPL		Progress in FY98
Sites in Progress  -Relative Risk Category	Sites with Response Complete	59	Investigation	75	2	0		\$35,910	\$0	\$0	\$0	FY01	\$241	Refer to page A-68.				
	High	9	Interim Actions	11(13)	0(0)			\$810	\$100	\$0	\$0	FY02	\$242	Progress Planned for FY99-FY00  Refer to page A-68.				
	Medium	6	Design	17	1	8		\$1,396	\$276	\$99	\$0	FY03	\$760					
	Low	3	RA-C	28	3	14		\$35,433	\$737	\$9,800	\$8,883	FY04	\$210					
	Not Evaluated	0	RA-O (LTO)	2	2	0		\$0	\$0	\$0	\$0	FY05	\$210					
Not Required	0	LTM	0	9	9		\$3,994	\$250	\$620	\$241								
Total Number of Sites		77	Total					\$77,543	\$1,363	\$10,519	\$9,124	FY99-2002**	\$21,903					
ARMY - SUDBURY TRAINING ANNEX / MA121402300900												BRAC 1995		NPL		Progress in FY98		
Sites in Progress  -Relative Risk Category	Sites with Response Complete	52	Investigation	52	20	0		\$8,248	\$0	\$0	\$0	FY01	\$0	Refer to page A-190.				
	High	1	Interim Actions	19(20)	0(0)			\$462	\$0	\$0	\$0	FY02	\$75	Progress Planned for FY99-FY00  Refer to page A-190.				
	Medium	14	Design	4	0	0		\$601	\$0	\$0	\$0	FY03	\$185					
	Low	5	RA-C	6	0	0		\$2,136	\$0	\$0	\$0	FY04	\$75					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$28	\$20	\$5	\$5	FY05	\$30					
Not Required	0	LTM	0	0	0		\$1,102	\$70	\$75	\$75								
Total Number of Sites		72	Total					\$12,577	\$90	\$80	\$80	FY99-1999**	\$2,250					

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information			
	Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)						
		Sites (Actions)														
Massachusetts																
ARMY - U.S. ARMY SOLDIER SYSTEMS COMMAND / MA121382063100												RAB		NPL		Progress in FY98 Refer to page A-202.  Progress Planned for FY99-FY00 Refer to page A-202.
Sites with Response Complete		2	Investigation	3	11	0		\$15,907	\$2,771	\$2,127	\$1,884	FY01	\$2,224			
Sites in Progress  -Relative Risk Category	High	5	Interim Actions	3(3)	2(2)			\$51	\$1	\$0	\$1,327	FY02	\$1,247			
	Medium	3	Design	0	0	9		\$0	\$0	\$0	\$328	FY03	\$874			
	Low	4	RA-C	3	0	11		\$374	\$49	\$3,100	\$2,128	FY04	\$892			
	Not Evaluated	0	RA-O (LTO)	0	0	7		\$0	\$0	\$196	\$196	FY05	\$913			
Not Required		0	LTM	0	0	0		\$0	\$0	\$55	\$233					
Total Number of Sites		14	Total				\$16,332	\$2,821	\$5,478	\$6,096	FY99-2030**	\$28,607				
NAVY - BEDFORD NAVAL WEAPONS INDUSTRIAL RESERVE PLANT / MA117002357000												NPL		Progress in FY98 Refer to page A-22.  Progress Planned for FY99-FY00 Refer to page A-22.		
Sites with Response Complete		0	Investigation	0	4	0		\$5,630	\$760	\$515	\$0	FY01	\$1,015			
Sites in Progress  -Relative Risk Category	High	2	Interim Actions	1(1)	1(1)			\$639	\$189	\$380	\$374	FY02	\$286			
	Medium	1	Design	0	0	2		\$1,074	\$0	\$0	\$151	FY03	\$453			
	Low	1	RA-C	0	0	2		\$4,436	\$0	\$0	\$485	FY04	\$460			
	Not Evaluated	0	RA-O (LTO)	0	0	2		\$0	\$0	\$0	\$0	FY05	\$460			
Not Required		0	LTM	0	0	2		\$0	\$0	\$0	\$0					
Total Number of Sites		4	Total				\$11,779	\$949	\$895	\$1,010	FY99-2017**	\$11,160				
NAVY - SOUTH WEYMOUTH NAVAL AIR STATION / MA117002202200												BRAC 1995		NPL		Progress in FY98 Refer to page A-187.  Progress Planned for FY99-FY00 Refer to page A-187.
Sites with Response Complete		5	Investigation	5	7	0		\$6,921	\$1,630	\$470	\$300	FY01	\$3,681			
Sites in Progress  -Relative Risk Category	High	1	Interim Actions	4(6)	0(0)			\$247	\$0	\$0	\$0	FY02	\$432			
	Medium	5	Design	3	0	6		\$183	\$89	\$67	\$432	FY03	\$432			
	Low	1	RA-C	6	0	6		\$8,468	\$4,503	\$0	\$355	FY04	\$431			
	Not Evaluated	0	RA-O (LTO)	0	0	7		\$0	\$0	\$0	\$0	FY05	\$497			
Not Required		0	LTM	1	4	1		\$360	\$360	\$152	\$10					
Total Number of Sites		12	Total				\$16,179	\$6,582	\$689	\$1,097	FY99-2015**	\$13,836				
AIR FORCE - BARNES MUNICIPAL AIRPORT / MA157282590200												RAB				Progress in FY98 Continued Quarterly Community Advisory Board meetings and a Feasibility Study on sites 1, 2, 5 and 7.  Progress Planned for FY99-FY00 Closure of abandoned wells at one area of concern have been delayed due to funding shortfalls. Finalize the Feasibility Study and a Decision Document for Further Action and scope the remedial design criteria.
Sites with Response Complete		2	Investigation	3	4	0	FUND	\$3,923	\$485	\$0	\$17	FY01	\$136			
Sites in Progress  -Relative Risk Category	High	3	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$122			
	Medium	1	Design	0	0	0		\$0	\$0	\$0	\$0	FY03	\$122			
	Low	1	RA-C	0	0	4		\$310	\$0	\$0	\$1,383	FY04	\$147			
	Not Evaluated	0	RA-O (LTO)	0	0	4		\$0	\$0	\$0	\$0	FY05	\$197			
Not Required		0	LTM	0	0	5		\$0	\$0	\$0	\$0					
Total Number of Sites		7	Total				\$4,233	\$485	\$0	\$1,400	FY99-2010**	\$2,727				

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB			BRAC Year		NPL/Proposed NPL		Additional Progress Information		
			Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
				Sites (Actions)												
Massachusetts																
AIR FORCE - HANSCOM AIR FORCE BASE / MA157172442400												RAB		NPL		Progress in FY98 Refer to page A-93.
Sites with Response Complete		12	Investigation	15	7	0	TECH	\$6,917	\$86	\$50	\$0	FY01	\$654	Progress Planned for FY99-FY00 Refer to page A-93.		
Sites in Progress  -Relative Risk Category	High	2	Interim Actions	12(15)	6(6)			\$1,288	\$474	\$725	\$2,460	FY02	\$658			
	Medium	3	Design	3	0	0		\$1,904	\$0	\$85	\$0	FY03	\$658			
	Low	4	RA-C	3	0	0		\$16,337	\$0	\$0	\$1,476	FY04	\$663			
	Not Evaluated	0	RA-O (LTO)	0	1	5		\$2,347	\$0	\$5	\$5	FY05	\$643			
	Not Required	1	LTM	0	1	8		\$72	\$23	\$30	\$40					
Total Number of Sites		22	Total					\$28,865	\$583	\$895	\$3,981	FY99-2020**	\$18,192			
AIR FORCE - MASSACHUSETTS MILITARY RESERVATION / MA157282448700												RAB		NPL		Progress in FY98 Refer to page A-125.
Sites with Response Complete		38	Investigation	62	17	0		\$72,500	\$5,345	\$4,158	\$1,185	FY01	\$18,089	Progress Planned for FY99-FY00 Refer to page A-125.		
Sites in Progress  -Relative Risk Category	High	23	Interim Actions	8(10)	7(8)			\$6,930	\$1,111	\$1,128	\$246	FY02	\$23,870			
	Medium	10	Design	6	2	31		\$21,000	\$8,707	\$0	\$1,181	FY03	\$19,872			
	Low	8	RA-C	4	2	32		\$127,148	\$29,100	\$51,190	\$26,795	FY04	\$19,551			
	Not Evaluated	0	RA-O (LTO)	0	0	14		\$8,718	\$7,529	\$4,279	\$8,294	FY05	\$19,559			
	Not Required	0	LTM	0	1	10		\$1,247	\$1,066	\$3,987	\$11,338					
Total Number of Sites		79	Total					\$237,543	\$52,858	\$64,742	\$49,039	FY99-2030**	\$673,841			
AIR FORCE - WESTOVER AIR FORCE RESERVE CENTER / MA157122402600												RAB				Progress in FY98
Sites with Response Complete		11	Investigation	14	7	0	REG	\$3,294	\$77	\$240	\$443	FY01	\$248	Progress Planned for FY99-FY00 Complete construction of landfill cap. Continue groundwater monitoring to support natural attenuation remedy. Complete NFRAP decision documents for seven sites. Complete removal action at one site. Complete RI at three sites.		
Sites in Progress  -Relative Risk Category	High	4	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$651			
	Medium	6	Design	0	1	0		\$1,185	\$344	\$0	\$0	FY03	\$200			
	Low	0	RA-C	3	2	5		\$2,137	\$667	\$4,106	\$0	FY04	\$200			
	Not Evaluated	0	RA-O (LTO)	0	0	3		\$150	\$0	\$0	\$0	FY05	\$200			
	Not Required	0	LTM	0	0	8		\$823	\$305	\$0	\$148					
Total Number of Sites		21	Total					\$7,589	\$1,393	\$4,346	\$591	FY99-2030**	\$8,299			
FORMERLY USED DEFENSE SITES - BOSTON NAVAL ANX / MA19799F194500																Progress in FY98
Sites with Response Complete		2	Investigation	3	0	0		\$26	\$10	\$0	\$0	FY01	\$1,367	Progress Planned for FY99-FY00 COMPLT RI/FS FY98; START RD FY98; RD/RA FY99		
Sites in Progress  -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0			
	Medium	0	Design	0	1	0		\$13	\$0	\$0	\$140	FY03	\$0			
	Low	0	RA-C	0	0	1		\$0	\$0	\$0	\$0	FY04	\$0			
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$75	FY05	\$0			
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0					
Total Number of Sites		3	Total					\$39	\$10	\$0	\$215	FY99-2001**	\$1,582			

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB			BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)			
			Sites (Actions)											
Massachusetts														
FORMERLY USED DEFENSE SITES - CP WELLFLEET / MA19799F178100													Progress in FY98	
Sites with Response Complete		2	Investigation	2	1	0		\$1,004	\$230	\$10	\$0	FY01	\$0	Progress Planned for FY99-FY00 EE/CA COMPLT FY98
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY02	\$0		
	Medium	0	Design	2	0	1	\$51	\$0	\$0	\$0	FY03	\$0		
	Low	0	RA-C	2	0	1	\$40	\$0	\$10	\$0	FY04	\$0		
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY05	\$11		
	Not Required	1	LTM	0	0	0	\$0	\$0	\$0	\$0				
Total Number of Sites		3	Total				\$1,095	\$230	\$20	\$0	FY99-2021**		\$3,230	
FORMERLY USED DEFENSE SITES - FORT STANDISH / MA19799F184900													Progress in FY98	
Sites with Response Complete		2	Investigation	2	0	2		\$13	\$0	\$0	\$0	FY01	\$0	Progress Planned for FY99-FY00
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY02	\$0		
	Medium	0	Design	2	0	1	\$39	\$0	\$0	\$0	FY03	\$0		
	Low	0	RA-C	2	0	1	\$304	\$0	\$0	\$0	FY04	\$0		
	Not Evaluated	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0		
	Not Required	1	LTM	0	0	0	\$0	\$0	\$0	\$0				
Total Number of Sites		4	Total				\$356	\$0	\$0	\$0	FY99-2027**		\$1,180	
FORMERLY USED DEFENSE SITES - HINGHAM NAD (ANX) / MA19799F186300													Progress in FY98	
Sites with Response Complete		2	Investigation	2	2	0		\$17	\$0	\$170	\$0	FY01	\$0	Progress Planned for FY99-FY00 FY98 PIER DEMO COMPLT;FY98 RI/FS BURN SITE;FY99 RI/FS COMPLT RD START
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY02	\$0		
	Medium	0	Design	3	0	1	\$172	\$9	\$0	\$0	FY03	\$0		
	Low	0	RA-C	1	0	1	\$2,409	\$262	\$0	\$0	FY04	\$0		
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0		
	Not Required	1	LTM	0	0	0	\$0	\$0	\$0	\$0				
Total Number of Sites		4	Total				\$2,598	\$271	\$170	\$0	FY99-2019**		\$1,695	
FORMERLY USED DEFENSE SITES - NAVAL AMMO DEPOT / MA19799F177900													Progress in FY98	
Sites with Response Complete		4	Investigation	5	0	0		\$171	\$0	\$0	\$0	FY01	\$0	Progress Planned for FY99-FY00 DEMOLITION CONTRACT AWARDED
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY02	\$0		
	Medium	0	Design	3	0	1	\$245	\$0	\$0	\$0	FY03	\$0		
	Low	0	RA-C	2	0	1	\$1,255	\$86	\$0	\$0	FY04	\$0		
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY05	\$112		
	Not Required	1	LTM	0	0	0	\$0	\$0	\$0	\$0				
Total Number of Sites		5	Total				\$1,671	\$86	\$0	\$0	FY99-2010**		\$11,907	

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.