

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)							
			Sites (Actions)															
Maine																		
FORMERLY USED DEFENSE SITES - DOW MIL AF / ME19799F199100												Progress in FY98						
Sites in Progress  -Relative Risk Category	Sites with Response Complete	4	Investigation	6	0	0		\$1,046	\$24	\$0	\$0	FY01	\$0	WORK ON RI/FS FOR HELICOPTER PAD SITE   				

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information	
Phase		Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
		Sites (Actions)												
Maryland														
ARMY - ADELPHI LABORATORY CENTER / MD321382276200												Progress in FY98		
Sites with Response Complete		39	Investigation	41	0	0		\$700	\$66	\$0	\$0	FY01	\$101	RI/FS at sites HDL-40, 41, & 42 completed. Long-term monitoring commenced at sites HDL-40 & 41 in June 1998.  Progress Planned for FY99-FY00 Continue LTM program at HDL-40 and -41, and consider additional actions in the outyears after Navy RI/FS/ROD is completed. Prepare DD for NFA at site HDL-42.
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	1(1)		\$1	\$1	\$0	\$0	FY02	\$103		
	Medium	1	Design	0	0	0	\$0	\$0	\$0	\$0	FY03	\$105		
	Low	0	RA-C	0	0	0	\$50	\$0	\$0	\$0	FY04	\$107		
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY05	\$109		
	Not Required	0	LTM	0	2	0	\$65	\$65	\$100	\$100	FY99-1999**	\$1,709		
Total Number of Sites		41	Total				\$816	\$132	\$100	\$100				
ARMY - FORT DETRICK / MD321162026700												Progress in FY98		
Sites with Response Complete		22	Investigation	22	16	0	TECH	\$7,287	\$959	\$344	\$30	FY01	\$3,348	Continued to define TCE and PCE plumes in groundwater. Located chemical burial site. Continued preparation of RI/FS. Connected 5 residents to municipal water supply.  Progress Planned for FY99-FY00 Continue defining TCE/PCE plumes. Finalize RI/FS. Complete water connections to residents. Begin RA for chemical burial site and containment/treatment action for contaminated groundwater. Prepare proposed plans and decision documents.
Sites in Progress -Relative Risk Category	High	3	Interim Actions	0(0)	0(0)		\$5	\$0	\$0	\$0	FY02	\$5,077		
	Medium	9	Design	0	0	2	\$0	\$0	\$0	\$473	FY03	\$591		
	Low	4	RA-C	0	0	2	\$71	\$60	\$0	\$2,588	FY04	\$606		
	Not Evaluated	0	RA-O (LTO)	0	0	2	\$0	\$0	\$0	\$0	FY05	\$563		
	Not Required	0	LTM	0	0	0	\$0	\$0	\$0	\$0	FY99-2012**	\$38,132		
Total Number of Sites		38	Total				\$7,363	\$1,019	\$344	\$3,091				
ARMY - FORT GEORGE G. MEADE / MD321022056700												Progress in FY98		
Sites with Response Complete		19	Investigation	23	8	0		\$21,918	\$866	\$1,003	\$0	FY01	\$177	Refer to page A-72.  Progress Planned for FY99-FY00 Refer to page A-72.
Sites in Progress -Relative Risk Category	High	5	Interim Actions	4(4)	0(0)		\$0	\$0	\$0	\$0	FY02	\$179		
	Medium	2	Design	5	3	3	\$2,133	\$306	\$300	\$0	FY03	\$176		
	Low	4	RA-C	6	2	7	\$35,694	\$11,943	\$2,765	\$410	FY04	\$147		
	Not Evaluated	0	RA-O (LTO)	0	1	1	\$0	\$0	\$0	\$115	FY05	\$95		
	Not Required	1	LTM	0	3	3	\$111	\$1	\$340	\$140	FY99-2004**	\$8,006		
Total Number of Sites		31	Total				\$59,856	\$13,116	\$4,408	\$665				
ARMY - USARC CUMBERLAND / MD3210415G2400												Progress in FY98		
Sites with Response Complete		7	Investigation	7	1	0	FUND	\$24	\$24	\$0	\$0	FY01	\$0	Project in FY1998 for sampling and analysis.  Progress Planned for FY99-FY00 Sampling and analysis to determine nature and extent of contamination. Funding for next phase, if required, is not projected in next two fiscal years.
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$50	FY02	\$0		
	Medium	0	Design	0	0	1	\$0	\$0	\$0	\$0	FY03	\$0		
	Low	1	RA-C	0	0	1	\$0	\$0	\$0	\$0	FY04	\$0		
	Not Evaluated	0	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY05	\$0		
	Not Required	0	LTM	0	0	0	\$0	\$0	\$0	\$0	FY99-2023**	\$1,010		
Total Number of Sites		8	Total				\$24	\$24	\$0	\$50				

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information	
			Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)		
				Sites (Actions)										
Maryland														
ARMY - USARC CURTIS BAY (AMSA 83) / MD3210415GM100													Progress in FY98	
Sites with Response Complete		7	Investigation	7	1	0		\$0	\$0	\$0	\$0	FY01	\$0	Project awarded in FY1998 for soil removal and confirmatory sampling.
Sites in Progress  -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)		\$24	\$24	\$0	\$0	FY02	\$0		
	Medium	0	Design	0	0	0	\$0	\$0	\$0	\$0	FY03	\$0		
	Low	1	RA-C	0	0	1	\$0	\$0	\$0	\$0	FY04	\$0		
	Not Evaluated	0	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY05	\$0		
	Not Required	0	LTM	0	0	0	\$0	\$0	\$0	\$0				
Total Number of Sites		8	Total					\$24	\$24	\$0	\$0	FY99-1999**	\$1,030	
NAVY - ANNAPOLIS MD NAVACAD / MD317002260200													Progress in FY98	
Sites with Response Complete		6	Investigation	6	1	1		\$1,060	\$226	\$50	\$0	FY01	\$0	The Preliminary RFI was initiated in 6/96, sampling was performed in 7/96. The Final Preliminary RFI Report was submitted in June 1998. The Phase 2 RFI work plan was submitted to MDE and EPA for comment in 9/98.
Sites in Progress  -Relative Risk Category	High	2	Interim Actions	1(2)	0(0)		\$0	\$0	\$0	\$591	FY02	\$0		
	Medium	0	Design	0	0	1	\$0	\$0	\$0	\$38	FY03	\$0		
	Low	0	RA-C	1	0	1	\$196	\$0	\$0	\$327	FY04	\$0		
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0		
	Not Required	0	LTM	0	0	0	\$0	\$0	\$0	\$0				
Total Number of Sites		8	Total					\$1,256	\$226	\$50	\$956	FY99-2001**	\$1,006	
NAVY - ANNAPOLIS MD SURFWARCENDT / MD317002752000													Progress in FY98	
Sites with Response Complete		0	Investigation	0	3	0		\$43	\$43	\$0	\$0	FY01	\$1,070	EBS Phase 1 completed 1996. Field work for EBS Phase 2 completed in July 1998. NIKE site RI/FS began in May 1998. Work plan development for site 2 and 3 RI and AOC 1, 2,3, 4 SI begun in 8/98.
Sites in Progress  -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY02	\$0		
	Medium	3	Design	0	0	3	\$0	\$0	\$0	\$301	FY03	\$0		
	Low	0	RA-C	0	0	3	\$0	\$0	\$0	\$1,344	FY04	\$0		
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0		
	Not Required	0	LTM	0	0	0	\$0	\$0	\$0	\$0				
Total Number of Sites		3	Total					\$43	\$43	\$0	\$1,645	FY99-2001**	\$2,715	
NAVY - BETHESDA MD NATNAVMEDCOM / MD317002468700													Progress in FY98	
Sites with Response Complete		6	Investigation	6	2	0		\$696	\$0	\$0	\$0	FY01	\$668	Field Investigation was conducted for site 7. Investigation report indicates high levels of mercury soil contamination. EE/CA for site 7 Removal Action completed and out for public comment.
Sites in Progress  -Relative Risk Category	High	1	Interim Actions	0(0)	1(1)		\$352	\$315	\$0	\$0	FY02	\$0		
	Medium	1	Design	0	0	2	\$0	\$0	\$0	\$0	FY03	\$0		
	Low	0	RA-C	0	0	1	\$0	\$0	\$0	\$0	FY04	\$0		
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY05	\$4,197		
	Not Required	0	LTM	0	0	1	\$0	\$0	\$0	\$0				
Total Number of Sites		8	Total					\$1,048	\$315	\$0	\$0	FY99-2006**	\$5,637	

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
	Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)					
		Sites (Actions)													
Maryland															
NAVY - BETHESDA MD NSWCCARDEROCK / MD317002468600												Progress in FY98			
Sites with Response Complete		3	Investigation	3	6	0		\$912	\$46	\$0	\$0	FY01	\$1,391	Removal action for site 3 completed. No other removal actions completed to date.	
Sites in Progress  -Relative Risk Category	High	5	Interim Actions	1(4)	1(1)			\$3,580	\$0	\$0	\$0	FY02	\$19		
	Medium	0	Design	0	0	6		\$28	\$0	\$0	\$0	FY03	\$568		
	Low	1	RA-C	0	0	6		\$0	\$0	\$0	\$0	FY04	\$2,928		
	Not Evaluated	0	RA-O (LTO)	0	0	3		\$0	\$0	\$0	\$0	FY05	\$170		
	Not Required	0	LTM	0	0	3		\$0	\$0	\$0	\$0				
Total Number of Sites		9	Total				\$4,520	\$46	\$0	\$0	FY99-2011**	\$8,235			
NAVY - INDIAN HEAD NAVAL SURFACE WARFARE CENTER / MD317002410900												NPL		Progress in FY98	
Sites with Response Complete		11	Investigation	11	32	22		\$4,611	\$548	\$1,572	\$3,126	FY01	\$9,522	Refer to page A-99.	
Sites in Progress  -Relative Risk Category	High	18	Interim Actions	4(7)	1(1)			\$2,781	\$316	\$20	\$0	FY02	\$4,888		
	Medium	17	Design	0	0	54		\$1,036	\$0	\$0	\$1,188	FY03	\$7,360		
	Low	18	RA-C	0	0	54		\$200	\$0	\$0	\$1,526	FY04	\$320		
	Not Evaluated	1	RA-O (LTO)	0	0	7		\$0	\$0	\$0	\$0	FY05	\$4,634		
	Not Required	0	LTM	0	0	47		\$0	\$0	\$0	\$0				
Total Number of Sites		65	Total				\$8,628	\$864	\$1,592	\$5,840	FY99-2013**	\$56,845			
NAVY - PATUXENT RIVER NAVAL AIR STATION / MD317002453600												NPL		Progress in FY98	
Sites with Response Complete		8	Investigation	25	16	16		\$4,367	\$242	\$111	\$2,674	FY01	\$5,158	Refer to page A-156.	
Sites in Progress  -Relative Risk Category	High	24	Interim Actions	16(17)	1(1)			\$5,045	\$309	\$0	\$0	FY02	\$2,291		
	Medium	22	Design	2	3	42		\$1,630	\$242	\$0	\$1,158	FY03	\$7,712		
	Low	2	RA-C	2	4	44		\$6,954	\$1,636	\$5,995	\$600	FY04	\$8,608		
	Not Evaluated	0	RA-O (LTO)	0	1	13		\$551	\$297	\$350	\$364	FY05	\$1,203		
	Not Required	1	LTM	0	4	21		\$0	\$0	\$102	\$92				
Total Number of Sites		57	Total				\$18,547	\$2,726	\$6,558	\$4,888	FY99-2018**	\$97,684			
NAVY - SOLOMONS MD NRC ENV / MD317002753100														Progress in FY98	
Sites with Response Complete		1	Investigation	1	2	0		\$325	\$0	\$0	\$0	FY01	\$0	No actions taken.	
Sites in Progress  -Relative Risk Category	High	2	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0		
	Medium	0	Design	0	0	2		\$0	\$0	\$0	\$0	FY03	\$548		
	Low	0	RA-C	0	0	2		\$0	\$0	\$500	\$0	FY04	\$0		
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0	FY05	\$0		
	Not Required	0	LTM	0	0	1		\$0	\$0	\$0	\$0				
Total Number of Sites		3	Total				\$325	\$0	\$500	\$0	FY99-2021**	\$4,241			

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
Phase		Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)					
		Sites (Actions)													
Maryland															
NAVY - WHITE OAK NAVAL SURFACE WARFARE CENTER / MD317002344400												BRAC 1995		Progress in FY98 Refer to page A-209.	
Sites with Response Complete		1	Investigation	3	30	4		\$8,054	\$4,704	\$2,495	\$228	FY01	\$7,037	Progress Planned for FY99-FY00 Refer to page A-209.	
Sites in Progress  -Relative Risk Category	High	10	Interim Actions	2(2)	5(5)		\$842	\$296	\$3,719	\$0	FY02	\$533			
	Medium	11	Design	3	2	25	\$798	\$573	\$24	\$641	FY03	\$586			
	Low	15	RA-C	1	1	30	\$4,739	\$1,639	\$1,152	\$1,066	FY04	\$649			
	Not Evaluated	0	RA-O (LTO)	0	0	6	\$0	\$0	\$0	\$0	FY05	\$638			
	Not Required	0	LTM	0	0	17	\$0	\$0	\$0	\$14					
Total Number of Sites		37	Total				\$14,433	\$7,212	\$7,390	\$1,949	FY99-2011**	\$20,491			
AIR FORCE - ANDREWS AIR FORCE BASE / MD357182400000												Proposed NPL		Progress in FY98 Refer to page A-12.	
Sites with Response Complete		3	Investigation	15	7	0		\$6,526	\$10	\$10	\$0	FY01	\$442	Progress Planned for FY99-FY00 Refer to page A-12.	
Sites in Progress  -Relative Risk Category	High	3	Interim Actions	6(6)	2(2)		\$5,039	\$0	\$0	\$0	FY02	\$1,077			
	Medium	4	Design	1	0	2	\$9,162	\$0	\$0	\$0	FY03	\$1,135			
	Low	7	RA-C	7	0	3	\$10,870	\$0	\$530	\$591	FY04	\$127			
	Not Evaluated	0	RA-O (LTO)	0	0	3	\$1,306	\$380	\$507	\$443	FY05	\$127			
	Not Required	5	LTM	1	5	4	\$0	\$0	\$110	\$0					
Total Number of Sites		22	Total				\$32,903	\$390	\$1,157	\$1,034	FY99-2007**	\$6,468			
AIR FORCE - MARTIN STATE AIRPORT / MD357282590100														Progress in FY98 RI/FS and cleanup design criteria awarded on 9 sites. Completed an engineering evaluation and cost analysis and closed out sites 1 and 11. One new area of concern was added to the installation's cleanup program.	
Sites with Response Complete		4	Investigation	6	9	0		\$2,797	\$1,395	\$0	\$0	FY01	\$61	Progress Planned for FY99-FY00 Begin a Site Investigation at one area of concern. Complete a Remedial Investigation, Feasibility Study and Decision Document for Further Action at nine sites. Closure of abandoned wells at sites 1 and 11 may be delayed due to funding shortfalls.	
Sites in Progress  -Relative Risk Category	High	2	Interim Actions	0(0)	0(0)	FUND	\$0	\$0	\$0	\$48	FY02	\$614			
	Medium	3	Design	0	10	1	\$0	\$0	\$0	\$89	FY03	\$129			
	Low	5	RA-C	0	0	6	\$382	\$0	\$0	\$0	FY04	\$129			
	Not Evaluated	1	RA-O (LTO)	0	0	5	\$0	\$0	\$0	\$0	FY05	\$98			
	Not Required	0	LTM	0	0	9	\$0	\$0	\$0	\$0					
Total Number of Sites		15	Total				\$3,179	\$1,395	\$0	\$137	FY99-2013**	\$2,398			
FORMERLY USED DEFENSE SITES - FORT HOWARD / MD39799F140600														Progress in FY98 INPR ADDENDUM COMPLETED AND APPROVED IN FY98.	
Sites with Response Complete		0	Investigation	2	1	0		\$192	\$28	\$0	\$0	FY01	\$50	Progress Planned for FY99-FY00 BEGIN PRP IN FY99 IF FUNDING AVAILABLE.	
Sites in Progress  -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY02	\$0			
	Medium	0	Design	0	0	2	\$0	\$0	\$0	\$0	FY03	\$0			
	Low	0	RA-C	0	1	2	\$4	\$4	\$130	\$0	FY04	\$0			
	Not Evaluated	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY05	\$54			
	Not Required	2	LTM	0	0	0	\$0	\$0	\$0	\$0					
Total Number of Sites		3	Total				\$196	\$32	\$130	\$0	FY99-2015**	\$2,915			

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)							
			Sites (Actions)															
Maryland																		
FORMERLY USED DEFENSE SITES - FORT WASHINGTON / MD39799F141300															Progress in FY98			
Sites in Progress  -Relative Risk Category	Sites with Response Complete	1	Investigation	1	0	2		\$0	\$0	\$0	\$0	FY01	\$0	Progress Planned for FY99-FY00				
	High	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY02	\$0						
	Medium	0	Design	0	0	1	\$0	\$0	\$0	\$0	FY03	\$0						
	Low	0	RA-C	0	0	1	\$0	\$0	\$0	\$0	FY04	\$0						
	Not Evaluated	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0						
Not Required		1	LTM	0	0	0	\$0	\$0	\$0	\$0								
Total Number of Sites		3	Total					\$0	\$0	\$0	\$0	FY99-2025**	\$7,332					
Massachusetts																		
ARMY - ARL - WATERTOWN / MA121382093900												RAB		BRAC 1988		NPL		Progress in FY98
Sites in Progress  -Relative Risk Category	Sites with Response Complete	16	Investigation	16	3	0	REG	\$10,657	\$250	\$240	\$200	FY01	\$99	Progress Planned for FY99-FY00				
	High	0	Interim Actions	6(6)	0(0)		REG	\$12	\$12	\$0	\$0	FY02	\$228					
	Medium	2	Design	16	1	2	TECH	\$5	\$0	\$220	\$250	FY03	\$11					
	Low	1	RA-C	16	0	3	REG	\$85,300	\$5,089	\$1,005	\$440	FY04	\$11					
	Not Evaluated	0	RA-O (LTO)	0	0	2	\$0	\$0	\$0	\$11	FY05	\$31						
Not Required		0	LTM	0	0	0	\$0	\$0	\$0	\$0								
Total Number of Sites		19	Total					\$95,974	\$5,351	\$1,465	\$901	FY99-2008**	\$2,810					
ARMY - FORT DEVENS / MA121402027000												RAB		BRAC 1991		NPL		Progress in FY98
Sites in Progress  -Relative Risk Category	Sites with Response Complete	59	Investigation	75	2	0		\$35,910	\$0	\$0	\$0	FY01	\$241	Progress Planned for FY99-FY00				
	High	9	Interim Actions	11(13)	0(0)		\$810	\$100	\$0	\$0	FY02	\$242						
	Medium	6	Design	17	1	8	\$1,396	\$276	\$99	\$0	FY03	\$760						
	Low	3	RA-C	28	3	14	\$35,433	\$737	\$9,800	\$8,883	FY04	\$210						
	Not Evaluated	0	RA-O (LTO)	2	2	0	\$0	\$0	\$0	\$0	FY05	\$210						
Not Required		0	LTM	0	9	9	\$3,994	\$250	\$620	\$241								
Total Number of Sites		77	Total					\$77,543	\$1,363	\$10,519	\$9,124	FY99-2002**	\$21,903					
ARMY - SUDBURY TRAINING ANNEX / MA121402300900												BRAC 1995		NPL		Progress in FY98		
Sites in Progress  -Relative Risk Category	Sites with Response Complete	52	Investigation	52	20	0		\$8,248	\$0	\$0	\$0	FY01	\$0	Progress Planned for FY99-FY00				
	High	1	Interim Actions	19(20)	0(0)		\$462	\$0	\$0	\$0	FY02	\$75						
	Medium	14	Design	4	0	0	\$601	\$0	\$0	\$0	FY03	\$185						
	Low	5	RA-C	6	0	0	\$2,136	\$0	\$0	\$0	FY04	\$75						
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$28	\$20	\$5	\$5	FY05	\$30						
Not Required		0	LTM	0	0	0	\$1,102	\$70	\$75	\$75								
Total Number of Sites		72	Total					\$12,577	\$90	\$80	\$80	FY99-1999**	\$2,250					