

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information			
	Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)						
		Sites (Actions)														
Maine																
NAVY - BRUNSWICK NAVAL AIR STATION / ME117002201800												NPL		Progress in FY98 Refer to page A-25. Progress Planned for FY99-FY00 Refer to page A-25.		
Sites with Response Complete		11	Investigation	16	4	0		\$8,868	\$7	\$100	\$0	FY01	\$1,357			
Sites in Progress -Relative Risk Category	High	1	Interim Actions	4(4)	2(2)			\$1,989	\$620	\$0	\$0	FY02	\$1,264			
	Medium	3	Design	9	0	0		\$2,323	\$0	\$0	\$0	FY03	\$1,289			
	Low	1	RA-C	10	1	1		\$29,031	\$307	\$293	\$0	FY04	\$545			
	Not Evaluated	0	RA-O (LTO)	1	4	3		\$2,764	\$875	\$2,199	\$1,258	FY05	\$544			
	Not Required	4	LTM	0	0	3		\$967	\$0	\$0	\$79					
Total Number of Sites		20	Total				\$45,942	\$1,809	\$2,592	\$1,337	FY99-2016**	\$17,181				
NAVY - CUTLER ME NAVCOMTELSTA / ME117002435500														Progress in FY98 Started RI/FS for site 1. Completed Interim Removal Action at site 1. Progress Planned for FY99-FY00 Beginning RI/FS at site 2.		
Sites with Response Complete		0	Investigation	0	2	1		\$323	\$0	\$490	\$611	FY01	\$310			
Sites in Progress -Relative Risk Category	High	2	Interim Actions	1(1)	0(0)			\$173	\$173	\$0	\$0	FY02	\$671			
	Medium	1	Design	0	0	3		\$0	\$0	\$0	\$0	FY03	\$1,068			
	Low	0	RA-C	0	0	3		\$0	\$0	\$0	\$0	FY04	\$676			
	Not Evaluated	0	RA-O (LTO)	0	0	3		\$0	\$0	\$0	\$0	FY05	\$410			
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0					
Total Number of Sites		3	Total				\$496	\$173	\$490	\$611	FY99-2017**	\$11,711				
AIR FORCE - LORING AIR FORCE BASE / ME157002452200												BRAC 1991		NPL		Progress in FY98 Refer to page A-117. Progress Planned for FY99-FY00 Refer to page A-117.
Sites with Response Complete		37	Investigation	53	0	1		\$18,940	\$1,244	\$39	\$0	FY01	\$993			
Sites in Progress -Relative Risk Category	High	10	Interim Actions	26(26)	9(9)			\$5,989	\$480	\$38	\$0	FY02	\$810			
	Medium	3	Design	11	1	0		\$3,727	\$445	\$19	\$0	FY03	\$1,161			
	Low	0	RA-C	9	3	8		\$67,363	\$1,011	\$1,757	\$0	FY04	\$965			
	Not Evaluated	2	RA-O (LTO)	0	3	8		\$17,237	\$8,949	\$2,345	\$976	FY05	\$955			
	Not Required	2	LTM	0	3	11		\$70	\$70	\$346	\$351					
Total Number of Sites		54	Total				\$113,326	\$12,199	\$4,544	\$1,327	FY99-2048**	\$10,755				
FORMERLY USED DEFENSE SITES - AF RADAR TRACKING STA / ME19799F207500														Progress in FY98 CONTINUED WITH RI/FS Progress Planned for FY99-FY00		
Sites with Response Complete		2	Investigation	3	0	0		\$1,064	\$293	\$0	\$0	FY01	\$0			
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0			
	Medium	0	Design	2	0	1		\$59	\$0	\$0	\$0	FY03	\$0			
	Low	0	RA-C	1	0	1		\$308	\$0	\$0	\$0	FY04	\$0			
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0			
	Not Required	0	LTM	0	0	1		\$0	\$0	\$0	\$0					
Total Number of Sites		3	Total				\$1,431	\$293	\$0	\$0	FY99-2011**	\$2,138				

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information	
	Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
		Sites (Actions)												
Maine														
FORMERLY USED DEFENSE SITES - DOW MIL AF / ME19799F199100												Progress in FY98		
Sites with Response Complete		4	Investigation	6	0	0		\$1,046	\$24	\$0	\$0	FY01	\$0	WORK ON RI/FS FOR HELICOPTER PAD SITE <

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.