

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
	Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)					
		Sites (Actions)													
New Hampshire															
AIR FORCE - PEASE AIR FORCE BASE / NH157002484700											BRAC 1988		NPL		Progress in FY98 Refer to page A-158.
Sites with Response Complete		38	Investigation	54	1	0		\$68,039	\$572	\$0	\$0	FY01	\$1,803	Progress Planned for FY99-FY00 Refer to page A-158.	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	19(24)	0(0)			\$24,205	\$0	\$0	\$0	FY02	\$1,803		
	Medium	0	Design	20	1	0		\$1,615	\$0	\$0	\$0	FY03	\$1,803		
	Low	0	RA-C	25	0	2		\$35,656	\$446	\$149	\$0	FY04	\$1,566		
	Not Evaluated	1	RA-O (LTO)	0	14	2		\$542	\$0	\$1,443	\$243	FY05	\$1,566		
Not Required	15	LTM	2	10	4		\$9,112	\$0	\$175	\$1,560					
Total Number of Sites		55	Total				\$139,169	\$1,018	\$1,767	\$1,803	FY99-2046**	\$40,460			
New Jersey															
ARMY - ARDEC (PICATINNY ARSENAL) / NJ221382070400											RAB		NPL		Progress in FY98 Refer to page A-16.
Sites with Response Complete		19	Investigation	20	155	0	REG	\$51,619	\$4,946	\$1,400	\$578	FY01	\$2,893	Progress Planned for FY99-FY00 Refer to page A-16.	
Sites in Progress -Relative Risk Category	High	67	Interim Actions	8(8)	6(6)		REG	\$4,639	\$548	\$0	\$0	FY02	\$2,934		
	Medium	52	Design	0	2	30	REG	\$157	\$93	\$20	\$67	FY03	\$3,093		
	Low	37	RA-C	0	0	33	REG	\$12,891	\$0	\$627	\$1,501	FY04	\$3,169		
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$1,313	\$391	\$345	\$477	FY05	\$3,505		
Not Required	0	LTM	0	0	0		\$8	\$8	\$0	\$33					
Total Number of Sites		175	Total				\$70,627	\$5,986	\$2,392	\$2,656	FY99-2009**	\$38,344			
ARMY - CAMP KILMER / NJ221402260600											RAB		BRAC 1995		Progress in FY98 Completed supplemental EBS and rad. survey. Continued EI/AA phase 1. Began asbestos survey.
Sites with Response Complete		0	Investigation	0	3	0	CONT	\$1,606	\$218	\$0	\$0	FY01	\$0	Progress Planned for FY99-FY00 Complete EI/AA phses 1 and 2, RD/RA, and asbestos survey/abatement. Begin LTM.	
Sites in Progress -Relative Risk Category	High	3	Interim Actions	1(1)	1(1)			\$0	\$0	\$0	\$0	FY02	\$40		
	Medium	0	Design	0	0	0	PERS	\$100	\$50	\$0	\$0	FY03	\$815		
	Low	0	RA-C	0	0	0	CONT	\$148	\$148	\$225	\$0	FY04	\$40		
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0		
Not Required	0	LTM	0	0	0		\$50	\$25	\$0	\$40					
Total Number of Sites		3	Total				\$1,904	\$441	\$225	\$40	FY99-2004**	\$1,160			
ARMY - CAMP PEDRICKTOWN / NJ221402227000											RAB		BRAC 1995		Progress in FY98 Completed Rad. Archive Search & Bldg. 322 Env. Assessment. Continued EI/AA & Rad. Survey. Initiated Asbestos Survey.
Sites with Response Complete		1	Investigation	1	4	0	CONT	\$2,023	\$116	\$0	\$0	FY01	\$0	Progress Planned for FY99-FY00 Complete EI/AA Phase 1 & 2, RD/RA, Rad. Survey, & Asbestos Survey/Abatement. Initiate LTM.	
Sites in Progress -Relative Risk Category	High	3	Interim Actions	0(0)	1(1)			\$0	\$0	\$0	\$0	FY02	\$50		
	Medium	1	Design	0	0	0	PERS	\$151	\$5	\$0	\$0	FY03	\$875		
	Low	0	RA-C	0	0	0		\$300	\$300	\$175	\$0	FY04	\$0		
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0		
Not Required	0	LTM	0	0	0		\$20	\$20	\$50	\$50					
Total Number of Sites		5	Total				\$2,494	\$441	\$225	\$50	FY99-2004**	\$1,200			

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB			BRAC Year		NPL/Proposed NPL		Additional Progress Information		
			Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
				Sites (Actions)												
New Jersey																
ARMY - FORT DIX / NJ221042027500												RAB		NPL		Progress in FY98 Refer to page A-69. Progress Planned for FY99-FY00 Refer to page A-69.
Sites with Response Complete			10	Investigation	11	28	0		\$12,933	\$672	\$690	\$0	FY01	\$1,603		
Sites in Progress -Relative Risk Category	High	17	Interim Actions	4(4)	1(1)			\$1,770	\$648	\$200	\$0	FY02	\$1,653			
	Medium	7	Design	1	0	23		\$347	\$6	\$239	\$344	FY03	\$1,971			
	Low	4	RA-C	1	0	24		\$17,299	\$0	\$0	\$600	FY04	\$2,277			
	Not Evaluated	0	RA-O (LTO)	0	1	18		\$176	\$15	\$110	\$106	FY05	\$2,390			
Total Number of Sites			39	Total				\$33,839	\$1,960	\$1,500	\$1,550	FY99-2045**	\$102,192			
ARMY - FORT MONMOUTH / NJ221382059700												RAB		BRAC 1993		Progress in FY98 Refer to page A-76. Progress Planned for FY99-FY00 Refer to page A-76.
Sites with Response Complete			31	Investigation	37	14	0		\$4,985	\$680	\$634	\$1,092	FY01	\$387		
Sites in Progress -Relative Risk Category	High	13	Interim Actions	1(3)	0(0)			\$268	\$268	\$0	\$0	FY02	\$1,360			
	Medium	3	Design	4	7	1		\$408	\$93	\$35	\$5	FY03	\$621			
	Low	3	RA-C	5	4	8		\$6,764	\$894	\$1,687	\$0	FY04	\$605			
	Not Evaluated	0	RA-O (LTO)	0	1	5		\$0	\$0	\$85	\$85	FY05	\$625			
Total Number of Sites			51	Total				\$13,216	\$2,203	\$2,956	\$1,697	FY99-2005**	\$11,181			
ARMY - MILITARY OCEAN TERMINAL, BAYONNE / NJ221352275200												RAB		BRAC 1995		Progress in FY98 Refer to page A-132. Progress Planned for FY99-FY00 Refer to page A-132.
Sites with Response Complete			26	Investigation	28	20	0		\$1,872	\$27	\$0	\$0	FY01	\$467		
Sites in Progress -Relative Risk Category	High	3	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$1,639			
	Medium	7	Design	0	0	18		\$1,354	\$22	\$226	\$455	FY03	\$5,764			
	Low	10	RA-C	0	0	19	FUND	\$406	\$0	\$0	\$650	FY04	\$34			
	Not Evaluated	2	RA-O (LTO)	0	0	6		\$0	\$0	\$0	\$0	FY05	\$12			
Total Number of Sites			48	Total				\$3,632	\$49	\$269	\$1,172	FY99-2007**	\$9,371			
ARMY - USARC CAVEN POINT / NJ2210417L4000																Progress in FY98 Site 14 - The data accumulated during a 1996 Site Inspection was utilized to complete EPA Hazard Ranking Score Sheets and submitted to the EPA in August 1998. Progress Planned for FY99-FY00 Site 14 - LTM in 1999. RI/FS will begin in 2000.
Sites with Response Complete			13	Investigation	13	1	0		\$250	\$0	\$0	\$30	FY01	\$20		
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$21			
	Medium	0	Design	0	0	1	FUND	\$0	\$0	\$0	\$0	FY03	\$52			
	Low	1	RA-C	0	0	1		\$0	\$0	\$0	\$0	FY04	\$203			
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0					
Total Number of Sites			14	Total				\$250	\$0	\$10	\$40	FY99-2016**	\$4,549			

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information	
	Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
		Sites (Actions)												
New Jersey														
NAVY - EARLE NAVAL WEAPONS STATION / NJ217002217200												NPL		Progress in FY98 Refer to page A-53.
Sites with Response Complete		45	Investigation	56	11	0		\$6,489	\$292	\$282	\$0	FY01	\$2,518	Progress Planned for FY99-FY00 Refer to page A-53.
Sites in Progress -Relative Risk Category	High	10	Interim Actions	11(12)	1(1)			\$351	\$0	\$400	\$0	FY02	\$557	
	Medium	4	Design	6	4	5		\$753	\$10	\$737	\$227	FY03	\$2,108	
	Low	2	RA-C	6	4	8		\$8,079	\$2,532	\$2,833	\$2,791	FY04	\$418	
	Not Evaluated	0	RA-O (LTO)	0	6	8		\$0	\$0	\$488	\$671	FY05	\$267	
	Not Required	6	LTM	0	4	5		\$193	\$64	\$228	\$125			
Total Number of Sites		67	Total				\$15,865	\$2,898	\$4,968	\$3,814	FY99-2030**	\$18,872		
NAVY - LAKEHURST NAVAL AIR ENGINEERING STATION / NJ217002727400												NPL		Progress in FY98 Refer to page A-110.
Sites with Response Complete		35	Investigation	44	1	0		\$9,472	\$60	\$30	\$0	FY01	\$2,977	Progress Planned for FY99-FY00 Refer to page A-110.
Sites in Progress -Relative Risk Category	High	0	Interim Actions	19(29)	1(1)			\$1,117	\$534	\$390	\$0	FY02	\$2,883	
	Medium	0	Design	10	0	0		\$2,201	\$0	\$0	\$0	FY03	\$2,868	
	Low	0	RA-C	13	0	0		\$18,846	\$40	\$0	\$0	FY04	\$2,867	
	Not Evaluated	0	RA-O (LTO)	1	9	0		\$5,230	\$2,184	\$2,816	\$2,774	FY05	\$2,864	
	Not Required	10	LTM	1	3	5		\$390	\$96	\$55	\$224			
Total Number of Sites		45	Total				\$37,256	\$2,914	\$3,291	\$2,998	FY99-2016**	\$42,153		
NAVY - TRENTON NAVAL AIR WARFARE CNTR AIRCRAFT DIV / NJ217002269500										BRAC 1993		Progress in FY98 Refer to page A-197.		
Sites with Response Complete		9	Investigation	11	0	0		\$7,588	\$59	\$0	\$0	FY01	\$192	Progress Planned for FY99-FY00 Refer to page A-197.
Sites in Progress -Relative Risk Category	High	1	Interim Actions	4(6)	0(0)			\$717	\$0	\$0	\$0	FY02	\$225	
	Medium	0	Design	2	0	1		\$315	\$0	\$0	\$0	FY03	\$225	
	Low	0	RA-C	3	2	0		\$10,175	\$7,998	\$0	\$0	FY04	\$225	
	Not Evaluated	0	RA-O (LTO)	0	1	0		\$630	\$424	\$264	\$189	FY05	\$225	
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		11	Total				\$19,425	\$8,481	\$264	\$189	FY99-2016**	\$6,495		
AIR FORCE - ATLANTIC CITY AIR NATIONAL GUARD BASE / NJ257282844900												NPL		Progress in FY98 Refer to page A-18.
Sites with Response Complete		0	Investigation	0	4	0	TECH	\$1,506	\$52	\$32	\$0	FY01	\$0	Progress Planned for FY99-FY00 Refer to page A-18.
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$90	
	Medium	2	Design	0	0	4		\$0	\$0	\$0	\$0	FY03	\$467	
	Low	2	RA-C	0	0	4		\$0	\$0	\$0	\$0	FY04	\$34	
	Not Evaluated	0	RA-O (LTO)	0	0	3		\$0	\$0	\$0	\$0	FY05	\$34	
	Not Required	0	LTM	0	0	4		\$0	\$0	\$0	\$0			
Total Number of Sites		4	Total				\$1,506	\$52	\$32	\$0	FY99-2014**	\$1,119		

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

Installation/FFID								RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
	Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
		Sites (Actions)												

New Jersey

AIR FORCE - MCGUIRE AIR FORCE BASE / NJ257182401800											RAB		Progress in FY98	
Sites with Response Complete		8	Investigation	13	10	0		\$12,891	\$0	\$442	\$689	FY01	\$2,129	Continued remedial design for plutonium removal at BOMARC. Completed a pilot-scale free-product recovery at the Bulk Fuel Storage Area (BFSA). Continued to monitor finished sites. Progress Planned for FY99-FY00 Remove plutonium contaminated soil from BOMARC. Remove PCB-contaminated soil at DRMO yard. Test the bioslurper technology and the pneumatic fracture technology for free-product recovery at the BFSA.
Sites in Progress -Relative Risk Category	High	8	Interim Actions	2(2)	2(2)			\$3,729	\$749	\$0	\$1,097	FY02	\$432	
	Medium	4	Design	1	0	7		\$3,685	\$50	\$88	\$109	FY03	\$3,777	
	Low	0	RA-C	0	1	7		\$4,604	\$4,162	\$140	\$49	FY04	\$422	
	Not Evaluated	0	RA-O (LTO)	0	0	8		\$0	\$0	\$0	\$204	FY05	\$397	
	Not Required	3	LTM	0	3	3		\$426	\$0	\$284	\$125			
Total Number of Sites		23	Total					\$25,335	\$4,961	\$954	\$2,273	FY99-2007**	\$10,942	

AIR FORCE - WARREN GROVE WGR / NJ257282885900												Progress in FY98		
Sites with Response Complete		0	Investigation	0	3	0	FUND	\$19	\$0	\$0	\$0	FY01	\$0	Three areas of concern received site validation. Remedial Investigation/Feasibility Study delayed due to funding shortfalls.
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0	
	Medium	0	Design	0	0	3		\$0	\$0	\$0	\$0	FY03	\$0	
	Low	0	RA-C	0	0	3		\$0	\$0	\$0	\$0	FY04	\$0	
	Not Evaluated	3	RA-O (LTO)	0	0	3		\$0	\$0	\$0	\$0	FY05	\$1,771	
	Not Required	0	LTM	0	0	3		\$0	\$0	\$0	\$0			
Total Number of Sites		3	Total					\$19	\$0	\$0	\$0	FY99-2019**	\$2,968	Progress Planned for FY99-FY00 A Remedial Investigation/Feasibility study for three sites delayed due to funding shortfalls.

FORMERLY USED DEFENSE SITES - FT HANCOCK / NJ29799F692400												Progress in FY98 Continue OE EE/CA. Complete HTW limited SI.	
Sites with Response Complete		1	Investigation	2	2	0		\$1,050	\$217	\$100	\$0	FY01	\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0(0)			\$1,507	\$0	\$0	\$0	FY02	\$145
	Medium	1	Design	1	1	2		\$242	\$0	\$0	\$0	FY03	\$490
	Low	0	RA-C	1	0	3		\$753	\$0	\$0	\$0	FY04	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$586
	Not Required	2	LTM	0	0	0		\$0	\$0	\$0	\$0		
Total Number of Sites		4	Total					\$3,552	\$217	\$100	\$0	FY99-2026**	\$10,224
Progress Planned for FY99-FY00 Complete OE EE/CA and initiate any required removal actions.													

FORMERLY USED DEFENSE SITES - NAS WILDWOOD / NJ29799F103900												Progress in FY98	
Sites with Response Complete		1	Investigation	2	0	1		\$0	\$0	\$0	\$0		
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0
	Medium	0	Design	0	0	1		\$0	\$0	\$0	\$0	FY03	\$0
	Low	0	RA-C	0	1	1		\$8	\$8	\$10	\$0	FY04	\$485
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$351
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0		
Total Number of Sites		3	Total					\$8	\$8	\$10	\$0	FY99-2007**	\$5,876
Progress Planned for FY99-FY00													

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information					
	Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)								
		Sites (Actions)																
New Jersey																		
FORMERLY USED DEFENSE SITES - RARITAN ARSN-TA ED PK / NJ29799F095700												Progress in FY98						
Sites with Response Complete		3	Investigation	10	2	0		\$24,031	\$970	\$1,392	\$860	FY01	\$2,126	Initiated groundwater monitoring program and ecological risk assessment; Continue HTW interim actions; Continued OE/CWM EE/CA Progress Planned for FY99-FY00 Complete groundwater monitoring program and risk assessment; Continue HTW interim actions; Complete NOFAs for appropriate areas of concern; Complete final OE removal action.				
Sites in Progress -Relative Risk Category	High	5	Interim Actions	4(4)	1(1)		\$8,779	\$936	\$0	\$0	FY02	\$186						
	Medium	0	Design	3	0	4	\$485	\$15	\$0	\$156	FY03	\$5,069						
	Low	1	RA-C	2	3	5	\$13,487	\$1,778	\$2,165	\$0	FY04	\$262						
	Not Evaluated	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0						
	Not Required	2	LTM	1	0	1	\$0	\$0	\$0	\$0								
Total Number of Sites		12	Total				\$46,782	\$3,699	\$3,557	\$1,016	FY99-2008**	\$14,158						
New Mexico																		
ARMY - FORT WINGATE / NM621382097400												RAB		BRAC 1988		Progress in FY98		
Sites with Response Complete		4	Investigation	16	26	0	REG	\$9,851	\$2,132	\$1,111	\$223	FY01	\$172	Refer to page A-84. Progress Planned for FY99-FY00 Refer to page A-84.				
Sites in Progress -Relative Risk Category	High	17	Interim Actions	1(1)	0(0)		\$0	\$0	\$0	\$0	FY02	\$12,019						
	Medium	4	Design	7	3	30	REG	\$488	\$229	\$693	\$896	FY03	\$980					
	Low	12	RA-C	4	3	34	REG	\$12,798	\$3,149	\$3,571	\$5,323	FY04	\$180					
	Not Evaluated	5	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY05	\$180						
	Not Required	0	LTM	0	1	0	\$0	\$0	\$71	\$71								
Total Number of Sites		42	Total				\$23,137	\$5,510	\$5,446	\$6,513	FY99-2030**	\$29,833						
ARMY - WHITE SANDS MISSILE RANGE / NM621382096000												Progress in FY98						
Sites with Response Complete		58	Investigation	66	5	0	FUND	\$10,166	\$105	\$0	\$0	FY01	\$1,890	Closure activities have been completed at DSERTS #s WSMR-11, 24, 30, 31, 32, 33, 35, 53, 57, 67, 72, 75, 78, and 84. Investigation has been completed and no further action is planned at DSERTS #s WSMR-27, 34, 36, 60, 70, 73, 74, and 83. Progress Planned for FY99-FY00 12 sites & 1 GW stdy remain to be completed in IRP. Closure of WSMR-5 and 71 were accomplished during FY98. WSMR9,39,40,54,62,& 85 in intermeiate stages of investigation. State is requesting IRA at WSMR-62. Work continues at WSMR 41 & 55.				
Sites in Progress -Relative Risk Category	High	0	Interim Actions	5(5)	0(0)		FUND	\$3,397	\$238	\$0	\$0	FY02	\$1,379					
	Medium	7	Design	7	5	4	FUND	\$552	\$251	\$0	\$0	FY03	\$866					
	Low	4	RA-C	27	1	10	FUND	\$13,661	\$2,154	\$0	\$1,590	FY04	\$888					
	Not Evaluated	0	RA-O (LTO)	0	2	1	\$0	\$0	\$0	\$204	FY05	\$906						
	Not Required	2	LTM	0	5	0	\$2,523	\$656	\$0	\$563								
Total Number of Sites		71	Total				\$30,299	\$3,404	\$0	\$2,357	FY99-2009**	\$11,283						
AIR FORCE - CANNON AIR FORCE BASE / NM657212445400												RAB		Progress in FY98				
Sites with Response Complete		18	Investigation	23	4	0	REG	\$7,886	\$182	\$0	\$0	FY01	\$316	For FY97, long-term groundwater monitoring of three landfills. Decision documents submitted for closeout of 17 sites. Progress Planned for FY99-FY00 For FY98-99, continue long-term groundwater monitoring of five landfills. Prepare decision documents for remaining five open sites.				
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)		REG	\$388	\$0	\$0	\$0	FY02	\$798					
	Medium	0	Design	0	0	0	REG	\$76	\$0	\$0	\$79	FY03	\$852					
	Low	1	RA-C	0	0	0	REG	\$581	\$0	\$0	\$246	FY04	\$678					
	Not Evaluated	4	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY05	\$568						
	Not Required	4	LTM	1	3	1	\$504	\$45	\$45	\$246								
Total Number of Sites		27	Total				\$9,435	\$227	\$45	\$571	FY99-2004**	\$3,841						

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.