

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)							
			Sites (Actions)															
Vermont																		
FORMERLY USED DEFENSE SITES - BURLINGTON INT-L ARPT / VT19799F217100												Progress in FY98						
Sites with Response Complete		2	Investigation	2	0	1		\$11	\$0	\$0	\$0	FY01	\$0	Progress Planned for FY99-FY00				
Sites in Progress  -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0					
	Medium	0	Design	1	0	1		\$38	\$0	\$0	\$0	FY03	\$0					
	Low	0	RA-C	1	0	1		\$48	\$0	\$0	\$0	FY04	\$0					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0					
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0					
Total Number of Sites		3	Total					\$97	\$0	\$0	\$0	FY99-2027**	\$1,180					
Virginia																		
ARMY - ARL-WOODBRIDGE / VA321382098100												RAB		BRAC 1991		Progress in FY98		
Sites with Response Complete		37	Investigation	47	0	0		\$4,459	\$0	\$0	\$0	FY01	\$100	Progress Planned for FY99-FY00	Refer to page A-15.			
Sites in Progress  -Relative Risk Category	High	4	Interim Actions	1(1)	0(0)			\$25	\$3	\$0	\$0	FY02	\$100					
	Medium	2	Design	3	10	0		\$218	\$59	\$0	\$0	FY03	\$250					
	Low	4	RA-C	10	10	0		\$5,199	\$2,415	\$0	\$0	FY04	\$100					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$100					
	Not Required	0	LTM	0	0	10		\$644	\$159	\$390	\$100	FY05	\$100					
Total Number of Sites		47	Total					\$10,545	\$2,636	\$390	\$100	FY99-1999**	\$2,835					
ARMY - FORT EUSTIS / VA321372032100												NPL		Progress in FY98				
Sites with Response Complete		16	Investigation	19	8	0	REG	\$11,734	\$335	\$10	\$0	FY01	\$224	Progress Planned for FY99-FY00	Refer to page A-71.			
Sites in Progress  -Relative Risk Category	High	4	Interim Actions	3(4)	0(0)		REG	\$1,224	\$695	\$52	\$0	FY02	\$1,537					
	Medium	1	Design	4	1	2	REG	\$1,513	\$23	\$2	\$210	FY03	\$523					
	Low	3	RA-C	4	1	3	FUND	\$26,437	\$151	\$1,909	\$100	FY04	\$557					
	Not Evaluated	0	RA-O (LTO)	0	3	0		\$78	\$33	\$15	\$7	FY05	\$19					
	Not Required	3	LTM	0	4	0		\$715	\$518	\$2	\$218	FY05	\$19					
Total Number of Sites		27	Total					\$41,701	\$1,755	\$1,990	\$535	FY99-2024**	\$7,062					
ARMY - FORT LEE / VA321372050200												NPL		Progress in FY98				
Sites with Response Complete		16	Investigation	17	15	0	FUND	\$8,845	\$344	\$20	\$0	FY01	\$203	Progress Planned for FY99-FY00	Closed out FTLE-07, completed SI for FTLE-11 and FTLE-29. Began IRA at FTLE-05, FTLE-17, FTLE-27, FTLE-31, FTLE-11, and FTLE-16.			
Sites in Progress  -Relative Risk Category	High	6	Interim Actions	0(0)	0(0)		FUND	\$955	\$712	\$367	\$0	FY02	\$577					
	Medium	6	Design	0	0	13	FUND	\$612	\$225	\$511	\$91	FY03	\$431					
	Low	4	RA-C	5	0	14	FUND	\$1,370	\$23	\$0	\$837	FY04	\$1,239					
	Not Evaluated	0	RA-O (LTO)	1	0	14		\$71	\$63	\$0	\$0	FY05	\$171					
	Not Required	0	LTM	0	0	1		\$6	\$0	\$0	\$87	FY05	\$171					
Total Number of Sites		32	Total					\$11,859	\$1,367	\$898	\$1,015	FY99-2010**	\$10,607					

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
Phase		Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)					
		Sites (Actions)													
Virginia															
ARMY - FORT MYER / VA321022062600												Progress in FY98 Approval obtained for the closure of the SVE system. Collected some GW data and developed preliminary risk assessment for exposure to groundwater contamination. Completed site investigation work at the Fitness Center Parking lot, Fort Myer.  Progress Planned for FY99-FY00 Collect additional GW data for modeling and risk assessment, per VDEQ. Conduct site characterization/investigation for the Emergency Service Center, Fort Myer. Perform risk assessment for B448 demolition.			
Sites with Response Complete		6	Investigation	7	0	0	TECH	\$40	\$0	\$0	\$0			FY01	\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$1,427	\$0	\$0	\$325			FY02	\$0
	Medium	1	Design	4	0	0	REG	\$0	\$0	\$0	\$0			FY03	\$0
	Low	0	RA-C	3	0	1	TECH	\$830	\$0	\$177	\$512			FY04	\$0
	Not Evaluated	0	RA-O (LTO)	3	0	1		\$439	\$0	\$75	\$0			FY05	\$0
Not Required	0	LTM	0	1	1		\$100	\$100	\$0	\$123					
Total Number of Sites		7	Total				\$2,836	\$100	\$252	\$960	FY99-2001**	\$1,712			
ARMY - FORT PICKETT / VA321402070500												Progress in FY98 Refer to page A-77.  Progress Planned for FY99-FY00 Refer to page A-77.			
Sites with Response Complete		2	Investigation	2	8	0		\$2,904	\$100	\$388	\$203			FY01	\$6,033
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	1(1)			\$116	\$116	\$0	\$0			FY02	\$35
	Medium	2	Design	0	0	5		\$9	\$9	\$22	\$0			FY03	\$35
	Low	0	RA-C	1	0	6		\$736	\$600	\$1,000	\$246			FY04	\$22
	Not Evaluated	6	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0			FY05	\$23
Not Required	0	LTM	0	0	0		\$13	\$13	\$26	\$26					
Total Number of Sites		10	Total				\$3,778	\$838	\$1,436	\$475	FY99-2002**	\$8,059			
ARMY - FORT STORY / VA321372087500												Progress in FY98 Sent additional risk assessments for a three-site RI. Finalized report for sampling at LF 2.  Progress Planned for FY99-FY00 Finalize RI at 3 sites. Submit analytical results to VDEQ. Award LTM contract at LF 2 and LARC 60 site if funding becomes available.			
Sites with Response Complete		7	Investigation	7	4	0	FUND	\$2,933	\$20	\$0	\$0			FY01	\$129
Sites in Progress -Relative Risk Category	High	0	Interim Actions	3(4)	0(0)			\$0	\$0	\$0	\$0			FY02	\$6
	Medium	4	Design	2	0	1	FUND	\$520	\$0	\$0	\$0			FY03	\$6
	Low	0	RA-C	2	0	1	FUND	\$1,841	\$0	\$0	\$0			FY04	\$6
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0			FY05	\$6
Not Required	0	LTM	0	1	0		\$37	\$0	\$85	\$98					
Total Number of Sites		11	Total				\$5,331	\$20	\$85	\$98	FY99-2005**	\$1,816			
ARMY - RADFORD AAP / VA321382073000												Progress in FY98 Removed the Former Lead Furnace Area (RFAAP-040). Completed RI/FS fieldwork and IRA at the New River Unit (RFAAP-044). Completed soil treatability studies at SWMUs 39, 54, Cadmium Plating House/Bldg. 4343 & New River Unit (RFAAP-016, 014, 045, 044).  Progress Planned for FY99-FY00 Complete RA at SWMU 54 (RFAAP-014). Complete CMS at SWMU 39 (RFAAP-016). Continue groundwater monitoring.			
Sites with Response Complete		11	Investigation	16	28	0	REG	\$6,937	\$1,811	\$745	\$2,276			FY01	\$4,877
Sites in Progress -Relative Risk Category	High	22	Interim Actions	2(2)	0(0)		FUND	\$1,825	\$1,810	\$1,338	\$0			FY02	\$3,236
	Medium	2	Design	2	1	25		\$52	\$25	\$0	\$807			FY03	\$3,485
	Low	9	RA-C	7	1	28		\$53	\$0	\$0	\$1,288			FY04	\$6,735
	Not Evaluated	0	RA-O (LTO)	0	0	2		\$0	\$0	\$0	\$0			FY05	\$5,043
Not Required	0	LTM	0	5	2		\$521	\$161	\$394	\$339					
Total Number of Sites		44	Total				\$9,388	\$3,807	\$2,477	\$4,710	FY99-2028**	\$82,049			

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

**Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites**

Installation/FFID							RAB			BRAC Year		NPL/Proposed NPL		Additional Progress Information	
	Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)					
		Sites (Actions)													
Virginia															
ARMY - USARC HAMPTON / VA321041JS3000													Progress in FY98 No funding available to address NIKE silos, associated areas of concern, or septic tank/leachfield in FY98.  Progress Planned for FY99-FY00 No funding projected for next two fiscal years.		
Sites with Response Complete		6	Investigation	6	4	0	FUND	\$0	\$0	\$0	\$0	FY01			\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02			\$0
	Medium	1	Design	0	0	4		\$0	\$0	\$0	\$0	FY03			\$0
	Low	3	RA-C	0	0	4		\$0	\$0	\$0	\$0	FY04			\$0
	Not Evaluated	0	RA-O (LTO)	0	0	4		\$0	\$0	\$0	\$0	FY05			\$0
Not Required		0	LTM	0	0	0		\$0	\$0	\$0	\$0				
Total Number of Sites		10	Total				\$0	\$0	\$0	\$0	FY99-2022**	\$5,285			
ARMY - VINT HILL FARMS STATION / VA321382093100													Progress in FY98 Refer to page A-204.  Progress Planned for FY99-FY00 Refer to page A-204.		
Sites with Response Complete		5	Investigation	35	4	0	REG	\$6,397	\$315	\$0	\$0	FY01			\$0
Sites in Progress -Relative Risk Category	High	3	Interim Actions	0(0)	0(0)		REG	\$0	\$0	\$0	\$0	FY02			\$300
	Medium	10	Design	13	3	3	REG	\$223	\$23	\$0	\$0	FY03			\$55
	Low	19	RA-C	12	1	6	REG	\$2,673	\$518	\$2,940	\$0	FY04			\$180
	Not Evaluated	0	RA-O (LTO)	0	2	0		\$0	\$0	\$0	\$0	FY05			\$55
Not Required		2	LTM	0	4	1		\$0	\$0	\$15	\$70				
Total Number of Sites		39	Total				\$9,293	\$856	\$2,955	\$70	FY99-2002**	\$3,750			
NAVY - CHESAPEAKE VA STJULCREEK / VA317002758100													Progress in FY98 Continuing RI/FS at sites 1, 2, 3, 4, and 5.  Progress Planned for FY99-FY00 Will achieve response complete at site 19.		
Sites with Response Complete		0	Investigation	0	5	7		\$1,306	\$332	\$736	\$330	FY01			\$1,484
Sites in Progress -Relative Risk Category	High	5	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02			\$193
	Medium	7	Design	0	0	7		\$0	\$0	\$0	\$228	FY03			\$1,917
	Low	0	RA-C	0	0	9		\$0	\$0	\$0	\$0	FY04			\$1,190
	Not Evaluated	0	RA-O (LTO)	0	0	3		\$0	\$0	\$0	\$0	FY05			\$3,677
Not Required		0	LTM	0	0	6		\$0	\$0	\$0	\$0				
Total Number of Sites		12	Total				\$1,306	\$332	\$736	\$558	FY99-2015**	\$16,112			
NAVY - CRANEY ISLAND VA NFD/NSC / VA317002758600													Progress in FY98 Cleanup of sites 1&2 are completed. Site 4 has a pilot test under design. Due to widespread contamination, site 3 was not remediated.  Progress Planned for FY99-FY00 Site 4 pilot test will be implemented. Further study should be done on sites 3 and 8 to determine a need for cleanup.		
Sites with Response Complete		8	Investigation	14	4	0		\$5,901	\$8	\$0	\$0	FY01			\$559
Sites in Progress -Relative Risk Category	High	4	Interim Actions	1(1)	0(0)			\$0	\$0	\$0	\$0	FY02			\$541
	Medium	1	Design	8	1	0		\$681	\$0	\$28	\$0	FY03			\$563
	Low	0	RA-C	6	5	0		\$10,127	\$0	\$167	\$0	FY04			\$396
	Not Evaluated	2	RA-O (LTO)	0	3	1		\$604	\$305	\$460	\$408	FY05			\$377
Not Required		3	LTM	0	6	2		\$249	\$105	\$0	\$153				
Total Number of Sites		18	Total				\$17,562	\$418	\$655	\$561	FY99-2008**	\$4,377			

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

**Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites**

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information	
Phase			Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)			
			Sites (Actions)											
Virginia														
NAVY - DAHLGREN NAVAL SURFACE WARFARE CENTER / VA317002468500												NPL		Progress in FY98 Refer to page A-40.
Sites with Response Complete		33	Investigation	37	19	10		\$10,193	\$457	\$532	\$586	FY01	\$949	Progress Planned for FY99-FY00 Refer to page A-40.
Sites in Progress -Relative Risk Category	High	16	Interim Actions	16(16)	4(4)		\$2,872	\$979	\$466	\$664	FY02	\$568		
	Medium	14	Design	6	2	12	\$1,049	\$83	\$44	\$392	FY03	\$275		
	Low	3	RA-C	2	4	12	\$6,831	\$560	\$4,571	\$2,105	FY04	\$267		
	Not Evaluated	0	RA-O (LTO)	0	0	3	\$0	\$0	\$82	\$80	FY05	\$2,559		
	Not Required	0	LTM	0	0	17	\$0	\$0	\$70	\$119				
Total Number of Sites		66	Total					\$20,945	\$2,079	\$5,765	\$3,946	FY99-2011**	\$22,345	
NAVY - NAVAL AMPHIBIOUS BASE LITTLE CREEK / VA317002248200												Proposed NPL		Progress in FY98 Refer to page A-139.
Sites with Response Complete		20	Investigation	23	13	0		\$3,614	\$767	\$828	\$1,465	FY01	\$1,871	Progress Planned for FY99-FY00 Refer to page A-139.
Sites in Progress -Relative Risk Category	High	11	Interim Actions	5(5)	0(0)		\$232	\$0	\$0	\$0	FY02	\$2,152		
	Medium	3	Design	8	3	7	\$459	\$0	\$167	\$74	FY03	\$2,007		
	Low	0	RA-C	9	2	9	\$7,561	\$10	\$144	\$599	FY04	\$1,346		
	Not Evaluated	0	RA-O (LTO)	2	2	10	\$982	\$504	\$500	\$563	FY05	\$1,344		
	Not Required	2	LTM	2	6	5	\$379	\$8	\$33	\$42				
Total Number of Sites		36	Total					\$13,227	\$1,289	\$1,672	\$2,743	FY99-2013**	\$19,870	
NAVY - NORFOLK NAVAL BASE (SEWELLS POINT) / VA317002741400												NPL		Progress in FY98 Refer to page A-146.
Sites with Response Complete		23	Investigation	32	10	15		\$13,815	\$433	\$124	\$1,195	FY01	\$2,463	Progress Planned for FY99-FY00 Refer to page A-146.
Sites in Progress -Relative Risk Category	High	8	Interim Actions	14(14)	3(3)		\$2,068	\$507	\$273	\$0	FY02	\$1,098		
	Medium	14	Design	9	1	13	\$2,000	\$196	\$0	\$237	FY03	\$908		
	Low	5	RA-C	14	3	12	\$50,013	\$460	\$2,834	\$0	FY04	\$2,254		
	Not Evaluated	0	RA-O (LTO)	6	7	1	\$1,524	\$1,080	\$1,216	\$745	FY05	\$2,612		
	Not Required	7	LTM	7	4	16	\$224	\$0	\$0	\$216				
Total Number of Sites		57	Total					\$69,644	\$2,676	\$4,447	\$2,393	FY99-2021**	\$35,295	
NAVY - NORFOLK NAVAL SHIPYARD / VA317002481300												Proposed NPL		Progress in FY98 Refer to page A-147.
Sites with Response Complete		17	Investigation	18	8	0		\$5,495	\$509	\$222	\$0	FY01	\$1,101	Progress Planned for FY99-FY00 Refer to page A-147.
Sites in Progress -Relative Risk Category	High	5	Interim Actions	0(0)	1(1)		\$661	\$57	\$595	\$0	FY02	\$1,280		
	Medium	1	Design	0	0	6	\$78	\$0	\$305	\$0	FY03	\$1,942		
	Low	0	RA-C	0	0	6	\$826	\$0	\$0	\$1,234	FY04	\$1,490		
	Not Evaluated	2	RA-O (LTO)	0	1	2	\$193	\$193	\$272	\$361	FY05	\$1,075		
	Not Required	1	LTM	0	0	6	\$0	\$0	\$7	\$6				
Total Number of Sites		26	Total					\$7,253	\$759	\$1,401	\$1,601	FY99-2016**	\$21,473	

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL				
Phase		Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)		Additional Progress Information			
		Sites (Actions)													
Virginia															
NAVY - NORFOLK VA FISC / VA317002756700												Progress in FY98			
Sites with Response Complete		20	Investigation	21	0	0		\$4,258	\$0	\$0	\$0	FY01	\$2,047	Continued cleanup at UST 1.	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	1(1)			\$0	\$0	\$0	\$0	FY02	\$2,779		
	Medium	0	Design	2	0	0		\$74	\$0	\$0	\$0	FY03	\$2,044		
	Low	0	RA-C	1	1	0		\$7,235	\$3,431	\$2,128	\$1,403	FY04	\$1,114		
	Not Evaluated	0	RA-O (LTO)	0	1	0		\$305	\$125	\$0	\$1,638	FY05	\$1,098		
	Not Required	1	LTM	0	0	1		\$0	\$0	\$0	\$0				
Total Number of Sites		21	Total				\$11,872	\$3,556	\$2,128	\$3,041	FY99-2012**		\$14,867		
NAVY - OCEANA VA NAS / VA317002460600												Progress in FY98			
Sites with Response Complete		20	Investigation	31	8	0		\$4,262	\$213	\$211	\$0	FY01	\$1,061	Initiated pilot tests for SWMUs 1, 2E (31) and 24. Developed long-term monitoring plans.	
Sites in Progress -Relative Risk Category	High	4	Interim Actions	8(8)	1(1)			\$1,480	\$0	\$0	\$0	FY02	\$960		
	Medium	4	Design	19	0	0		\$298	\$0	\$0	\$0	FY03	\$992		
	Low	0	RA-C	13	0	2		\$7,508	\$0	\$0	\$187	FY04	\$777		
	Not Evaluated	0	RA-O (LTO)	0	11	1		\$979	\$213	\$946	\$764	FY05	\$776		
	Not Required	11	LTM	0	9	10		\$74	\$6	\$44	\$193				
Total Number of Sites		39	Total				\$14,601	\$432	\$1,201	\$1,144	FY99-2008**		\$7,879		
NAVY - QUANTICO MARINE CORPS COMBAT DEVELOPMENT CMMD / VA31730247220												NPL		Progress in FY98	
Sites with Response Complete		10	Investigation	11	29	60		\$6,319	\$1,865	\$1,039	\$271	FY01	\$2,070	Refer to page A-168.	
Sites in Progress -Relative Risk Category	High	12	Interim Actions	11(15)	0(0)			\$9,213	\$191	\$23	\$0	FY02	\$6,025		
	Medium	68	Design	4	0	48		\$98	\$0	\$0	\$856	FY03	\$1,775		
	Low	0	RA-C	3	0	49		\$18,318	\$0	\$0	\$1,466	FY04	\$2,125		
	Not Evaluated	10	RA-O (LTO)	2	0	9		\$0	\$0	\$0	\$0	FY05	\$2,720		
	Not Required	0	LTM	0	1	6		\$200	\$200	\$240	\$197				
Total Number of Sites		100	Total				\$34,148	\$2,256	\$1,302	\$2,790	FY99-2021**		\$102,433		
NAVY - WILLIAMSBURG VA FISC CA / VA317002460500												Progress in FY98			
Sites with Response Complete		2	Investigation	2	8	2		\$1,012	\$168	\$423	\$316	FY01	\$454	Continue RI/FS at numerous sites.	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0(0)			\$0	\$0	\$0	\$0	FY02	\$60		
	Medium	2	Design	0	0	4		\$0	\$0	\$83	\$94	FY03	\$60		
	Low	1	RA-C	1	0	4		\$0	\$0	\$0	\$267	FY04	\$391		
	Not Evaluated	7	RA-O (LTO)	0	0	3		\$0	\$0	\$0	\$23				
	Not Required	0	LTM	0	0	2		\$0	\$0	\$111	\$0				
Total Number of Sites		12	Total				\$1,012	\$168	\$617	\$700	FY99-2014**		\$3,472		

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

**Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites**

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information			
	Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)						
		Sites (Actions)														
Virginia																
NAVY - YORKTOWN NAVAL WEAPONS STATION / VA317002417000												NPL		Progress in FY98 Refer to page A-215.		
Sites with Response Complete		19	Investigation	34	14	0		\$11,151	\$63	\$517	\$809	FY01	\$2,079	Progress Planned for FY99-FY00 Refer to page A-215.		
Sites in Progress -Relative Risk Category	High	24	Interim Actions	11(11)	0(0)			\$1,573	\$0	\$213	\$74	FY02	\$2,116			
	Medium	5	Design	8	0	12		\$1,353	\$0	\$0	\$0	FY03	\$2,299			
	Low	0	RA-C	4	7	22		\$10,445	\$1,869	\$1,113	\$817	FY04	\$1,270			
	Not Evaluated	0	RA-O (LTO)	2	0	6		\$0	\$0	\$0	\$0	FY05	\$1,269			
Not Required	0	LTM	0	2	18		\$147	\$147	\$204	\$424						
Total Number of Sites		48	Total				\$24,669	\$2,079	\$2,047	\$2,124	FY99-2015**	\$24,265				
AIR FORCE - LANGLEY AIR FORCE BASE / VA357212447700												RAB		NPL		Progress in FY98 Refer to page A-111.
Sites with Response Complete		9	Investigation	22	25	1	FUND	\$16,329	\$2,495	\$0	\$0	FY01	\$5,111	Progress Planned for FY99-FY00 Refer to page A-111.		
Sites in Progress -Relative Risk Category	High	9	Interim Actions	4(4)	1(1)			\$5,258	\$0	\$0	\$0	FY02	\$3,627			
	Medium	13	Design	8	0	6	TECH	\$11,021	\$0	\$0	\$645	FY03	\$5,050			
	Low	7	RA-C	8	4	10	TECH	\$6,497	\$0	\$0	\$4,378	FY04	\$5,313			
	Not Evaluated	1	RA-O (LTO)	0	4	1		\$2,505	\$402	\$484	\$0	FY05	\$4,181			
Not Required	9	LTM	0	5	23		\$3,454	\$455	\$715	\$909						
Total Number of Sites		48	Total				\$45,064	\$3,352	\$1,199	\$5,932	FY99-2007**	\$33,310				
AIR FORCE - RICHMOND IAP BYRD FIELD / VA357282490400														Progress in FY98 The Remedial Investigation/Feasibility Study was initiated for sites 1, 2, 3, and 6.		
Sites with Response Complete		2	Investigation	2	4	0	FUND	\$2,241	\$444	\$0	\$0	FY01	\$0	Progress Planned for FY99-FY00 Complete the Remedial Investigation/Feasibility Study. Further action may be delayed due to funding shortfalls.		
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$42	\$0	\$0	\$0	FY02	\$0			
	Medium	2	Design	0	0	4		\$180	\$0	\$0	\$0	FY03	\$0			
	Low	2	RA-C	2	0	4		\$630	\$0	\$0	\$0	FY04	\$0			
	Not Evaluated	0	RA-O (LTO)	0	0	3		\$0	\$0	\$0	\$0	FY05	\$1,656			
Not Required	0	LTM	0	0	4		\$0	\$0	\$0	\$0						
Total Number of Sites		6	Total				\$3,093	\$444	\$0	\$0	FY99-2019**	\$2,907				
DEFENSE LOGISTICS AGENCY - DSC RICHMOND / VA397152075100												NPL		Progress in FY98 Refer to page A-48.		
Sites with Response Complete		21	Investigation	29	3	0		\$13,121	\$790	\$250	\$0	FY01	\$5,053	Progress Planned for FY99-FY00 Refer to page A-48.		
Sites in Progress -Relative Risk Category	High	3	Interim Actions	6(7)	1(2)			\$4,112	\$50	\$0	\$0	FY02	\$3,302			
	Medium	2	Design	7	8	1		\$4,478	\$0	\$660	\$450	FY03	\$5,272			
	Low	4	RA-C	8	1	8		\$4,797	\$688	\$4,055	\$2,897	FY04	\$770			
	Not Evaluated	0	RA-O (LTO)	0	2	2		\$752	\$302	\$918	\$1,475	FY05	\$1,396			
Not Required	2	LTM	0	2	2		\$120	\$100	\$0	\$75						
Total Number of Sites		32	Total				\$27,380	\$1,930	\$5,883	\$4,897	FY99-2015**	\$28,244				

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
	Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)					
		Sites (Actions)													
Virginia															
FORMERLY USED DEFENSE SITES - FT LEE / VA39799F776900												Progress in FY98 NO ACTION PENDING FUNDS AUTHORIZATION.      Progress Planned for FY99-FY00 NO ACTION PENDING FUNDING AUTHORIZATION.			
Sites with Response Complete		0	Investigation	1	1	1		\$11	\$0	\$0	\$0			FY01	\$0
Sites in Progress  -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0			FY02	\$0
	Medium	0	Design	0	0	1		\$0	\$0	\$0	\$0			FY03	\$0
	Low	0	RA-C	0	1	1		\$256	\$14	\$15	\$0			FY04	\$0
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0			FY05	\$0
Not Required		2	LTM	0	0	1		\$0	\$0	\$0	\$0				
Total Number of Sites		3	Total					\$267	\$14	\$15	\$0	FY99-2026**	\$15,100		
FORMERLY USED DEFENSE SITES - NANSEMOND ORD DEPOT / VA39799F156700												Progress in FY98 Field work for EE/CA Study for potential OE contamination completed. Restoration Advisory Board established in FY97. SI work begun at the James River Beach Front disposal area.      Progress Planned for FY99-FY00 Complete EE/CA study and issue Action Memo. Complete SI and establish erosion control at the Beach Front Area. Begin and have preliminary results from HTRW investigation at various sites on former depot (burning grounds, horseshoe shaped			
Sites with Response Complete		0	Investigation	1	3	3		\$3,190	\$1,020	\$1,363	\$1,067			FY01	\$1,552
Sites in Progress  -Relative Risk Category	High	2	Interim Actions	2(2)	1(1)			\$493	\$17	\$325	\$0			FY02	\$2,330
	Medium	0	Design	0	2	2		\$96	\$44	\$0	\$0			FY03	\$180
	Low	0	RA-C	0	2	3		\$226	\$226	\$405	\$0			FY04	\$3,023
	Not Evaluated	4	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0			FY05	\$489
Not Required		1	LTM	0	0	5		\$0	\$0	\$0	\$0				
Total Number of Sites		7	Total					\$4,005	\$1,307	\$2,093	\$1,067	FY99-2016**	\$30,635		
Wake Island															
AIR FORCE - WAKE ISLAND AIRFIELD / WQP57302953300												Progress in FY98 A project is currently underway to address the POL sites at Wake. Upon completion, the sites with residual contamination will be evaluated to determine if further removal is required.      Progress Planned for FY99-FY00 Evaluation of sites that were addressed under the POL removal action that may require further remediation.			
Sites with Response Complete		1	Investigation	6	24	0		\$190	\$0	\$0	\$864			FY01	\$1,978
Sites in Progress  -Relative Risk Category	High	12	Interim Actions	0(0)	13(26)			\$15,035	\$8,399	\$4,096	\$260			FY02	\$143
	Medium	12	Design	0	0	17		\$10	\$0	\$0	\$0			FY03	\$1,841
	Low	5	RA-C	0	0	28		\$50	\$0	\$0	\$0			FY04	\$2,441
	Not Evaluated	0	RA-O (LTO)	0	0	29		\$0	\$0	\$0	\$0			FY05	\$326
Not Required		0	LTM	0	0	29		\$0	\$0	\$0	\$0				
Total Number of Sites		30	Total					\$15,285	\$8,399	\$4,096	\$1,124	FY99-2008**	\$13,329		