14510 2 0			atas as or sep		, 1,,,,							The storage and a roger and
			Phase	Completed	Underway Sites (Actions)	Future	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	By	mated Costs Fiscal Year (\$000)
Hawaii DoD I	Installations											
Sites with Resp	oonse Complete	365	Investigation	399	182	10	\$119,335	\$7,880	\$4,540	\$6,014	FY01	\$45,858
Sites in	High	109	Interim Actions	39(48)	57(94)		\$62,025	\$10,818	\$21,512	\$20,541	FY02	\$40,869
Progress -Relative Risk	Medium	37	Design	8	13	130	\$2,850	\$1,459	\$524	\$1,922		ŕ
Category	Low	66	RA-C	61	10	87	\$37,976	\$2,492	\$2,289	\$1,035	FY03	\$36,795
	Not Evaluated	7	RA-O (LTO)	0	8	99	\$1,601	\$520	\$545	\$1,189	FY04	\$41,733
	Not Required	7	LTM	0	4	78	\$1,094	\$259	\$165	\$619	FY05	\$43,965
Total Number of	f Sites	591				Total	\$224,881	\$23,428	\$29,575	\$31,320	FY99-Comp.	\$475,302
Total Number	of Installations Fu	nded:		41								
Form	erly Used Defe	ense S	ites									
Sites with Resp	oonse Complete	15	Investigation	34	2	48	\$6,329	\$312	\$1,200	\$495	FY01	\$341
Sites in	High	1	Interim Actions	1(1)	0		\$21	\$0	\$0	\$0	FY02	\$1,655
Progress -Relative Risk	Medium	1	Design	10	1	52	\$415	\$46	\$0	\$379	FY03	\$893
Category	Low	1	RA-C	15	1	58	\$5,954	\$27	\$755	\$26		
	Not Evaluated	9	RA-O (LTO)	1	2	46	\$243	\$243	\$15	\$0	FY04	\$22
	Not Required	57	LTM	0	0	0	\$0	\$0	\$0	\$0	FY05	\$6,381
Total Number of	f Sites	84				Total	\$12,962	\$628	\$1,970	\$900	FY99-Comp.	\$226,351

			, n	Completed	Underway	Future	Cost Incurred Thru FY98	FY98 Funds Obligated	FY99 Execution Planned	FY00 Planning Estimate	Estimated Costs By Fiscal Year	
			Phase		Sites (Actions)		(\$000)	(\$000)	(\$000)	(\$000)	(\$000)	
Idaho												
DoD I	nstallations											
Sites with Resp	onse Complete	83	Investigation	84	0	0	\$10,023	\$112	\$0	\$0	FY01	\$0
Sites in	High	1	Interim Actions	1(1)	1(1)		\$65	\$0	\$10	\$0	FY02	\$0
Progress -Relative Risk	Medium	0	Design	0	0	0	\$0	\$0	\$0	\$0	FY03	\$0 \$0
Category	Low	0	RA-C	0	0	1	\$0	\$0	\$0	\$0		
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
	Not Required	0	LTM	1	1	0	\$199	\$0	\$0	\$0	FY05	\$25
Total Number of	Sites	84				Total	\$10,287	\$112	\$10	\$0	FY99-Comp.	\$35
Total Number o	of Installations Fur	nded:		8								
Forme	erly Used Defe	ense Si	ites									
Sites with Resp	onse Complete	16	Investigation	17	2	6	\$1,630	\$146	\$1,150	\$1,100	FY01	\$0
Sites in	High	0	Interim Actions	1(1)	0		\$40	\$0	\$0	\$0	FY02	\$0
Progress -Relative Risk	Medium	0	Design	3	0	2	\$38	\$0	\$0	\$0		
Category	Low	0	RA-C	5	1	2	\$156	\$78	\$40	\$0	FY03	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
	Not Required	9	LTM	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0
Total Number of	Sites	25				Total	\$1,864	\$224	\$1,190	\$1,100	FY99-Comp.	\$11,116

									ı			
				Completed	Underway	Future	Cost Incurred Thru FY98	FY98 Funds	FY99 Execution	FY00 Planning Estimate		ted Costs cal Year
			Phase		Sites (Actions)		(\$000)	Obligated (\$000)	Planned (\$000)	(\$000)		000)
Illinois												
DoD I	Installations											
Sites with Resp	onse Complete	448	Investigation	490	209	0	\$73,514	\$2,731	\$5,836	\$1,930	FY01	\$60,457
Sites in	High	65	Interim Actions	45(67)	21(22)		\$13,405	\$3,573	\$684	\$22	FY02	\$33,115
Progress -Relative Risk	Medium	36	Design	11	42	59	\$13,669	\$7,421	\$6,673	\$7,866	FY03	ŕ
Category	Low	40	RA-C	11	16	99	\$100,667	\$11,902	\$23,493	\$71,994		\$50,670
	Not Evaluated	109	RA-O (LTO)	1	0	48	\$703	\$703	\$1,003	\$3,541	FY04	\$32,953
	Not Required	1	LTM	1	2	39	\$302	\$268	\$2,421	\$1,606	FY05	\$22,349
Total Number of	f Sites	699				Total	\$202,260	\$26,598	\$40,110	\$86,959	FY99-Comp.	\$474,827
Total Number of	of Installations Fu	nded:		57								
Forme	erly Used Def	ense Si	tes									
Sites with Resp	onse Complete	42	Investigation	82	19	8	\$15,578	\$1,462	\$1,487	\$377	FY01	\$3,671
Sites in	High	8	Interim Actions	7(7)	2(2)		\$481	\$56	\$8	\$0	FY02	\$75
Progress -Relative Risk	Medium	5	Design	26	11	35	\$3,738	\$658	\$88	\$89	FY03	\$1
Category	Low	2	RA-C	16	21	39	\$9,227	\$2,515	\$1,058	\$64		
	Not Evaluated	41	RA-O (LTO)	0	0	7	\$0	\$0	\$0	\$0	FY04	\$4,259
	Not Required	11	LTM	1	0	5	\$10	\$10	\$110	\$8	FY05	\$19,730
Total Number of	f Sites	109				Total	\$29,034	\$4,701	\$2,751	\$538	FY99-Comp.	\$278,560

				G 14.1	** 1	т.			_			
				Completed	Underway	Future	Cost Incurred Thru FY98	FY98 Funds Obligated	FY99 Execution Planned	FY00 Planning Estimate		ated Costs scal Year
			Phase		Sites (Actions)		(\$000)	(\$000)	(\$000)	(\$000)		6000)
Indiana												
DoD I	Installations											
Sites with Resp	onse Complete	306	Investigation	316	123	3	\$56,398	\$1,387	\$3,408	\$2,343	FY01	\$9,728
Sites in	High	45	Interim Actions	17(21)	6(7)		\$28,793	\$7,113	\$4,187	\$5,124	FY02	\$16,021
Progress -Relative Risk	Medium	45	Design	8	2	64	\$3,364	\$3	\$6	\$478	FY03	\$9,892
Category	Low	42	RA-C	8	9	93	\$21,987	\$5,189	\$611	\$606		,
	Not Evaluated	2	RA-O (LTO)	0	0	72	\$306	\$0	\$802	\$0	FY04	\$16,048
	Not Required	2	LTM	0	3	46	\$2,218	\$121	\$37	\$137	FY05	\$13,252
Total Number of	f Sites	442				Total	\$113,066	\$13,813	\$9,051	\$8,688	FY99-Comp.	\$204,801
Total Number of	of Installations Fu	nded:		30								
Forme	erly Used Defe	ense Si	tes									
Sites with Resp	onse Complete	19	Investigation	32	4	10	\$5,904	\$1,389	\$225	\$1,121	FY01	\$429
Sites in	High	4	Interim Actions	1(1)	1(1)		\$2,978	\$111	\$1	\$0	FY02	\$4,813
Progress -Relative Risk	Medium	3	Design	8	6	11	\$415	\$24	\$40	\$5	FY03	\$53
Category	Low	1	RA-C	11	10	11	\$2,988	\$320	\$350	\$345		
	Not Evaluated	11	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY04	\$2,405
	Not Required	8	LTM	0	0	4	\$0	\$0	\$0	\$0	FY05	\$2,243
Total Number of	f Sites	46				Total	\$12,285	\$1,844	\$616	\$1,471	FY99-Comp.	\$60,646

				Completed	Underway	Future	Cont In second	FY98 Funds	FY99 Execution	EV/00 DIi	F.	4-1 C4-
			Phase	Completed	Sites (Actions)	Tavare	Cost Incurred Thru FY98 (\$000)	Obligated (\$000)	Planned (\$000)	FY00 Planning Estimate (\$000)	By Fis	ited Costs scal Year 000)
Iowa												
DoD I	Installations											
Sites with Resp	onse Complete	146	Investigation	159	26	0	\$19,425	\$294	\$0	\$2,581	FY01	\$6,889
Sites in	High	13	Interim Actions	9(9)	2(3)		\$6,610	\$4,853	\$0	\$0	FY02	\$4,689
Progress -Relative Risk	Medium	19	Design	14	1	23	\$7,711	\$1,396	\$1,240	\$95	FY03	\$6,930
Category	Low	5	RA-C	11	5	27	\$19,365	\$98	\$6,049	\$2,201		,
	Not Evaluated	1	RA-O (LTO)	0	1	16	\$118	\$0	\$337	\$858	FY04	\$4,092
	Not Required	1	LTM	1	9	9	\$1,482	\$768	\$697	\$831	FY05	\$3,402
Total Number of	f Sites	185				Total	\$54,711	\$7,409	\$8,323	\$6,566	FY99-Comp.	\$83,008
Total Number	of Installations Fu	nded:		28								
Form	erly Used Defe	ense Si	tes									
Sites with Resp	onse Complete	19	Investigation	20	4	2	\$1,759	\$278	\$232	\$50	FY01	\$180
Sites in	High	1	Interim Actions	2(2)	0		\$1,500	\$0	\$0	\$0	FY02	\$44
Progress -Relative Risk	Medium	0	Design	5	0	4	\$20	\$0	\$90	\$0	FY03	\$107
Category	Low	0	RA-C	6	2	6	\$3,046	\$238	\$720	\$10		
	Not Evaluated	0	RA-O (LTO)	0	0	2	\$0	\$0	\$0	\$30	FY04	\$107
	Not Required	6	LTM	0	0	0	\$0	\$0	\$0	\$0	FY05	\$117
Total Number of	f Sites	26				Total	\$6,325	\$516	\$1,042	\$90	FY99-Comp.	\$16,532

				Completed	Underway	Future	Cost Incurred	FY98 Funds	FY99 Execution	FY00 Planning	Estim	ated Costs
			Phase		Sites (Actions)		Thru FY98 (\$000)	Obligated (\$000)	Planned (\$000)	Estimate (\$000)		scal Year \$000)
Johnstor	ı Atoll											
DoD I	Installations											
Sites with Resp	onse Complete	7	Investigation	18	0	0	\$1,484	\$0	\$0	\$0	FY01	\$1,676
Sites in	High	0	Interim Actions	1(1)	2(2)		\$3,932	\$0	\$300	\$0	FY02	\$1,703
Progress -Relative Risk	Medium	0	Design	1	0	1	\$3,819	\$0	\$0	\$0	FY03	\$1,638
Category	Low	0	RA-C	0	0	9	\$5,376	\$0	\$0	\$0		
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$8,098	\$4,398	\$2,934	\$2,771	FY04	\$1,678
	Not Required	11	LTM	0	0	3	\$1,241	\$474	\$0	\$133	FY05	\$1,717
Total Number of	f Sites	18				Total	\$23,950	\$4,872	\$3,234	\$2,904	FY99-Comp.	\$14,554
Total Number	of Installations Fu	nded:		2								

				Completed	Underway	Future	Cost Incurred	FY98 Funds	FY99 Execution	FY00 Planning		nated Costs
			Phase		Sites (Actions)		Thru FY98 (\$000)	Obligated (\$000)	Planned (\$000)	Estimate (\$000)		iscal Year (\$000)
Kansas												
DoD I	Installations											
Sites with Resp	onse Complete	276	Investigation	288	105	0	\$62,411	\$4,322	\$3,555	\$4,312	FY01	\$14,378
Sites in	High	50	Interim Actions	17(21)	4(4)		\$10,101	\$278	\$1,917	\$810	FY02	\$18,466
Progress -Relative Risk	Medium	41	Design	29	10	73	\$4,477	\$217	\$255	\$1,507	FY03	\$11,831
Category	Low	16	RA-C	51	2	96	\$11,757	\$3,445	\$3,908	\$1,265		•
<u> </u>	Not Evaluated	6	RA-O (LTO)	0	2	14	\$393	\$258	\$407	\$575	FY04	\$13,283
	Not Required	4	LTM	5	8	11	\$3,346	\$848	\$778	\$1,280	FY05	\$13,536
Total Number of	f Sites	393				Total	\$92,485	\$9,368	\$10,820	\$9,749	FY99-Comp.	\$217,603
Total Number	of Installations Fu	nded:		38								
Forme	erly Used Def	ense S	ites									
Sites with Resp	oonse Complete	64	Investigation	87	21	17	\$17,029	\$2,240	\$2,289	\$740	FY01	\$979
Sites in	High	8	Interim Actions	2(2)	1(1)		\$1,393	\$13	\$90	\$0	FY02	\$80
Progress -Relative Risk	Medium	5	Design	8	2	28	\$3,084	\$216	\$45	\$0		
Category	Low	4	RA-C	10	7	36	\$16,852	\$3,931	\$446	\$250	FY03	\$66
	Not Evaluated	26	RA-O (LTO)	0	0	6	\$0	\$0	\$0	\$0	FY04	\$1,599
	Not Required	18	LTM	0	1	19	\$0	\$0	\$0	\$0	FY05	\$2,947
Total Number of	f Sites	125				Total	\$38,358	\$6,400	\$2,870	\$990	FY99-Comp.	\$56,456

							Т					
				Completed	Underway	Future	Cost Incurred	FY98 Funds	FY99 Execution	FY00 Planning		mated Costs
			Phase		Sites (Actions)		Thru FY98 (\$000)	Obligated (\$000)	Planned (\$000)	Estimate (\$000)		Fiscal Year (\$000)
Kentuck	y											
DoD I	nstallations											
Sites with Resp	onse Complete	234	Investigation	271	50	0	\$45,498	\$5,183	\$4,192	\$2,184	FY01	\$7,778
Sites in	High	45	Interim Actions	16(17)	2(2)		\$2,201	\$1,202	\$3,413	\$857	FY02	\$12,095
Progress	Medium	14	Design	29	6	45	\$2,246	\$880	\$627	\$1,392		ŕ
-Relative Risk Category	Low	28	RA-C	23	18	56	\$24,006	\$572	\$474	\$5,388	FY03	\$5,641
	Not Evaluated	0	RA-O (LTO)	0	0	12	\$114	\$0	\$86	\$262	FY04	\$9,696
	Not Required	0	LTM	0	28	9	\$2,544	\$1,386	\$1,995	\$1,191	FY05	\$6,477
Total Number of	Sites	321				Total	\$76,609	\$9,223	\$10,787	\$11,274	FY99-Comp.	\$157,849
Total Number o	f Installations Fur	nded:		28		'						
Forme	erly Used Defe	ense Si	tes									
Sites with Resp	onse Complete	3	Investigation	7	2	1	\$3,505	\$808	\$130	\$500	FY01	\$30
Sites in	High	1	Interim Actions	0	1(1)		\$850	\$850	\$33	\$0	FY02	\$5
Progress	Medium	0	Design	2	0	7	\$0	\$0	\$0	\$0		
-Relative Risk Category	Low	0	RA-C	2	0	7	\$120	\$0	\$0	\$0	FY03	\$334
	Not Evaluated	4	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY04	\$73
	Not Required	2	LTM	0	0	2	\$0	\$0	\$0	\$0	FY05	\$0
Total Number of	Sites	10				Total	\$4,475	\$1,658	\$163	\$500	FY99-Comp.	\$71,996

					Г	ı						
				Completed	Underway	Future	Cost Incurred	FY98 Funds	FY99 Execution	FY00 Planning		nated Costs
			Phase		Sites (Actions)		Thru FY98 (\$000)	Obligated (\$000)	Planned (\$000)	Estimate (\$000)		iscal Year (\$000)
Louisian	a											
DoD I	nstallations											
Sites with Resp	onse Complete	145	Investigation	179	39	1	\$42,782	\$4,195	\$1,116	\$197	FY01	\$7,312
Sites in	High	7	Interim Actions	9(11)	6(6)		\$36,829	\$1,106	\$650	\$20	FY02	\$4,496
Progress	Medium	12	Design	12	2	6	\$3,783	\$2	\$346	\$867		•
-Relative Risk Category	Low	4	RA-C	16	2	14	\$15,956	\$460	\$2,776	\$2,277	FY03	\$5,310
	Not Evaluated	38	RA-O (LTO)	1	0	1	\$733	\$0	\$5	\$195	FY04	\$3,790
	Not Required	13	LTM	3	17	7	\$2,351	\$1,549	\$1,264	\$1,343	FY05	\$4,495
Total Number of	Sites	219				Total	\$102,434	\$7,312	\$6,157	\$4,899	FY99-Comp.	\$117,182
Total Number o	of Installations Fur	ıded:		29								
Forme	erly Used Defe	ense Si	ites									
Sites with Resp	onse Complete	17	Investigation	19	2	6	\$1,853	\$201	\$153	\$164	FY01	\$24
Sites in	High	0	Interim Actions	2(2)	0		\$1,109	\$0	\$0	\$0	FY02	\$341
Progress	Medium	0	Design	12	1	6	\$1,925	\$0	\$0	\$0		
-Relative Risk Category	Low	0	RA-C	15	1	7	\$7,742	\$2,061	\$1,115	\$0	FY03	\$613
	Not Evaluated	1	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY04	\$148
	Not Required	9	LTM	0	0	1	\$0	\$0	\$0	\$0	FY05	\$2,517
Total Number of	Sites	27				Total	\$12,629	\$2,262	\$1,268	\$164	FY99-Comp.	\$16,881

			•									
				Completed	Underway	Future	Cost Incurred	FY98 Funds	FY99 Execution	FY00 Planning		ated Costs
			Phase		Sites (Actions)		Thru FY98 (\$000)	Obligated (\$000)	Planned (\$000)	Estimate (\$000)		iscal Year \$000)
Maine												
DoD I	nstallations											
Sites with Resp	onse Complete	83	Investigation	104	7	2	\$29,286	\$1,251	\$629	\$611	FY01	\$2,660
Sites in	High	13	Interim Actions	31(31)	11(11)		\$8,151	\$1,273	\$38	\$0	FY02	\$2,745
Progress -Relative Risk	Medium	7	Design	20	1	3	\$6,050	\$445	\$19	\$0	FY03	
Category	Low	2	RA-C	23	4	12	\$96,404	\$1,318	\$2,050	\$0		\$3,518
	Not Evaluated	2	RA-O (LTO)	1	7	14	\$20,001	\$9,824	\$4,544	\$2,234	FY04	\$2,186
	Not Required	6	LTM	0	3	14	\$1,037	\$70	\$346	\$430	FY05	\$1,999
Total Number of	Sites	113				Total	\$160,929	\$14,181	\$7,626	\$3,275	FY99-Comp.	\$39,867
Total Number of	of Installations Fur	ıded:		10		'						
Forme	erly Used Defe	ense Si	tes									
Sites with Resp	onse Complete	64	Investigation	83	6	20	\$4,656	\$422	\$32	\$17	FY01	\$113
Sites in	High	3	Interim Actions	2(2)	0		\$102	\$18	\$0	\$0	FY02	\$1,624
Progress -Relative Risk	Medium	2	Design	32	2	29	\$1,828	\$28	\$0	\$110		
-Relative Risk Category	Low	3	RA-C	34	1	30	\$5,096	\$24	\$0	\$1,366	FY03	\$276
	Not Evaluated	15	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY04	\$14
	Not Required	22	LTM	0	0	6	\$0	\$0	\$0	\$0	FY05	\$2,075
Total Number of	Sites	109				Total	\$11,682	\$492	\$32	\$1,493	FY99-Comp.	\$25,937

				Completed	Underway	Future	Cost Incurred	FY98 Funds	FY99 Execution	FY00 Planning		ted Costs
			Phase		Sites (Actions)		Thru FY98 (\$000)	Obligated (\$000)	Planned (\$000)	Estimate (\$000)		cal Year 000)
Mariann	a Islands											
Forme	erly Used Defe	ense Si	tes									
Sites with Resp	onse Complete	5	Investigation	13	2	13	\$1,562	\$1,010	\$2,003	\$0	FY01	\$5,911
Sites in	High	5	Interim Actions	0	0		\$0	\$0	\$0	\$0	FY02	\$44
Progress -Relative Risk	Medium	1	Design	5	0	15	\$929	\$420	\$545	\$31	FY03	\$4,599
Category	Low	0	RA-C	6	1	16	\$2,244	\$38	\$456	\$0		•
	Not Evaluated	6	RA-O (LTO)	3	2	13	\$394	\$394	\$95	\$31	FY04	\$6,193
	Not Required	11	LTM	0	0	8	\$0	\$0	\$10	\$10	FY05	\$4,111
Total Number of	f Sites	28				Total	\$5,129	\$1,862	\$3,109	\$72	FY99-Comp.	\$97,739
Total Number o	of Potential Proper	ties Fun	ded:	33						_	•	

				Completed	Underway	Future						
			Phase	Completed	Uniderway	ruture	Cost Incurred Thru FY98	FY98 Funds Obligated	FY99 Execution Planned	FY00 Planning Estimate		ated Costs iscal Year
			Thase		Sites (Actions)		(\$000)	(\$000)	(\$000)	(\$000)		\$000)
Marylan	d											
DoD I	nstallations											
Sites with Resp	onse Complete	309	Investigation	371	353	43	\$243,483	\$19,692	\$13,494	\$8,161	FY01	\$58,571
Sites in	High	219	Interim Actions	128(170)	16(16)		\$85,018	\$7,187	\$7,872	\$5,602	FY02	\$42,650
Progress -Relative Risk	Medium	124	Design	44	20	239	\$19,656	\$2,292	\$1,141	\$3,888	FY03	\$46,698
Category	Low	102	RA-C	38	26	259	\$187,742	\$25,152	\$23,058	\$23,489		,
	Not Evaluated	4	RA-O (LTO)	0	4	106	\$6,825	\$3,299	\$3,177	\$4,880	FY04	\$43,017
	Not Required	9	LTM	1	17	114	\$255	\$71	\$964	\$2,317	FY05	\$41,129
Total Number of	f Sites	767				Total	\$542,979	\$57,693	\$49,706	\$48,337	FY99-Comp.	\$969,947
Total Number of	of Installations Fu	nded:		48								
Forme	erly Used Defe	ense Si	tes									
Sites with Resp	onse Complete	38	Investigation	49	11	9	\$3,483	\$272	\$511	\$0	FY01	\$100
Sites in	High	1	Interim Actions	2(2)	0		\$21	\$0	\$0	\$0	FY02	\$50
Progress -Relative Risk	Medium	1	Design	23	1	11	\$581	\$122	\$0	\$0	FY03	\$0
Category	Low	1	RA-C	15	8	16	\$1,614	\$53	\$380	\$102		·
	Not Evaluated	11	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY04	\$0
	Not Required	17	LTM	0	0	0	\$0	\$0	\$0	\$0	FY05	\$164
Total Number of	f Sites	69				Total	\$5,699	\$447	\$891	\$102	FY99-Comp.	\$23,519

				1	Г	ı						
				Completed	Underway	Future	Cost Incurred	FY98 Funds	FY99 Execution	FY00 Planning		ed Costs
		Phase		Sites (Actions)			Thru FY98 (\$000)	Obligated (\$000)	Planned (\$000)	Estimate (\$000)	By Fiscal Year (\$000)	
Massach	usetts											
DoD I	nstallations											
Sites with Resp	onse Complete	310	Investigation	358	115	0	\$171,021	\$11,575	\$7,805	\$4,059	FY01	\$26,465
Sites in Progress -Relative Risk Category	High	58	Interim Actions	80(101)	16(17)		\$11,501	\$2,275	\$2,313	\$4,407	FY02	\$27,830
	Medium	54	Design	52	15	60	\$27,370	\$9,416	\$471	\$2,342		•
	Low	50	RA-C	104	17	79	\$282,118	\$40,145	\$69,201	\$41,945	FY03	\$23,638
	Not Evaluated	0	RA-O (LTO)	2	3	44	\$11,243	\$7,549	\$4,485	\$8,511	FY04	\$22,652
	Not Required	1	LTM	1	15	43	\$7,694	\$2,098	\$4,939	\$12,112	FY05	\$22,829
Total Number of Sites		473				Total	\$510,947	\$73,058	\$89,214	\$73,376	FY99-Comp.	\$785,420
Total Number o	of Installations Fur	nded:		34								
Forme	erly Used Defe	ense Si	tes									
Sites with Resp	Sites with Response Complete		Investigation	149	18	27	\$11,704	\$439	\$350	\$0	FY01	\$1,372
Sites in Progress -Relative Risk Category	High	6	Interim Actions	6(6)	1(1)		\$2,073	\$69	\$0	\$0	FY02	\$35
	Medium	0	Design	62	8	29	\$4,032	\$152	\$229	\$376		
	Low	1	RA-C	60	7	32	\$27,285	\$3,246	\$419	\$1,203	FY03	\$0
	Not Evaluated	18	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$75	FY04	\$0
	Not Required	38	LTM	0	0	0	\$0	\$0	\$0	\$0	FY05	\$123
Total Number of Sites		194				Total	\$45,094	\$3,906	\$998	\$1,654	FY99-Comp.	\$47,526