


AD-A122 662


CLARENCE J BROWN RESERVOIR GREATER MIAMI RIVER BASIN
OHIO EMBANKMENT CRITERIA AND PERFORMANCE REPORT(U) ARMY
ENGINEER DISTRICT LOUISVILLE KY SEP 82

1, 2

UNCLASSIFIED

F/G 13/13 NL





MICROCOPY RESOLUTION TEST CHART
NATIONAL BUREAU OF STANDARDS-1963-A

AD A 122652

12

CLARENCE J. BROWN RESERVOIR
GREATER MIAMI RIVER BASIN
OHIO

EMBANKMENT CRITERIA AND
PERFORMANCE REPORT



DTIC
ELECTE
DEC 22 1982
S D D

PREPARED BY
U.S. ARMY ENGINEER DISTRICT, LOUISVILLE
CORPS OF ENGINEERS

SEPTEMBER 1982

DISTRIBUTION STATEMENT A
Approved for public release
Distribution Unlimited

ENC. FILE COPY

82 12 22 028



DEPARTMENT OF THE ARMY
LOUISVILLE DISTRICT, CORPS OF ENGINEERS
P.O. BOX 59
LOUISVILLE, KENTUCKY 40201

ORLED-G

9 December 1982

SUBJECT: Embankment Criteria and Performance Report C. J. Brown Reservoir,
Ohio

SEE DISTRIBUTION

In accordance with Paragraph 8 of ER 1110-2-1901, dated 31 December 1981, we
are inclosing subject report for your information and file.

FOR THE COMMANDER:

1 Incl
as

Noah M. Whittle
NOAH M. WHITTLE
Chief, Engineering Division

DISTRIBUTION:

US Army Eng Div, Pacific Ocean	US Army Eng Dist, Portland
US Army Eng Div, Lower Miss Valley	US Army Eng Dist, Seattle
US Army Eng Dist, Memphis	US Army Eng Dist, Walla Walla
US Army Eng Dist, New Orleans	US Army Eng Div, Ohio River
US Army Eng Dist, St. Louis	US Army Eng Dist, Huntington
US Army Eng Dist, Vicksburg	US Army Eng Dist, Savannah
US Army Eng Div, South Atlantic	US Army Eng Dist, Nashville
US Army Eng Div, Missouri River	US Army Eng Dist, Pittsburgh
US Army Eng Dist, Kansas City	US Army Eng Div, South Pacific
US Army Eng Dist, Omaha	US Army Eng Dist, Los Angeles
US Army Eng Div, New England	US Army Eng Dist, Sacramento
US Army Eng Div, N. Atlantic	US Army Eng Dist, San Francisco
US Army Eng Dist, Baltimore	US Army Eng Div, Southwestern
US Army Eng Dist, New York	US Army Eng Dist, Albuquerque
US Army Eng Dist, Norfolk	US Army Eng Dist, Fort Worth
US Army Eng Dist, Philadelphia	US Army Eng Dist, Galveston
US Army Eng Div, North Central	US Army Eng Dist, Little Rock
US Army Eng Dist, Buffalo	US Army Eng Dist, Tulsa
US Army Eng Dist, Chicago	US Army Eng Waterways Experiment Sta.(5 cys)
US Army Eng Dist, Detroit	DAEN-CWE-SS (2 cys)
US Army Eng Dist, Rock Island	DAEN-ASI-P (2 cys)
US Army Eng Dist, St. Paul	C. J. Brown Reservoir Project Office
US Army Eng Div, North Pacific	US Army Eng Dist, Jacksonville
US Army Eng Dist, Alaska	US Army Eng Dist, Mobile
US Army Eng Dist, Charleston	US Army Eng Dist, Wilmington
	Miami River Area Office
	DTIC (12 cys)

Unclassified

SECURITY CLASSIFICATION OF THIS PAGE (When Data Entered)

REPORT DOCUMENTATION PAGE		READ INSTRUCTIONS BEFORE COMPLETING FORM
1. REPORT NUMBER	2. GOVT ACCESSION NO.	3. RECIPIENT'S CATALOG NUMBER
	AD A122652	
4. TITLE (and Subtitle) Clarence J. Brown Reservoir Greater Miami River Basin Ohio Embankment Criteria and Performance Report		5. TYPE OF REPORT & PERIOD COVERED Final
7. AUTHOR(s) U. S. Army Corps of Engineers Louisville District, ORLED-G		6. PERFORMING ORG. REPORT NUMBER
9. PERFORMING ORGANIZATION NAME AND ADDRESS U. S. Army Corps of Engineers Louisville District, P. O. Box 59 Louisville, Kentucky 40201		8. CONTRACT OR GRANT NUMBER(s)
11. CONTROLLING OFFICE NAME AND ADDRESS U. S. Army Corps of Engineers Louisville District, P. O. Box 59 Louisville, Kentucky 40201		10. PROGRAM ELEMENT, PROJECT, TASK AREA & WORK UNIT NUMBERS
14. MONITORING AGENCY NAME & ADDRESS (if different from Controlling Office)		12. REPORT DATE September 1982
		13. NUMBER OF PAGES 81
		15. SECURITY CLASS. (of this report) Unclassified
		15a. DECLASSIFICATION/DOWNGRADING SCHEDULE
16. DISTRIBUTION STATEMENT (of this Report) Approved for public release; distribution unlimited.		
17. DISTRIBUTION STATEMENT (of the abstract entered in Block 20, if different from Report)		
18. SUPPLEMENTARY NOTES		
19. KEY WORDS (Continue on reverse side if necessary and identify by block number) Site Geology Construction Notes Foundation-Abutment Treatment Slope Stability Diversion-Closure Compaction Test Results Shear Test Data Seepage Control Operational Notes Instrumentation		
20. ABSTRACT (Continue on reverse side if necessary and identify by block number) The embankment criteria and performance report provides a summary record of significant design data, design assumptions, design computations, specification requirements, construction equipment, construction procedures, construction experience, field control and record control test data and embankment performance as monitored by instrumentation during construction and during initial lake filling. ←		


C. J. BROWN RESERVOIR
GREATER MIAMI RIVER BASIN
OHIO

EMBANKMENT CRITERIA
AND
PERFORMANCE REPORT

Accession For	
NTIS GRA&I	<input checked="checked" type="checkbox"/>
DTIC TAB	<input type="checkbox"/>
Unannounced	<input type="checkbox"/>
Justification	
By	
Distribution/	
Availability Codes	
Dist	Avail and/or Special
A	

Prepared By
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE
CORPS OF ENGINEERS
September 1982





Aerial View of C. J. Brown Reservoir

C. J. BROWN RESERVOIR
BUCK CREEK, OHIO
EMBANKMENT CRITERIA AND PERFORMANCE REPORT

Table of Contents

Paragraph Number	Paragraph Title	Page
	Pertinent Data	a
1	General	1
	a. Authority	1
	b. Project Purpose	1
	c. Project Location	1
	d. History of Construction	1
2	Geology	3
	a. Project Area	3
	b. Damsite	4
3	Foundation and Abutment Treatment	4
4	Embankment	5
	a. General	5
	b. Shear Strength	7
	c. Stability Analyses	7
	d. Seepage Control	8
5	Diversion and Closure	9
6	Instrumentation	10
	a. General	10
	b. Piezometers	10
	c. Observation Wells	10
	d. Movement Markers	10
	e. Instrumentation Evaluation	10
7	Construction Notes	11

Table of Contents (Cont'd)

Plates

<u>Number</u>	<u>Title</u>
1	Site Plan
2	Present and Preglacial Drainage
3	Geologic Map of Glacial Soils
4	Generalized Geologic Profile
4A	Outlet Works
4B	Stilling Basin
5	General Plan
6	Typical Sections
7-9	Boring Layout I, II, & III
10-11	Geologic Profile of Dam
12	Geologic Profile of Spillway
13-16	Shear Test Summary
17-20	Stability Analyses
21	Instrumentation Locations & Sections
22	Locations of Relief Wells & Observation Wells
23-25	Piezometer Plots
26	Relief Well Plots
27-28	Movement Monument Plots
29-52	Field Control Test Locations
53	Summary of Field Compaction Control Test Data and Design Placement Requirements
54	Laboratory Compaction Proctor Curves

Tables

<u>Number</u>	<u>Title</u>	
1	Adopted Design Data	7
2	Factors of Safety	8

C. J. BROWN RESERVOIR
BUCK CREEK, OHIO
EMBANKMENT CRITERIA AND PERFORMANCE REPORT

PERTINENT DATA

1. Authority for Project. Flood Control Act approved 23 October 1962 (Public Law 87-874, 87th Congress).

2. Purpose of Project. To furnish flood protection for the city of Springfield, Ohio, and reduce flood stages at all points downstream in the Mad River Basin. A secondary purpose of the project is to provide a pool for water supply, water quality, recreation, fish and wildlife, and related activities.

3. Location of Project. The dam is located on Buck Creek in the Mad River Basin near Springfield, Ohio, 7.3 miles above the mouth of Buck Creek.

4. Drainage Area. Dam Site - 82 square miles.

5. Lake.

<u>Item</u>	<u>Elevation (feet msl)</u>	<u>Area (acres)</u>	<u>Storage (acre-feet)</u>
Minimum pool	995	1,010	10,000
Water quality	995 - 1000	-	20,800
Seasonal pool	1009 - 1012	2,120	6,100
Flood pool	1009 - 1023	2,720	32,900

6. Dam.

a. Embankment.

Type	Earth fill
Top elevation	1040
Maximum height, feet	72
Length, feet	6,330
Top width	30

b. <u>Spillway.</u>	
Type	Open cut through glacial till on right abutment ridge with concrete ogee chutes at end
Crest elevation	1023
Bottom width, feet	310
Entrance grade	0.5%
Protection for spillway cut	Sheet pile cutoff and riprap protection adjacent to control structure
c. <u>Outlet Works.</u>	
Type	Circular
Diameter, feet	11
Control gates, number	2 service, 2 emergency
Size, feet	5 x 11, 5 x 11 (emergency)
Bypass gates, number, size	1 - 18-inch diameter 1 - 24-inch diameter
7. <u>Land Acquisition.</u>	
Fee area, acres	4,127
8. <u>Relocations.</u>	
a. New York Central Railroad, miles	5.5
b. Buck Creek Lane, miles	1.6
c. Power lines, miles	8.5
d. Telephone lines, miles	2.4
e. Pipeline, miles	1.4
9. <u>Public Access</u>	
Number of sites	2
10. <u>Reservoir Clearing</u>	
Area, acres	20
11. <u>Hydroelectric Power</u>	
	None

C. J. BROWN RESERVOIR
BUCK CREEK, OHIO
EMBANKMENT CRITERIA AND PERFORMANCE REPORT

1. General.

a. Authority. Authority for preparation of the Embankment Criteria and Performance Report for C. J. Brown Reservoir is contained in ER 1110-2-1901 dated 1 Aug 72.

b. Project Purpose. To furnish flood protection for the city of Springfield, Ohio, and reduce flood stages at all points downstream in the Mad River Basin. A secondary purpose of the project is to provide a pool for water supply, water quality, recreation, fish and wildlife, and related activities.

c. Project Location. The dam is located on Buck Creek in the Mad River Basin near Springfield, Ohio, 7.3 miles above the mouth of Buck Creek.

d. History of Construction. The outlet works was constructed under a separate contract, DACW27-67-C-0020. The contract was awarded on 7 September 1966, and completed on 16 July 1968. The contract DACW27-71-C-0054, Construction of Dam and Spillway and Relocation of Roads and Railroads, Clarence J. Brown Reservoir, Mad River Basin, Ohio, was awarded on 13 October 1970 to the Holloway Construction Company of Wixom, Michigan, and the notice to proceed was received on 26 October 1970.

Work began with some survey work on 5 November 1970 and clearing started on 24 November 1970. Excavation for railroad relocations was begun in December 1970, but stripping at the damsite did not begin until 28 April 1971.

The following is a compilation of significant starting dates:

02 Nov 1970 - Day 1 of the contract

28 Apr 1971 - Started stripping operations at damsite

10 May 1971 - Excavating in spillway - place in stage 2
Cofferdam.

19 May 1971 - Excavating core trench in stage 1. (Station 40+00 to 48+00)

26 May 1971 - Start pumping dewatering equipment in core trench

28 May 1971 - Compacting impervious fill in core trench, stage 1. (Station 36+50 to 39+00)

05 Jun 1971 - Placing chimney drain downstream of impervious core

07 Jun 1971 - Placing random fill

08 Jul 1971 - Opened up last section of cut-off trench in East-West leg of dam

28 Aug 1971 - Started constructing diversion cofferdam

30 Aug 1971 - Diverted stream through outlet works

02 Sep 1971 - Artesian flow started in core trench at Station 24+10

20 Sep 1971 - Artesian flow under control

14 Mar 1972 - Drilling dewatering well for stage 3 cut-off trench

05 Jun 1972 - Building stage 3 cofferdam

17 Aug 1972 - Opened up supplemental borrow area along spillway

24 Aug 1972 - Start borrow in upstream borrow area

19 Sep 1972 - Place a 2' thick impervious blanket between the core and the impervious layer on the upstream side of the dam at original ground between Stations 2+00 and 8+00

02 Nov 1972 - First periodic inspection in compliance with ER 1110-2-100

20 Nov 1972 - Start drilling relief wells

07 Jan 1973 - Relief wells complete

22 May 1973 - Topped out dam

16 Nov 1973 - Job accepted as being physically complete

2. Geology. a. Project Area. Before the great ice sheets of Pleistocene time invaded Ohio, drainage was quite different from that of today. The master stream of the pre-Pleistocene drainage system, the Teays River, had its headwaters in the Piedmont area of southeastern United States and flowed northwest through central Ohio, crossing the northeastern corner of Clark County. The dam site is located in the floor of the Teays Valley which is elevation 500+. Plate 2 shows the present and preglacial drainage in central Clark County. The Teays Valley is now buried by 475 to 600 feet of glacial drift. The two major types of glacial deposits in the area are clay till and sand and gravel. All drift exposed at the surface in Clark County was deposited during the Wisconsin stage; however, there are some Illinois deposits buried beneath the Wisconsin tills, sand and gravels. The Wisconsin glacier was split by highlands in the vicinity of Bellefontaine, Logan County, into two lakes, whose southward advance was concentrated along two main valleys, the Scioto Valley in central Ohio, and Miami Valley in western Ohio. From these principal routes the ice lakes spread outward and invaded Clark County from two directions, the Scioto lake from the east and the Miami lake from the northwest, approaching each other in the area south of Springfield. The area east of Springfield is composed of a series of end and ground moraines separated by outwash deposits. The end moraines consist of till with continuous and discontinuous lenses of sand and gravel. The outwash deposits consist primarily of sand and gravel; however, discontinuous ridges of clay till do occur within the sand and gravel.

When the Miami and Scioto lobes stood with their fronts some distance apart in eastern Clark County, floods of meltwater built a flat-topped plain 20 miles long and as much as 2 miles wide. The alignment of the outwash plain runs from New Moorefield and southwest in the present North Fork of the Little Miami River. The easternmost end moraine of the Miami lobe is on the west of the outwash plain and the westernmost advance of the Scioto lobe is on the east of the outwash plain. The right abutment of the dam and the spillway are located in the eastern Miami lobe end moraine. The left abutment of the dam and conduit tie into the western portion of the outwash plain. When the valleys became free of ice, they were drainage courses for meltwater which deposited pervious sand and gravel, called valley-train deposits. Valley-train deposits vary from less than 1/2 mile to 1 mile wide in the Buck Creek flood plain. These deposits are 20-25 feet thick at the dam site. (See Plate 3, for alluvial and glacial deposits of a portion of Clark County.) Topography in the project area varies from hummocky ridges in the right abutment end moraine to flat-topped outwash-plains which form

the left abutment. Drainage is primarily internal. There are numerous springs which are forced to the surface by impervious layers of clay. There are 100 feet of relief in the area. Plate 4 shows a generalized geologic section of the dam site area, looking upstream.

b. Damsite. The right abutment is composed of horizons of clay, sand, gravels, and compact glacial till in descending order as shown on the geologic profile, Plates 10 and 11. The till is very compact with lenses of sand and gravel and is specifically classified as sandy gravelly clay. The abutment is relatively impervious up to elevation 980, top of till. The top of till continues to rise toward the spillway where it reaches an elevation of 1025, as shown on the geologic profile of the spillway, Plate 12. At the abutment there are 15 to 25 feet of pervious sand and gravel overlying the till.

The valley section of the dam is founded on valley train deposits. There are 20 feet of pervious sand and gravel overlying impervious clay till in the bottom with the exception at the toe of the left abutment where there are 25 feet of sand and gravel. This was the old channel prior to the deposition of the valley train sand and gravel.

The conduit and stilling basin were notched into the gently sloping left abutment and were founded directly on glacial till. Impervious backfill was used to cover the conduit in the area of the impervious core and random backfill was used to cover the conduit in the area of both the upstream and downstream random fill outer shells. Backfill was placed a minimum depth of 4 feet over the top of conduit for its entire length. The left abutment is composed of pervious sand and gravel, overlying impervious till. Plans and sections for the outlet works and stilling basin are shown on Plates 4A and 4B, respectively.

3. Foundation and Abutment Treatment. Excavation was accomplished mainly with rubber-tired scrapers with some localized excavation performed by backhoes and other similar equipment. For the most part, excavation was carried directly to grade with the equipment.

The cut-off trench for the dam was excavated one foot into the glacial till where it was encountered. Prior to placing the first lift of impervious material, the foundation surface was scarified lightly with a disc or the teeth on the bucket of a front-end loader. The first lift of material was then placed on the foundation and construction proceeded in a normal manner. In the foundation under the random zones of the embankment, the ground surface was disked up and then compacted by twelve passes of the roller.

On the right abutment of the dam the impervious till was not encountered at the anticipated founding elevation at the core trench between Stations 0+80 and 1+80. The material in the abutment was composed of interbedded layers of sand and gravel. Three borings were taken along the centerline and shows a large sand and gravel lens lying between elevations 978 and 1000 downstation of Station 1+80. It is not known if this layer is continuous; however, a sand and gravel layer was day-lighted upstream of the dam where a haul road cut

into the abutment. An impervious blanket two feet thick was placed over all exposed sands and gravels in the haul road cut upstream from the abutment of the dam. Furthermore, to preclude seepage through the upstream random zone of the dam into the underlying sand and gravel layers upstream of the dam, a 2-foot thick impervious blanket was placed from the impervious core upstream to the 2- to 4-foot thick impervious layer at ground level upstream from the dam. This blanket was placed between Stations 2+00 and 8+00.

4. Embankment.

a. General. The general plan is shown on Plate 5 and boring locations are shown on Plates 7-11. Typical embankment sections are presented on Plate 6. The right abutment and flood plain sections were designed using a central impervious core with random shells. The embankment on the left abutment was designed as a homogeneous impervious section with an upstream clay blanket. An inclined drain was provided between the impervious central core and the downstream random zone. The inclined drain was not required since the embankment is founded on pervious sand and gravel.

Embankment material was supplied by required excavation in the cut-off trench and the spillway supplemented by additional material alongside of the spillway and a borrow area just upstream of the dam in the pool area.

Impervious material for the core trench came from the spillway and auxiliary borrow area. The granular material for the pervious drain came from the spillway and in very few cases were there any problems in holding the amount of fines down (0-5% passing the #200 sieve).

The distribution of density tests performed on the embankment materials are shown on Plates 29 through 52. A summary of field compaction control test data and design placement requirements is shown on Plate 53. The laboratory compaction proctor curves are shown on Plate 54.

Contract requirements specified were:

	<u>Impervious</u>	<u>Random</u>	<u>Pervious</u>
Lift thickness	8" max.	12" max.	12" max.
Moisture (from optimum)	<u>+2%</u>	<u>+2%</u>	N/A
Type of Roller	Tamping	Rubber-Tired	Rubber-Tired
Number of Passes	6	4	4
Density	95% comp @ opt.	95% comp @ opt	95% comp @ opt

The Contractor used ten (10) 631 caterpillar scrapers to haul the material and compacted the impervious fill with a self-propelled sheepsfoot.

roller (Ferguson SP-112) and the random and pervious with a 50-ton pneumatic tired roller (BROS-ROLL-O-FACTOR 460). The following table lists the pertinent statistics for these rollers:

FERGUSON SP 112 TAMPER

<u>Type</u>	Self-propelled sheepsfoot
<u>Size</u>	2 drum - 5' diameter, 5' long
<u>Tamping Feet</u>	Base area - 7.06 in ² Shape - round Length - 9-1/2" Feet/drum - 120 Feet/row - 4 feet/row/drum Rows - 30 rows/drum
<u>Weight</u>	Drums empty - 27,630# As used - 36,300# (diesel spec G.85)
<u>Foot Pressure</u>	648 psi (diesel filled) (8 feet in contact)
<u>Cleaners</u>	Spring actuated Reversible Front & rear
<u>Specified Speed</u>	3.5 mph max.

BROS-ROLL-O-FACTOR 460

4-Tires 18.00 x 25 40 ply

<u>Width</u>	7'-10" from outer edge to outer edge of tires
<u>Weight</u>	96,000 # with wet sand (18,460# ship weight) Tire pressure min 70 psi, max 150 psi
<u>Contact Pressure</u>	Variable
<u>Speed</u>	5 mph max. (specified) 3.5 mph (actual)

There were no problems achieving density and no additional rolling was necessary. Some problem was encountered in controlling the moisture in granular material in the random sections. The water would drain out of

the material during compaction. As the material was usually wet coming from the borrow areas, it was rolled wet and the desired density was achieved.

b. Shear Strength. Laboratory tests were completed at the Ohio River Division Laboratories, Cincinnati, Ohio. Samples were subjected to visual classification with verifications by mechanical analysis and Atterberg Limits, natural moisture content, Q, R, and S shear tests, and consolidation tests. Shear test summaries are presented on Plates 13 through 16. The adopted shear strengths are given below and were all based on tests except the "S" strength value for the foundation sand and gravel which was assumed.

TABLE 1
ADOPTED DESIGN DATA

<u>Material</u>	<u>Moist Wt.</u> <u>PCF</u>	<u>Sat. Wt.</u> <u>PCF</u>	<u>Sub. Wt.</u> <u>PCF</u>	<u>Type</u> <u>Test</u>	<u>Tan ϕ</u>	<u>'C'</u> <u>TSF</u>
Embankment Impervious	135.9	138.9	76.4	Q	0.00	0.70
				R	0.37	0.27
				S	0.60	0.00
Embankment Random	125.0	127.5	65.0	S	0.60	0.00
Foundation Sand & Gravel	---	---	--	S	0.60	0.00

c. Stability Analyses. The stability manual used was EM 1110-2-1902, dated 27 December 1960. The factors of safety for the embankment stability were determined by Slope Analysis Program 41-G-25-003 on the GE-225 computer by the Waterways Experiment Station. The minimum safety factor obtained for each condition, as compared to manual computations performed by the Fort Worth District (shown on Plates 17 through 20), is as follows:

TABLE 2
FACTORS OF SAFETY

<u>Condition</u>	<u>Safety Factor</u>		<u>Required Safety Factor</u>
	<u>Computer</u>	<u>Manual</u>	
Post Condition	1.846	1.82	1.3
Rapid Drawdown			
From maximum pool	1.072	1.17	1.0
From spillway crest	---	1.26	1.2
Partial Pool @ El 1000	1.582	1.64	1.5
Steady seepage			
'R' Strengths	1.658	1.71	---
'S' Strengths	1.591	1.66	---
Average	1.642	1.68	1.5

There were no record control tests. The changes in design would not change the computed factors of safety significantly. Therefore, it is not deemed necessary to recalculate the factors of safety.

d. Seepage Control. Dewatering was required to some extent in all portions of the work. In general, the dewatering systems were overlying the glacial till. The one exception to this was the artesian well encountered in the core trench at Station 24+10.

The embankment was constructed in three stages over two construction seasons. The extent and type of dewatering system installed for each stage is described in the following paragraphs. All pumps used in the dewatering system were electric submersible, 3 and 4 inches in diameter.

In stage 1 (the outlet works to the eastern edge of the dam), the natural ground elevations of the stage were high and the bottom of the cut-off trench was generally above the natural ground water elevation except for low spots and the area between Stations 53+00 and 55+00 where there was a channel in the till and positive cut-off was not achieved. The wells installed in this area of the cut-off trench were 24-inch perforated pipe surrounded by a gravel pack. They functioned as sumps for water entering the sides of the trench. Essentially, ground water was not a problem through this stage.

In stage 2, the dam extended across the valley floor where the dam has the maximum fill height and the cut-off trench the deepest. A series of wells were installed on both sides of the cut-off trench. Generally, these wells were on 100-foot centers and from 29 to 80 feet deep. The water that came into the trench between the main dewatering wells was intercepted by ditches on both sides of the cut-off trench and then pumped out by submersible pumps placed in 24-inch diameter perforated pipes. The trenches on both sides of the impervious core were back-filled with sand to permit water flowing into the trenches to reach the pumps.

In stage 3 of the dam, between Stations 8+00 and 15+00, the dewatering system was almost identical to that used for stage 2. The contractor drilled 24-inch diameter wells outside of the cut-off trench which handled most of the water. The remaining water then ran into the trench was intercepted in ditches at the toe of the slope and diverted to pumps placed as needed. The stretch of cut-off trench between Stations 1+70 and 8+00 did not have much water. The contractor drilled a 24-inch diameter well on each side of the trench and supplemented this with a small pump on the upstream side.

Seepage through the sand and gravel-filled channel between Stations 53+00 and 55+00 was anticipated and therefore three relief wells were installed. The wells were located as follows:

<u>Relief Well No.</u>	<u>Location</u>	<u>Bottom of Well</u>
1	124.2' rt. Sta. 53+25	967.7
2	125.2' rt. Sta. 54+00	967.6
3	124.6' rt. Sta. 54+75	975.2

5. Diversion and Closure. The dam was divided into three stages. Stage 1, from the outlet works upstream to the eastern edge of the dam, had a high enough elevation that construction cofferdams were not necessary. This section was started in April 1971. Stage 2, across the valley bottom, required a cofferdam from the wing walls of the outlet works to the existing railroad embankment at approximately Station 12+60. The top elevation was 980 and it had a crest width of 10 feet with 3 on 1 side slopes. Stage 3 had to be left open at this time to prevent stream flows exceeding the capacity of the outlet works from overtopping into stage 2 excavation. The diversion cofferdam was begun 23 August 1971 and the diversion occurred on 30 August 1971. Stage 3 cofferdam was built 5-7 June 1972 and all flows then went through the outlet works.

6. Instrumentation.

a. General. Instrumentation consists of piezometers, observation wells, and movement markers. The locations of the instrumentation are shown on Plate 21.

b. Piezometers. A total of fourteen piezometers were installed to monitor the pore pressures. The piezometers are all open-system piezometers with six in the embankment and eight in the foundation.

c. Observation Wells. Seepage was anticipated through the left abutment. Therefore, nine observation wells were installed prior to construction to monitor this seepage downstream of the dam.

d. Movement Markers. Twelve movement markers were installed at 200-foot intervals along a line 15 feet downstream of the dam centerline.

e. Instrumentation Evaluation.

(1) Piezometer - Foundation piezometers located upstream of the impervious core reflect the reservoir pool. Embankment piezometers located within the impervious core show a significant head loss and indicate the predicted seepage line. Downstream piezometers show the effectiveness of the impervious core as the embankment piezometers are dry and the foundation piezometers have very low readings. Piezometer plots are shown on Plates 23 through 25.

(2) Observation Wells - All of the wellpoints are located in the vicinity of the left abutment and react with the pool. Wellpoints 403 and 405 follow the pool closely and indicate reservoir seepage through the abutment. The remaining wellpoints downstream of the dam indicate a head loss, but read very near the ground surface.

(3) Relief Wells - The three relief wells located along the downstream toe of the dam from Station 53+25 to 54+75 react with the reservoir pool. No significant flood storage has occurred to date, therefore, the relief wells have not experienced discharge conditions. The plots of the relief wells are presented on Plate 26.

(4) Movement Monuments - Cumulative horizontal and vertical displacement measurements are taken from movement monuments 1-12 along the downstream crest of the dam from Stations 8+00 and 30+00. Horizontal displacement was measured on 1 July 1976 and 18 November 1976 with vertical displacement measured on 29 June 1976 and 17 November 1976. A plot of the cumulative horizontal displacement indicates a trend of movement in the downstream direction and shows no change from the first readings taken on 2 October 1975. The plot of the cumulative vertical

movement shows minor settlement still occurring along the maximum embankment section from the conduit and toward the right abutment. The plot of the movement monuments are shown on Plates 27 and 28.

7. Construction Notes. On 1 September the contractor was excavating the cut-off trench in Stage 2 of the embankment foundation area. About noon on this day a small stream of water was noticed running from the bottom (elev. 955) of the left slope of the trench at Station 24+12. The flow steadily and rapidly increased and by late afternoon was completely out of control and far in excess of what the available pumping capacity would handle.

The contractor initially tried to build a sandbag dike around the flow, but the head of the water was far higher than could be reached by sandbags. A 12-inch diameter pipe was driven into the hole to elevation 915. The pipe was pumped which allowed an 8' x 8' x 6' excavation around the casing to be plugged with concrete. A 5-foot to 6-foot thick blanket of sand was then placed over the concrete plug around the well casing while grout was pumped under the concrete plug to shut off minor leakage. On 20 September, a hard rain set in and the contractor was directed to fill the area of the cut-off trench with about 10 feet of fill and close off the valve at the top of the well.

Several weeks later, when areas on both sides were cleaned up and partially filled and the contractor had good access, the area downstream of the artesian well was reexcavated and properly backfilled with impervious and filter material. The impervious core and filter were warped somewhat downstream from their plan location to keep at least 10 feet of material around the artesian well. The fill operation continued in a normal manner and a culvert pipe brought up around the casing to enable the valve on the well to be reached for grouting in the future. The casing was grouted in 1 August 1972 and took about 2-1/2 cubic yards of grout.

The contract documents showed a manhole located 130 feet right of dam Station 22+60 and required that this manhole and perforated pipe leading downstream be filled with lean concrete. An inspection after the manhole was dewatered revealed that, in addition, the pipe extended upstream from the manhole some 42 feet. A hole was augered about 45 feet upstream from the manhole to determine if the pipe went any further upstream. The auger did not reveal any indication of pipe at this point so the 42-foot section was filled with grout as was the manhole and section of pipe downstream of the manhole and underneath the dam foundation.

Three (3) relief wells were required to be installed at 75 feet center to center between Stations 51+00 and 52+50. This was to pick up any leakage which might occur through a sand and gravel-filled channel in

the foundation which was shown to exist at the above stations. During construction of the cut-off trench, impervious material was encountered between Stations 51+00 and 52+50 and the channel was encountered between Stations 53+00 and 55+00, so it was deemed necessary to move the relief wells about 200 feet east of their planned location. Relief well No. 1 was located at Station 53+25, 124.2 feet right location. Relief well No. 2 was located at Station 54+00, 125.2 feet right of the centerline, and relief well No. 3 was located at Station 54+75, 124.6 feet right of the centerline.

QUANTITIES

EXCAVATION

Stripping	
Dam	85,185 CY
Spillway	33,401 CY
Supplemental Spillway Borrow	6,925 CY
Auxiliary Borrow Area	<u>45,395 CY</u>

TOTAL 170,906 CY


Unclassified and Borrow	
Core Trench	249,931 CY
Outlet Channel	19,369 CY
Inlet Channel	11,951 CY
Ditch	6,206 CY
Supplemental Spillway Borrow	241,554 CY
Auxiliary Borrow Area	329,707 CY
Spillway	<u>1,832,625 CY</u>

TOTAL 2,691,343 CY

FILL 2,122,802 CY

Compacted**

**Quantities for separate zones of the embankment were not differentiated in the contract. However, the impervious zone was 12 feet wide at top elevation 1038.5 transitioning down to 20 feet wide at the bottom of the cut-off trench (min. elev. 941). The pervious chimney drain filled the cut-off trench downstream until it was 18 feet wide, then stepped back to 8 feet wide up to the spillway crest elevation of 1023. With exceptions for riprap and bedding on the upstream face of the dam and topsoil on the downstream face, the rest of the fill was essentially random material.



● AD-412 .INSERT E


IT (W/L) ON BEHN CENTRAL R.R. IS LOCATED
OF RR. ROW LINE EXCEPT WHERE THIS
E WORKING AREA TO FALL OUTSIDE OF
BOUNDARY LINE IN WHICH CASE THE WORKING
BE THE RR. ROW. LINE
IS ON SUCH GREEN RELOCATIONS IN THE
ON NEARBY ARE THE 1/2 LINES SHOWN ON
12,5,44


- INDICATES WORKING LIMIT
LIMITS NOT SHOWN, SEE DM 2.


PLAN

SCALE IN FEET

~~BEGIN CONSTRUCTION~~
~~CROFT ROAD~~

		PREPARED BY: WASTE ANALYSIS RE-NUMBERED (AMDT. NO.1)		C.L.C.	
EMISSION		DATE		DESCRIPTION	
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY					
ADDRESS: C.A.C.		MAD RIVER BASIN BUCK CREEK RESERVOIR OHIO			
DRAWN BY: J.H.N.		CHECKED BY: J.H.N.			
CHECKED BY:		EMBANKMENT, SPILLWAY SERVICE BRIDGE AND OVERLOOK			
REVISION:		SITE PLAN			
APPROVAL:		APPROVED:		DATE:	
JOB, AND ENGINEER OR APPROVED:		CHIEF, BUREAU OF RECONSTRUCTION, ARMY ENGINEER		DATE: 11-2-72	
DATE: 11-2-72		SCALE:		DRAWING NUMBER MR24-12.2/2	






BUCK CREEK
RESERVOIR
PRESENT & PRE-GLACIAL
DRAINAGE WITH TOP OF
BEDROCK CONTOURS
CONTOUR INTERVAL: 50 FT.
SCALE: 1" = 1 MILE

CORPS OF ENGINEERS

LEGEND



Valley train deposits.
gravel & sand. Very
permeable.



Outwash plain - fine sand
& gravel, permeable



Wisconsin till -
relatively impermeable




Gravel pit


1030 Water table elevation

--1030-- Contour or Water
Table (Inferred)





Flow
Rock
1043





**BUCK CREEK
RESERVOIR
GEOLOGIC MAP
OF GLACIAL SOILS,
TAKEN FROM: BULLETIN 22, "THE
WATER RESOURCES OF CLARK
COUNTY, OHIO" AS REVISED BY
R.E. BARNETT & S.S. PHILBRICK
SCALE: 1" = 1 MILE**





BUCK CREEK
RESERVOIR
GENERALIZED
GEOLOGIC PROFILE

SCALE: NONE

PLATE 4

Outlet works

Intake structure

Existing ground line

Slope 2%

Backfill this contract

Payline for excavation and backfill this contract

EI 985.0

EI 964.0

1'-6"

26'-0"

26'-0"

1'-6"

SECTION A-A

SCALE 1 INCH = 10 FEET

6" CONCRETE WORKING SLAB

For further excavation and backfill details see Intake Wall Sections on sheet 6.

32' Slope Transition 976

Limit of Excavation

Limit of Backfill

Tangent of Future Embankment

Sta 30+10.35 on E.C.

Sta 29+97.36 on E.C.

PC Sta 30+15.36

AS 15' 4"

3' Slope

976

978

980

982

984

986

988

990

992

994

996

998

1000

Overlap crushed double (Exact by the

Toe of Future Embankment

4' Chain link with pipe rail and bottom

PLAN

Overlook and walkway shall have 4" crushed rock base course and double bituminous surface treatment (Exact location to be determined by the contracting officer)

Toe of future Embankment
4' Chain link fence with pipe rail top and bottom

PI Sta 3+76.34 R
Δ = 46° 00' R
D = 95° 29' 34"
R = 60'
T = 25.47'
L = 48.17'

Temporary detour of Craft Road 8' crushed stone base course and double bituminous surface treatment shall be constructed.

PI Sta 2+60 R
Δ = 63° 14' L
D = 95° 29' 34"
R = 60'
T = 36.94'
L = 66.22'
PT Sta 2+69.28 R

PI Sta 2+60 R

Existing building shall be removed under this contract.

Sta 33+77.30 Dam

PI Sta 1+34.97 R
Δ = 70° 30' L
D = 95° 29' 34"
T = 42.40'
R = 60'
L = 73.85'

PI 1+34.97 R

Limit of Backfill
Limit of Excavation
For further backfill and excavation details see Stilling Basin Plan and Sections on sheet 30

PLAN

178° 11' 1/2"
Sta 30+10.35 & Outlet Works
Sta 29+97.36 on Dam Axis
1040.0

Future Compacted Select Random Fill

Future Compacted Random Fill

Random backfill (This contract)

Collar (Typ)
6" CONCRETE WORKING PAD UNDER INTAKE STRUCTURE & CONDUIT SEE SPEC.

20' @ 20' 0" x 260' 0"


OUTLET WORKS

SCALE: 1" = 20' FEET


SECTION B-B

Top of Pervious Backfill behind wall
Inv. El 967.4
El 960.2
El 951.2
El 948.2
Cut-off Wall
Stilling Basin 118' 0"


<p>REVISION</p>		<p>DATE</p>		<p>DESCRIPTION</p>	
<p>1. AS SHOWN</p>		<p>2. AS SHOWN</p>		<p>3. AS SHOWN</p>	
<p>4. AS SHOWN</p>		<p>5. AS SHOWN</p>		<p>6. AS SHOWN</p>	
<p>7. AS SHOWN</p>		<p>8. AS SHOWN</p>		<p>9. AS SHOWN</p>	
<p>10. AS SHOWN</p>		<p>11. AS SHOWN</p>		<p>12. AS SHOWN</p>	
<p>13. AS SHOWN</p>		<p>14. AS SHOWN</p>		<p>15. AS SHOWN</p>	
<p>16. AS SHOWN</p>		<p>17. AS SHOWN</p>		<p>18. AS SHOWN</p>	
<p>19. AS SHOWN</p>		<p>20. AS SHOWN</p>		<p>21. AS SHOWN</p>	
<p>22. AS SHOWN</p>		<p>23. AS SHOWN</p>		<p>24. AS SHOWN</p>	
<p>25. AS SHOWN</p>		<p>26. AS SHOWN</p>		<p>27. AS SHOWN</p>	
<p>28. AS SHOWN</p>		<p>29. AS SHOWN</p>		<p>30. AS SHOWN</p>	
<p>31. AS SHOWN</p>		<p>32. AS SHOWN</p>		<p>33. AS SHOWN</p>	
<p>34. AS SHOWN</p>		<p>35. AS SHOWN</p>		<p>36. AS SHOWN</p>	
<p>37. AS SHOWN</p>		<p>38. AS SHOWN</p>		<p>39. AS SHOWN</p>	
<p>40. AS SHOWN</p>		<p>41. AS SHOWN</p>		<p>42. AS SHOWN</p>	
<p>43. AS SHOWN</p>		<p>44. AS SHOWN</p>		<p>45. AS SHOWN</p>	
<p>46. AS SHOWN</p>		<p>47. AS SHOWN</p>		<p>48. AS SHOWN</p>	
<p>49. AS SHOWN</p>		<p>50. AS SHOWN</p>		<p>51. AS SHOWN</p>	
<p>52. AS SHOWN</p>		<p>53. AS SHOWN</p>		<p>54. AS SHOWN</p>	
<p>55. AS SHOWN</p>		<p>56. AS SHOWN</p>		<p>57. AS SHOWN</p>	
<p>58. AS SHOWN</p>		<p>59. AS SHOWN</p>		<p>60. AS SHOWN</p>	
<p>61. AS SHOWN</p>		<p>62. AS SHOWN</p>		<p>63. AS SHOWN</p>	
<p>64. AS SHOWN</p>		<p>65. AS SHOWN</p>		<p>66. AS SHOWN</p>	
<p>67. AS SHOWN</p>		<p>68. AS SHOWN</p>		<p>69. AS SHOWN</p>	
<p>70. AS SHOWN</p>		<p>71. AS SHOWN</p>		<p>72. AS SHOWN</p>	
<p>73. AS SHOWN</p>		<p>74. AS SHOWN</p>		<p>75. AS SHOWN</p>	
<p>76. AS SHOWN</p>		<p>77. AS SHOWN</p>		<p>78. AS SHOWN</p>	
<p>79. AS SHOWN</p>		<p>80. AS SHOWN</p>		<p>81. AS SHOWN</p>	
<p>82. AS SHOWN</p>		<p>83. AS SHOWN</p>		<p>84. AS SHOWN</p>	
<p>85. AS SHOWN</p>		<p>86. AS SHOWN</p>		<p>87. AS SHOWN</p>	
<p>88. AS SHOWN</p>		<p>89. AS SHOWN</p>		<p>90. AS SHOWN</p>	
<p>91. AS SHOWN</p>		<p>92. AS SHOWN</p>		<p>93. AS SHOWN</p>	
<p>94. AS SHOWN</p>		<p>95. AS SHOWN</p>		<p>96. AS SHOWN</p>	
<p>97. AS SHOWN</p>		<p>98. AS SHOWN</p>		<p>99. AS SHOWN</p>	
<p>100. AS SHOWN</p>		<p>101. AS SHOWN</p>		<p>102. AS SHOWN</p>	
<p>103. AS SHOWN</p>		<p>104. AS SHOWN</p>		<p>105. AS SHOWN</p>	
<p>106. AS SHOWN</p>		<p>107. AS SHOWN</p>		<p>108. AS SHOWN</p>	
<p>109. AS SHOWN</p>		<p>110. AS SHOWN</p>		<p>111. AS SHOWN</p>	
<p>112. AS SHOWN</p>		<p>113. AS SHOWN</p>		<p>114. AS SHOWN</p>	
<p>115. AS SHOWN</p>		<p>116. AS SHOWN</p>		<p>117. AS SHOWN</p>	
<p>118. AS SHOWN</p>		<p>119. AS SHOWN</p>		<p>120. AS SHOWN</p>	
<p>121. AS SHOWN</p>		<p>122. AS SHOWN</p>		<p>123. AS SHOWN</p>	
<p>124. AS SHOWN</p>		<p>125. AS SHOWN</p>		<p>126. AS SHOWN</p>	
<p>127. AS SHOWN</p>		<p>128. AS SHOWN</p>		<p>129. AS SHOWN</p>	
<p>130. AS SHOWN</p>		<p>131. AS SHOWN</p>		<p>132. AS SHOWN</p>	
<p>133. AS SHOWN</p>		<p>134. AS SHOWN</p>		<p>135. AS SHOWN</p>	
<p>136. AS SHOWN</p>		<p>137. AS SHOWN</p>		<p>138. AS SHOWN</p>	
<p>139. AS SHOWN</p>		<p>140. AS SHOWN</p>		<p>141. AS SHOWN</p>	
<p>142. AS SHOWN</p>		<p>143. AS SHOWN</p>		<p>144. AS SHOWN</p>	
<p>145. AS SHOWN</p>		<p>146. AS SHOWN</p>		<p>147. AS SHOWN</p>	
<p>148. AS SHOWN</p>		<p>149. AS SHOWN</p>		<p>150. AS SHOWN</p>	
<p>151. AS SHOWN</p>		<p>152. AS SHOWN</p>		<p>153. AS SHOWN</p>	
<p>154. AS SHOWN</p>		<p>155. AS SHOWN</p>		<p>156. AS SHOWN</p>	
<p>157. AS SHOWN</p>		<p>158. AS SHOWN</p>		<p>159. AS SHOWN</p>	
<p>160. AS SHOWN</p>		<p>161. AS SHOWN</p>		<p>162. AS SHOWN</p>	
<p>163. AS SHOWN</p>		<p>164. AS SHOWN</p>		<p>165. AS SHOWN</p>	
<p>166. AS SHOWN</p>		<p>167. AS SHOWN</p>		<p>168. AS SHOWN</p>	
<p>169. AS SHOWN</p>		<p>170. AS SHOWN</p>		<p>171. AS SHOWN</p>	
<p>172. AS SHOWN</p>		<p>173. AS SHOWN</p>		<p>174. AS SHOWN</p>	
<p>175. AS SHOWN</p>		<p>176. AS SHOWN</p>		<p>177. AS SHOWN</p>	
<p>178. AS SHOWN</p>		<p>179. AS SHOWN</p>		<p>180. AS SHOWN</p>	
<p>181. AS SHOWN</p>		<p>182. AS SHOWN</p>		<p>183. AS SHOWN</p>	
<p>184. AS SHOWN</p>		<p>185. AS SHOWN</p>		<p>186. AS SHOWN</p>	
<p>187. AS SHOWN</p>		<p>188. AS SHOWN</p>		<p>189. AS SHOWN</p>	
<p>190. AS SHOWN</p>		<p>191. AS SHOWN</p>		<p>192. AS SHOWN</p>	
<p>193. AS SHOWN</p>		<p>194. AS SHOWN</p>		<p>195. AS SHOWN</p>	
<p>196. AS SHOWN</p>		<p>197. AS SHOWN</p>		<p>198. AS SHOWN</p>	
<p>199. AS SHOWN</p>		<p>200. AS SHOWN</p>		<p>201. AS SHOWN</p>	
<p>202. AS SHOWN</p>		<p>203. AS SHOWN</p>		<p>204. AS SHOWN</p>	
<p>205. AS SHOWN</p>		<p>206. AS SHOWN</p>		<p>207. AS SHOWN</p>	
<p>208. AS SHOWN</p>		<p>209. AS SHOWN</p>		<p>210. AS SHOWN</p>	
<p>211. AS SHOWN</p>		<p>212. AS SHOWN</p>		<p>213. AS SHOWN</p>	
<p>214. AS SHOWN</p>		<p>215. AS SHOWN</p>		<p>216. AS SHOWN</p>	
<p>217. AS SHOWN</p>		<p>218. AS SHOWN</p>		<p>219. AS SHOWN</p>	
<p>220. AS SHOWN</p>		<p>221. AS SHOWN</p>		<p>222. AS SHOWN</p>	
<p>223. AS SHOWN</p>		<p>224. AS SHOWN</p>		<p>225. AS SHOWN</p>	
<p>226. AS SHOWN</p>		<p>227. AS SHOWN</p>		<p>228. AS SHOWN</p>	
<p>229. AS SHOWN</p>		<p>230. AS SHOWN</p>		<p>231. AS SHOWN</p>	
<p>232. AS SHOWN</p>		<p>233. AS SHOWN</p>		<p>234. AS SHOWN</p>	
<p>235. AS SHOWN</p>		<p>236. AS SHOWN</p>		<p>237. AS SHOWN</p>	
<p>238. AS SHOWN</p>		<p>239. AS SHOWN</p>		<p>240. AS SHOWN</p>	
<p>241. AS SHOWN</p>		<p>242. AS SHOWN</p>		<p>243. AS SHOWN</p>	
<p>244. AS SHOWN</p>		<p>245. AS SHOWN</p>		<p>246. AS SHOWN</p>	
<p>247. AS SHOWN</p>		<p>248. AS SHOWN</p>		<p>249. AS SHOWN</p>	
<p>250. AS SHOWN</p>		<p>251. AS SHOWN</p>		<p>252. AS SHOWN</p>	
<p>253. AS SHOWN</p>		<p>254. AS SHOWN</p>		<p>255. AS SHOWN</p>	
<p>256. AS SHOWN</p>		<p>257. AS SHOWN</p>		<p>258. AS SHOWN</p>	
<p>259. AS SHOWN</p>		<p>260. AS SHOWN</p>		<p>261. AS SHOWN</p>	
<p>262. AS SHOWN</p>		<p>263. AS SHOWN</p>		<p>264. AS SHOWN</p>	
<p>265. AS SHOWN</p>		<p>266. AS SHOWN</p>		<p>267. AS SHOWN</p>	
<p>268. AS SHOWN</p>		<p>269. AS SHOWN</p>		<p>270. AS SHOWN</p>	
<p>271. AS SHOWN</p>		<p>272. AS SHOWN</p>		<p>273. AS SHOWN</p>	
<p>274. AS SHOWN</p>		<p>275. AS SHOWN</p>		<p>276. AS SHOWN</p>	
<p>277. AS SHOWN</p>		<p>278. AS SHOWN</p>		<p>279. AS SHOWN</p>	
<p>280. AS SHOWN</p>		<p>281. AS SHOWN</p>		<p>282. AS SHOWN</p>	
<p>283. AS SHOWN</p>		<p>284. AS SHOWN</p>		<p>285. AS SHOWN</p>	
<p>286. AS SHOWN</p>		<p>287. AS SHOWN</p>		<p>288. AS SHOWN</p>	
<p>289. AS SHOWN</p>		<p>290. AS SHOWN</p>		<p>291. AS SHOWN</p>	
<p>292. AS SHOWN</p>		<p>293. AS SHOWN</p>		<p>294. AS SHOWN</p>	
<p>295. AS SHOWN</p>		<p>296. AS SHOWN</p>		<p>297. AS SHOWN</p>	
<p>298. AS SHOWN</p>		<p>299. AS SHOWN</p>		<p>300. AS SHOWN</p>	
<p>301. AS SHOWN</p>		<p>302. AS SHOWN</p>		<p>303. AS SHOWN</p>	
<p>304. AS SHOWN</p>		<p>305. AS SHOWN</p>		<p>306. AS SHOWN</p>	
<p>307. AS SHOWN</p>		<p>308. AS SHOWN</p>		<p>309. AS SHOWN</p>	
<p>310. AS SHOWN</p>		<p>311. AS SHOWN</p>		<p>312. AS SHOWN</p>	
<p>313. AS SHOWN</p>		<p>314. AS SHOWN</p>		<p>315. AS SHOWN</p>	
<p>316. AS SHOWN</p>		<p>317. AS SHOWN</p>		<p>318. AS SHOWN</p>	
<p>319. AS SHOWN</p>		<p>320. AS SHOWN</p>		<p>321. AS SHOWN</p>	
<p>322. AS SHOWN</p>		<p>323. AS SHOWN</p>		<p>324. AS SHOWN</p>	
<p>325. AS SHOWN</p>		<p>326. AS SHOWN</p>		<p>327. AS SHOWN</p>	
<p>328. AS SHOWN</p>		<p>329. AS SHOWN</p>		<p>330. AS SHOWN</p>	
<p>331. AS SHOWN</p>		<p>332. AS SHOWN</p>		<p>333. AS SHOWN</p>	
<p>334. AS SHOWN</p>		<p>335. AS SHOWN</p>		<p>336. AS SHOWN</p>	
<p>337. AS SHOWN</p>		<p>338. AS SHOWN</p>		<p>339. AS SHOWN</p>	
<p>340. AS SHOWN</p>		<p>341. AS SHOWN</p>		<p>342. AS SHOWN</p>	
<p>343. AS SHOWN</p>		<p>344. AS SHOWN</p>		<p>345. AS SHOWN</p>	
<p>346. AS SHOWN</p>		<p>347. AS SHOWN</p>		<p>348. AS SHOWN</p>	
<p>349. AS SHOWN</p>		<p>350. AS SHOWN</p>		<p>351. AS SHOWN</p>	
<p>352. AS SHOWN</p>		<p>353. AS SHOWN</p>		<p>354. AS SHOWN</p>	
<p>355. AS SHOWN</p>		<p>356. AS SHOWN</p>		<p>357. AS SHOWN</p>	
<p>358. AS SHOWN</p>		<p>359. AS SHOWN</p>		<p>360. AS SHOWN</p>	
<p>361. AS SHOWN</p>		<p>362. AS SHOWN</p>		<p>363. AS SHOWN</p>	
<p>364. AS SHOWN</p>		<p>365. AS SHOWN</p>		<p>366. AS SHOWN</p>	
<p>367. AS SHOWN</p>		<p>368. AS SHOWN</p>		<p>369. AS SHOWN</p>	
<p>370. AS SHOWN</p>		<p>371. AS SHOWN</p>		<p>372. AS SHOWN</p>	
<p>373. AS SHOWN</p>		<p>374. AS SHOWN</p>		<p>375. AS SHOWN</p>	
<p>376. AS SHOWN</p>		<p>377. AS SHOWN</p>		<p>378. AS SHOWN</p>	
<p>379. AS SHOWN</p>		<p>380. AS SHOWN</p>		<p>381. AS SHOWN</p>	
<p>382. AS SHOWN</p>		<p>383. AS SHOWN</p>		<p>384. AS SHOWN</p>	
<p>385. AS SHOWN</p>		<p>386. AS SHOWN</p>		<p>387. AS SHOWN</p>	
<p>388. AS SHOWN</p>		<p>389. AS SHOWN</p>		<p>390. AS SHOWN</p>	
<p>391. AS SHOWN</p>		<p>392. AS SHOWN</p>		<p>393. AS SHOWN</p>	
<p>394. AS SHOWN</p>		<p>395. AS SHOWN</p>		<p>396. AS SHOWN</p>	
<p>397. AS SHOWN</p>		<p>398. AS SHOWN</p>		<p>399. AS SHOWN</p>	
<p>400. AS SHOWN</p>		<p>401. AS SHOWN</p>		<p>402. AS SHOWN</p>	
<p>403. AS SHOWN</p>		<p>404. AS SHOWN</p>		<p>405. AS SHOWN</p>	
<p>406. AS SHOWN</p>		<p>407. AS SHOWN</p>		<p>408. AS SHOWN</p>	
<p>409. AS SHOWN</p>		<p>410. AS SHOWN</p>		<p>411. AS SHOWN</p>	
<p>412. AS SHOWN</p>		<p>413. AS SHOWN</p>		<p>414. AS SHOWN</p>	
<p>415. AS SHOWN</p>		<p>416. AS SHOWN</p>		<p>417. AS SHOWN</p>	
<p>418. AS SHOWN</p>		<p>419. AS SHOWN</p>		<p>420. AS SHOWN</p>	
<p>421. AS SHOWN</p>		<p>422. AS SHOWN</p>		<p>423. AS SHOWN</p>	
<p>424. AS SHOWN</p>		<p>425. AS SHOWN</p>		<p>426. AS SHOWN</p>	
<p>427. AS SHOWN</p>		<p>428. AS SHOWN</p>		<p>429. AS SHOWN</p>	
<p>430. AS SHOWN</p>		<p>431. AS SHOWN</p>		<p>432. AS SHOWN</p>	
<p>433.</p>					





SECTION B-B



SECTION C-C



SECTION D-D



See detail, 31


11 Spk


Flow

FILLET DIMENSIONS			
Station	R=A	B	C
31+00.3	5'-6"	0	5'-6"
31+00.3	5'-2"	0'-9"	6'-2"
31+00.3	4'-11"	1'-11"	6'-10"
31+00.3	4'-2"	3'-3"	7'-6"
31+00.3	3'-2"	4'-11"	8'-2"
31+00.3	1'-10"	6'-11"	8'-10"
31+00.3	0'-3"	9'-2"	9'-6"
31+00.3	0	9'-2"	9'-2"


SECTION RADII TRANSITION

CHUTE CURVE







STA. 0+00 TO STA. 8+00



STA. 31+50 TO STA. 40+00, STA. 42+50 TO STA. 50+00,
STA. 52+50 TO STA. 57+50 AND STA. 60+50 TO STA. 61+25




STA. 50+00 TO STA. 52+50 AND STA. 61+25 TO END OF DAM




ACCESS RAMP ROAD TO STA. 41+52.90 ON DAM

SCALE 1 INCH = 20 FEET

Note
1 Thicknesses of foundation stripping and
impervious base strata not to scale
2 All ramp protection to be 200' min. 2' thick
3 Top of dam slopes are typical
embankment crown detail




DETAIL A



TYPICAL RAMP ROAD &
DAM SERVICE ROAD
CROWN DETAIL


** Guardrail to terminate when
height of fill is less than 10'-0"



TYPICAL EMBANKMENT CROWN DETAIL
SCALE 1" = 5'

<p>9.00 TO RAMP 2) STA. REVISED (CONT. MDD) 3) See 70 sections Per d. Detail noted (Amtr no 1)</p>		<p>DATE BY</p>
<p>PREPARED BY FORT WORTH DISTRICT</p>		<p>U.S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY</p>
<p>DESIGNED BY GRP</p>		<p>MAD RIVER BASIN BUCK CREEK RESERVOIR OHIO</p>
<p>CHECKED BY GRP</p>		<p>EMBANKMENT, SPILLWAY, SERVICE BRIDGE AND OVERLOOK EMBANKMENT TYPICAL SECTIONS (BASE BD)</p>
<p>APPROVED BY R.H. Hagan DISTRICT ENGINEER</p>		<p>DATE AUG 1970</p>
<p>PROJECT: BUCK CREEK RESERVOIR SHEET: 1 OF 1</p>		<p>MR 24-12.2/8</p>

CORPS OF ENGINEERS



	27 OCT 72 U.S. RAYED GUTTER BELOW EL 1000 DELETED (CONT. MOD.)	
	17 OCT 72 RAYED GUTTERS ADDED (CONT. MOD.)	
	BLOC'D REVD PER AMOT NO 3 DATED 21 SEPT 1970	
DIVISION	DATE	DESCRIPTION

U S ARMY ENGINEER DISTRICT, LOUISVILLE
CORPS OF ENGINEERS
LOUISVILLE, KENTUCKY

**MAD RIVER BASIN
BUCK CREEK RESERVOIR**

EMBANKMENT, SPILLWAY, SERVICE BRIDGE AND OVERLOOK


BORING LAYOUT I


DATE AUG. 1970


NR 24-12.2/31

PLATE 7

RECORD DRAWING: AS BUILT








Note:
Logs of Borings are shown on
sheets 46 thru 74.
P.F.B.L. = Project fee boundary line

REVISION	DATE	DESCRIPTION	BY
PREPARED BY PORT WORTH DISTRICT		U.S. ARMY ENGINEER DISTRICT LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY MAD RIVER BASIN BUCK CREEK RESERVOIR OHIO	
MEMO TO: MEMO BY:	EMBANKMENT, SPILLWAY, SERVICE BRIDGE AND OVERLOOK BORING LAYOUT-III		
PROJECT NO. DRAWING NO.	SPECIES	DATE	YEAR
SPECIAL INSTRUCTIONS FOR MATERIALS BUREAU		DRAWN BY	APR 1970
CHECKED BY		SCALE AS SHOWN	SHEET NO.
P. H. Morgan		MR 24-12.2/33	

PLATE 9 RECORD DRAWING-"AS BUILT"


CORPS OF ENGINEERS



[illegible]

PLATE


2



MAD RIVER BASIN
BUCK CREEK RESERVOIR
OHIO
GEOLOGIC PROFILE OF DAM
SHEET 1


2

-120
32000




25+00 S.R.


30+00 S.R.



MAD RIVER DAM
BUCK CREEK RESERVOIR
OHIO
GEOLOGIC PROFILE OF SPILLWAY

CORPS OF ENGINEERS





2007/07

DATE _____

DATE _____

Shear Test Summary

JOHN NO.



EMB. Mtl.

Q-Test

0102

$$C = \sigma_1 / \sigma_2^2$$

8-1031

$$\tan \phi = .37$$

2771

S-Test

Page 2 of 2

0113

[illegible]

EMBANKMENT SOIL

SUMMARY

BUCK CREEK RESERVOIR, OHIO


PLATE 13

新

DATE **9/5/63**
DATE ..

SUBJECT **BUCK CREEK RESERVOIR**
SHEAR TEST SUMMARY

SHEET NO. **2E of 4E**
JOB NO.



Average Value

$$T_{2.5} = .604$$

○
"○
○

ADOPTED VALUE

$$\tan \phi = .60$$

0

BUCK CREEK RESERVOIR, OHIO

HOLE NO.	SAMPLE NO.	CLASS.	LL %	PL %	TAN ϕ	C T/FT ²	HOLE SATURATION NUMBERS
Comp. "A"		CL	26.6	14.7	0.575	0.00	A-113, 117, 123
Comp. "B"	(T.11)	CL-M.L	19.7	12.6	0.607	0.00	A-119, 120, 121
Comp. "C"		CL-M.L	24.1	17.1	0.630	0.00	A-337

1531-5

PLATE 14


BY
CHK

DATE
DATE

9/5/63

SUBJECT *BUCK CREEK RESERVOIR, OHIO*
SHEAR TEST

DATE OF 4 E
10/2/63



AVERAGE VALUE

$\tan \phi = .515$

$c' = .27 \text{ T/FT}^2$

ADOPTED VALUE

$\tan \phi = .37$

$c' = .27 \text{ T/FT}^2$

BUCK CREEK RESERVOIR, OHIO

HOLE NO.	SAMPLE NO.	CLASS.	LL %	PL %	TAN ϕ	c' T/FT ²	SATURATION
	Comp. "A"	CL	26.6	14.7	0.365	0.32	97.8
	Comp. "B" (Till)	CL-ML	19.7	12.6	0.630	0.15	99.0
	Comp. "C"	CL-ML	24.1	17.1	0.551	0.34	88.5
							84.1
							82.5

EMF


PLATE 15

BY ...
CHKD BY

DATE 9/5/63
DATE

SUBJECT BUCK CREEK RESERVOIR
SHEAR TEST SUMMARY

SHEET NO 4E OF 4E
JOB NO



AVERAGE VALUE

RESULTS DO NOT
AVG. SEE
PLATE 84

BUCK CREEK RESERVOIR, OHIO

HOLE NO.	SAMPLE NO.	CLASS.	LI %	PL %	TAN ϕ	$\frac{C}{T/FT^2}$	SATURATION
Comp A		C.L.	26.6	14.7	0.000	0.66	2.6% WET OF OPTIMUM
Comp B (T.11)		CL-ML	19.7	12.6	0.000	0.36	1.9% WET OF OPTIMUM
Comp C		CL-ML	24.1	17.1	0.000	0.20	1.9% WET OF OPTIMUM
					0.000	0.43	2.6% WET OF OPTIMUM
							2.1% WET OF OPTIMUM

Q - TEST


EMBA : 1ENT SOIL

CORPS OF ENGINEERS



Summary of safety factors determined by W.E.S. Computer Program		
POST CONSTRUCTION CONDITION		
CIRCLE	SAFETY FACTORS	
	COMPUTED	REQUIRED
3	2.071	1.300
5	2.168	"
8	2.019	"
9	2.020	"
13	2.483	"
14	2.261	"
15	2.001	"
16	1.846	"
17	2.617	"
18	2.104	"
19	1.947	"
20	2.426	"

● Critical safety factor





POST CONSTRUCTION CONDITION										
	Sec.	Area sq.ft.	Unit wt. lb/cu ft	Force lbs	Non φ	W Tan φ lbs	Arm length ft.	C h/c	C h/c	SR Tan φ + C lbs
A	148	0.125	21	0.00	13					
B	332	0.125	64	0.00						
C	1418	0.1366	192	0.00						
D	404	0.125	51	0.00	51					
E	947	0.125	88	0.00						
F	32	0.0764	2	0.00						
G	2810	0.125	478	0.00						
H	24	0.0764	2	0.00						
I	1468	0.088	95	0.00	34.4					
					358	78	1.4	106		494
Σ	2001	1140	0.125	143						
Σ	994	0.1366	128							
Σ	24	0.0764	2							
Σ	75	0.088	2							

Safety factor $\frac{\Sigma \text{SR} + \Sigma C}{\Sigma W} = \frac{494}{272} = 1.812$

W.E.S. computer safety factor = 1.846

Impervious
Random



<u>DESIGN DATA</u>			
<u>UNIT WEIGHT</u>	<u>SHEAR STRENGTHS</u>		
	<u>G</u>	<u>R</u>	<u>S</u>
Impervious (Emb. and Cutoff)			
$\gamma_{\text{sat}} = 135.9 \text{ pcf}$	$\tan \phi = 0$	$\tan \phi = 0.37$	$\tan \phi = 0.60$
$\gamma_{\text{sat}} = 136.9 \text{ pcf}$	$c = 0.7 \text{ tsf}$	$c = 0.27 \text{ tsf}$	$c = 0$
$\gamma_{\text{buoy}} = 76.4 \text{ pcf}$	"	"	"
Random (Shells and Foundation)			
$\gamma_{\text{sat}} = 125.0 \text{ pcf}$	$\tan \phi = 0.60$	$\tan \phi = 0.60$	$\tan \phi = 0.60$
$\gamma_{\text{sat}} = 127.6 \text{ pcf}$	$c = 0$	$c = 0$	$c = 0$
$\gamma_{\text{buoy}} = 65.0 \text{ pcf}$	"	"	"

NOTE:
The difference in safety factors between analyses performed by the Waterways Experiment Station computer program and graphical analyses performed in the Fort Worth District is believed to be the result of small errors accumulated in the manual computations.




PREPARED BY PORT WORTH DISTRICT		US ARMY ENGINEER DISTRICT, LOUISVILLE COMPS OF ENGINEERS LOUISVILLE, KENTUCKY			
DRAWN BY S.A.P. DATE 1-1-54 FOR DISTRICT DESIGN 2		MAD RIVER BASIN, OHIO BUCK CREEK RESERVOIR BUCK CREEK, OHIO STABILITY ANALYSIS CIRCULAR ARC METHOD POST CONSTRUCTION CONDITION UPTHEAS DESIGN RESUME			
DISTRICT ENGINEER DISTRICT, KENTUCKY		1-1-54		DISTRICT	
DISTRICT ENGINEER DISTRICT, KENTUCKY		DISTRICT ENGINEER		DISTRICT ENGINEER	

CORPS OF ENGINEERS

Summary of safety factors determined by WES computer program

CRITICAL POOL CONDITION			
CIRCLE	COMPUTED SAFETY FACTOR	POOL ELEVATION	REQUIRED SAFETY FACTOR
1	1.582	999.0	1.500
2	1.599	1001.0	1.500
3	1.616	1006.0	1.500
4	1.634	1002.0	1.500
5	1.639	994.0	1.500
6	1.654	1003.0	1.500
7	1.662	997.0	1.500
8	1.693	996.0	1.500
9	1.703	998.0	1.500
10	1.708	992.0	1.500
11	1.712	996.0	1.500
12	1.868	1003.0	1.500
13	2.118	1000.0	1.500

● Critical safety factor



UNIT WEIGHT

Impervious (Emb. & cutoff)	
γ_{sat}	135.9 pcf
γ_{sub}	138.9 pcf
γ_{buoy}	78.4 pcf
Random (Shells & Mn)	
γ_{sat}	125.0 pcf
γ_{sub}	127.5 pcf
γ_{buoy}	65.0 pcf

PARTIAL POOL CONDITION

Seg	Area sq. ft.	Unit wt. pcf	Force kips	Tan ϕ	N tan ϕ	Area sq. ft.	C	C kips	N tan $\phi + C$
A	12	125	1	60	1				
B	100	125	13	37					
C	100	1389	14	37	10				
D+E+F	3444	125	305	60					
G	3048	658	198	60	302				
					313	32	54	17	330
1+3+4	1340	125	168						
2	140	1389	19						
5+6+7+8	184	658	12						
						199			

Safety factor $\frac{\sum N \tan \phi + C}{\sum T} = \frac{330}{199} = 1.66$
W.E.S. computer safety factor = 1.582

PARTIAL POOL CONDITION


Seg	Area sq. ft.	Unit wt. pcf	Force kips	Tan ϕ	N tan ϕ	Area sq. ft.	C	C kips	N tan $\phi + C$
A	12	125	1	60	1				
B	100	125	13	37					
C	100	1389	14	37	10				
D+E	1478	125	184	60	110				
F+G	4016	658	261	60	157				
						278	32	54	17
1+3	1032	125	129						
2	140	1389	19						
5+6+7+8	492	658	32						
						100			

Safety factor $\frac{\sum N \tan \phi + C}{\sum T} = \frac{295}{180} = 1.64$
W.E.S. computer safety factor = 1.582

PARTIAL POOL CONDITION

Seg	Area sq. ft.	Unit wt. pcf	Force kips	Tan ϕ	N tan ϕ	Area sq. ft.	C	C kips	N tan $\phi + C$
A	12	125	1	60	1				
B	100	125	13	37					
C	100	1389	14	37	10				
D	782	125	98	60	59				
E+F+G	4700	658	309	60	185				
						278	32	54	17
1	680	125	85	60	51				
2	140	1389	19						
3+4+5	644	658	42						

Safety factor $\frac{\sum N \tan \phi + C}{\sum T} = \frac{295}{180} = 1.64$
W.E.S. computer safety factor = 1.582



UNIT WEIGHT		DESIGN DATA		
		SHEAR STRENGTHS		
		Q	R	S
Impervious (Emb & core)				
γ_{sat}	135.9 pcf	$\tan \phi = 0$	$\tan \phi = 0.37$	$\tan \phi = 0.60$
γ_{sub}	158.9 pcf	$c = 0.71 \text{ tsf}$	$c = 0.27 \text{ tsf}$	$c = 0$
γ_{dry}	76.4 pcf			
Random (Shells & Sds)				
γ_{sat}	125.0 pcf	$\tan \phi = 0.80$	$\tan \phi = 0.80$	$\tan \phi = 0.80$
γ_{sub}	127.5 pcf	$c = 0$	$c = 0$	$c = 0$
γ_{dry}	69.0 pcf			

NOTE

The difference in safety factors between analyses performed by the Waterways Experiment Station computer program and graphical analyses performed in the Fort Worth District is believed to be the result of small errors accumulated in the manual computations.

TOTAL POOL CONDITION						
Y	Tan ϕ	W	W ₁	W ₂	W ₃	W ₄
60	1					
37	1					
37	10					
60	110					
60	157					
		276	32	94	17	298

PARTIAL POOL CONDITION						
Y	Tan ϕ	W	W ₁	W ₂	W ₃	W ₄
A	12	125	1	60	1	
B	100	125	13	37	1	
C	100	1389	14	37	10	
D	792	125	94	60	1	
E + F + G	4740	690	308	60	241	
					252	32
					94	17
						269
I	680	125	66			
J	140	1389	19			
K + L + M	844	690	85			
						199

Safety factor = $\frac{252 \tan \phi + c}{W} = \frac{252 \tan \phi + c}{199} = 1.60$
 WES computer safety factor = 1.582


PREPARED BY FORT WORTH DISTRICT		US ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY	
DESIGNED BY CHECKED BY		MAD RIVER BASIN, OHIO BUCK CREEK RESERVOIR BUCK CREEK, OHIO STABILITY ANALYSIS CIRCULAR ARC METHOD CRITICAL POOL CONDITION UPSTREAM DESIGN RESUME	
DRAWN BY CHECKED BY		APPROVED BY DIRECTOR	
DATE SUBMITTAL NO.		PROJECT NO.	

Summary of safety factors determined by WES computer program

RAPIID DRAINDOWN CONDITION

CIRCLE	SAFETY FACTORS			
	1.499	1.000	1.594	1.200
14	1.499	1.000	1.594	1.200
15	1.318	"	1.400	"
20	1.498	"	1.589	"
21	1.520	"	1.608	"
22	1.264	"	1.377	"
23	1.187	"	1.292	"
24	1.251	"	"	"
25	1.072	"	"	"
26	1.267	"	"	"
28	1.364	"	1.454	"
29	1.408	"	1.497	"
31	1.593	"	"	"

● Critical safety factor



RAPIID DRAINDOWN CONDITION
EL. 1035.0 - EL. 995.0

Seg	Area sq ft	Unit wt pcf	Force kips	Tan ϕ kips	N Tan ϕ kips	Area length ft	C pcf	C kips	2N Tan ϕ + C kips
A	12	0.125	2	0.30	1				
B	88	0.125	11	0.37					
C	26	0.1389	3	0.37					
D+E	232	0.0984	18	0.37					
F+G	80	0.088	4	0.37	13				
H	12	0.125	2	0.30					
I+J	3670	0.068	238	0.60	144				
					155	38	0.84	20	178
I	84	0.125	11						
II	20	0.1389	3						
III+IV	172	0.1389	24						
V+VI	812	0.1275	104						
VII not	180	0.068	10						
Σ									182

Safety factor $\frac{\Sigma N \tan \phi + C}{\Sigma T} = 1.17$
ΣT = 182

WES computer safety factor = 1.072



1.17 > Required SF of 1.0

RAPIID DRAINDOWN CONDITION
EL. 1035.0 - EL. 995.0

Seg	Area sq ft	Unit wt pcf	Force kips	Tan ϕ kips	N Tan ϕ kips	Area length ft	C pcf	C kips	2N Tan ϕ + C kips
A	12	0.125	2	0.30	1				
B+F	132	0.125	16	0.37					
C+D	200	0.1389	27	0.37					
E	88	0.0984	4	0.37					
G	16	0.088	1	0.37	18				
H+I	240	0.125	30	0.60					
J	3444	0.068	234	0.60	152				
					171	38	0.84	20	181
I+II	228	0.125	29						
III+IV	182	0.1389	21						
V	40	0.1389	6						
VI	808	0.1275	88						
VII not	180	0.068	10						
Σ									181

Safety factor $\frac{\Sigma N \tan \phi + C}{\Sigma T} = 1.26$
ΣT = 181

1.26 > Required SF of 1.20




<u>DESIGN DATA</u>			
<u>UNIT WEIGHT</u>	<u>SHEAR STRENGTHS</u>		
	<u>Q</u>	<u>R</u>	<u>S</u>
Impervious (Emb and Cutoff)			
γ_{max} = 135.9 pcf	$\tan \phi = 0$	$\tan \phi = 0.37$	$\tan \phi = 0.60$
γ_{sat} = 138.9 pcf	$c = 0.7 \text{ tsf}$	$c = 0.27 \text{ tsf}$	$c = 0$
γ_{buoy} = 76.4 pcf	"	"	"
Random (Shoulder and Foundation)			
γ_{max} = 125.0 pcf	$\tan \phi = 0.60$	$\tan \phi = 0.60$	$\tan \phi = 0.60$
γ_{sat} = 127.8 pcf	$c = 0$	$c = 0$	$c = 0$
γ_{buoy} = 65.0 pcf	"	"	"

NOTE

The difference in safety factors between analyses performed by the Waterways Experiment Station computer program and graphical analyses performed in the Fort Worth District is believed to be the result of small errors accumulated in the manual computations.

TELEPHONE		EXTENSION		OFFICE	
PREPARED BY PORT WORTH DISTRICT			U.S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY		
DESIGN BY GEP			MAD RIVER BASIN, OHIO		
CHECK BY TUB			BUCK CREEK RESERVOIR		
REVIEW BY			BUCK CREEK, OHIO		
DESIGNED BY			STABILITY ANALYSIS		
			CIRCULAR ARC METHOD		
			RAPID DRAWDOWN CONDITION		
			UPSTREAM		
			DESIGN RESUME		
DRAWN BY JAMES H. HARRIS		CHECKED BY		DATE	
APPROVED BY CHAS. H. HARRIS			DATE		
FOR INFORMATION OF DISTRICT ENGINEER, PORT WORTH DISTRICT			DISTRICT ENGINEER		
FOR INFORMATION OF DISTRICT ENGINEER, PORT WORTH DISTRICT			DISTRICT ENGINEER		



STEADY SEEPAGE CONDITION - "R" STRENGTH										
	SEB	AREA SQ FT	UNIT WT KCF	FORCE KIPS	TAN φ	N TAN φ KIPS	ARC LENGTH FT	C KSF	C KIPS	N TAN φ + C
NORMAL FORCES	A	B	125	1	60					
	B	304	125	38	37					
	C	96	1359	13	37					
	D	424	0764	32	37	31				
	E	3196	125	399	60					
	F	5312	065	345	60	446				
						478	63	34	34	512
TANGENTIAL FORCES	1(NET)	1564	125	196						
	2	120	1359	16		Safety Factor = $\frac{N \tan \phi + C}{ST} = \frac{312 + 171}{299}$				
	3	496	1359	69		WE: Computer Safety Factor = 1.688				
	4(NET)	280	065	18						
ST = 299										
STEADY SEEPAGE CONDITION - "S" STRENGTH										
	A	B	125	1	60					
NORMAL FORCES	B	304	125	38	60					
	C	96	1359	13	60					
	D	424	0764	32	60					
	E	3196	125	399	60					
	F	5312	065	345	60	497				
						497	63	0	0	497
TANGENTIAL FORCES	11(NET)	1564	125	196						
	2	120	1359	16		Safety Factor = $\frac{N \tan \phi + C}{ST} = \frac{497 + 186}{299}$				
	3	496	1359	69		ST = 299				
	4(NET)	280	065	18		WE: Computer Safety Factor = 1.901				
AVERAGE SAFETY FACTOR = 1.825										

NOTE

The difference in safety factors between analyses performed by the highway, experiment station computer program and graphical analysis performed in the Fort Worth District is believed to be the result of small errors occuring in the manual computations.

Summary of safety factors determined by WE: computer program				
STEADY STATE SEEPAGE CONDITION				
CIRCLE	SAFETY FACTORS			
	"R" STRENGTH	"S" STRENGTH	AVERAGE S. FACTOR	REQUIRED S. FACTOR
1	1.658	1.591	1.624	1.500
2	1.664	1.628	1.646	1.500
3	1.695	1.617	1.656	1.500
4	1.678	1.638	1.658	1.500
5	1.702	1.647	1.674	1.500
6	1.695	1.685	1.690	1.500
7	1.750	1.690	1.720	1.500
8	1.724	1.730	1.727	1.500
9	1.722	1.745	1.733	1.500
10	1.764	1.713	1.738	1.500
11	1.839	1.693	1.866	1.500
12	1.992	1.971	1.931	1.500
13	2.045	2.140	2.091	1.500




6 Acquired by graphical analysis




DESIGN	
UNIT WEIGHT	
Impervious (Emb. & cut-off)	
$\gamma_{\text{emb}} = 125.3 \text{ pcf}$	ton
$\gamma_{\text{cut}} = 138.9 \text{ pcf}$	ton
$\gamma_{\text{base}} = 76.4 \text{ pcf}$	ton
Random (Shells & fdn)	
$\gamma_{\text{emb}} = 125.0 \text{ pcf}$	ton
$\gamma_{\text{cut}} = 127.5 \text{ pcf}$	ton
$\gamma_{\text{base}} = 65.0 \text{ pcf}$	ton

PAGE CONDITION		
RTN	AVERAGE S. FACTOR	REQUIRED S. FACTOR
	1.684	1.500
	1.644	1.500
	1.656	1.500
	1.668	1.500
	1.674	1.500
	1.690	1.500
	1.720	1.500
	1.777	1.500
	1.755	1.500
	1.736	1.500
	1.866	1.500
	1.931	1.500
	2.091	1.500

<u>UNIT WEIGHT</u>		<u>DESIGN DATA</u>		
		<u>SHEAR STRENGTH</u>		
		<u>Q</u>	<u>R</u>	<u>S</u>
<u>Impervious (Emb & cutoff)</u>				
γ_{sat}	= 125 pcf	$\tan \phi = 0$	$\tan \phi = 0.37$	$\tan \phi = 0.60$
γ_{sub}	= 130 pcf	$c = 0.1 ts$	$c = 0.27 ts$	$c = 0$
γ_{snoy}	= 76 pcf			
<u>Random (Shells & fcn)</u>				
γ_{sat}	= 125 pcf	$\tan \phi = 0.60$	$\tan \phi = 0.60$	$\tan \phi = 0.60$
γ_{sub}	= 127 pcf	$c = 0$	$c = 0$	$c = 0$
γ_{snoy}	= 85 pcf			

PREPARED BY
 PORT WORTH DISTRICT
 U.S. ARMY ENGINEER DISTRICT LOUISVILLE
 CORPS OF ENGINEERS
 LOUISVILLE, KENTUCKY
 MAD RIVER BASIN, OHIO
 BUCK CREEK RESERVOIR
 BUCK CREEK, OHIO
 STABILITY ANALYSIS
 CIRCULAR ARC METHOD
 STEADY SEEPAGE CONDITION
 DOWNSTREAM
 DESIGN RESUME
 PREPARED BY
 DISTRICT ENGINEER
 DISTRICT ENGINEER






STATION	SECTION	TYPE	DATE
15+00	1	SP-SM	10/4/60
15+00	2	CL	10/4/60
15+00	3	CL	10/4/60
15+00	4	CL	10/4/60
15+00	5	CL	10/4/60
15+00	6	CL	10/4/60
15+00	7	CL	10/4/60
15+00	8	CL	10/4/60
15+00	9	CL	10/4/60
15+00	10	CL	10/4/60
15+00	11	CL	10/4/60
15+00	12	CL	10/4/60
15+00	13	CL	10/4/60
15+00	14	CL	10/4/60
15+00	15	CL	10/4/60
15+00	16	CL	10/4/60
15+00	17	CL	10/4/60
15+00	18	CL	10/4/60
15+00	19	CL	10/4/60
15+00	20	CL	10/4/60


STATION	SECTION	TYPE	DATE	ELEV.
15+00	1	SP-SM	10/4/60	970.0
15+00	2	CL	10/4/60	959.6
15+00	3	CL	10/4/60	959.0
15+00	4	CL	10/4/60	959.0
15+00	5	CL	10/4/60	959.0
15+00	6	CL	10/4/60	959.0
15+00	7	CL	10/4/60	959.0
15+00	8	CL	10/4/60	959.0
15+00	9	CL	10/4/60	959.0
15+00	10	CL	10/4/60	959.0
15+00	11	CL	10/4/60	959.0
15+00	12	CL	10/4/60	959.0
15+00	13	CL	10/4/60	959.0
15+00	14	CL	10/4/60	959.0
15+00	15	CL	10/4/60	959.0
15+00	16	CL	10/4/60	959.0
15+00	17	CL	10/4/60	959.0
15+00	18	CL	10/4/60	959.0
15+00	19	CL	10/4/60	959.0
15+00	20	CL	10/4/60	959.0

STATION	SECTION	TYPE	DATE	ELEV.
15+00	1	SP-SM	10/4/60	959.0
15+00	2	CL	10/4/60	959.0
15+00	3	CL	10/4/60	959.0
15+00	4	CL	10/4/60	959.0
15+00	5	CL	10/4/60	959.0
15+00	6	CL	10/4/60	959.0
15+00	7	CL	10/4/60	959.0
15+00	8	CL	10/4/60	959.0
15+00	9	CL	10/4/60	959.0
15+00	10	CL	10/4/60	959.0
15+00	11	CL	10/4/60	959.0
15+00	12	CL	10/4/60	959.0
15+00	13	CL	10/4/60	959.0
15+00	14	CL	10/4/60	959.0
15+00	15	CL	10/4/60	959.0
15+00	16	CL	10/4/60	959.0
15+00	17	CL	10/4/60	959.0
15+00	18	CL	10/4/60	959.0
15+00	19	CL	10/4/60	959.0
15+00	20	CL	10/4/60	959.0

STATION	SECTION	TYPE	DATE	ELEV.
15+00	1	SP-SM	10/4/60	959.0
15+00	2	CL	10/4/60	959.0
15+00	3	CL	10/4/60	959.0
15+00	4	CL	10/4/60	959.0
15+00	5	CL	10/4/60	959.0
15+00	6	CL	10/4/60	959.0
15+00	7	CL	10/4/60	959.0
15+00	8	CL	10/4/60	959.0
15+00	9	CL	10/4/60	959.0
15+00	10	CL	10/4/60	959.0
15+00	11	CL	10/4/60	959.0
15+00	12	CL	10/4/60	959.0
15+00	13	CL	10/4/60	959.0
15+00	14	CL	10/4/60	959.0
15+00	15	CL	10/4/60	959.0
15+00	16	CL	10/4/60	959.0
15+00	17	CL	10/4/60	959.0
15+00	18	CL	10/4/60	959.0
15+00	19	CL	10/4/60	959.0
15+00	20	CL	10/4/60	959.0


WAUGHTS SHEET ADDED (ONLY MOD)		CONTROL POINT CONTROL POINT	
U. S. ARMY ENGINEERING DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY			
MAD RIVER BASIN CLARENCE J. BROWN RESERVOIR OHIO			
INSTRUMENTATION LOCATIONS B SECTIONS			
DRAWN BY CHECKED BY SCALE		DATE JANUARY 30, 1977 A.D. DRAWING NUMBER MR 24-12/78	





LEGEND

- OBSERVATION WELL
- RELIEF WELL



NOT TO SCALE
 ALL ELEVATIONS IN FEET
 DATUM: MEAN SEA LEVEL
 SOURCE: U.S. GEOLOGICAL SURVEY
 DATE: 1963

MAXIMUM WATER SURFACE ELEVATION (WATER SURFACE ELEVATION PRIOR TO IMPROVEMENT)


CLARENCE J. BROWN RESERVOIR
 (FORMERLY BUCK CREEK RESERVOIR)
 MAD RIVER BASIN
 CLARK COUNTY, OHIO

Flood Pool 1023.0
 Seasonal Pool 1012.0
 Minimum Pool 995.0

DEC 1963 IN 15 SHEETS
PLATE 22

C.J. BROWN PIEZOMETERS

25+0 AND 15+0



C.J. BROWN PIEZOMETERS

25+0 AND 15+0






PLATE 25

2

C.J. BROWN WELLPOINTS AND PIEZOMETERS 140 TO 160




C.J. BROWN WELLPOINTS AND PIEZOMETERS 1+0 TO 15+0



14 WELLPOINT 10-14 15 FT. W. FROM SP. 1978

PLATE 24

C.J. BROWN WELLPONTS 403-907



C.J. BROWN WELLPPOINTS 403-907







PLATE 25

C. J. BROWN RELIEF WELLS 1-3



C. J. BROWN RELIEF WELLS 1-3






D PRIOR TO MAY 1974

DAM STATION

18+00 20+00 22+00 24+00 26+00 28+00 30+00
6 7 8 9 10 11 12




C. J. Brown Reservoir
MOVEMENT MONUMENTS
M-3 thru M-12
HORIZONTAL MOVEMENT

PLATE 27


2


MON NO	ELEVATION
1	1039.920
2	1039.864
3	1039.865
4	1039.922
5	1039.939
6	1040.031
7	1039.870
8	1039.810
9	1039.823
10	1039.728
11	1039.854
12	1039.758

← INITIAL ELEVATIONS TAKEN 2 OCT 75
ALTHOUGH MONUMENTS INSTALLED
PRIOR TO MAY 1974




IS TAKEN 2 OCT 75
ENTS INSTALLED





STA 2+00
(Tests 1+51 to 2+50)



STA 1+00
(Tests 0+00 to 1+50)

PROJE	
STA 0+00 to 0+99	
92	0+80
1377	0+75
388	0+50
392	0+60
292	0+75

-1050

-1030

350

1306

41

30

219

1027

-1010

-990

MIN

60

80

100

PROJECTIONS

STA 1+51 to 1+99

STA 2+01 to 2+50

185	1+75	349	2+50	70	2+25
203	1+75	320	2+25	1027	2+50
298	1+75	322	2+50	219	2+10
287	1+75	327	2+50	230	2+40
323	1+60	331	2+50	1070	2+50
		332	2+50	141	2+50
		338	2+25	360	2+50
		343	2+50	217	2+40
		191	2+50	1231	2+10
		197	2+10	293	2+10
		175	2+50	1337	2+50
		842	2+50	350	2+50
		847	2+50	309	2+15
		854	2+50		
		886	2+50		
		199	2+25		

LEGEND

- IMPERVIOUS [CONTRACTOR]
- ◆ IMPERVIOUS [GOVERNMENT]
- RANDOM [CONTRACTOR]
- ✱ RANDOM [GOVERNMENT]
- ▼ PERVIOUS [CONTRACTOR]
- ✦ PERVIOUS [GOVERNMENT]

original ground? -1050

PROJECTIONS

0+00 to 0+99 STA 1+01 to 1+50




0+80	181	1+25
0+75	187	1+25
0+50	300	1+40
0+60	1381	1+25
0+75	1392	1+50

60



REVISION		DATE	DESCRIPTION	BY
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY				
DESIGNED:		MADRIVER BASIN C.J. BROWN RESERVOIR OHIO FIELD CONTROL TEST LOCATIONS		
DRAWN: JAK				
CHECKED:				
SUBMITTED:				
SCALE: 0 20 40 60		DATE: APR 1977		
PLATE 29		DRAWING NUMBER CJB ER/CT101		



1



2




STATION	DATE	DESCRIPTION	BY
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE			
CORPS OF ENGINEERS			
LOUISVILLE, KENTUCKY			
MAD RIVER BASIN			
C.J. BROWN RESERVOIR			
DWO			
FIELD CONTROL TEST LOCATIONS			
DATE: APR 1977			
DRAWING NUMBER			
CJB ER/CT 102			











REVISION		DATE	DESCRIPTION	BY
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE				
CORPS OF ENGINEERS				
LOCALITY: MAD RIVER BASIN				
C.J. BROWN RESERVOIR				
OHIO				
FIELD CONTROL TEST LOCATIONS				
DRAWN BY: JAR		CHECKED BY: JAR		
DATE: APR 1977		DRAWING NUMBER: CJB ER/CT 104		
PLATE 32				











STATION	DATE	DESCRIPTION	BY
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE			
CORPS OF ENGINEERS			
LOUISVILLE DISTRICT			
MAD RIVER BASIN			
C.J. BROWN RESERVOIR			
OHIO			
FIELD CONTROL TEST LOCATIONS			
DATE: APR 1977		DRAWING NUMBER	
CJB ER/CT 105		PLATE 33	



U. S. ARMY ENGINEER DISTRICT, LOUISVILLE	
CORPS OF ENGINEERS	
VIRGINIA, VIRGINIA	
MUD RIVER BASIN	
CJ BROWN RESERVOIR	
OHIO	
FIELD CONTROL TEST LOCATIONS	
PLATE 34	CJB ER/CT 106








STATION	DATE	DESCRIPTION	BY
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE			
CORPS OF ENGINEERS			
LOUISVILLE, KENTUCKY			
MAD RIVER BASIN			
C. J. BROWN RESERVOIR			
OHIO			
FIELD CONTROL TEST LOCATIONS			
DRAWING NUMBER		CJB ER/CT 108	
DATE		APR 1977	
PLATE 36			

CLARENCE J BROWN RESERVOIR GREATER MIAMI RIVER BASIN
OHIO EMBANKMENT CRITERIA AND PERFORMANCE REPORT(U) ARMY
ENGINEER DISTRICT LOUISVILLE KY SEP 82



22



F/Q 13/13 NL



[illegible]





MICROCOPY RESOLUTION TEST CHART
NATIONAL BUREAU OF STANDARDS-1963-A












U. S. ARMY ENGINEER DISTRICT, LANSFORD	
CORPS OF ENGINEERS	
ENGINEER DISTRICT	
MAD RIVER BASIN	
GJBROWN RESERVOIR	
OHIO	
FIELD CONTROL TEST LOCATIONS	
DATE	APR 1977
PLATE 38	GJB ER/CT 10










U. S. ARMY ENGINEER DISTRICT, LOUISVILLE	
CORPS OF ENGINEERS	
LOUISVILLE DISTRICT	
RED RIVER BASIN	
C.J. BROWN RESERVOIR	
OHIO	
FIELD CONTROL TEST LOCATIONS	
DATE	APR 1977
BY	CJB ER/CT III
PLATE 39	












20 10 5 10 20 30 40 50 60 70 80 90 100 110 120 130 140 150 160 170 180 190 200




STA 30+00
(Tests 29+81 to 30+60)






20 10 5 10 20 30 40 50 60 70 80 90 100 110 120 130 140 150 160 170 180 190 200




STA 29+00
(Tests 28+81 to 29+60)




U. S. ARMY ENGINEER DISTRICT, LOUISVILLE	
CORPS OF ENGINEERS	
NATIONAL HIGHWAY	
MAD RIVER BASIN	
G. J. BROWN RESERVOIR	
OHIO	
FIELD CONTROL TEST LOCATIONS	
DATE: APR 1977	BY: CJB EN76114
PLATE 42	











REVISION		DATE	DESCRIPTION	BY
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE, KENTUCKY				
MAD RIVER BASIN CJ BROWN RESERVOIR OHIO FIELD CONTROL TEST LOCATIONS				
DRAWN BY		DATE		
CHECKED BY		DATE		
APPROVED BY		DATE		
PLATE 43		APR 1977 DRAWING NUMBER CJB ER/CT 115		












U. S. ARMY ENGINEER DISTRICT, LANSFORD	
CORPS OF ENGINEERS	
GENERAL SURVEY	
MAD RIVER BASIN	
C.J. BROWN RESERVOIR	
OHIO	
FIELD CONTROL TEST LOCATIONS	
DATE	APR 77
BY	CJS ER/GT 116
PLATE 44	








U. S. ARMY ENGINEER DISTRICT, LANDVILLE	
CORPS OF ENGINEERS	
MAD RIVER BASIN	
C. J. BROWN RESERVOIR	
OHIO	
FIELD CONTROL TEST LOCATIONS	
DATE	APR 1977
PLATE 45	CJB ER/CT 117











DATE		DESCRIPTION	
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE			
CORPS OF ENGINEERS			
MAD RIVER BASIN			
CUMMINS RESERVOIR			
OHIO			
FIELD CONTROL TEST LOCATIONS			
DRAWN BY		CHECKED BY	
DATE		DATE	
APR 1977		CUB ER / CT 118	
PLATE 46			







U. S. ARMY ENGINEER DISTRICT, LANSING	
CORPS OF ENGINEERS	
WADSWORTH	
HAD RIVER BASIN	
C. J. BROWN RESERVOIR	
OHIO	
FIELD CONTROL TEST LOCATIONS	
DATE	APR 1977
PLATE 47	CUB ER ACT 17













DATE		REVISION		BY
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE				
CORPS OF ENGINEERS				
LOUISVILLE DISTRICT				
PAD RIVER BASIN				
CJ BROWN RESERVOIR				
OHIO				
FIELD CONTROL TEST LOCATIONS				
DATE: APR 1977		DRAWING NUMBER: CJ B ER/CT 120		
PLATE 48				











SYMBOL		DATE		DESCRIPTION		BY
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE						
CORPS OF ENGINEERS						
LOUISVILLE, KENTUCKY						
MAD RIVER BASIN						
C. J. BROWN RESERVOIR						
OHIO						
FIELD CONTROL TEST LOCATIONS						
DRAWN BY		DATE		REVISION NUMBER		
JAK		MAY 1977		CJB ER/CT121		
PLATE 49						













U. S. ARMY ENGINEER DISTRICT, LOUISVILLE	
CORPS OF ENGINEERS	
LABORATORY REPORT	
MAD RIVER BASIN	
C.J. BROWN RESERVOIR	
OHIO	
FIELD CONTROL TEST LOCATIONS	
DATE	MAY 1977
PLATE 50	CJB ER/CT 122





SECTION	DATE	DESCRIPTION	BY
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE CORPS OF ENGINEERS LOUISVILLE DISTRICT			
MAD RIVER BASIN CJ BROWN RESERVOIR OHIO FIELD CONTROL TEST LOCATIONS			
DRAWN BY		CHKD BY	
DATE		DATE	
PLATE 51		JUN 1977 DRAWING NUMBER CJB ER/CT 123	





DATE		DESCRIPTION	
U. S. ARMY ENGINEER DISTRICT, LOUISVILLE			
CORPS OF ENGINEERS			
GENERAL DIVISION			
MAD RIVER BASIN			
G. J. BROWN RESERVOIR			
OHIO			
FIELD CONTROL TEST LOCATIONS			
DATE		JUNE 1977	
DRAWING NUMBER		CJB ER/CT124	
PLATE 52			

CONTRACTOR FIELD

MATERIAL (ZONE)	NUMBER OF TESTS	DRY DENSITY				PERCENT COMP		
		HIGH	LOW	AVERAGE	DESIGN	HIGH	LOW	AVERAGE
RANDOM	1439 *	145.5	97.2	122.0	107.0	115.5	94.7	100.6
IMPERVIOUS	446 **	138.2	99.4	125.0	114.5	114.5	95.1	100.7
PERVIOUS	93 ***	147.9	104.2	130.5	125.0	114.1	85.0	98.8

* OF THE 1439 TESTS RUN ON THE RANDOM MATERIAL 354 TESTS FAILED (DRY OF OPTIMUM), 41 TESTS INDICATED THE MATERIAL WAS TOO WET (WETTER THAN THE COMPACTION DESIRED AND 7 TESTS INDICATED THE MATERIAL WAS TOO DRY (DRIER THAN THE COMPACTION DESIRED). ALL OF THE TEST SECTIONS THAT FAILED WERE REWORKED. THESE TESTS WERE ACCEPTABLE.

** OF THE 446 TESTS RUN ON THE IMPERVIOUS MATERIAL 29 TESTS FAILED (DRY OF OPTIMUM). ALL OF THE TEST SECTIONS THAT FAILED WERE REWORKED.

*** OF THE 93 TESTS RUN ON THE PERVIOUS MATERIAL 0 TESTS FAILED.

CORPS OF ENGINEERS

MATERIAL (ZONE)	NUMBER OF TESTS	DRY DENSITY				PERCENT COMP		
		HIGH	LOW	AVERAGE	DESIGN	HIGH	LOW	AVERAGE
RANDOM	225 *	146.7	107.3	126.0	107.0	114.8	98.0	101.7
IMPERVIOUS	82 **	139.6	103.8	123.5	114.5	111.9	96.9	100.5
PERVIOUS	18 ***	141.4	115.7	130.5	125.0	114.0	85.0	94.0

* OF THE 225 TESTS RUN ON THE RANDOM MATERIAL 65 TESTS FAILED (DRY OF OPTIMUM). ALL OF THE TEST SECTIONS THAT FAILED WERE REWORKED.

** OF THE 82 TESTS RUN ON THE IMPERVIOUS MATERIAL 5 TESTS FAILED (DRY OF OPTIMUM). ALL OF THE TEST SECTIONS THAT FAILED WERE REWORKED.

*** OF THE 18 TESTS RUN ON THE PERVIOUS MATERIAL 0 TESTS FAILED.

- ① STANDARD PROCTOR TEST USED ON THE RANDOM AND IMPERVIOUS MATERIAL
- ② NOT APPLICABLE - NO MOISTURE CONTROL SPECIFIED
- ③ INDICATE RESULTS OF ALL TESTS FOR HIGH AND LOW VALUES AND INDICATE

ELD COMPACTION CONTROL - DAM

COMPACTION ①③		WATER CONTENT ③				DEVIATION FROM OPTIMUM ③			
RANGE	DESIRED	HIGH	LOW	AVERAGE	DESIGN	HIGH	LOW	AVERAGE	SPECIFIED
1.6	95.0	25.0	3.6	12.3	18.6	+5.7	-7.1	-.20	-2.0 +2.0
1.7	95.0	23.2	7.0	9.7	16.8	+2.0	-4.0	-1.00	-2.0 +2.0
1.8	85.0	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②

1.6 FAILED (300 TESTS INDICATED THE MATERIAL WAS TOO DRY OF OPTIMUM), 6 TESTS INDICATED THE MATERIAL WAS BELOW OPTIMUM. MATERIAL WAS BOTH TOO DRY OF OPTIMUM AND BELOW THE COMPACTION WORKED. THERE WERE 136 AREAS THAT WERE RETESTED AND ALL

1.7 FAILED (ALL OF THE TESTS INDICATED THE MATERIAL WAS TOO DRY OF OPTIMUM). ALL AREAS WERE RETESTED AND THE TESTS WERE ACCEPTABLE. 1.8 FAILED.

PEERS ACCEPTANCE TESTS - DAM

COMPACTION ①③		WATER CONTENT ③				DEVIATION FROM OPTIMUM ③			
RANGE	DESIRED	HIGH	LOW	AVERAGE	DESIGN	HIGH	LOW	AVERAGE	SPECIFIED
1.7	95.0	19.5	2.9	8.4	18.6	+1.8	-6.9	-1.20	-2.0 +2.0
1.5	95.0	22.5	3.4	10.8	16.8	+2.0	-6.4	-1.00	-2.0 +2.0
1.0	85.0	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②	N/A ②

1.7 FAILED (ALL OF THE TESTS INDICATED THE MATERIAL WAS TOO DRY OF OPTIMUM). ALL AREAS WERE RETESTED AND THE TESTS WERE ACCEPTABLE.


1.5 TESTS FAILED (5 TESTS INDICATED THE MATERIAL WAS TOO DRY OF OPTIMUM). ALL AREAS WERE RETESTED AND THE TESTS WERE ACCEPTABLE.

1.0 TESTS FAILED.

1.0 MATERIAL, RELATIVE DENSITY TEST USED ON THE PERVIOUS MATERIAL

1.0 INDICATE RESULTS OF ACCEPTABLE TESTS AND RETESTS FOR AVERAGE VALUES

C.I. BROWN RES
JUNE 1971 *Roy Childers*



Appendix I
Photographs



(1) Dam embankment excavation September 1971 on north leg of core trench.



(2) Water accumulation in core trench area after encountering artesian well in core trench at station 24+10.



(3) View of 8' x 8' x 5' excavation around artesian well at dam E station 24+10 prior to placing concrete plug to shut-off minor leakage. (September 1971).



(4) Placing 8' x 8' x 5' concrete plug around 12" pipe drain into artesian well at E station 24+10.




(5) View of artesian well and extension of 12" casing at dam E station 24+10. (September 1971).



(6) Station 27+50 looking ahead during initial placement of impervious material in core trench.



(7) Station 28+00 looking ahead during initial placement within core trench. (1 October 1971).



(8) Station 28+00 in core trench. (1 October 1971).



(9) Station 29+00 in core trench. (1 October 1971).



(10) Stage II from ground level on partially completed embankment looking north.



(11) Looking north at stage embankment. (Elevation of embankment is $982.0\pm$).



(12) View looking south from overlook area at Stage II and III Embankment.



(13) Embankment looking toward right abutment with fill at elevation 993. (August 1972).



(14) Right abutment station 5+00 \pm . High point of till elevation 995. (August 1972).



(15) View of till-gravel deposit and sand window around right abutment. (August 1972)



(16) Close-up of area shown in Photo 15. (August 1972).



(17) Looking south from right abutment.

ATE
MED