

Installation/FFID												RAB			BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)								
			Sites (Actions)																
Alaska																			
Army - FORT GREELY / AK021452215500												RAB				BRAC 1995		Progress in FY97 Refer to page A-68	
Sites with Response Complete		38	Investigation	42	7	0		\$1,564	\$100	\$716	\$0	FY00	\$329	Progress Planned for FY98-FY99					
Sites in Progress -Relative Risk Category	High	1	Interim Actions	8(16)	4(6)			\$98	\$0	\$0	\$0	FY01	\$332						
	Medium	0	Design	3	0	7		\$520	\$0	\$76	\$419	FY02	\$161						
	Low	2	RA-C	6	1	7	FUND	\$6,514	\$3,239	\$5,437	\$7,374	FY03	\$161						
	Not Evaluated	6	RA-O (LTO)	0	2	5		\$10	\$0	\$0	\$356								
	Not Required	2	LTM	0	1	0		\$24	\$0	\$0	\$5								
Total Number of Sites		49	Total				\$8,730	\$3,339	\$6,229	\$8,154	FY98-2012**	\$16,617							
Army - FORT RICHARDSON / AK021452215700												NPL				Progress in FY97 Refer to page A-73			
Sites with Response Complete		56	Investigation	68	11	0		\$24,684	\$1,406	\$0	\$0	FY00	\$4,985	Progress Planned for FY98-FY99					
Sites in Progress -Relative Risk Category	High	5	Interim Actions	56(105)	7(10)			\$8,962	\$0	\$0	\$0	FY01	\$2,272						
	Medium	3	Design	7	1	6		\$1,046	\$300	\$325	\$36	FY02	\$2,430						
	Low	11	RA-C	35	1	14	FUND	\$23,671	\$5,511	\$3,181	\$4,404	FY03	\$315						
	Not Evaluated	0	RA-O (LTO)	1	4	1		\$0	\$0	\$0	\$0								
	Not Required	4	LTM	0	1	17		\$65	\$65	\$530	\$285								
Total Number of Sites		79	Total				\$58,428	\$7,282	\$4,036	\$4,725	FY98-2014**	\$31,191							
Army - FORT WAINWRIGHT / AK021452242600												RAB				NPL		Progress in FY97 Refer to page A-78	
Sites with Response Complete		53	Investigation	75	2	0		\$44,012	\$1,815	\$0	\$0	FY00	\$6,066	Progress Planned for FY98-FY99					
Sites in Progress -Relative Risk Category	High	4	Interim Actions	46(79)	23(71)			\$2,322	\$0	\$0	\$0	FY01	\$7,251						
	Medium	1	Design	15	1	2		\$2,789	\$481	\$200	\$0	FY02	\$1,359						
	Low	1	RA-C	37	2	4		\$34,821	\$14,800	\$6,126	\$5,247	FY03	\$1,161						
	Not Evaluated	0	RA-O (LTO)	1	20	3		\$70	\$65	\$375	\$537								
	Not Required	18	LTM	0	21	2		\$165	\$165	\$685	\$775								
Total Number of Sites		77	Total				\$84,179	\$17,326	\$7,386	\$6,559	FY98-2026**	\$63,398							
Army - HAINES PIPELINE / AK021452214600												RAB				Progress in FY97			
Sites with Response Complete		1	Investigation	17	5	0	FUND	\$1,161	\$661	\$0	\$0	FY00	\$367	Removed Lutak Fire Burn Pit as source of surface water contamination. Installed groundwater control system to minimize off-site migration. Investigated off-site groundwater migration pathway, and potential disposal trenches. Progress Planned for FY98-FY99 Completion of RA for eliminating off-site groundwater migration. Begin in-situ treatment of soil contamination at Tank 100 and Tank 104 to eliminate source for groundwater contamination.					
Sites in Progress -Relative Risk Category	High	7	Interim Actions	1(1)	1(3)			\$0	\$0	\$0	\$0	FY01	\$2,152						
	Medium	4	Design	3	1	17		\$100	\$100	\$200	\$0	FY02	\$7,889						
	Low	10	RA-C	2	2	18	FUND	\$3,378	\$2,178	\$300	\$729	FY03	\$10,607						
	Not Evaluated	0	RA-O (LTO)	0	1	15		\$0	\$0	\$150	\$67								
	Not Required	0	LTM	0	1	11		\$243	\$243	\$0	\$39								
Total Number of Sites		22	Total				\$4,882	\$3,182	\$650	\$835	FY98-2026**	\$44,200							

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase		Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)								
		Sites (Actions)																
Alaska																		
Navy - ADAK NAVAL AIR FACILITY / AK017002432300												RAB		BRAC 1995		NPL		Progress in FY97 Refer to page A-2
Sites with Response Complete		84	Investigation	96	0	0		\$26,695	\$6,236	\$0	\$0	FY00	\$17,385	Progress Planned for FY98-FY99				
Sites in Progress -Relative Risk Category	High	4	Interim Actions	42(58)	11(16)		\$1,556	\$1,432	\$0	\$0	FY01	\$17,181						
	Medium	0	Design	27	0	0	\$2,107	\$285	\$0	\$0	FY02	\$0						
	Low	0	RA-C	61	6	0	\$55,873	\$18,882	\$5,385	\$0	FY03	\$0						
	Not Evaluated	8	RA-O (LTO)	0	0	9	\$2,674	\$2,674	\$0	\$521								
	Not Required	0	LTM	0	2	34	\$200	\$200	\$12,895	\$13,824								
Total Number of Sites		96	Total				\$89,105	\$29,709	\$18,280	\$14,345	FY98-2002**	\$70,586						
Navy - AMCHITKA FLTSURSPTDET1 / AK017002752900																Progress in FY97		
Sites with Response Complete		1	Investigation	1	8	2		\$422	\$120	\$691	\$390	FY00	\$1,168	Progress Planned for FY98-FY99				
Sites in Progress -Relative Risk Category	High	4	Interim Actions	0(0)	0(0)		\$314	\$0	\$0	\$0	FY01	\$1,758						
	Medium	2	Design	0	0	3	\$0	\$0	\$0	\$0	FY02	\$2,366						
	Low	2	RA-C	0	0	6	\$0	\$0	\$0	\$0	FY03	\$756						
	Not Evaluated	2	RA-O (LTO)	0	0	4	\$0	\$0	\$0	\$0								
	Not Required	0	LTM	0	0	4	\$0	\$0	\$0	\$0								
Total Number of Sites		11	Total				\$736	\$120	\$691	\$390	FY98-2007**	\$9,073						
Navy - CAPE PRINCE WALES NCCOSC / AK017002755000																Progress in FY97		
Sites with Response Complete		0	Investigation	1	2	0		\$0	\$0	\$0	\$0	FY00	\$146	Progress Planned for FY98-FY99				
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	1(1)		\$550	\$550	\$1,150	\$930	FY01	\$146						
	Medium	1	Design	0	0	2	\$0	\$0	\$0	\$0	FY02	\$0						
	Low	0	RA-C	0	1	2	\$4,370	\$274	\$150	\$0	FY03	\$0						
	Not Evaluated	1	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$147								
	Not Required	0	LTM	0	0	0	\$0	\$0	\$0	\$0								
Total Number of Sites		3	Total				\$4,920	\$824	\$1,300	\$1,077	FY98-2001**	\$2,669						
Navy - POINT BARROW NARL / AK017002724500												RAB				Progress in FY97		
Sites with Response Complete		2	Investigation	4	9	0		\$2,606	\$1,300	\$1,812	\$1,528	FY00	\$5,174	ASTs, pipeline, pump houses, and hazardous wastes have been removed from the site. 500 cy of PCE contaminated soil was treated. A leak recovery system was installed to protect a delin... Progress Planned for FY98-FY99 Continue operations and maintenance of the recovery system. Additional delineation of a pipeline alignment.				
Sites in Progress -Relative Risk Category	High	7	Interim Actions	2(3)	2(2)		\$1,411	\$1,213	\$1,490	\$1,773	FY01	\$16,820						
	Medium	1	Design	1	0	5	\$475	\$0	\$275	\$791	FY02	\$6,975						
	Low	1	RA-C	3	1	5	\$17,032	\$2,317	\$0	\$0	FY03	\$4,704						
	Not Evaluated	2	RA-O (LTO)	0	0	5	\$1,053	\$1,053	\$650	\$980								
	Not Required	0	LTM	0	0	6	\$105	\$105	\$250	\$503								
Total Number of Sites		13	Total				\$22,682	\$5,988	\$4,477	\$5,575	FY98-2006**	\$44,745						

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)							
			Sites (Actions)															
Alaska																		
Navy - ST LAWRENCE NCCOSC / AK017002757200												Progress in FY97						
Sites in Progress -Relative Risk Category	Sites with Response Complete	1	Investigation	1	2	1		\$798	\$0	\$0	\$0	FY00	\$0	Progress Planned for FY98-FY99				
	High	2	Interim Actions	0(0)	0(0)			\$5,200	\$0	\$0	\$0	FY01	\$485					
	Medium	0	Design	0	0	0		\$0	\$0	\$0	\$0	FY02	\$479					
	Low	0	RA-C	0	0	3		\$0	\$0	\$0	\$0	FY03	\$0					
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites		4	Total					\$5,998	\$0	\$0	\$0	FY98-2004**	\$3,959					
Air Force - ANVIL MOUNTAIN RADIO RELAY STATION / AK057302861600												Progress in FY97						
Sites in Progress -Relative Risk Category	Sites with Response Complete	1	Investigation	7	2	0		\$40	\$0	\$0	\$0	FY00	\$0	Progress Planned for FY98-FY99 IRA scheduled for seven sites as part of the Clean Sweep Program.				
	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$1,050	\$0	FY01	\$0					
	Medium	0	Design	0	0	7		\$0	\$0	\$0	\$0	FY02	\$0					
	Low	6	RA-C	0	0	7	FUND	\$0	\$0	\$325	\$0	FY03	\$0					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites		9	Total					\$40	\$0	\$1,375	\$0	FY98-2006**	\$1,375					
Air Force - BARTER ISLAND / AK057302861800												Progress in FY97						
Sites in Progress -Relative Risk Category	Sites with Response Complete	15	Investigation	20	1	0		\$0	\$0	\$129	\$0	FY00	\$0	Progress Planned for FY98-FY99 Clean Sweep and excavation (RA) proposed for FY98. FFS scheduled for FY98.				
	High	5	Interim Actions	3(3)	0(0)			\$0	\$0	\$0	\$0	FY01	\$30					
	Medium	0	Design	0	2	3		\$570	\$0	\$0	\$0	FY02	\$4,600					
	Low	0	RA-C	0	0	5	FUND	\$0	\$0	\$0	\$0	FY03	\$100					
	Not Evaluated	0	RA-O (LTO)	0	0	4		\$0	\$0	\$0	\$0							
	Not Required	1	LTM	0	0	4		\$0	\$0	\$0	\$0							
Total Number of Sites		21	Total					\$570	\$0	\$129	\$0	FY98-2007**	\$4,909					
Air Force - BEAR CREEK RADIO RELAY STATION / AK057302861900												Progress in FY97						
Sites in Progress -Relative Risk Category	Sites with Response Complete	0	Investigation	0	4	0		\$327	\$0	\$802	\$0	FY00	\$200	Progress Planned for FY98-FY99 RI/FS planned.				
	High	2	Interim Actions	2(2)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	1	Design	0	0	0		\$0	\$0	\$0	\$0	FY02	\$0					
	Low	1	RA-C	0	0	0		\$356	\$356	\$0	\$0	FY03	\$0					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites		4	Total					\$683	\$356	\$802	\$0	FY98-2000**	\$1,002					

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)							
			Sites (Actions)															
Alaska																		
Air Force - BETHEL RANGE / AK057302862200												Progress in FY97						
Sites with Response Complete			0	Investigation	0	12	0	REG	\$191	\$0	\$0	\$893	FY00	\$100	Final remedial action proposed plan and decision document for BIA 27 acre site. Setup a public public information repository at Bethel, AK. Progress Planned for FY98-FY99 Final remedial action at the Sewage Lagoon. Monitoring the suprapermafrost groundwater at the BIA 27 acre site. Sample, operate, and maintain the Exsitu-Bioventing System. NFRAP the BIA 27 acre site.			
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)		REG	\$106	\$0	\$0	\$0	FY01	\$506					
	Medium	5	Design	0	0	11	REG	\$45	\$45	\$0	\$0	FY02	\$242					
	Low	5	RA-C	0	0	11	REG	\$2,375	\$0	\$0	\$0	FY03	\$630					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	1	LTM	0	0	0		\$413	\$0	\$0	\$0							
Total Number of Sites			12	Total				\$3,130	\$45	\$0	\$893	FY98-2006**	\$2,536					
Air Force - BIG MOUNTAIN RADIO RELAY STATION / AK057302862300												Progress in FY97						
Sites with Response Complete			0	Investigation	0	10	0		\$107	\$0	\$1,500	\$0	FY00	\$0	No activity. Progress Planned for FY98-FY99 RI/FS planned for FY99.			
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$3,200					
	Medium	2	Design	0	0	4		\$0	\$0	\$0	\$0	FY02	\$150					
	Low	7	RA-C	0	0	4		\$41	\$0	\$0	\$0	FY03	\$150					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	1	LTM	0	0	5		\$0	\$0	\$0	\$0							
Total Number of Sites			10	Total				\$148	\$0	\$1,500	\$0	FY98-2006**	\$5,000					
Air Force - CAPE LISBURNE LONG RANGE RADAR SITE / AK057302863100												RAB		Progress in FY97				
Sites with Response Complete			4	Investigation	9	1	0		\$394	\$0	\$0	\$0	FY00	\$8,814	Conducted RA at four sites. Excavation of PCB contaminated soil and drums, stockpiling. Progress Planned for FY98-FY99 Continue RA. Initiate another IRA that is a drum clean-out at Kay Creek.			
Sites in Progress -Relative Risk Category	High	4	Interim Actions	1(1)	4(4)			\$1,820	\$1,272	\$0	\$0	FY01	\$0					
	Medium	0	Design	0	0	5		\$0	\$0	\$0	\$0	FY02	\$400					
	Low	1	RA-C	0	0	5		\$1,580	\$0	\$0	\$0	FY03	\$0					
	Not Evaluated	0	RA-O (LTO)	0	0	4		\$0	\$0	\$0	\$0							
	Not Required	1	LTM	0	0	4		\$0	\$0	\$0	\$0							
Total Number of Sites			10	Total				\$3,794	\$1,272	\$0	\$0	FY98-2006**	\$9,214					
Air Force - CAPE ROMANZOF LONG RANGE RADAR SITE / AK057302863300												Progress in FY97						
Sites with Response Complete			10	Investigation	15	1	0		\$1,113	\$0	\$0	\$0	FY00	\$125	LTM landfill No. 2 underway. Intrinsic Remediation Treatability Study underway Progress Planned for FY98-FY99 Continue operating biopiles and LTM. Intrinsic remediation results will be evaluated as a final remedy for SS13 and SS15			
Sites in Progress -Relative Risk Category	High	4	Interim Actions	2(2)	0(0)			\$1,209	\$15	\$0	\$670	FY01	\$0					
	Medium	0	Design	1	2	2		\$0	\$0	\$0	\$0	FY02	\$125					
	Low	1	RA-C	1	0	2		\$1,558	\$470	\$15	\$498	FY03	\$0					
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$117							
	Not Required	1	LTM	0	1	0		\$217	\$0	\$147	\$0							
Total Number of Sites			16	Total				\$4,097	\$485	\$162	\$1,285	FY98-2006**	\$2,122					

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase		Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)								
		Sites (Actions)																
Alaska																		
Air Force - EARECKSON AIR FORCE BASE / AK057302870500												Progress in FY97						
Sites with Response Complete		29	Investigation	47	4	0		\$9,853	\$0	\$0	\$0	FY00	\$560	Installed FT002 Bioventing project-continuing, Completed remediation (landfarming) of approximately 40,000 cu. yds contaminated soil stockpiles Progress Planned for FY98-FY99 Establish basewide monitoring program,				
Sites in Progress -Relative Risk Category	High	5	Interim Actions	8(8)	1(1)			\$5,384	\$13	\$0	\$0	FY01	\$0					
	Medium	1	Design	3	1	1		\$2,421	\$0	\$0	\$0	FY02	\$400					
	Low	9	RA-C	2	1	0		\$9,214	\$0	\$250	\$0	FY03	\$0					
	Not Evaluated	0	RA-O (LTO)	0	0	19		\$0	\$0	\$400	\$0							
	Not Required	7	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites		51	Total				\$26,872	\$13	\$650	\$0	FY98-2006**	\$46,504						
Air Force - EIELSON AIR FORCE BASE / AK057302864600												RAB		NPL		Progress in FY97		
Sites with Response Complete		56	Investigation	66	0	0		\$26,674	\$0	\$0	\$0	FY00	\$681	Refer to page A-52 Progress Planned for FY98-FY99				
Sites in Progress -Relative Risk Category	High	1	Interim Actions	14(14)	1(1)			\$1,926	\$38	\$10	\$0	FY01	\$681					
	Medium	0	Design	17	1	0		\$6,778	\$50	\$0	\$0	FY02	\$681					
	Low	0	RA-C	32	2	0		\$12,634	\$1,080	\$15	\$213	FY03	\$681					
	Not Evaluated	1	RA-O (LTO)	0	9	0		\$1,182	\$314	\$398	\$318							
	Not Required	8	LTM	0	29	0		\$1,534	\$0	\$388	\$372							
Total Number of Sites		66	Total				\$50,728	\$1,482	\$811	\$903	FY98-2011**	\$5,800						
Air Force - ELMENDORF AIR FORCE BASE / AK057302864900												RAB		NPL		Progress in FY97		
Sites with Response Complete		58	Investigation	81	0	0		\$37,102	\$0	\$0	\$0	FY00	\$1,279	Refer to page A-55 Progress Planned for FY98-FY99				
Sites in Progress -Relative Risk Category	High	4	Interim Actions	17(17)	1(1)			\$1,853	\$0	\$0	\$0	FY01	\$1,240					
	Medium	0	Design	13	0	1		\$5,437	\$144	\$0	\$0	FY02	\$1,132					
	Low	1	RA-C	25	1	3		\$12,434	\$0	\$2,133	\$0	FY03	\$1,342					
	Not Evaluated	0	RA-O (LTO)	1	17	3		\$759	\$250	\$441	\$514							
	Not Required	18	LTM	1	19	0		\$1,920	\$0	\$675	\$689							
Total Number of Sites		81	Total				\$59,505	\$394	\$3,249	\$1,203	FY98-2026**	\$21,368						
Air Force - FLAXMAN LONG RANGE RADAR SITE / AK057302865200												RAB		NPL		Progress in FY97		
Sites with Response Complete		1	Investigation	8	1	0		\$0	\$0	\$0	\$0	FY00	\$0	No activity. Progress Planned for FY98-FY99 None.Nothing planned until 2003.				
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	1	Design	0	0	7		\$0	\$0	\$0	\$0	FY02	\$30					
	Low	0	RA-C	0	0	7		\$0	\$0	\$0	\$0	FY03	\$2,800					
	Not Evaluated	5	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0							
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites		9	Total				\$0	\$0	\$0	\$0	FY98-2006**	\$2,880						

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information	
	Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
		Sites (Actions)												
Alaska														
Air Force - FORT YUKON LONG RANGE RADAR SITE / AK057302865400												RAB		Progress in FY97
Sites with Response Complete		7	Investigation	8	1	0		\$1,394	\$0	\$0	\$0	FY00	\$50	RI/FS complete. Proposed Plan released. RAB established. Clean Sweep scheduled for FY98
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$100	\$0	\$0	\$606	FY01	\$50	Progress Planned for FY98-FY99 Initiate and continue LTM of the Power Plant site groundwater contamination.
	Medium	0	Design	1	0	1		\$0	\$0	\$0	\$0	FY02	\$50	
	Low	0	RA-C	1	0	1	FUND	\$23	\$0	\$0	\$4,500	FY03	\$50	
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0			
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		9	Total				\$1,517	\$0	\$0	\$5,106	FY98-2006**	\$5,356		
Air Force - GALENA AIRPORT / AK057302865500												RAB		Progress in FY97
Sites with Response Complete		7	Investigation	12	2	0		\$5,333	\$0	\$0	\$0	FY00	\$590	Estimated extent of drum distribution in adjacent woods. Disposed of hundreds of drums stored with various contents. Packaged drums, removed from woods in 1994, for shipment to recycler. Continued bioventing, SVE, & product recovery. Worked with RAB. Progress Planned for FY98-FY99 Continue bioventing, free-product recovery and SVE. Implement comprehensive groundwater monitoring. Remove drums from woods. Top community priorities are drums and groundwater. Work close w/RAB.
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	2(2)			\$3,187	\$35	\$0	\$2,445	FY01	\$2,300	
	Medium	1	Design	3	1	0		\$0	\$0	\$0	\$0	FY02	\$300	
	Low	0	RA-C	0	3	0		\$1,838	\$0	\$0	\$0	FY03	\$300	
	Not Evaluated	0	RA-O (LTO)	0	1	1		\$0	\$0	\$710	\$499			
	Not Required	5	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		14	Total				\$10,358	\$35	\$710	\$2,944	FY98-2006**	\$7,444		
Air Force - GOLD KING CREEK RADIO RELAY SITE / AK057302865800												RAB		Progress in FY97
Sites with Response Complete		0	Investigation	0	3	0		\$8	\$0	\$0	\$0	FY00	\$0	No activity. Progress Planned for FY98-FY99 No Activity-RI/FS planned for FY01.
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$510	
	Medium	0	Design	0	0	2		\$0	\$0	\$0	\$0	FY02	\$0	
	Low	2	RA-C	0	0	2		\$85	\$0	\$0	\$0	FY03	\$930	
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0			
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		3	Total				\$93	\$0	\$0	\$0	FY98-2006**	\$1,440		
Air Force - GRANITE MOUNTAIN RADIO RELAY STATION / AK057302865900												RAB		Progress in FY97
Sites with Response Complete		0	Investigation	2	9	0		\$810	\$0	\$0	\$0	FY00	\$0	No activity. Progress Planned for FY98-FY99 RI/FS; Pending FY Funding
Sites in Progress -Relative Risk Category	High	2	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$390	
	Medium	2	Design	0	0	10		\$4	\$0	\$0	\$0	FY02	\$4,000	
	Low	6	RA-C	0	0	10		\$0	\$0	\$0	\$0	FY03	\$0	
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0			
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		11	Total				\$814	\$0	\$0	\$0	FY98-2006**	\$4,490		

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

Installation/FFID												RAB			BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)								
			Sites (Actions)																
Alaska																			
Air Force - INDIAN MOUNTAIN RESEARCH / AK057302866200												RAB			Progress in FY97				
Sites with Response Complete			0	Investigation	11	1	0		\$2,902	\$0	\$0	\$0	FY00	\$132	Established RAB; IRA underway at SS09. Progress Planned for FY98-FY99 Complete decision documents for all 11 sites for RAB review in FY98; complete IRA at SS09.				
Sites in Progress -Relative Risk Category	High	8	Interim Actions	0(0)	0(0)			\$703	\$0	\$0	\$0	FY01	\$1,635						
	Medium	2	Design	0	0	6		\$810	\$0	\$0	\$264	FY02	\$210						
	Low	1	RA-C	0	0	6		\$83	\$0	\$0	\$0	FY03	\$210						
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$30	\$54								
Not Required			1	LTM	0	0	8		\$0	\$0	\$0	\$73							
Total Number of Sites			12	Total				\$4,498	\$0	\$30	\$391	FY98-2006**	\$3,058						
Air Force - KALAKAKET CREEK RADIO RELAY STATION / AK057302866400												RAB			Progress in FY97				
Sites with Response Complete			2	Investigation	2	1	0		\$205	\$0	\$0	\$1,066	FY00	\$0	Program documents submitted for FY98 RI/FS Progress Planned for FY98-FY99 RI/FS planned for 98 will most likely be postponed to 99 due to low priority. Work w/RAB.				
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0						
	Medium	0	Design	0	0	0		\$0	\$0	\$0	\$0	FY02	\$1,850						
	Low	0	RA-C	0	0	0		\$0	\$0	\$0	\$0	FY03	\$0						
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0								
Not Required			1	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites			3	Total				\$205	\$0	\$0	\$1,066	FY98-2006**	\$2,916						
Air Force - KING SALMON / AK057302866900												RAB			Progress in FY97				
Sites with Response Complete			2	Investigation	15	3	6		\$10,221	\$45	\$0	\$1,101	FY00	\$4,834	Phase 2 of the North and South Barrel Bluffs project was 90% completed. The remainder of the work, which includes revegetation and landscaping, will be completed in the Summer of 1998. Progress Planned for FY98-FY99 The North and South Barrel Bluffs monitoring and long term operation of the South Bluffs water treatment facility will begin in FY98 and continue through 1999 and beyond. In 1999 a major RI/FS is planned for the Circle Landfill, a RAB priority.				
Sites in Progress -Relative Risk Category	High	8	Interim Actions	0(0)	0(0)			\$16,827	\$8,100	\$0	\$489	FY01	\$2,353						
	Medium	2	Design	3	0	2		\$1,384	\$0	\$0	\$0	FY02	\$2,353						
	Low	3	RA-C	1	0	0		\$3,300	\$1,231	\$164	\$98	FY03	\$2,353						
	Not Evaluated	3	RA-O (LTO)	0	0	0		\$139	\$0	\$650	\$305								
Not Required			6	LTM	0	7	3		\$329	\$162	\$164	\$489							
Total Number of Sites			24	Total				\$32,200	\$9,538	\$978	\$2,482	FY98-2016**	\$39,590						
Air Force - KOTZEBUE LONG RANGE RADAR SITE / AK057302874200												RAB			Progress in FY97				
Sites with Response Complete			5	Investigation	19	2	0		\$3,131	\$100	\$0	\$0	FY00	\$140	Phase 2 Soil Washing work plans complete and approved form ADEC Progress Planned for FY98-FY99 Phase 2, removal action (soil washing) funded in FY96 will be conducted for approximately 10,000 cu yds of POL contaminated soil. This project will be coordinated with RI/FS for site SS020 and Clean Sweep facilities demolition.				
Sites in Progress -Relative Risk Category	High	4	Interim Actions	3(3)	3(3)			\$1,559	\$0	\$0	\$0	FY01	\$0						
	Medium	0	Design	0	0	0		\$474	\$0	\$0	\$0	FY02	\$0						
	Low	8	RA-C	0	0	0	FUND	\$942	\$0	\$6,115	\$0	FY03	\$0						
	Not Evaluated	3	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0								
Not Required			1	LTM	0	0	14		\$0	\$0	\$0	\$40							
Total Number of Sites			21	Total				\$6,106	\$100	\$6,115	\$40	FY98-2006**	\$6,295						

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)							
			Sites (Actions)															
Alaska																		
Air Force - MURPHY DOME / AK057302867900												Progress in FY97						
Sites with Response Complete			5	Investigation	8	1	0		\$1,395	\$0	\$0	\$0	FY00	\$65	RI/FS complete. Proposed Plan released. IRA programmed for FY98 Progress Planned for FY98-FY99 Hot Spot Removal IRA and LTM of SS07			
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$83	\$0	\$2,030	\$0	FY01	\$30					
	Medium	2	Design	0	0	3		\$0	\$0	\$0	\$0	FY02	\$30					
	Low	0	RA-C	0	0	3	FUND	\$0	\$0	\$40	\$0	FY03	\$30					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites			9	Total				\$1,478	\$0	\$2,070	\$0	FY98-2006**	\$2,315					
Air Force - NAKNEK RECREATIONAL CAMP I / AK057302868001												Progress in FY97						
Sites with Response Complete			0	Investigation	5	0	1		\$892	\$0	\$0	\$0	FY00	\$60	No activity due to lack of funding. Progress Planned for FY98-FY99 Remedial action planned in FY98.			
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$50					
	Medium	2	Design	1	0	0		\$0	\$0	\$0	\$0	FY02	\$50					
	Low	2	RA-C	0	0	0		\$28	\$0	\$881	\$0	FY03	\$50					
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites			6	Total				\$920	\$0	\$881	\$0	FY98-2009**	\$1,091					
Air Force - NAKNEK RECREATIONAL CAMP II / AK057302868002												Progress in FY97						
Sites with Response Complete			0	Investigation	5	0	0		\$0	\$0	\$0	\$0	FY00	\$145	Progress Planned for FY98-FY99			
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$60					
	Medium	2	Design	0	0	5		\$0	\$0	\$0	\$0	FY02	\$60					
	Low	2	RA-C	0	0	0		\$0	\$0	\$0	\$0	FY03	\$60					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites			5	Total				\$0	\$0	\$0	\$0	FY98-2009**	\$1,765					
Air Force - OLIKTOK RADIO RELAY STATION / AK057302869100												Progress in FY97						
Sites with Response Complete			8	Investigation	10	1	0		\$0	\$0	\$0	\$0	FY00	\$0	No activity. Progress Planned for FY98-FY99 No activity.			
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	0	Design	0	0	2		\$0	\$0	\$0	\$0	FY02	\$30					
	Low	1	RA-C	0	0	1		\$0	\$0	\$0	\$0	FY03	\$2,000					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites			11	Total				\$0	\$0	\$0	\$0	FY98-2006**	\$2,130					

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
	Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)			
		Sites (Actions)											
Alaska													
Air Force - POINT LAY / AK057302869700												Progress in FY97	
Restoration Advisory Board inquiry meeting held in FY96.No activity planned for FY97.												Progress Planned for FY98-FY99	
Focussed FS planned for FY98. RA not planned for 2003													
Sites with Response Complete		4	Investigation	6	1	0		\$0	\$0	\$68	\$0	FY00	\$0
Sites in Progress -Relative Risk Category	High	2	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0
	Medium	0	Design	0	0	1		\$0	\$0	\$0	\$0	FY02	\$30
	Low	0	RA-C	0	0	1		\$0	\$0	\$0	\$0	FY03	\$3,730
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0		
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0		
Total Number of Sites		7	Total				\$0	\$0	\$68	\$0	FY98-2006**	\$3,928	
Air Force - POINT LONELY DOME / AK057302867700												Progress in FY97	
No activity.												Progress Planned for FY98-FY99	
No activity planned.													
Sites with Response Complete		7	Investigation	13	1	0		\$0	\$0	\$0	\$0	FY00	\$0
Sites in Progress -Relative Risk Category	High	5	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0
	Medium	1	Design	0	0	6		\$0	\$0	\$0	\$0	FY02	\$0
	Low	0	RA-C	0	0	6		\$0	\$0	\$0	\$0	FY03	\$30
	Not Evaluated	0	RA-O (LTO)	0	0	2		\$0	\$0	\$0	\$0		
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0		
Total Number of Sites		14	Total				\$0	\$0	\$0	\$0	FY98-2006**	\$5,250	
Air Force - SPARREVOHN AIR FORCE STATION / AK057302870900												Progress in FY97	
RI/FS field work completed. Began IRA at ST-05 Completed PCB cleanup at SD-03.												Progress Planned for FY98-FY99	
For FY98, prepare FS and decision documents for 8 sites. IRA at ST-05 continues.													
Sites with Response Complete		0	Investigation	0	8	0		\$1,664	\$1,274	\$0	\$0	FY00	\$1,825
Sites in Progress -Relative Risk Category	High	5	Interim Actions	0(0)	1(1)			\$2,145	\$24	\$0	\$0	FY01	\$320
	Medium	0	Design	0	0	3		\$1,110	\$0	\$0	\$147	FY02	\$310
	Low	3	RA-C	0	0	3		\$1,048	\$0	\$0	\$0	FY03	\$310
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$112		
	Not Required	0	LTM	0	0	7		\$0	\$0	\$0	\$122		
Total Number of Sites		8	Total				\$5,967	\$1,298	\$0	\$381	FY98-2004**	\$3,766	
Air Force - TATALINA AIR FORCE STATION / AK057302871100												Progress in FY97	
RI/FS field work completed. IRAs (Drum removals) at LF-10, SS-11 completed.												Progress Planned for FY98-FY99	
For FY97, prepare FS and decision documents for 12 sites.													
Sites with Response Complete		0	Investigation	0	12	0		\$1,049	\$815	\$0	\$0	FY00	\$3,870
Sites in Progress -Relative Risk Category	High	7	Interim Actions	0(0)	0(0)			\$537	\$0	\$0	\$0	FY01	\$665
	Medium	2	Design	0	0	11		\$344	\$0	\$0	\$400	FY02	\$400
	Low	3	RA-C	0	0	10		\$550	\$0	\$0	\$0	FY03	\$400
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0		
	Not Required	0	LTM	0	0	11		\$0	\$0	\$0	\$0		
Total Number of Sites		12	Total				\$2,480	\$815	\$0	\$400	FY98-2001**	\$6,535	

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information	
	Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
		Sites (Actions)												
Alaska														
Air Force - WAINWRIGHT / AK057302871600												Progress in FY97		
Sites with Response Complete		4	Investigation	8	1	0		\$0	\$0	\$0	\$0	FY00	\$0	No activity.
Sites in Progress -Relative Risk Category	High	2	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0	
	Medium	0	Design	0	0	2		\$0	\$0	\$0	\$0	FY02	\$0	
	Low	1	RA-C	0	0	2		\$0	\$0	\$0	\$0	FY03	\$0	
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0		\$30	
	Not Required	2	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		9	Total				\$0	\$0	\$0	\$0	FY98-2006**	\$2,310		
FUDS - AMAKNAK / AK09799F299500												Progress in FY97		
Sites with Response Complete		2	Investigation	7	2	0	TECH	\$2,140	\$344	\$743	\$0	FY00	\$1,199	PRP negotiations for Rocky Point fuel complex. Begin EE/CA for Rocky Point. Project-wide CON/HTRW tank removal action (RA) 70% completed. Began HTRW remedial investigation (RI) of pre-WWII tank farm, sub base area, and Ft. Mears landfill.
Sites in Progress -Relative Risk Category	High	2	Interim Actions	1(1)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0	
	Medium	0	Design	1	2	3	PERS	\$739	\$441	\$685	\$0	FY02	\$0	
	Low	1	RA-C	0	3	4	REG	\$8,231	\$3,144	\$3,090	\$0	FY03	\$0	
	Not Evaluated	2	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0		\$0	
	Not Required	2	LTM	0	0	1		\$0	\$0	\$0	\$0			
Total Number of Sites		9	Total				\$11,110	\$3,929	\$4,518	\$0	FY98-2018**	\$23,557		
FUDS - AMCHITKA AF AUX FLD / AK09799F709900												Progress in FY97		
Sites with Response Complete		0	Investigation	1	2	0		\$3,529	\$1,824	\$2,925	\$0	FY00	\$200	Completed HTRW phase 1 remedial investigation (RI) and risk assessment for Kirilof Peninsula and Bird Cape areas. Risk Assessment showed that no significant impact to the environment was present at these two areas of the island.
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$1,800	
	Medium	0	Design	0	0	2		\$0	\$0	\$0	\$0	FY02	\$1,540	
	Low	0	RA-C	0	0	2		\$323	\$0	\$0	\$0	FY03	\$50	
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0			
	Not Required	1	LTM	0	0	1		\$0	\$0	\$0	\$0			
Total Number of Sites		3	Total				\$3,852	\$1,824	\$2,925	\$0	FY98-2047**	\$26,971		
FUDS - ATTU ISL MIL SITES / AK09799F254500												Progress in FY97		
Sites with Response Complete		0	Investigation	2	1	1		\$550	\$15	\$0	\$4,160	FY00	\$957	Progress Planned for FY98-FY99 Write record of decision document regarding OEWS.
Sites in Progress -Relative Risk Category	High	2	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$995	
	Medium	0	Design	0	0	2		\$0	\$0	\$0	\$0	FY02	\$955	
	Low	0	RA-C	0	1	2	FUND	\$74	\$1	\$0	\$0	FY03	\$488	
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0			
	Not Required	2	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		4	Total				\$624	\$16	\$0	\$4,160	FY98-2006**	\$47,767		

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)							
			Sites (Actions)															
Alaska																		
FUDS - BROWNLOW POINT DEW / AK09799F249600												RAB		Progress in FY97				
Sites with Response Complete		2	Investigation	3	1	0		\$21	\$0	\$0	\$0	FY00	\$0	Progress Planned for FY98-FY99 Redesign of HTRW project scheduled for FY98 with award of a RA project in FY98.				
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY01	\$0						
	Medium	0	Design	1	1	0	\$1,160	\$0	\$20	\$0	FY02	\$0						
	Low	0	RA-C	0	1	0	\$9	\$0	\$1,635	\$0	FY03	\$0						
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0								
	Not Required	1	LTM	0	0	0	\$0	\$0	\$0	\$0								
Total Number of Sites		4	Total				\$1,190	\$0	\$1,655	\$0	FY98-1998**	\$1,677						
FUDS - BUSKIN BCH-KODIAK ISL / AK09799F710200														Progress in FY97				
Sites with Response Complete		0	Investigation	3	0	0		\$1,221	\$774	\$630	\$0	FY00	\$0	Progress Planned for FY98-FY99 Complete ust removals. Complete RI for tar disposal estuary. Complete RA removal for tar disposal estuary. Remove hazardous debris.				
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY01	\$0						
	Medium	0	Design	0	3	0	\$28	\$28	\$350	\$0	FY02	\$0						
	Low	0	RA-C	0	3	0	\$2,732	\$2,732	\$2,215	\$0	FY03	\$0						
	Not Evaluated	2	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0								
	Not Required	1	LTM	0	0	0	\$0	\$0	\$0	\$0								
Total Number of Sites		3	Total				\$3,981	\$3,534	\$3,195	\$0	FY98-2007**	\$4,260						
FUDS - CAINES HEAD, FT MCGILV / AK09799F252900														Progress in FY97				
Sites with Response Complete		0	Investigation	2	1	0		\$21	\$0	\$50	\$0	FY00	\$0	Progress Planned for FY98-FY99				
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY01	\$0						
	Medium	0	Design	0	1	1	\$115	\$0	\$0	\$0	FY02	\$0						
	Low	0	RA-C	0	0	2	\$0	\$0	\$0	\$0	FY03	\$0						
	Not Evaluated	3	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0								
	Not Required	0	LTM	0	0	0	\$0	\$0	\$0	\$0								
Total Number of Sites		3	Total				\$136	\$0	\$50	\$0	FY98-2015**	\$1,994						
FUDS - CAPE CHINIAK TRACK STA / AK09799F276700														Progress in FY97				
Sites with Response Complete		2	Investigation	3	0	0		\$709	\$117	\$485	\$0	FY00	\$51	Progress Planned for FY98-FY99 Complete Risk Assessment and cleanup of tanks, PCBs, and contaminated soil.				
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY01	\$183						
	Medium	0	Design	2	1	0	\$226	\$31	\$450	\$0	FY02	\$56						
	Low	0	RA-C	1	1	0	FUND	\$775	\$653	\$2,490	\$248	FY03	\$0					
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0								
	Not Required	0	LTM	0	0	0	\$0	\$0	\$0	\$0								
Total Number of Sites		3	Total				\$1,710	\$801	\$3,425	\$248	FY98-2002**	\$3,963						

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
			Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)						
				Sites (Actions)														
Alaska																		
◆ FUDS - CAPE SARICHEF / AK09799F293400												Progress in FY97						
Sites with Response Complete			0	Investigation	2	1	0		\$21	\$0	\$0	\$0	FY00	\$0	Progress Planned for FY98-FY99			
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	2	Design	0	1	2		\$0	\$0	\$0	\$0	FY02	\$291					
	Low	0	RA-C	0	0	3		\$0	\$0	\$0	\$0	FY03	\$142					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites			3	Total				\$21	\$0	\$0	\$0	FY98-2008**	\$6,015					
◆ FUDS - CAPE YAKAK RADIO STA / AK09799F253000												Progress in FY97						
Sites with Response Complete			1	Investigation	1	2	0		\$0	\$0	\$70	\$0	FY00	\$0	Progress Planned for FY98-FY99			
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	0	Design	0	0	2		\$0	\$0	\$0	\$0	FY02	\$0					
	Low	0	RA-C	0	0	2		\$0	\$0	\$0	\$0	FY03	\$0					
	Not Evaluated	2	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites			3	Total				\$0	\$0	\$70	\$0	FY98-2013**	\$4,864					
◆ FUDS - CAPE YAKATAGA RRS / AK09799F274400												Progress in FY97						
Sites with Response Complete			0	Investigation	1	2	0		\$93	\$93	\$635	\$0	FY00	\$317	Progress Planned for FY98-FY99			
Sites in Progress -Relative Risk Category	High	2	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	0	Design	0	1	1		\$0	\$0	\$60	\$0	FY02	\$0					
	Low	0	RA-C	0	1	1		\$45	\$45	\$974	\$825	FY03	\$0					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites			3	Total				\$138	\$138	\$1,669	\$825	FY98-1999**	\$2,811					
◆ FUDS - CATON ISLAND / AK09799F251900												Progress in FY97						
Sites with Response Complete			0	Investigation	0	3	0		\$12	\$0	\$50	\$0	FY00	\$0	Progress Planned for FY98-FY99 A SI to be conducted in FY98 to determine relative risk. Further work postponed until FY2007 due to funding constraints.			
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	0	Design	0	0	2		\$0	\$0	\$0	\$0	FY02	\$0					
	Low	0	RA-C	0	0	2		\$0	\$0	\$0	\$0	FY03	\$0					
	Not Evaluated	2	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites			3	Total				\$12	\$0	\$50	\$0	FY98-2013**	\$3,673					

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase		Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)								
		Sites (Actions)																
Alaska																		
◆ FUDS - CHERNOFSKI HBR SUP&STO / AK09799F250300												Progress in FY97						
Sites with Response Complete		0	Investigation	3	0	0		\$43	\$0	\$0	\$0	FY00	\$218	Progress Planned for FY98-FY99 Begin RD for drums removal and associated contam. soil.				
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	1	Design	0	1	2		\$3	\$0	\$90	\$50	FY02	\$0					
	Low	0	RA-C	0	0	3		\$0	\$0	\$0	\$0	FY03	\$0					
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites		3	Total				\$46	\$0	\$90	\$50	FY98-2008**	\$1,658						
◆ FUDS - COLLINSON POINT DEW / AK09799F249700												RAB			Progress in FY97			
Sites with Response Complete		1	Investigation	3	0	0		\$21	\$0	\$0	\$0	FY00	\$0	Progress Planned for FY98-FY99 Remedial design (RD) for POL and PCB removal and award of a final RA removal project in FY98. RA work to be completed in FY99.				
Sites in Progress -Relative Risk Category	High	2	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	0	Design	0	3	0		\$146	\$0	\$100	\$285	FY02	\$0					
	Low	0	RA-C	1	2	0		\$1,359	\$0	\$1,526	\$4,196	FY03	\$0					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites		3	Total				\$1,526	\$0	\$1,626	\$4,481	FY98-1999**	\$6,107						
◆ FUDS - FORT GLENN / AK09799F278300												Progress in FY97						
Sites with Response Complete		0	Investigation	1	3	0		\$176	\$0	\$0	\$599	FY00	\$10	Progress Planned for FY98-FY99 Award HTRW & BDDR RA contract to cleanup site except for petroleum contaminated soil near water supply infiltration gallery. Determine extent of petroleum contaminated soil and potential impact to water infiltration. Prepare decision documents and				
Sites in Progress -Relative Risk Category	High	2	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$4,159					
	Medium	0	Design	0	0	2		\$0	\$0	\$0	\$153	FY02	\$0					
	Low	0	RA-C	0	0	2		\$0	\$0	\$0	\$0	FY03	\$3,830					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	2	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites		4	Total				\$176	\$0	\$0	\$752	FY98-2004**	\$9,296						
◆ FUDS - GAMBELL / AK09799F298200												Progress in FY97						
Sites with Response Complete		1	Investigation	4	0	0		\$1,663	\$511	\$380	\$0	FY00	\$0	Progress Planned for FY98-FY99 Award HTRW & BDDR RA contract to cleanup site except for petroleum contaminated soil near water supply infiltration gallery. Determine extent of petroleum contaminated soil and potential impact to water infiltration. Prepare decision documents and				
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	0	Design	1	2	1		\$248	\$25	\$70	\$0	FY02	\$0					
	Low	0	RA-C	0	3	0		\$5	\$0	\$2,640	\$27	FY03	\$0					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	2	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites		4	Total				\$1,916	\$536	\$3,090	\$27	FY98-2045**	\$10,602						

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)							
			Sites (Actions)															
Alaska																		
◆ FUDS - GREAT SITKIN ISL / AK09799F260400															Progress in FY97			
Sites with Response Complete			0	Investigation	2	1	0		\$980	\$8	\$0	\$0	FY00	\$0	Completed phase 1 of HTRW remedial investigation (RI) report. Data indicated site should have a medium relative risk ranking. Site priority changed to match risk ranking.			
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	2	Design	0	0	3		\$0	\$0	\$0	\$0	FY02	\$0					
	Low	0	RA-C	0	0	2		\$0	\$0	\$0	\$0	FY03	\$0					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	1	LTM	0	0	1		\$0	\$0	\$0	\$0							
Total Number of Sites			3	Total				\$980	\$8	\$0	\$0	FY98-2036**	\$17,354					
◆ FUDS - HOONAH RRS / AK09799F261200															Progress in FY97			
Sites with Response Complete			0	Investigation	2	1	0	FUND	\$839	\$38	\$40	\$0	FY00	\$224	Completed RI/FS work scheduled in FY96. HTRW project then put on hold due to lack of funds for FY97.			
Sites in Progress -Relative Risk Category	High	2	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	0	Design	0	0	3		\$0	\$0	\$0	\$0	FY02	\$1,108					
	Low	0	RA-C	0	0	3		\$0	\$0	\$0	\$2,328	FY03	\$0					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites			3	Total				\$839	\$38	\$40	\$2,328	FY98-2002**	\$3,700					
◆ FUDS - KISKA ISL GARR(B & L) / AK09799F262700															Progress in FY97			
Sites with Response Complete			0	Investigation	2	2	0		\$867	\$7	\$0	\$0	FY00	\$0	Completed phase 1 HTRW remedial investigation (RI) report.			
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	2	Design	0	0	3		\$0	\$0	\$0	\$0	FY02	\$0					
	Low	0	RA-C	0	0	3		\$0	\$0	\$0	\$0	FY03	\$0					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	2	LTM	0	0	1		\$0	\$0	\$0	\$0							
Total Number of Sites			4	Total				\$867	\$7	\$0	\$0	FY98-2046**	\$23,751					
◆ FUDS - KODIAK ARMY / AK09799F913300															Progress in FY97			
Sites with Response Complete			0	Investigation	1	2	3		\$0	\$0	\$408	\$0	FY00	\$0	Progress Planned for FY98-FY99 Begin study and remediation at one area that has contam. soils. Begin study at several other areas. Transfer 4 add. areas of concern from Coast Guard to FUDS authority. Initiate study at those areas.			
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	0	Design	0	1	4		\$0	\$0	\$150	\$0	FY02	\$0					
	Low	0	RA-C	0	1	4		\$0	\$0	\$370	\$0	FY03	\$0					
	Not Evaluated	5	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites			6	Total				\$0	\$0	\$928	\$0	FY98-2019**	\$5,746					

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase		Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)								
		Sites (Actions)																
Alaska																		
◆ FUDS - MOSES POINT GARRISON / AK09799F265200												Progress in FY97						
Sites with Response Complete		2	Investigation	3	0	0		\$21	\$0	\$280	\$0	FY00	\$1,650	Initiated work to closeout property, but discovered additional potential CON/HTRW and HTRW which will require investigation next year. Progress Planned for FY98-FY99 Complete RI/FS and RD for any additional cleanup required in FY98. Work will include installing ground monitoring wells and investigation of buried POL drums.				
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$22					
	Medium	0	Design	2	1	0		\$386	\$0	\$60	\$0	FY02	\$23					
	Low	0	RA-C	2	1	0	TECH	\$1,832	\$13	\$0	\$0	FY03	\$23					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	0	LTM	0	1	0		\$0	\$0	\$10	\$0							
Total Number of Sites		3	Total				\$2,239	\$13	\$350	\$0	FY98-2000**	\$2,116						
◆ FUDS - MT.EDGECUMBE/SITKA NOB / AK09799F292800												Progress in FY97						
Sites with Response Complete		1	Investigation	2	1	0		\$1,864	\$230	\$90	\$0	FY00	\$204	Near completion of RI/FS phase with feasibility study and Record of Decision. Completed 50% of of design of fial FA HTRW project. Progress Planned for FY98-FY99 Complete RI/FS phase with feasibility study and Record of Decision. Complete design of final HTRW RA project and award the final HTRW RA to cleanup POL contaminated soil in FY98. Cleanup to be completed in FY99.				
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$47					
	Medium	0	Design	1	1	0		\$271	\$28	\$162	\$0	FY02	\$48					
	Low	0	RA-C	1	1	0		\$2,108	\$0	\$3,270	\$1,100	FY03	\$49					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	1	LTM	0	0	1		\$0	\$0	\$0	\$0							
Total Number of Sites		3	Total				\$4,243	\$258	\$3,522	\$1,100	FY98-1999**	\$5,353						
◆ FUDS - NE CPE (ST LAWREN ISL) / AK09799F299900												Progress in FY97						
Sites with Response Complete		0	Investigation	3	0	0		\$1,623	\$74	\$520	\$0	FY00	\$14,274	Finished BDDR RD. Completed site characterization and determined that additional data for ecological risk assessment. State requested groundwater investigation even though no community or seasonal visitors are at site. Discussions with State on ne Progress Planned for FY98-FY99 Complete RI/FS phase on HTRW project and start design work for cleanup action. Combine BDDR removal with HTWR remedial action. Prepare decision documents as appropriate.				
Sites in Progress -Relative Risk Category	High	2	Interim Actions	1(1)	0(0)			\$0	\$0	\$0	\$0	FY01	\$726					
	Medium	0	Design	0	3	0		\$1,187	\$0	\$95	\$44	FY02	\$26					
	Low	0	RA-C	0	1	2		\$27	\$0	\$0	\$0	FY03	\$26					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	1	LTM	0	0	1		\$0	\$0	\$0	\$0							
Total Number of Sites		3	Total				\$2,837	\$74	\$615	\$44	FY98-2000**	\$15,788						
◆ FUDS - NIKE SITE BAY / AK09799F842000												Progress in FY97						
Sites with Response Complete		1	Investigation	2	0	1		\$17	\$0	\$0	\$0	FY00	\$2,189	Progress Planned for FY98-FY99				
Sites in Progress -Relative Risk Category	High	2	Interim Actions	1(1)	0(0)			\$0	\$0	\$0	\$0	FY01	\$3,262					
	Medium	0	Design	0	1	1		\$2	\$0	\$0	\$0	FY02	\$0					
	Low	0	RA-C	0	1	1		\$1	\$0	\$0	\$0	FY03	\$0					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites		3	Total				\$20	\$0	\$0	\$0	FY98-2001**	\$5,451						

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)							
			Sites (Actions)															
Alaska																		
◆ FUDS - NORTHWAY STAGING FLD / AK09799F282000															Progress in FY97			
Sites with Response Complete			1	Investigation	3	0	0		\$3,631	\$326	\$100	\$0	FY00	\$0	Designed and awarded a BD/DR project utilizing special DOD Native Lands funds provided under Section 8072 of the FY97 Defense Appropriations Act. Continued RI/FS, prepared decision documents for OU1 and OU2. Designed remedial action for OU2. Progress Planned for FY98-FY99 Complete BD/DR RA contract, cont coord with community on outstanding BDDR issues (i.e.buried debris on private land). Complete RI/FS for HTRW project. Design and award a final HTRW RA to clean up the site.			
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	0	Design	2	1	0		\$216	\$74	\$60	\$0	FY02	\$0					
	Low	0	RA-C	1	2	0		\$3,961	\$228	\$1,167	\$0	FY03	\$0					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites			3	Total				\$7,808	\$628	\$1,327	\$0	FY98-1998**	\$1,327					
◆ FUDS - NUVAGAPAK PT DEW(BAR A / AK09799F250000															RAB		Progress in FY97	
Sites with Response Complete			0	Investigation	2	1	0		\$21	\$0	\$0	\$0	FY00	\$0	Progress Planned for FY98-FY99 Remedial design (RD) for POL and PCB removal to be completed in FY98 along with the award of RA HTRW and CON/HTRW projects. Work to be completed in FY99.			
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	1	Design	0	2	0		\$152	\$0	\$100	\$97	FY02	\$0					
	Low	0	RA-C	0	2	0		\$1,143	\$0	\$1,744	\$933	FY03	\$0					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites			3	Total				\$1,316	\$0	\$1,844	\$1,030	FY98-2004**	\$5,050					
◆ FUDS - PEDRO DOME / AK09799F298500															Progress in FY97			
Sites with Response Complete			2	Investigation	3	0	0		\$21	\$0	\$0	\$0	FY00	\$51	Continued working on RD for the removal of PCBs at a slow pace due to reductions funding. Progress Planned for FY98-FY99 Complete work on design of HTRW project to complete the cleanup of PCB contaminated soil in FY98. Award the RA HTRW project in FY98 and complete the cleanup in FY99.			
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	0	Design	0	1	0		\$292	\$113	\$50	\$0	FY02	\$0					
	Low	0	RA-C	0	1	0		\$1,199	\$0	\$0	\$1,635	FY03	\$0					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites			3	Total				\$1,512	\$113	\$50	\$1,635	FY98-1999**	\$1,736					
◆ FUDS - PORT HEIDEN / AK09799F251700															Progress in FY97			
Sites with Response Complete			2	Investigation	2	1	1		\$21	\$0	\$0	\$0	FY00	\$0	Progress Planned for FY98-FY99			
Sites in Progress -Relative Risk Category	High	0	Interim Actions	2(2)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	1	Design	1	0	1		\$0	\$0	\$0	\$0	FY02	\$0					
	Low	0	RA-C	1	0	1		\$1,197	\$0	\$0	\$0	FY03	\$0					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	1	LTM	0	0	1		\$0	\$0	\$0	\$0							
Total Number of Sites			4	Total				\$1,218	\$0	\$0	\$0	FY98-2009**	\$12,420					

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)							
			Sites (Actions)															
Alaska																		
◆ FUDS - PORT OF WHITTIER / AK09799F906800															Progress in FY97			
Sites with Response Complete			0	Investigation	2	2	0		\$465	\$465	\$334	\$0	FY00	\$1,113	Nearly completed RI/FS work for cleanup of soil in tank farm area. Cleanup around old power plant not required due to no contamination found. Started design of removal of 1,000,000 gal. UST. Progress Planned for FY98-FY99 Award/complete RA project on 1,000,000 gallon UST. Complete RI/FS for cleanup of POL contaminated soil. Complete RD/RA contract to clean contaminated soil contingent on City of Whittier award a contract to construct expansion of a boat harbor that re			
Sites in Progress -Relative Risk Category	High	2	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	0	Design	0	2	0		\$3	\$3	\$300	\$0	FY02	\$0					
	Low	0	RA-C	0	1	2		\$323	\$0	\$2,429	\$7,353	FY03	\$0					
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites			4	Total				\$791	\$468	\$3,063	\$7,353	FY98-2000**	\$11,529					
◆ FUDS - SCOTCH CAP / AK09799F252100															Progress in FY97			
Sites with Response Complete			2	Investigation	1	2	0		\$21	\$0	\$0	\$0	FY00	\$0	Progress Planned for FY98-FY99			
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	0	Design	0	1	0		\$0	\$0	\$0	\$0	FY02	\$0					
	Low	0	RA-C	0	0	1		\$0	\$0	\$0	\$0	FY03	\$0					
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites			3	Total				\$21	\$0	\$0	\$0	FY98-2009**	\$2,038					
◆ FUDS - TANAGA ISL / AK09799F271800															Progress in FY97			
Sites with Response Complete			0	Investigation	2	1	1		\$12	\$0	\$75	\$0	FY00	\$0	Progress Planned for FY98-FY99			
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	0	Design	0	0	4		\$0	\$0	\$0	\$0	FY02	\$142					
	Low	0	RA-C	0	0	4		\$0	\$0	\$0	\$0	FY03	\$1,788					
	Not Evaluated	2	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	2	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites			4	Total				\$12	\$0	\$75	\$0	FY98-2036**	\$24,899					
◆ FUDS - UNALAKLEET AFSTA / AK09799F252600															Progress in FY97			
Sites with Response Complete			1	Investigation	3	0	0		\$21	\$0	\$0	\$0	FY00	\$0	Progress Planned for FY98-FY99 Identify remaining POL contaminated soil required to be removed in order to close out the site. The design and RA for this work is not scheduled until FY2003 due to program priorities. Conduct yearly landfill monitoring inspections.			
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0					
	Medium	0	Design	1	2	0		\$441	\$0	\$40	\$0	FY02	\$0					
	Low	0	RA-C	1	2	0		\$5,304	\$37	\$0	\$0	FY03	\$0					
	Not Evaluated	2	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0							
	Not Required	0	LTM	0	1	0		\$5	\$5	\$25	\$0							
Total Number of Sites			3	Total				\$5,771	\$42	\$65	\$0	FY98-2013**	\$9,182					

Installation/FFID												NPL/Proposed NPL		Additional Progress Information	
Phase		Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)					
		Sites (Actions)													
Alaska															
FUDS - WILDWOOD AFS / AK09799F273900												Progress in FY97			
Sites with Response Complete		2	Investigation	3	0	0		\$155	\$0	\$0	\$0	FY00	\$0		Completed design and a RA contract which removed lead contaminated soil, installed a long term contaminated soil vapor extraction system, and installed monitoring wells to monitor Petroleum, PCB, and VOV contaminated soil and groundwater. Progress Planned for FY98-FY99 Continuation of monitoring of ground water and soil vapor extraction system as part of long term cleanup. Provide funding to City of Kenia to install water line to provide drinking water to residents located in the area of contaminated ground water.
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0		
	Medium	0	Design	2	1	0		\$2,183	\$77	\$50	\$0	FY02	\$0		
	Low	0	RA-C	2	1	0		\$5,813	\$5,018	\$489	\$0	FY03	\$0		
	Not Evaluated	0	RA-O (LTO)	0	1	0		\$0	\$0	\$763	\$0				
	Not Required	0	LTM	0	1	0		\$165	\$165	\$160	\$0				
Total Number of Sites		3	Total				\$8,316	\$5,260	\$1,462	\$0	FY98-1998**	\$1,462			
Arizona															
Army - CAMP NAVAJO / AZ921180401000												BRAC 1988		Progress in FY97	
Sites with Response Complete		19	Investigation	49	13	0		\$8,018	\$30	\$1,630	\$0	FY00	\$1,221	RI field work completed in September 1997. Phase I of RCRA closure report (BRAC) and Phase II workplan completed. 12 sites remediated under PRAC, recommending closure on all 12. Progress Planned for FY98-FY99 Final RI, FS, and Risk Assessments anticipated IRAs & RD/RA's will be executed for high risk sites as funding is available.	
Sites in Progress -Relative Risk Category	High	15	Interim Actions	5(5)	3(6)			\$696	\$0	\$0	\$0	FY01	\$2,250		
	Medium	7	Design	4	1	14		\$0	\$0	\$272	\$310	FY02	\$3,128		
	Low	20	RA-C	1	3	15		\$2,654	\$0	\$375	\$1,172	FY03	\$2,963		
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0				
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0				
Total Number of Sites		62	Total				\$11,368	\$30	\$2,277	\$1,482	FY98-2010**	\$38,109			
Army - FORT HUACHUCA / AZ921372043400														Progress in FY97	
Sites with Response Complete		40	Investigation	46	14	0	REG	\$3,245	\$0	\$20	\$0	FY00	\$231	AT SITE FTHU-83 CUBIC YARD OF PETROLEUM CONTAMINATED SOIL WAS EXCAVATED AND THERMALLY REMEDIATED. A WORK PLAN FOR SITE FTHU-86 IS TO BE SUBMITTED TO THE STATE. THE AIR SPARGING SYSTEM AT FTHU-FTHU-54A WAS CEASED UPON THE ACHIEVED Progress Planned for FY98-FY99 BIOVENTING SYSTEM WILL BE TURNED ON AND SITE INVESTIGATIONS STARTED AT AND SOIL VAPOR EXTRACTION SYSTEM AT 1 SITE. SITE CHARACTERIZATION WORK TO BE CONDUCTED AT 10 SITES.	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)		TECH	\$0	\$0	\$0	\$0	FY01	\$227		
	Medium	0	Design	11	2	10	FUND	\$236	\$0	\$0	\$0	FY02	\$227		
	Low	17	RA-C	9	1	14	CONT	\$3,203	\$166	\$80	\$0	FY03	\$110		
	Not Evaluated	2	RA-O (LTO)	1	1	1		\$159	\$81	\$75	\$18				
	Not Required	1	LTM	0	3	1		\$50	\$50	\$113	\$213				
Total Number of Sites		60	Total				\$6,893	\$297	\$288	\$231	FY98-2002**	\$2,246			