

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

Installation/FFID														RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
			Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)								
				Sites (Actions)																
Arkansas																				
Army - FORT CHAFFEE / AR621372018700														RAB		BRAC 1995		Progress in FY97 Refer to page A-63		
Sites with Response Complete			0	Investigation	6	23	0		\$1,542	\$300	\$1,617	\$3,784	FY00	\$8,560	Progress Planned for FY98-FY99					
Sites in Progress -Relative Risk Category	High	1	Interim Actions	2(3)	3(3)			\$1,117	\$1,117	\$913	\$2,585	FY01	\$10							
	Medium	1	Design	1	0	12		\$22	\$0	\$525	\$390	FY02	\$15,394							
	Low	5	RA-C	0	2	24		\$3,161	\$2,745	\$3,400	\$2,996	FY03	\$8,155							
	Not Evaluated	22	RA-O (LTO)	0	0	2		\$0	\$0	\$0	\$0									
	Not Required	0	LTM	0	0	21		\$2,152	\$0	\$10	\$10									
Total Number of Sites			29	Total				\$7,994	\$4,162	\$6,465	\$9,765	FY98-2005**	\$62,151							
Army - FORT CHAFFEE MANUEVER TRAINING CTR / AR621182018700														Progress in FY97 The MACOM prior to NGB did very little to characterize the env conditions at FCMTC dispite a RCRA CAO from ADPE. Add'l info is being gathered by TRADOC this FY and should allow for some RRSE scoring. NGB has not rc'd any funding.						
Sites with Response Complete			1	Investigation	2	22	0		\$70	\$70	\$0	\$0	FY00	\$0	Progress Planned for FY98-FY99 Evaluate data gathered under existing contracts, score sites in RRSE, generate CTC, & execute further cleanup or investigations when funding is received.					
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0							
	Medium	1	Design	0	0	7		\$0	\$0	\$0	\$0	FY02	\$0							
	Low	11	RA-C	0	0	13		\$0	\$0	\$0	\$0	FY03	\$0							
	Not Evaluated	10	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0									
	Not Required	0	LTM	0	0	11		\$0	\$0	\$0	\$0									
Total Number of Sites			24	Total				\$70	\$70	\$0	\$0	FY98-2012**	\$4,223							
Army - PINE BLUFF ARSENAL / AR621382070700														Progress in FY97 Corrective Measures Study (CMS) plan finalized and submitted to regulators for review and comments.						
Sites with Response Complete			58	Investigation	65	7	0		\$1,330	\$0	\$0	\$600	FY00	\$879	Progress Planned for FY98-FY99 Upon CMS review completion by regulators initiate and complete required corrective actions.					
Sites in Progress -Relative Risk Category	High	0	Interim Actions	30(35)	0(0)			\$0	\$0	\$0	\$0	FY01	\$681							
	Medium	0	Design	22	0	7		\$100	\$0	\$0	\$0	FY02	\$244							
	Low	14	RA-C	25	0	9		\$475	\$0	\$0	\$0	FY03	\$249							
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0									
	Not Required	0	LTM	0	17	2		\$501	\$258	\$214	\$226									
Total Number of Sites			72	Total				\$2,406	\$258	\$214	\$826	FY98-2003**	\$10,769							
Air Force - EAKER AIR FORCE BASE / AR657002447300														RAB		BRAC 1991		Progress in FY97 Refer to page A-48		
Sites with Response Complete			2	Investigation	12	0	0		\$17,551	\$0	\$0	\$0	FY00	\$0	Progress Planned for FY98-FY99					
Sites in Progress -Relative Risk Category	High	2	Interim Actions	1(1)	2(2)			\$2,118	\$0	\$0	\$0	FY01	\$0							
	Medium	5	Design	0	0	10		\$377	\$0	\$0	\$0	FY02	\$0							
	Low	1	RA-C	1	0	10		\$5,087	\$0	\$2,303	\$0	FY03	\$0							
	Not Evaluated	2	RA-O (LTO)	1	0	7		\$45	\$45	\$7	\$2,500									
	Not Required	0	LTM	0	1	10		\$0	\$0	\$0	\$0									
Total Number of Sites			12	Total				\$25,178	\$45	\$2,310	\$2,500	FY98-2003**	\$4,810							

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
			Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)						
				Sites (Actions)														
Arkansas																		
Air Force - LITTLE ROCK AIR FORCE BASE / AR657182480800												RAB		Progress in FY97				
Sites with Response Complete			14	Investigation	23	6	0	FUND	\$5,641	\$425	\$932	\$234	FY00	\$1,631	Finalized PASI study on 20 sites and 4 AOCs, completed RIFS on 5 sites; designed landfill cap, TCE spill site, and 2 UST sites; prepared 4 sites for remediation, 4 projects for accelerated cleanup. Unable to complete AOC studies due to lack of funding . Progress Planned for FY98-FY99 FY97: Awarded 8 cleanup projects and RI 1 site. FY98: PA/SI 5 sites, RI 3 sites, RD 1 Site, RA 1 Site, Basewide Preliminary Assessment.			
Sites in Progress -Relative Risk Category	High	9	Interim Actions	0(0)	0(0)		PERS	\$477	\$406	\$0	\$0	FY01	\$834					
	Medium	0	Design	2	0	9	CONT	\$145	\$71	\$121	\$80	FY02	\$1,291					
	Low	0	RA-C	0	2	3	REG	\$3,867	\$3,367	\$1,211	\$500	FY03	\$711					
	Not Evaluated	1	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0							
Not Required	5	LTM	0	0	11		\$0	\$0	\$52	\$527								
Total Number of Sites			29	Total				\$10,130	\$4,269	\$2,316	\$1,341	FY98-2019**	\$17,195					
FUDS - CAMDEN NAD / AR69799F604700												Progress in FY97						
Sites with Response Complete			0	Investigation	1	1	2		\$64	\$47	\$120	\$250	FY00	\$375	Progress Planned for FY98-FY99			
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$385					
	Medium	1	Design	0	0	4		\$0	\$0	\$0	\$0	FY02	\$425					
	Low	1	RA-C	1	0	4		\$104	\$63	\$0	\$0	FY03	\$650					
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0							
Not Required	2	LTM	0	0	1		\$0	\$0	\$0	\$0								
Total Number of Sites			4	Total				\$168	\$110	\$120	\$250	FY98-2033**	\$25,444					
FUDS - CPS ROBINSON/PIKE / AR69799F604600												Progress in FY97						
Sites with Response Complete			1	Investigation	2	0	1		\$33	\$0	\$0	\$867	FY00	\$958	Progress Planned for FY98-FY99			
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$1,080					
	Medium	0	Design	1	0	2		\$29	\$0	\$0	\$0	FY02	\$410					
	Low	0	RA-C	0	1	2		\$26	\$26	\$60	\$0	FY03	\$1,200					
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0							
Not Required	2	LTM	0	0	1		\$0	\$0	\$0	\$0								
Total Number of Sites			3	Total				\$88	\$26	\$60	\$867	FY98-2029**	\$20,566					
FUDS - STUTTGART AF / AR69799F605100												Progress in FY97						
Sites with Response Complete			1	Investigation	2	0	1		\$13	\$0	\$0	\$0	FY00	\$245	Progress Planned for FY98-FY99			
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$367					
	Medium	0	Design	1	0	2		\$2	\$0	\$0	\$0	FY02	\$342					
	Low	0	RA-C	1	0	2		\$8	\$0	\$0	\$108	FY03	\$415					
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0							
Not Required	2	LTM	0	0	1		\$0	\$0	\$0	\$0								
Total Number of Sites			3	Total				\$23	\$0	\$0	\$108	FY98-2029**	\$5,803					

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.