

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

Installation/FFID							RAB			BRAC Year		NPL/Proposed NPL		Additional Progress Information
			Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)		
				Sites (Actions)										
District of Columbia														
Army - FORT MCNAIR / DC321022100400													Progress in FY97	
Sites with Response Complete		7	Investigation	9	0	0	FUND	\$361	\$80	\$307	\$0	FY00	\$292	aOld Tempo Boiler- Fitness Center Site: Completed SCR and CAP. The site is contaminated with heavy oil, kerosene, jet fuel, & heavy metals. Pump & Treat (Bldg. 43) in operation. Monthly & Quarterly Sampling in FY 97. Progress Planned for FY98-FY99 DC indicated site to remain in LUST. Free product removal in FY 98. Pump & Treat (Bldg. 43): 2 Phase to be initiated in FY 98 on full scale for three months. Monitor sampling dat. Conduct risk assessment.
Sites in Progress -Relative Risk Category	High	1	Interim Actions	2(2)	0(0)		TECH	\$0	\$0	\$0	\$0	FY01	\$288	
	Medium	0	Design	3	0	1	TECH	\$0	\$0	\$0	\$0	FY02	\$96	
	Low	0	RA-C	4	0	1	REG	\$0	\$0	\$0	\$340	FY03	\$77	
	Not Evaluated	0	RA-O (LTO)	2	1	1		\$120	\$120	\$75	\$0			
	Not Required	1	LTM	0	2	0		\$0	\$0	\$0	\$0			
Total Number of Sites		9	Total					\$481	\$200	\$382	\$340	FY98-2000**	\$3,055	
Navy - ANACOSTIA NAVAL STATION / DC317002756200													Progress in FY97	
Sites with Response Complete		0	Investigation	2	4	0		\$256	\$5	\$86	\$392	FY00	\$68	Progress Planned for FY98-FY99
Sites in Progress -Relative Risk Category	High	2	Interim Actions	1(2)	0(0)			\$0	\$0	\$0	\$0	FY01	\$335	
	Medium	1	Design	0	0	3		\$0	\$0	\$0	\$0	FY02	\$67	
	Low	0	RA-C	0	1	5		\$270	\$42	\$280	\$245	FY03	\$48	
	Not Evaluated	3	RA-O (LTO)	0	0	4		\$0	\$0	\$0	\$0			
	Not Required	0	LTM	0	0	6		\$18	\$18	\$0	\$20			
Total Number of Sites		6	Total					\$544	\$65	\$366	\$657	FY98-2013**	\$5,979	
Navy - WASHINGTON NAVY YARD / DC317002431000													Progress in FY97	
Sites with Response Complete		1	Investigation	8	12	0		\$3,499	\$2,940	\$2,480	\$1,117	FY00	\$1,927	Progress Planned for FY98-FY99
Sites in Progress -Relative Risk Category	High	7	Interim Actions	6(8)	3(3)			\$181	\$0	\$0	\$0	FY01	\$7,926	
	Medium	6	Design	0	4	9		\$321	\$321	\$0	\$127	FY02	\$1,096	
	Low	3	RA-C	0	1	13		\$906	\$868	\$1,789	\$245	FY03	\$1,275	
	Not Evaluated	3	RA-O (LTO)	0	0	6		\$0	\$0	\$0	\$0			
	Not Required	0	LTM	0	0	10		\$0	\$0	\$0	\$20			
Total Number of Sites		20	Total					\$4,907	\$4,129	\$4,269	\$1,509	FY98-2009**	\$20,653	
Air Force - BOLLING AIR FORCE BASE / DC357042444300													Progress in FY97	
Sites with Response Complete		1	Investigation	5	4	0		\$4,458	\$134	\$0	\$120	FY00	\$313	Bioivent operating at site #8. Awarded contract to operate/expand ICE SVE at site #4 and bioslurp at site #3. Draft CAP submitted to DC for site #4. RA for site #6 postponed due to regulatory concerns. DC closed LUST file for site #7. Progress Planned for FY98-FY99 Complete RD/RA for site #6. Convert to bioventing at sites #3 and 4 pending DC approval. NFRAP 2 sites. Implement LTM for 5 sites (response complete).
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	2(2)			\$900	\$553	\$56	\$66	FY01	\$358	
	Medium	5	Design	0	2	1	REG	\$318	\$113	\$0	\$282	FY02	\$289	
	Low	3	RA-C	0	0	3	REG	\$65	\$0	\$830	\$0	FY03	\$244	
	Not Evaluated	0	RA-O (LTO)	0	1	1		\$0	\$0	\$0	\$67			
	Not Required	0	LTM	0	2	5		\$0	\$0	\$0	\$223			
Total Number of Sites		9	Total					\$5,741	\$800	\$886	\$758	FY98-2002**	\$3,034	

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

B-1-1