

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information	
		Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)			
			Sites (Actions)											
Georgia														
Army - FORT BENNING / GA421372101800												Progress in FY97		
Sites with Response Complete		26	Investigation	30	14	0	FUND	\$2,016	\$106	\$0	\$430	FY00	\$637	RA phase began on the Main Mall Service Station project and Pesticide Storage Area project. CAPs A/B were completed on 6 UST sites. Confirmatory sampling was completed on 13 IRP sites. GW monitoring conducted at 5 landfills.  Progress Planned for FY98-FY99 GW monitoring for landfills 2, 4,7,8,10,13. RA operations phase will begin at the Main Mall Service Station. Lf 13 groundwater study will begin. Pesticide Storage Area project RA will be completed. RFIs on two sites will be completed.
Sites in Progress  -Relative Risk Category	High	16	Interim Actions	1(1)	3(3)		FUND	\$30	\$0	\$0	\$0	FY01	\$1,860	
	Medium	2	Design	3	0	11	FUND	\$1,989	\$19	\$0	\$41	FY02	\$5,314	
	Low	0	RA-C	0	3	12	FUND	\$15,377	\$1,557	\$540	\$0	FY03	\$2,215	
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$20	\$20			
Not Required	0	LTM	0	1	18		\$653	\$653	\$314	\$379				
Total Number of Sites		44	Total				\$20,065	\$2,335	\$874	\$870	FY98-2007**	\$17,682		
Army - FORT GILLEM / GA421402004600												Progress in FY97		
Sites with Response Complete		3	Investigation	4	9	0	FUND	\$6,719	\$98	\$650	\$0	FY00	\$2,487	Completed Feasibility Study at North Landfill. Installed groundwater monitoring wells upgradient of 900 Area. Groundwater Monitoring at the North Landfill. Report of Findings(900 area) completed <i>Groundwater monitoring at 000</i> Progress Planned for FY98-FY99 Remedial Design for the North Landfill Area(NLA). Groundwater Monitoring at NLA, WSTP, IWTP. Remedial Action for the North Landfill Area. RI/FS Southeast burial sites IRA NLA
Sites in Progress  -Relative Risk Category	High	9	Interim Actions	3(5)	1(1)		FUND	\$704	\$0	\$85	\$194	FY01	\$3,131	
	Medium	1	Design	0	0	10	FUND	\$78	\$8	\$685	\$0	FY02	\$3,122	
	Low	0	RA-C	0	0	10	FUND	\$860	\$0	\$0	\$1,409	FY03	\$2,981	
	Not Evaluated	0	RA-O (LTO)	0	0	7		\$0	\$0	\$784	\$0			
Not Required	0	LTM	0	1	11		\$783	\$510	\$340	\$442				
Total Number of Sites		13	Total				\$9,144	\$616	\$2,544	\$2,045	FY98-2010**	\$83,229		
Army - FORT GORDON / GA421372036800												Progress in FY97		
Sites with Response Complete		11	Investigation	12	25	0	FUND	\$3,818	\$205	\$748	\$1,122	FY00	\$987	Completed Supplemental RCRA Workplans for PCB & Pesticide Storage Buildings. Completed IRA Solid Waste Management Unit (SWMU) 36. Completed RFA on Former POL Sump Site. Initiation of Supplemental RFI for 12 SWMUs Operable Unit (OU) 1, 2.  Progress Planned for FY98-FY99 Completion of Supplemental RFI for 12 SWMUs O.U. 1 and 2. Initiation of Supplemental RFI for 9 SWMUs O.U. 3,4. Initiation & completion of Supplemental RFI for Former PCB & Pesticide Storage Buildings. Initiate RFI for Former POL Sump Site
Sites in Progress  -Relative Risk Category	High	19	Interim Actions	1(1)	0(0)		FUND	\$991	\$549	\$15	\$0	FY01	\$4,191	
	Medium	6	Design	0	0	14	FUND	\$46	\$4	\$0	\$239	FY02	\$348	
	Low	1	RA-C	0	0	14	FUND	\$201	\$0	\$0	\$954	FY03	\$355	
	Not Evaluated	0	RA-O (LTO)	0	0	4		\$0	\$0	\$0	\$0			
Not Required	0	LTM	0	0	26		\$0	\$0	\$0	\$31				
Total Number of Sites		37	Total				\$5,056	\$758	\$763	\$2,346	FY98-2005**	\$13,408		
Army - FORT MCPHERSON / GA421402056500												Progress in FY97		
Sites with Response Complete		8	Investigation	10	1	0		\$291	\$6	\$0	\$0	FY00	\$87	Performed PA at the proposed location of the new commissary. Groundwater monitoring at Old incinerator ash dumpsite. Free product recovery at Building 105(Vet. Clinic). Groundwater monitoring at Bldg. 105 & 143(Formerly PX gas station). Progress Planned for FY98-FY99 RD/RA for building 143. Groundwater monitoring at Old incinerator ash dumpsite. Groundwater monitoring at Bldg. 105 & 143(Formerly PX gas station). RD/RA for Bldg. 105
Sites in Progress  -Relative Risk Category	High	2	Interim Actions	4(4)	1(1)		\$0	\$0	\$0	\$0	FY01	\$86		
	Medium	0	Design	1	1	1		\$90	\$15	\$150	\$0	FY02	\$86	
	Low	1	RA-C	2	0	2		\$7,056	\$31	\$0	\$0	FY03	\$86	
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$400	\$0			
Not Required	0	LTM	0	0	3		\$40	\$40	\$40	\$87				
Total Number of Sites		11	Total				\$7,477	\$92	\$590	\$87	FY98-2006**	\$6,162		

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
			Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)			
				Sites (Actions)											
Georgia															
Army - FORT STEWART / GA421402087200													Progress in FY97 completed ust closure reports or cap-part as at 67 ust sites; completed field work for 5 cap-part bs, completed field work at fst-26 and fst-4; workplan submitted for 16 SWMUs-field work to begin 2d qtr fy 98; workplan for FST-01 @ GAEPD  Progress Planned for FY98-FY99 intiate field work AT 16 SITES, complete phase II RFI Report at FORMER PURGE FACILITY, and at 6 BURN PITS, complete interim rEMOVAL ACTION AT FST-13, begin field work at fst-01		
Sites with Response Complete		65	Investigation	66	17	0	FUND	\$5,114	\$2,406	\$790	\$773	FY00			\$1,648
Sites in Progress  -Relative Risk Category	High	5	Interim Actions	43(43)	1(1)		FUND	\$0	\$0	\$50	\$146	FY01			\$1,343
	Medium	4	Design	0	1	4		\$678	\$0	\$0	\$73	FY02			\$881
	Low	9	RA-C	0	1	4	FUND	\$3,370	\$517	\$0	\$0	FY03			\$277
	Not Evaluated	0	RA-O (LTO)	0	0	3		\$0	\$0	\$0	\$0				
	Not Required	0	LTM	0	0	21		\$0	\$0	\$205	\$517				
Total Number of Sites		83	Total					\$9,162	\$2,923	\$1,045	\$1,509	FY98-2006**	\$16,026		
Army - HUNTER ARMY AIRFIELD / GA421402273300													Progress in FY97 LTM ONGOING AT HAA-03B AND 3C (BLDG 710 AND 133), COMPLETED CAP-PART A REPORT AT HAA-03 (BLDG 728) AND HAA-13 (PUMP HOUSES), AWARDED IRA FOR HAA-01, COMPLETED DESIGN AT HAA-13 (PH)  Progress Planned for FY98-FY99 PLAN TO CONTINUE LTM AT HAA-03B AND 3C (BLDG 710 AND 133), COMPLETE IRA AT HAA-01 (FTA), COMPLETE CAP-PART B AT HAA-03 (BLDG 728), COMPLETE CAP-PART Bs AT HAA-13 (PUMP HOUSES), AND award INTERIM ACTION AT HAA-13 (PUMP HOUSES)		
Sites with Response Complete		10	Investigation	12	4	0	FUND	\$3,658	\$422	\$30	\$705	FY00			\$1,555
Sites in Progress  -Relative Risk Category	High	6	Interim Actions	5(6)	3(4)		FUND	\$0	\$0	\$0	\$535	FY01			\$192
	Medium	0	Design	2	1	2	FUND	\$1,184	\$20	\$0	\$0	FY02			\$192
	Low	0	RA-C	1	1	3	FUND	\$5,497	\$898	\$0	\$63	FY03			\$192
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$1,086	\$0				
	Not Required	0	LTM	0	2	6		\$78	\$78	\$240	\$252				
Total Number of Sites		16	Total					\$10,417	\$1,418	\$1,356	\$1,555	FY98-2005**	\$20,043		
Navy - ALBANY MARINE CORPS LOGISTICS BASE / GA417302369400												NPL		Progress in FY97 Refer to page A-9  Progress Planned for FY98-FY99	
Sites with Response Complete		15	Investigation	19	10	0		\$17,393	\$0	\$0	\$0	FY00	\$1,072		
Sites in Progress  -Relative Risk Category	High	6	Interim Actions	9(11)	2(2)			\$2,081	\$111	\$37	\$3,633	FY01	\$180		
	Medium	3	Design	3	1	1		\$1,115	\$105	\$0	\$0	FY02	\$178		
	Low	4	RA-C	4	0	6		\$4,913	\$0	\$0	\$0	FY03	\$58		
	Not Evaluated	0	RA-O (LTO)	0	1	5		\$258	\$258	\$106	\$122				
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0				
Total Number of Sites		29	Total					\$25,760	\$474	\$143	\$3,755	FY98-2016**	\$6,073		
Navy - KINGS BAY NSB / GA417009000100												RAB		Progress in FY97 Progress in FY96: Completed Remedial Investigation at Site 11.  Progress Planned for FY98-FY99 Planning on installing one recovery well at Site 11 as part of Interim Remedial Action.	
Sites with Response Complete		13	Investigation	13	4	0		\$8,307	\$229	\$606	\$188	FY00	\$466		
Sites in Progress  -Relative Risk Category	High	1	Interim Actions	1(1)	1(1)			\$1,491	\$514	\$950	\$468	FY01	\$3,866		
	Medium	2	Design	1	0	1		\$0	\$0	\$0	\$0	FY02	\$5,677		
	Low	1	RA-C	1	0	1		\$0	\$0	\$0	\$0	FY03	\$478		
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0				
	Not Required	0	LTM	0	0	3		\$0	\$0	\$0	\$0				
Total Number of Sites		17	Total					\$9,798	\$743	\$1,556	\$656	FY98-2007**	\$14,381		

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
		Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
			Sites (Actions)												
Georgia															
Air Force - AIR FORCE PLANT 6 / GA457172460600													Progress in FY97  COMMENCED CONSTRUCTION OF A GROUNDWATER CONTAINMENT AND TREATMENT PLANT AT THE PLANT BOUNDARY. CONTINUED THE RCRA FACILITY INVESTIGATION. BEGAN DESIGN OF A SOURCE AREA CONTAMINANT REMOVAL SYSTEM. <b>Progress Planned for FY98-FY99</b> FINISH CONSTRUCTION OF GROUNDWATER TREATMENT PLANT. INSTALL SOURCE AREA REMOVAL SYSTEM. COMPLETE THE RCRA FACILITY INVESTIGATION. PREPARE RCRA CORRECTIVE ACTION PLANS FOR GAEPD.		
Sites with Response Complete		6	Investigation	6	11	0		\$3,879	\$547	\$670	\$156	FY00			\$1,760
Sites in Progress  -Relative Risk Category	High	8	Interim Actions	0(0)	7(7)			\$3,063	\$600	\$1,694	\$1,340	FY01			\$2,035
	Medium	1	Design	0	0	6		\$3,737	\$0	\$0	\$0	FY02			\$3,145
	Low	1	RA-C	0	0	6		\$3,448	\$996	\$0	\$0	FY03			\$1,615
	Not Evaluated	1	RA-O (LTO)	0	0	8		\$127	\$127	\$0	\$0				
	Not Required	0	LTM	0	0	9		\$738	\$400	\$0	\$0				
Total Number of Sites		17	Total				\$14,992	\$2,670	\$2,364	\$1,496	FY98-2010**	\$25,800			
Air Force - MOODY AIR FORCE BASE / GA457212410600													Progress in FY97  DDs complete for OT-22, FT-06, SS-19. RDs for LF-04, LF-01, FT-07 underway. LTM for sites 2, 3, 12, 21, 14, 16.  <b>Progress Planned for FY98-FY99</b> FY98/99: Plan RA for LF-01, LF-04, FT-07, using presumptive remedies. DDs for 3 sites, study 9 AOCs. LTM for 4 sites. ST-15/SS-20 and OT-17/ST-18 in RD/RA.		
Sites with Response Complete		9	Investigation	14	11	0	CONT	\$3,612	\$52	\$1,874	\$0	FY00			\$4,685
Sites in Progress  -Relative Risk Category	High	9	Interim Actions	1(1)	0(0)		CONT	\$0	\$0	\$0	\$0	FY01			\$3,664
	Medium	5	Design	0	3	5	CONT	\$3,519	\$2,755	\$2,800	\$0	FY02			\$1,910
	Low	2	RA-C	0	0	8		\$475	\$0	\$0	\$2,202	FY03			\$4,664
	Not Evaluated	0	RA-O (LTO)	0	0	7		\$0	\$0	\$0	\$0				
	Not Required	0	LTM	5	13	0		\$1,525	\$780	\$225	\$0				
Total Number of Sites		25	Total				\$9,131	\$3,587	\$4,899	\$2,202	FY98-2019**	\$25,933			
Air Force - ROBINS AIR FORCE BASE / GA457172433000													Progress in FY97  Refer to page A-166  <b>Progress Planned for FY98-FY99</b>		
Sites with Response Complete		22	Investigation	26	12	0		\$13,578	\$1,209	\$4,795	\$3,025	FY00			\$13,217
Sites in Progress  -Relative Risk Category	High	12	Interim Actions	13(13)	3(4)			\$6,938	\$0	\$3,885	\$4,321	FY01			\$11,082
	Medium	3	Design	5	0	9		\$8,737	\$256	\$421	\$920	FY02			\$20,329
	Low	0	RA-C	3	2	9		\$44,677	\$8,587	\$0	\$6,242	FY03			\$19,417
	Not Evaluated	0	RA-O (LTO)	2	0	11		\$532	\$351	\$50	\$93				
	Not Required	1	LTM	2	3	11		\$6,087	\$1,795	\$13	\$13				
Total Number of Sites		38	Total				\$80,549	\$12,198	\$9,164	\$14,614	FY98-2033**	\$356,662			
Air Force - SAVANNAH INTERNATIONAL AIRPORT / GA457282608100													Progress in FY97  Site investigation addendum and action memorandum was completed. Construction and oversight initiated on soil removal and treatment for Fire Training Area.  <b>Progress Planned for FY98-FY99</b> Initiate groundwater monitoring activities for Fire Training Area. Conduct peer review and begin low temperature thermal desorption cleanup on four sites where contamination is impacting surficial aquifer. Anticipate delay in RI for six sites.		
Sites with Response Complete		0	Investigation	0	7	0	TECH	\$2,522	\$959	\$0	\$0	FY00			\$1,628
Sites in Progress  -Relative Risk Category	High	2	Interim Actions	0(0)	4(4)		TECH	\$444	\$444	\$0	\$0	FY01			\$451
	Medium	3	Design	0	0	7		\$40	\$0	\$0	\$0	FY02			\$3,282
	Low	1	RA-C	0	0	6		\$395	\$0	\$0	\$0	FY03			\$628
	Not Evaluated	0	RA-O (LTO)	0	0	5		\$0	\$0	\$0	\$0				
	Not Required	1	LTM	0	0	6		\$0	\$0	\$0	\$0				
Total Number of Sites		7	Total				\$3,401	\$1,403	\$0	\$0	FY98-2005**	\$9,517			

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information			
		Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)					
			Sites (Actions)													
Georgia																
◆ FUDS - CP TOCCOA MIL RES / GA49799F473000												Progress in FY97       Progress Planned for FY98-FY99				
Sites with Response Complete		2	Investigation	2	1	0		\$17	\$0	\$0	\$0				FY00	\$0
Sites in Progress  -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0				FY01	\$0
	Medium	0	Design	1	0	1		\$6	\$0	\$0	\$0				FY02	\$0
	Low	0	RA-C	1	0	1		\$49	\$0	\$0	\$0				FY03	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0					
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0					
Total Number of Sites		3	Total				\$72	\$0	\$0	\$0	FY98-2037**	\$5,966				
◆ FUDS - GLYNCO NAS / GA49799F481300												Progress in FY97       Progress Planned for FY98-FY99				
Sites with Response Complete		1	Investigation	3	0	0		\$13	\$0	\$0	\$0				FY00	\$0
Sites in Progress  -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0				FY01	\$0
	Medium	0	Design	0	0	2		\$0	\$0	\$0	\$0				FY02	\$0
	Low	0	RA-C	1	0	2		\$0	\$0	\$0	\$0				FY03	\$0
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0					
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0					
Total Number of Sites		3	Total				\$13	\$0	\$0	\$0	FY98-2032**	\$5,988				
◆ FUDS - HARRIS NECK NWR / GA49799F473400												Progress in FY97 An abbreviated inhouse SI was initiated to collect data to develop a relative risk ranking.       Progress Planned for FY98-FY99 RD/RA work will be completed on the CON/HTRW, assuming funds are available for remediation. SI work will be scoped, negotiated and awarded. SI workplans will be finalized, field work completed, and a final SI report submitted to GEPD.				
Sites with Response Complete		0	Investigation	2	1	0		\$62	\$49	\$40	\$0				FY00	\$0
Sites in Progress  -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0				FY01	\$303
	Medium	0	Design	0	0	1		\$0	\$0	\$0	\$0				FY02	\$0
	Low	0	RA-C	0	1	1	FUND	\$0	\$0	\$162	\$0				FY03	\$0
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0					
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0					
Total Number of Sites		3	Total				\$62	\$49	\$202	\$0	FY98-2042**	\$9,116				
◆ FUDS - TURNER AFB / GA49799F474900												Progress in FY97 Work compl on Site B CAP-A and Sites A1-12 (except A-11) CAP-B. Awaiting review from GEPD. Rec'vd comments from GEPD on Landfill QSR. Aeration technology pilot test completed/reported. Sites B (now I04GA039703) and A-11 (now I04GA039704) were brok       Progress Planned for FY98-FY99 Once comments are rcvd from GEPD, CAP-B work will commence on Site B and the RD will be completed for all Sites A (except A-11). CAP-B will be completed on Site A-11. The landfill sites CSR will be amended and submitted to GEPD.				
Sites with Response Complete		1	Investigation	2	3	1	REG	\$3,111	\$480	\$1,040	\$0				FY00	\$598
Sites in Progress  -Relative Risk Category	High	2	Interim Actions	1(1)	1(1)			\$0	\$0	\$146	\$0				FY01	\$447
	Medium	0	Design	1	1	3	REG	\$723	\$2	\$0	\$140				FY02	\$1,062
	Low	0	RA-C	1	0	4		\$3,737	\$2	\$0	\$0				FY03	\$2,158
	Not Evaluated	3	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0					
	Not Required	0	LTM	0	1	3		\$40	\$40	\$136	\$0					
Total Number of Sites		6	Total				\$7,611	\$524	\$1,322	\$140	FY98-2021**	\$8,200				

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.