

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)							
			Sites (Actions)															
Nebraska																		
Army - CORNHUSKER ARMY AMMUNITION PLANT / NE721382023400												NPL		Progress in FY97 Refer to page A-34				
Sites with Response Complete		52	Investigation	60	5	0	REG	\$9,655	\$0	\$0	\$0	FY00	\$2,980	Progress Planned for FY98-FY99				
Sites in Progress -Relative Risk Category	High	8	Interim Actions	61(236)	8(8)			\$14,366	\$0	\$0	\$0	FY01	\$2,390					
	Medium	2	Design	0	8	3		\$5,746	\$3,419	\$0	\$1,014	FY02	\$3,224					
	Low	3	RA-C	0	7	4		\$11,085	\$4,657	\$762	\$823	FY03	\$296					
	Not Evaluated	0	RA-O (LTO)	0	0	9		\$772	\$172	\$750	\$0							
	Not Required	0	LTM	0	0	10		\$1,224	\$1,224	\$505	\$442							
Total Number of Sites		65	Total				\$42,848	\$9,472	\$2,017	\$2,279	FY98-2033**	\$43,785						
Air Force - OFFUTT AIR FORCE BASE / NE757212464800												RAB		Progress in FY97 FY96: Awarded RAs at LF-12,LF-13,SS-17, & SD-41. 15 Sites are Response Complete, 6 sites in cleanup, 5 sites under investigation.				
Sites with Response Complete		15	Investigation	22	4	0		\$11,768	\$332	\$0	\$0	FY00	\$1,845	Progress Planned for FY98-FY99 FY97: Award 2 RAs, 1 RD, 1LTO, 2 LTMs, & 1 FS. FY98: Will have all RAs in place by end of FY98.				
Sites in Progress -Relative Risk Category	High	8	Interim Actions	1(1)	0(0)			\$68	\$0	\$0	\$0	FY01	\$2,766					
	Medium	0	Design	3	2	3		\$1,290	\$337	\$0	\$0	FY02	\$3,429					
	Low	2	RA-C	1	3	0		\$3,040	\$526	\$104	\$1,076	FY03	\$2,428					
	Not Evaluated	0	RA-O (LTO)	0	1	4		\$127	\$72	\$0	\$71							
	Not Required	1	LTM	0	0	4		\$398	\$190	\$132	\$497							
Total Number of Sites		26	Total				\$16,691	\$1,457	\$236	\$1,644	FY98-2005**	\$12,348						
FUDS - HASTINGS GROUNDWATER CONTAMINATION SITE / NE79799F041100												RAB		NPL	Progress in FY97 Refer to page A-89			
Sites with Response Complete		2	Investigation	8	1	0		\$25,088	\$1,298	\$4,965	\$3,279	FY00	\$3,592	Progress Planned for FY98-FY99				
Sites in Progress -Relative Risk Category	High	4	Interim Actions	1(1)	0(0)			\$20	\$0	\$0	\$0	FY01	\$4,341					
	Medium	0	Design	1	4	0		\$6,799	\$201	\$167	\$30	FY02	\$34,058					
	Low	0	RA-C	1	5	1		\$11,437	\$1,291	\$5,727	\$244	FY03	\$10,028					
	Not Evaluated	0	RA-O (LTO)	0	1	2		\$0	\$0	\$80	\$0							
	Not Required	3	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites		9	Total				\$43,344	\$2,790	\$10,939	\$3,553	FY98-2030**	\$188,744						
FUDS - NEBRASKA ORDNANCE PLANT / NE79799F041800												RAB		NPL	Progress in FY97 Refer to page A-133			
Sites with Response Complete		3	Investigation	7	1	0		\$23,375	\$257	\$227	\$100	FY00	\$30,055	Progress Planned for FY98-FY99				
Sites in Progress -Relative Risk Category	High	4	Interim Actions	1(1)	1(1)		REG	\$2,205	\$220	\$0	\$200	FY01	\$2,408					
	Medium	0	Design	2	1	1		\$3,013	\$800	\$430	\$200	FY02	\$2,883					
	Low	0	RA-C	2	4	1	CONT	\$18,660	\$16,309	\$1,230	\$970	FY03	\$2,874					
	Not Evaluated	0	RA-O (LTO)	0	2	1		\$0	\$0	\$1,709	\$220							
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0							
Total Number of Sites		8	Total				\$47,253	\$17,586	\$3,596	\$1,690	FY98-2031**	\$121,306						