

Table B-1 Status of Installations with FY98 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
			Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)			
				Sites (Actions)											
Puerto Rico															
Army - FORT ALLEN / PR221184307700													Progress in FY97 Prepare work plan for SI work at sites 1, 4, and 7. Submit work plan to regulatory agency for concurrence and conduct field work. Submit draft final report to regulatory agencies August 1998. Progress Planned for FY98-FY99 Conduct follow-on work if recommended in SI report.		
Sites with Response Complete		6	Investigation	6	3	0	FUND	\$322	\$0	\$200	\$0	FY00			\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01			\$414
	Medium	0	Design	0	0	0		\$0	\$0	\$0	\$0	FY02			\$496
	Low	0	RA-C	0	0	0		\$0	\$0	\$0	\$0	FY03			\$350
	Not Evaluated	3	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0				
Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0					
Total Number of Sites		9	Total					\$322	\$0	\$200	\$0	FY98-2003**	\$2,344		
Navy - ROOSEVELT ROADS NS / PR217002758200													Progress in FY97 Progress Planned for FY98-FY99		
Sites with Response Complete		17	Investigation	22	25	2		\$9,510	\$2,642	\$1,208	\$1,289	FY00			\$2,353
Sites in Progress -Relative Risk Category	High	13	Interim Actions	3(3)	2(2)			\$2,999	\$116	\$0	\$0	FY01			\$1,801
	Medium	4	Design	2	2	23		\$872	\$325	\$0	\$142	FY02			\$2,377
	Low	12	RA-C	3	0	26		\$1,021	\$331	\$917	\$0	FY03			\$2,527
	Not Evaluated	0	RA-O (LTO)	2	3	4		\$180	\$0	\$133	\$101				
Not Required	3	LTM	0	0	8		\$0	\$0	\$0	\$0					
Total Number of Sites		49	Total					\$14,582	\$3,414	\$2,258	\$1,532	FY98-2030**	\$49,596		
Air Force - PUERTO RICO MUNIZ INTERNATIONAL AIRPORT / PR257282962400													Progress in FY97 Initiated construction of free product collection system on POL site. Operations and groundwater monitoring is underway. Progress Planned for FY98-FY99 Continue operations and monitoring at three sites. Funding shortfalls are expected to delay an interim remedial action at one site with low levels of benzene contamination.		
Sites with Response Complete		6	Investigation	8	2	0		\$935	\$0	\$0	\$0	FY00			\$232
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	1(1)		FUND	\$0	\$0	\$0	\$0	FY01			\$29
	Medium	0	Design	0	0	1		\$38	\$0	\$0	\$0	FY02			\$29
	Low	1	RA-C	0	2	2		\$1,145	\$0	\$0	\$34	FY03			\$50
	Not Evaluated	0	RA-O (LTO)	0	2	2		\$77	\$0	\$0	\$0				
Not Required	2	LTM	0	1	3		\$0	\$0	\$18	\$17					
Total Number of Sites		10	Total					\$2,195	\$0	\$18	\$51	FY98-2008**	\$1,087		
FUDS - RAMEY AFB / PR29799F417500													Progress in FY97 SI- WP approved by EQB & finalized. Field work completed and draft SI submitted to SAS for review. CON/HTRW- Phase I RD completed & advertised then terminated, as RA funds were not available. Phase II RD was compl, PhIII & IV RD continued. Progress Planned for FY98-FY99 SI- SI Report will be submitted to EQB for review and approval. Pending EQB review, additional work will be scoped, negotiated, and awarded as a RI. CON/HTRW- Continue progress towards completion of RD for all phases of this project. Make RA award,		
Sites with Response Complete		0	Investigation	1	2	0	REG	\$845	\$74	\$40	\$40	FY00			\$0
Sites in Progress -Relative Risk Category	High	2	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01			\$0
	Medium	0	Design	0	1	2		\$1,170	\$146	\$40	\$25	FY02			\$0
	Low	0	RA-C	0	1	2	FUND	\$2,125	\$2,125	\$1,493	\$50	FY03			\$55
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0				
Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0					
Total Number of Sites		3	Total					\$4,140	\$2,345	\$1,573	\$115	FY98-2015**	\$15,893		

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

B-1-1