

Installation/FFID													RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information			
Phase			Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)											
			Sites (Actions)																			
Rhode Island																						
Army - LINCOLN AMSA 68 / RI121042185100															Progress in FY97							
Sites with Response Complete			12	Investigation	12	4	0	FUND	\$3	\$0	\$5	\$292	FY00	\$97	1. DSERTS/RRSE/IAP updated and evaluated. 2. Funding programmed/requested to perform RIFS. 3. Issues center around BTEX/PAH release to groundwater with probable migration offsite. 4. High regulatory interest by the RI DEM. Progress Planned for FY98-FY99 1. Resolve site by RIFS with method III human health and ecological risk assessment. 2. RA may not be required due to industrial use and zoning of property.							
Sites in Progress -Relative Risk Category	High	2	Interim Actions	4(4)	0(0)		FUND	\$0	\$0	\$0	\$0	FY01	\$0									
	Medium	0	Design	0	0	0	FUND	\$151	\$151	\$0	\$76	FY02	\$0									
	Low	2	RA-C	3	0	0	FUND	\$2	\$0	\$0	\$0	FY03	\$0									
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0											
	Not Required	0	LTM	0	0	0		\$20	\$20	\$0	\$0											
Total Number of Sites			16	Total				\$176	\$171	\$5	\$368	FY98-2003**	\$1,689									
Navy - DAVISVILLE NAVAL CONSTRUCTION BATALLION CENT / RI117002203600															RAB		BRAC 1991		NPL		Progress in FY97	
																					Refer to page A-37	
Sites with Response Complete			23	Investigation	25	0	0		\$25,265	\$1,077	\$0	\$0	FY00	\$613	Progress Planned for FY98-FY99							
Sites in Progress -Relative Risk Category	High	1	Interim Actions	11(14)	0(0)			\$314	\$0	\$0	\$0	FY01	\$626									
	Medium	1	Design	11	0	2		\$1,157	\$116	\$118	\$0	FY02	\$689									
	Low	0	RA-C	11	0	2		\$4,701	\$317	\$12,793	\$0	FY03	\$683									
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0											
	Not Required	0	LTM	1	1	3		\$130	\$130	\$421	\$601											
Total Number of Sites			25	Total				\$31,567	\$1,640	\$13,332	\$601	FY98-1999**	\$32,124									
Navy - NEWPORT NAVAL EDUCATION AND TRAINING CENTER / RI117002424300															RAB				NPL		Progress in FY97	
																					Refer to page A-137	
Sites with Response Complete			10	Investigation	11	10	5		\$10,289	\$1,110	\$1,670	\$1,474	FY00	\$374	Progress Planned for FY98-FY99							
Sites in Progress -Relative Risk Category	High	7	Interim Actions	6(9)	3(3)			\$3,764	\$1,297	\$0	\$0	FY01	\$2,405									
	Medium	6	Design	0	0	14		\$1,207	\$185	\$300	\$51	FY02	\$1,805									
	Low	2	RA-C	2	0	16		\$30,596	\$2,706	\$335	\$1,769											
	Not Evaluated	1	RA-O (LTO)	0	0	15		\$143	\$143	\$0	\$0	FY03	\$878									
	Not Required	0	LTM	0	0	6		\$0	\$0	\$472	\$166											
Total Number of Sites			26	Total				\$45,999	\$5,441	\$2,777	\$3,460	FY98-2016**	\$28,740									
FUDS - FORT NAT GREENE / RI19799F212700															Progress in FY97							
Sites with Response Complete			0	Investigation	2	1	1		\$0	\$0	\$0	\$0	FY00	\$0	Progress Planned for FY98-FY99							
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0									
	Medium	0	Design	0	0	3		\$0	\$0	\$0	\$0	FY02	\$0									
	Low	0	RA-C	0	0	3		\$0	\$0	\$0	\$0											
	Not Evaluated	2	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY03	\$90									
	Not Required	2	LTM	0	0	0		\$0	\$0	\$0	\$0											
Total Number of Sites			4	Total				\$0	\$0	\$0	\$0	FY98-2024**	\$3,151									

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)							
			Sites (Actions)															
Rhode Island																		
◆ FUDS - NAVAL AUX AIR FAC / RI19799F741700															Progress in FY97			
Sites in Progress -Relative Risk Category	Sites with Response Complete	0	Investigation	2	1	0		\$0	\$0	\$20	\$0	FY00	\$0	Progress Planned for FY98-FY99				
	High	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY01	\$0						
	Medium	0	Design	0	0	2	\$0	\$0	\$0	\$0	FY02	\$0						
	Low	0	RA-C	0	0	2	\$0	\$0	\$0	\$0	FY03	\$0						
	Not Evaluated	1	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0								
	Not Required	2	LTM	0	0	0	\$0	\$0	\$0	\$0								
Total Number of Sites		3	Total					\$0	\$0	\$20	\$0	FY98-2032**	\$3,199					
◆ FUDS - NAVAL AUX LANDING FLD / RI19799F210600															Progress in FY97			
Sites in Progress -Relative Risk Category	Sites with Response Complete	0	Investigation	3	1	0		\$1,502	\$12	\$160	\$0	FY00	\$1,512	Progress Planned for FY98-FY99				
	High	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY01	\$102						
	Medium	1	Design	0	1	2	\$32	\$7	\$150	\$0	FY02	\$1,251						
	Low	0	RA-C	0	0	3	\$0	\$0	\$0	\$0	FY03	\$28						
	Not Evaluated	1	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0								
	Not Required	2	LTM	0	0	0	\$0	\$0	\$0	\$0								
Total Number of Sites		4	Total					\$1,534	\$19	\$310	\$0	FY98-2032**	\$6,225					
◆ FUDS - PRUDENCE ISL NAV SUP / RI19799F213600															Progress in FY97			
Sites in Progress -Relative Risk Category	Sites with Response Complete	2	Investigation	4	0	0		\$481	\$0	\$0	\$0	FY00	\$0	Progress Planned for FY98-FY99				
	High	1	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY01	\$0						
	Medium	0	Design	3	0	1	\$99	\$47	\$0	\$0	FY02	\$0						
	Low	0	RA-C	2	1	1	\$1,118	\$720	\$48	\$0	FY03	\$0						
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0								
	Not Required	1	LTM	0	0	0	\$0	\$0	\$0	\$0								
Total Number of Sites		4	Total					\$1,698	\$767	\$48	\$0	FY98-2036**	\$3,000					
◆ FUDS - QUONSET POINT NAS / RI19799F210900															Progress in FY97			
Sites in Progress -Relative Risk Category	Sites with Response Complete	11	Investigation	17	3	1		\$2,848	\$116	\$295	\$0	FY00	\$2,386	Progress Planned for FY98-FY99				
	High	5	Interim Actions	2(2)	2(2)		\$22	\$4	\$85	\$0	FY01	\$1,190						
	Medium	0	Design	10	5	2	\$1,127	\$286	\$485	\$0	FY02	\$1,651						
	Low	0	RA-C	8	5	3	\$7,217	\$1,079	\$1,086	\$250	FY03	\$175						
	Not Evaluated	4	RA-O (LTO)	0	2	1	\$0	\$0	\$160	\$0								
	Not Required	1	LTM	0	0	2	\$0	\$0	\$0	\$80								
Total Number of Sites		21	Total					\$11,214	\$1,485	\$2,111	\$330	FY98-2007**	\$8,375					