

Installation/FFID										RAB		BRAC Year	NPL/Proposed NPL		Additional Progress Information
			Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)			
				Sites (Actions)											
Vermont															
◆ Air Force - BURLINGTON INTERNATIONAL AIRPORT / VT157282429400													Progress in FY97		
Sites with Response Complete			0	Investigation	0	4	0		\$1,700	\$400	\$895	\$455	FY00	\$0	Continuation of a remedial design. Progress Planned for FY98-FY99 Begin bioslurping. Remediate soil through SVE.
Sites in Progress -Relative Risk Category	High	4	Interim Actions	0(0)	3(3)			\$2	\$2	\$384	\$0	FY01	\$731		
	Medium	0	Design	0	0	4		\$350	\$32	\$0	\$0	FY02	\$6,111		
	Low	0	RA-C	0	0	4		\$323	\$0	\$0	\$0	FY03	\$424		
	Not Evaluated	0	RA-O (LTO)	0	0	4		\$0	\$0	\$0	\$0				
	Not Required	0	LTM	0	0	4		\$0	\$0	\$0	\$0				
Total Number of Sites			4	Total				\$2,375	\$434	\$1,279	\$455	FY98-2003**	\$11,472		
◆ FUDS - BURLINGTON INT-L ARPT / VT19799F217100													Progress in FY97		
Sites with Response Complete			2	Investigation	2	1	0		\$11	\$0	\$0	\$0	FY00	\$0	Progress Planned for FY98-FY99
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$0		
	Medium	0	Design	1	0	1		\$38	\$0	\$0	\$0	FY02	\$0		
	Low	0	RA-C	1	0	1		\$48	\$0	\$0	\$0	FY03	\$0		
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0				
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0				
Total Number of Sites			3	Total				\$97	\$0	\$0	\$0	FY98-2036**	\$2,952		