

Installation/FFID										RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
	Phase	Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)						
		Sites (Actions)														
Wake Island																
◆ Air Force - WAKE ISLAND AIRFIELD / WQP57302953300														Progress in FY97		
Sites in Progress  -Relative Risk Category	Sites with Response Complete	1	Investigation	6	24	0		\$190	\$0	\$0	\$0	FY00	\$5,121	A project is currently underway to address the POL sites at Wake. An implementation plan is also being developed to address the remaining IRP sites. The results will be known in a few months.  <b>Progress Planned for FY98-FY99</b> Same as FY96.		
	High	12	Interim Actions	0(0)	13(13)		\$6,636	\$4,994	\$5,016	\$3,395	FY01	\$2,091				
	Medium	12	Design	0	0	18	\$10	\$0	\$0	\$0	FY02	\$2,080				
	Low	5	RA-C	0	0	29	\$50	\$0	\$0	\$0	FY03	\$3,601				
	Not Evaluated	0	RA-O (LTO)	0	0	30	\$0	\$0	\$0	\$0						
	Not Required	0	LTM	0	0	30	\$0	\$0	\$0	\$0						
Total Number of Sites		30	Total				\$6,886	\$4,994	\$5,016	\$3,395	FY98-2008**	\$38,365				