

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
Phase			Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)									
			Sites (Actions)																	
Hawaii																				
FORMERLY USED DEFENSE SITES - LANAI BOMBING TARGETS / HI99799F989800															Progress in FY98					
Sites with Response Complete			0	Investigation	0	0	4		\$0	\$0	\$0	\$0	FY01	\$0	Progress Planned for FY99-FY00					
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0							
	Medium	0	Design	0	0	4		\$0	\$0	\$0	\$0	FY03	\$0							
	Low	0	RA-C	0	0	4		\$0	\$0	\$0	\$0	FY04	\$0							
	Not Evaluated	0	RA-O (LTO)	0	0	4		\$0	\$0	\$0	\$0	FY05	\$0							
	Not Required	4	LTM	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0							
Total Number of Sites			4	Total				\$0	\$0	\$0	\$0	FY99-2026**	\$12,974							
Idaho																				
FORMERLY USED DEFENSE SITES - BOISE ARMY BARRACKS / ID09799F300900															Progress in FY98					
Sites with Response Complete			2	Investigation	2	1	0		\$160	\$139	\$1,150	\$0	FY01	\$0	Progress Planned for FY99-FY00 Complete EE/CA					
Sites in Progress -Relative Risk Category	High	0	Interim Actions	1(1)	0(0)			\$40	\$0	\$0	\$0	FY02	\$0							
	Medium	0	Design	0	0	0		\$0	\$0	\$0	\$0	FY03	\$0							
	Low	0	RA-C	2	0	0		\$20	\$0	\$0	\$0	FY04	\$0							
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0							
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0							
Total Number of Sites			3	Total				\$220	\$139	\$1,150	\$0	FY99-2002**	\$1,150							
Illinois																				
ARMY - FORT SHERIDAN / IL521402083800															RAB		BRAC 1988		Progress in FY98	
Sites with Response Complete			39	Investigation	44	25	0		\$6,860	\$0	\$0	\$0	FY01	\$152	Progress Planned for FY99-FY00 Refer to page A-81.					
Sites in Progress -Relative Risk Category	High	5	Interim Actions	1(1)	2(2)			\$1,295	\$0	\$0	\$0	FY02	\$407							
	Medium	7	Design	7	1	9		\$1,007	\$0	\$18	\$49	FY03	\$480							
	Low	16	RA-C	3	5	14		\$24,058	\$0	\$366	\$658	FY04	\$431							
	Not Evaluated	2	RA-O (LTO)	0	0	2		\$0	\$0	\$30	\$75	FY05	\$386							
	Not Required	0	LTM	0	0	1		\$0	\$0	\$155	\$54	FY05	\$386							
Total Number of Sites			69	Total				\$33,220	\$0	\$569	\$836	FY99-2033**	\$12,193							