Installation/FFID RAB BRAC Year NPL/Proposed NPL													
		Phase	Completed	Underway Sites (Actions)	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)	Additional Progress Information	
Missouri	i												
FOR	MERLY USE	D DE	FENSE SITES	S - TYSON	VAL POWI	DER FARM	/ MO797	99F03690	00				Progress in FY98  Awarded contract to complete RI/FS and begin field work.
Sites with Res	sponse Complete	1	Investigation	1	1	1		\$1,931	\$513	\$40	\$600	FY01 \$61	Award contract to time critical removal and begin field work.  Coordinate future activities with regulators.
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	1(1)			\$527	\$527	\$0	\$0	FY02 \$204	Progress Planned for FY99-FY00 Complete FI/FS and decison document. Conmplete time critical removal action. Coordinate the need for future activities with regulators.
	Medium	0	Design	1	0	1		\$30	\$0	\$40	\$0	FY03 \$839	
	Low	0	RA-C	0	0	1		\$0	\$0	\$60	\$0		
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0		
	Not Required	1	LTM	0	0	1		\$0	\$0	\$0	\$0		
Total Number of Sites		3					Total	\$2,488	\$1,040	\$140	\$600	FY99-2002** \$2,049	
♦ FOR	MERLY USE	D DE	FENSE SITES	S - WELDO	N SPRING	ORD WOR	KS / MO	79799F03	7400			NPL	Progress in FY98 Refer to page A-65.
Sites with Res	sponse Complete	1	Investigation	7	1	1		\$78,925	\$168	\$420	\$0	<b>FY01</b> \$12,944	Refer to page 11 o.s.
Sites in Progress -Relative Risk Category	High	1	Interim Actions	2(2)	0(0)			\$0	\$0	\$0	\$0	FY02 \$7,800	Progress Planned for FY99-FY00 Refer to page A-65.
	Medium	0	Design	3	2	2		\$3,002	\$106	\$10	\$99	FY03 \$3,495	
	Low	0	RA-C	3	2	3		\$81,315	\$21,990	\$19,170	\$27,600		
	Not Evaluated	0	RA-O (LTO)	0	1	1		\$86	\$86	\$1,673	\$130	FY04 \$276	
	Not Required	7	LTM	0	0	2		\$0	\$0	\$0	\$0	FY05 \$277	
Total Number of Sites		9					Total	\$163,328	\$22,350	\$21,273	\$27,829	FY99-2004** \$77,234	
Montana	a												
FOR	MERLY USE	D DE	FENSE SITES	S - GLASGO	OW AAF / N	AT89799F0	59900						Progress in FY98
Sites with Response Complete		0	Investigation	1	2	0		\$488	\$29	\$0	\$0	FY01 \$0	Finalized site investigation report and sent to state regulator for review.
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	1 1 1 1	Progress Planned for FY99-FY00  Additional investigations to delineate extent of contamination at one area of concern. Remove additional underground storage tanks
	Medium	1	Design	1	0	1		\$37	\$0	\$0	\$0	FY02 \$0	
	Low	0	RA-C	0	1	1		\$19	\$15	\$100	\$0	FY03 \$0	
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY04 \$0	
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0	FY05 \$56	
Total Number of	f Sites	3					Total	\$544	\$44	\$100	\$0	FY99-2017** \$1,600	
♦ FOR	MERLY USE	D DE	FENSE SITES	S - GLASGO	OW AFB / N	T89799F0	62400		-			,	Progress in FY98
Sites with Response Complete		4	Investigation	4	1	0		\$2,339	\$114	\$28	\$0	FY01 \$0	Finalized draft remedial investigation and baseline risk assessment. Disposed of 300 drums of investigative derived
	High	0	Interim Actions	0(0)	1(1)			\$33	\$33	\$528	\$958		waste. Continued landfarming operation.
Sites in	Medium	1	Design	3	0	0		\$308	\$0	\$0	\$0	FY02 \$0	
Progress -Relative Risk Category	Low	0	RA-C	4	0	1		\$1,656	\$0	\$0	\$0	FY03 \$0	Complete final remedial investigation and baseline risk
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY04 \$0	
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0	<b>FY05</b> \$763	
Total Number of	f Sites	5					Total	\$4,336	\$147	\$556	\$958	FY99-2008** \$4,112	