

Installation/FFID			RAB								BRAC Year		NPL/Proposed NPL		Additional Progress Information
			Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)			
				Sites (Actions)											
New Mexico															
FORMERLY USED DEFENSE SITES - WALKER AFB / NM69799F613400													Progress in FY98		
Sites with Response Complete			10	Investigation	13	1	8		\$7,516	\$614	\$226	\$125	FY01	\$0	Expanded Hydrogeologic investigation (HI). Total monitor wells installed is 13. Planned Phase II of HI as per NM Environ Dept Regulations. Completed funding request. \$138K  Progress Planned for FY99-FY00 FY99: Complete Hydrogeologic Invest and pump test thru contract. FY00: Contract for groundwater abatement as recommended site closure.
Sites in Progress  -Relative Risk Category	High	2	Interim Actions	1(1)	0(0)			\$161	\$21	\$0	\$0	FY02	\$0		
	Medium	0	Design	7	1	1		\$646	\$179	\$138	\$0	FY03	\$0		
	Low	0	RA-C	8	1	1		\$2,143	\$23	\$0	\$0	FY04	\$1,021		
	Not Evaluated	5	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$176		
	Not Required	5	LTM	0	0	4		\$0	\$0	\$200	\$0				
Total Number of Sites			22	Total				\$10,466	\$837	\$564	\$125	FY99-2011**	\$8,544		
New York															
ARMY - AMITYVILLE USARC / NY22104NY00200													Progress in FY98		
Sites with Response Complete			6	Investigation	6	1	0	FUND	\$0	\$0	\$0	\$30	FY01	\$10	Site 7 - The USTs were removed in FY98. If additional remediation is required, it will be performed in FY00.  Progress Planned for FY99-FY00 Site 7 - No funding for 99, RI funds programmed for 2000.
Sites in Progress  -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$10		
	Medium	1	Design	0	0	1		\$0	\$0	\$0	\$0	FY03	\$10		
	Low	0	RA-C	2	0	1		\$0	\$0	\$0	\$0	FY04	\$11		
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$11		
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0				
Total Number of Sites			7	Total				\$0	\$0	\$0	\$30	FY99-2015**	\$1,502		
ARMY - FORT DRUM / NY221402028100													Progress in FY98		
Sites with Response Complete			41	Investigation	45	3	0	FUND	\$10,348	\$714	\$777	\$20	FY01	\$2,697	RI/FS/RA at FTD-007 (phyto); RA at FTD-008 (cover); RI/FS at FTD-030 (risk); IRA at FTD-030; LTO at FTD-030, FTD-091; LTM at FTD-007, FTD-008, FTD-022, FTD-024, FTD-030, FTD-031, FTD-072, FTD-076,FTD-091.  Progress Planned for FY99-FY00 IRA at FTD-007 (phyto); IRA/RA/RD/FS at FTD-030; RD/RA at FTD-089; RA at FTD-112(excavation); LTO at FTD-030, FTD-091; LTM at FTD-007,FTD-008, FTD-022, FTD-024, FTD-030, FTD-031, FTD-088, FTD-089, FTD-091.
Sites in Progress  -Relative Risk Category	High	2	Interim Actions	4(7)	2(4)		FUND	\$12,376	\$22	\$515	\$510	FY02	\$2,486		
	Medium	2	Design	9	2	2	FUND	\$6,947	\$4	\$10	\$35	FY03	\$1,450		
	Low	2	RA-C	9	2	4	FUND	\$15,129	\$1,027	\$10	\$370	FY04	\$1,517		
	Not Evaluated	0	RA-O (LTO)	0	2	2		\$1,182	\$456	\$755	\$825	FY05	\$1,318		
	Not Required	1	LTM	0	8	0		\$1,010	\$390	\$533	\$528				
Total Number of Sites			48	Total				\$46,992	\$2,613	\$2,600	\$2,288	FY99-2030**	\$42,301		
ARMY - ORANGEBURG USARC / NY22104NY05000													Progress in FY98		
Sites with Response Complete			17	Investigation	17	1	0	FUND	\$3	\$0	\$80	\$20	FY01	\$61	Site 16 -  No activities performed in 1998.  Progress Planned for FY99-FY00 Site 16 -  Continue RI activities in 1999 & 2000.
Sites in Progress  -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$103		
	Medium	1	Design	0	0	1		\$0	\$0	\$0	\$0	FY03	\$73		
	Low	0	RA-C	1	0	1		\$0	\$0	\$0	\$0	FY04	\$32		
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0		
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0				
Total Number of Sites			18	Total				\$3	\$0	\$80	\$20	FY99-2015**	\$3,009		

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL			
			Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)	Additional Progress Information	
			Sites (Actions)											
New York														
ARMY - ROCKY POINT USARC / NY22104NY07400													Progress in FY98	
Sites in Progress -Relative Risk Category	Sites with Response Complete	6	Investigation	6	1	0	FUND	\$0	\$0	\$0	\$0	FY01	\$0	Site 07- Final closure of all missile silos at USARC facilities is currently being addressed by the MACOM. These NIKE missile silos are currently given a low priority for funding due to a medium relative risk. No money programmed until 2006.  Progress Planned for FY99-FY00 Site 07 - No money programmed until 2006.
	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$10	
	Medium	1	Design	0	0	1	FUND	\$21	\$0	\$0	\$0	FY03	\$10	
	Low	0	RA-C	0	0	1	FUND	\$0	\$0	\$0	\$0	FY04	\$11	
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0	FY05	\$11	
	Not Required	0	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		7	Total				\$21	\$0	\$0	\$0	\$0	FY99-2017**	\$1,502	
ARMY - SENECA AD / NY221382083000													Progress in FY98	
							RAB	BRAC 1995		NPL		Refer to page A-185.		
Sites in Progress -Relative Risk Category	Sites with Response Complete	31	Investigation	46	33	0	REG	\$21,253	\$1,463	\$7,699	\$2,327	FY01	\$18,142	Progress Planned for FY99-FY00 Refer to page A-185.
	High	19	Interim Actions	5(5)	0(0)			\$5,636	\$0	\$0	\$0	FY02	\$6,411	
	Medium	23	Design	1	5	2		\$1,748	\$1,603	\$553	\$1,156	FY03	\$11,392	
	Low	6	RA-C	3	4	19	TECH	\$20,211	\$6,852	\$4,824	\$12,209	FY04	\$1,554	
	Not Evaluated	0	RA-O (LTO)	0	0	8		\$0	\$0	\$51	\$206	FY05	\$1,403	
	Not Required	0	LTM	0	0	1		\$32	\$32	\$114	\$710			
Total Number of Sites		79	Total				\$48,880	\$9,950	\$13,241	\$16,608	\$0	FY99-2005**	\$88,270	
ARMY - UNITED STATES MILITARY ACADEMY / NY221462091500													Progress in FY98	
Sites in Progress -Relative Risk Category	Sites with Response Complete	18	Investigation	26	3	0	REG	\$3,200	\$17	\$0	\$0	FY01	\$200	Nearly completed CMI(C)at WSPT-10. Awarded CMI(C) of WSPT-04,06 & 7A Completed CMS of WSPT-11. Completed final remedial action at WSPT-13. Awarded CMS for WSPT-02,03,09,11,&11a.  Progress Planned for FY99-FY00 Complete CMI(C) at WSTPT-02, 03, 04, 06, 7A, 09, 10, 11, 11A. Tie up loose ends and close out of IRP except for LTM & LTO by FY 2001.
	High	11	Interim Actions	5(6)	0(0)		FUND	\$1,482	\$0	\$0	\$0	FY02	\$206	
	Medium	0	Design	7	5	1	REG	\$2,166	\$597	\$43	\$0	FY03	\$208	
	Low	0	RA-C	5	1	9	FUND	\$1,711	\$934	\$1,647	\$866	FY04	\$216	
	Not Evaluated	0	RA-O (LTO)	0	0	6		\$0	\$0	\$0	\$113	FY05	\$220	
	Not Required	0	LTM	0	1	9		\$0	\$0	\$0	\$121			
Total Number of Sites		29	Total				\$8,559	\$1,548	\$1,690	\$1,100	\$0	FY99-2030**	\$9,038	
ARMY - WATERVLIET ARSENAL / NY221382094000													Progress in FY98	
Sites in Progress -Relative Risk Category	Sites with Response Complete	8	Investigation	8	24	0		\$5,618	\$295	\$25	\$0	FY01	\$1,271	Final RFI-Siberia approved; CMS Siberia initiated. Completed off-site sampling NW Siberia. Completed lab test of aerobic bio; initiated lab test for anaerobic bio. Completed design of pilot study for reactive wall. Completed site-wide phase 2.  Progress Planned for FY99-FY00 Implement the reactive wall (CMI(C)) pilot study. Complete the Anaerobic Bio. Perform soils removals, bio & DNAPL remd as part of a CMI. Complete RFI site wide; start CMS Site Wide. Define cleanup stds.
	High	7	Interim Actions	1(2)	1(1)			\$0	\$0	\$0	\$0	FY02	\$541	
	Medium	8	Design	0	0	16		\$687	\$687	\$288	\$200	FY03	\$291	
	Low	9	RA-C	4	0	16		\$966	\$15	\$430	\$467	FY04	\$260	
	Not Evaluated	0	RA-O (LTO)	0	0	16		\$0	\$0	\$0	\$0	FY05	\$26	
	Not Required	0	LTM	0	4	0		\$1	\$1	\$75	\$333			
Total Number of Sites		32	Total				\$7,272	\$998	\$818	\$1,000	\$0	FY99-2006**	\$4,231	

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
		Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
			Sites (Actions)												
New York															
NAVY - BETHPAGE NY NWIRP / NY217002216200												Progress in FY98			
Sites with Response Complete		2	Investigation	3	0	0		\$2,742	\$0	\$0	\$0	FY01	\$568	Initiated startup of AS/SVE system at site 1. Continued partnering with NYSDEC, Grumman and OXYCHEM regarding GW. Completed Phase 1, and initiated Phase 2 EBS. Partnered with NAVAIR and Nassau County regarding disposal of Bethpage.  Progress Planned for FY99-FY00 For FY99, complete Regional GW FS. Sign 3-party ROD for GW. Continue operation of AS/SVE system. Complete Phase 2 EBS. For FY00, continue operation of AS/SVE system. Complete ROD amendment for Site 1 soils. Initiate cleanup of site 1 soils. F	
Sites in Progress  -Relative Risk Category	High	1	Interim Actions	3(4)	1(1)		\$0	\$0	\$0	\$0	FY02	\$0			
	Medium	0	Design	1	1	0	\$612	\$0	\$0	\$0	FY03	\$1,945			
	Low	0	RA-C	2	0	1	\$6,879	\$0	\$0	\$0	FY04	\$3,804			
	Not Evaluated	0	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY05	\$171			
	Not Required	0	LTM	0	0	0	\$0	\$0	\$0	\$0					
Total Number of Sites		3	Total				\$10,233	\$0	\$0	\$0	FY99-2016**	\$11,742			
NAVY - CALVERTON NY NPRO / NY217002379400												Progress in FY98			
Sites with Response Complete		7	Investigation	7	6	0		\$2,427	\$108	\$0	\$0	FY01	\$3,820	Completed FOST for Transfer of Calverton property. Established RAB  Progress Planned for FY99-FY00 In FY99, finalize RFI Reports. CMS and DD for site 2. Implement Free-Product Recovery at 2&6-IRA. Continue RAB. In FY00, initiate RD/RA for Site 2. Complete CMS for 6 and 7. Complete Decision Document for 7. Continue RAB.	
Sites in Progress  -Relative Risk Category	High	3	Interim Actions	1(1)	0(0)		\$106	\$0	\$2,527	\$0	FY02	\$200			
	Medium	1	Design	0	0	6	\$625	\$0	\$461	\$749	FY03	\$4,617			
	Low	2	RA-C	0	3	3	\$98	\$84	\$0	\$0	FY04	\$2,214			
	Not Evaluated	0	RA-O (LTO)	0	0	6	\$0	\$0	\$0	\$0	FY05	\$1,113			
	Not Required	0	LTM	0	0	0	\$0	\$0	\$0	\$0					
Total Number of Sites		13	Total				\$3,256	\$192	\$2,988	\$749	FY99-2016**	\$43,069			
AIR FORCE - FRANCIS S. GABRESKI (WEST HAMPTON) / NY257282424900												Progress in FY98			
Sites with Response Complete		2	Investigation	2	9	0	FUND	\$6,036	\$472	\$0	\$0	FY01	\$1,114	The Remedial Investigation continued on nine sites. A decision document for further action and a remedial design were awarded for sites 4,5, 8 and 9.  Progress Planned for FY99-FY00 The Remedial Investigation continues on nine sites. Begin cleanup at sites 4, 5, 8 and 9. Further study of five sites may be delayed due to funding shortfalls.	
Sites in Progress  -Relative Risk Category	High	4	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY02	\$140			
	Medium	0	Design	0	4	5	\$0	\$0	\$0	\$0	FY03	\$140			
	Low	1	RA-C	0	0	9	\$0	\$0	\$1,754	\$0	FY04	\$3,382			
	Not Evaluated	4	RA-O (LTO)	0	0	8	\$0	\$0	\$0	\$0	FY05	\$140			
	Not Required	0	LTM	0	0	9	\$0	\$0	\$0	\$0					
Total Number of Sites		11	Total				\$6,036	\$472	\$1,754	\$0	FY99-2017**	\$8,782			
AIR FORCE - GRIFFISS AIR FORCE BASE / NY257002445100										BRAC 1993		NPL		Progress in FY98	
Refer to page A-89.															
Sites with Response Complete		9	Investigation	42	18	0		\$46,533	\$0	\$0	\$0	FY01	\$0	Progress Planned for FY99-FY00 Refer to page A-89.	
Sites in Progress  -Relative Risk Category	High	19	Interim Actions	15(15)	10(10)		\$5,181	\$0	\$0	\$0	FY02	\$1,500			
	Medium	6	Design	1	5	20	\$5,261	\$2,256	\$0	\$0	FY03	\$1,500			
	Low	9	RA-C	0	1	25	\$35,359	\$8,816	\$10,168	\$15,000	FY04	\$1,500			
	Not Evaluated	17	RA-O (LTO)	0	0	22	\$248	\$0	\$0	\$0	FY05	\$1,500			
	Not Required	0	LTM	0	0	22	\$252	\$0	\$0	\$0					
Total Number of Sites		60	Total				\$92,834	\$11,072	\$10,168	\$15,000	FY99-2033**	\$68,368			

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information				
		Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)						
			Sites (Actions)														
New York																	
AIR FORCE - HANCOCK FIELD / NY257282547500												Progress in FY98					
Sites with Response Complete		14	Investigation	14	1	0	FUND	\$1,596	\$1	\$0	\$0	FY01	\$0	Initiated the closure of abandoned wells at site 6. Cleanup operations continue at site 15.			
Sites in Progress  -Relative Risk Category	High	0	Interim Actions	1(1)	1(1)		\$345	\$0	\$0	\$0	FY02	\$0					
	Medium	1	Design	0	0	1	\$0	\$0	\$0	\$0	FY03	\$41					
	Low	0	RA-C	0	0	1	\$24	\$0	\$0	\$0	FY04	\$271					
	Not Evaluated	0	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY05	\$2,392					
	Not Required	0	LTM	0	0	1	\$8	\$8	\$0	\$0	FY99-2015**	\$3,767					
Total Number of Sites		15	Total				\$1,973	\$9	\$0	\$0							
AIR FORCE - NIAGARA FALLS INTERNATIONAL AIRPORT ARS / NY257122427300												Progress in FY98					
Sites with Response Complete		10	Investigation	13	1	0		\$2,163	\$17	\$250	\$0	FY01	\$354	Continued monitoring to support natural attenuation remedy at six sites. Completed construction of groundwater remedial systems at three sites.			
Sites in Progress  -Relative Risk Category	High	2	Interim Actions	1(2)	1(1)		\$767	\$0	\$0	\$0	FY02	\$359					
	Medium	0	Design	3	0	0	\$243	\$0	\$0	\$0	FY03	\$240					
	Low	0	RA-C	10	0	1	\$1,827	\$112	\$330	\$246	FY04	\$180					
	Not Evaluated	0	RA-O (LTO)	0	2	2	\$64	\$64	\$0	\$0	FY05	\$120					
	Not Required	2	LTM	4	5	2	\$1,460	\$468	\$427	\$504	FY99-2005**	\$3,299					
Total Number of Sites		14	Total				\$6,524	\$661	\$1,007	\$750							
AIR FORCE - PLATTSBURGH AIR FORCE BASE / NY257002477400												BRAC 1993		NPL		Progress in FY98	
Sites with Response Complete		18	Investigation	22	18	0		\$17,688	\$120	\$0	\$0	FY01	\$0	Refer to page A-161.			
Sites in Progress  -Relative Risk Category	High	5	Interim Actions	11(13)	7(10)		\$1,471	\$0	\$0	\$0	FY02	\$1,110					
	Medium	6	Design	3	0	0	\$4,960	\$112	\$0	\$0	FY03	\$344					
	Low	5	RA-C	4	0	11	\$6,824	\$304	\$54	\$0	FY04	\$1,097					
	Not Evaluated	6	RA-O (LTO)	0	0	10	\$3,355	\$28	\$0	\$0	FY05	\$0					
	Not Required	0	LTM	0	2	5	\$2,076	\$1,856	\$200	\$1,552	FY99-2031**	\$34,198					
Total Number of Sites		40	Total				\$36,374	\$2,420	\$254	\$1,552							
AIR FORCE - SCHENECTADY AIRPORT / NY257282589700												Progress in FY98					
Sites with Response Complete		3	Investigation	3	2	0		\$1,360	\$300	\$0	\$0	FY01	\$12	Continued the Remedial Investigation/Feasibility Study at sites 2 and 3 and initiated the cleanup design criteria.			
Sites in Progress  -Relative Risk Category	High	1	Interim Actions	2(2)	0(0)		\$701	\$0	\$0	\$0	FY02	\$12					
	Medium	1	Design	0	2	0	\$0	\$0	\$0	\$82	FY03	\$12					
	Low	0	RA-C	0	0	2	FUND	\$0	\$0	\$0	\$818	FY04	\$12				
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY05	\$132					
	Not Required	0	LTM	1	0	2	\$0	\$0	\$0	\$0	FY99-2006**	\$1,243					
Total Number of Sites		5	Total				\$2,061	\$300	\$0	\$900							

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB			BRAC Year		NPL/Proposed NPL		Additional Progress Information
	Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
		Sites (Actions)												
New York														
FORMERLY USED DEFENSE SITES - CP HERO / NY29799F106300													Progress in FY98 No planned activities	
Sites with Response Complete		1	Investigation	2	1	1		\$22	\$9	\$0	\$0	FY01		
Sites in Progress  -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0	Progress Planned for FY99-FY00 Develop plans and specifications for building demolition and debris removal.
	Medium	0	Design	1	1	1		\$163	\$0	\$100	\$0	FY03	\$0	
	Low	0	RA-C	1	1	1		\$2,741	\$0	\$0	\$0	FY04	\$0	
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0	
	Not Required	2	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		4	Total				\$2,926	\$9	\$100	\$0	FY99-2013**	\$1,085		
FORMERLY USED DEFENSE SITES - ENGINEER SCH / NY29799F106700													Progress in FY98 Continued HTW RI/FS and completed HTW IRA.	
Sites with Response Complete		0	Investigation	2	1	1		\$532	\$381	\$300	\$0	FY01		
Sites in Progress  -Relative Risk Category	High	0	Interim Actions	1(1)	0(0)			\$34	\$1	\$0	\$0	FY02	\$2	Progress Planned for FY99-FY00 Complete HTW RI/FS.
	Medium	1	Design	0	0	3		\$0	\$0	\$0	\$17	FY03	\$624	
	Low	0	RA-C	0	0	3		\$0	\$0	\$0	\$0	FY04	\$118	
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$74	
	Not Required	2	LTM	0	0	1		\$0	\$0	\$0	\$0			
Total Number of Sites		4	Total				\$566	\$382	\$300	\$17	FY99-2010**	\$1,490		
FORMERLY USED DEFENSE SITES - FORT NIAGARA / NY29799F115200													Progress in FY98	
Sites with Response Complete		0	Investigation	1	1	1		\$41	\$0	\$0	\$0	FY01		
Sites in Progress  -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0	Progress Planned for FY99-FY00
	Medium	0	Design	0	0	3		\$0	\$0	\$0	\$0	FY03	\$0	
	Low	0	RA-C	0	0	3		\$0	\$0	\$0	\$0	FY04	\$2,177	
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$187	
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		3	Total				\$41	\$0	\$0	\$0	FY99-2022**	\$5,177		
FORMERLY USED DEFENSE SITES - IONA AX DEPOT / NY29799F125000													Progress in FY98	
Sites with Response Complete		0	Investigation	2	0	1		\$3	\$0	\$0	\$0	FY01		
Sites in Progress  -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0	Progress Planned for FY99-FY00
	Medium	0	Design	0	0	3		\$0	\$0	\$0	\$0	FY03	\$0	
	Low	0	RA-C	0	0	3		\$0	\$0	\$0	\$0	FY04	\$1,027	
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$762	
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		3	Total				\$3	\$0	\$0	\$0	FY99-2022**	\$13,680		

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Defense Environmental Restoration Program

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
	Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)					
		Sites (Actions)													
New York															
FORMERLY USED DEFENSE SITES - LAKE ONTARIO ORD WORKS / NY29799F734500												Progress in FY98 Completed RD for Phases I and II of IRA; Completed History Search and continue work on other site-wide RI/FS elements. Initiated Phases I and II of IRA.  Progress Planned for FY99-FY00 Complete Phases I and II of IRA and complete design for remainder of IRA; Continue site-wide RI/FS. Establish RAB			
Sites with Response Complete		1	Investigation	2	1	2		\$7,061	\$267	\$935	\$182			FY01	\$479
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	1(1)			\$1,496	\$1,496	\$150	\$0			FY02	\$7,166
	Medium	0	Design	1	2	0		\$2,678	\$284	\$280	\$0			FY03	\$8,996
	Low	0	RA-C	0	1	1		\$992	\$992	\$0	\$0			FY04	\$685
	Not Evaluated	3	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0			FY05	\$1,127
Total Number of Sites		5	Total				\$12,227	\$3,039	\$1,365	\$182	FY99-2013**			\$38,020	
FORMERLY USED DEFENSE SITES - MITCHEL FLD / NY29799F117800												Progress in FY98 Completed HTW SI.  Progress Planned for FY99-FY00 No planned activities			
Sites with Response Complete		1	Investigation	2	1	0		\$177	\$3	\$0	\$370			FY01	\$106
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0			FY02	\$0
	Medium	0	Design	0	0	2		\$4	\$0	\$0	\$0			FY03	\$0
	Low	0	RA-C	0	0	2		\$0	\$0	\$0	\$0			FY04	\$0
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0			FY05	\$176
Total Number of Sites		3	Total				\$181	\$3	\$0	\$370	FY99-2012**			\$10,138	
FORMERLY USED DEFENSE SITES - NAV HOSP / NY29799F126700												Progress in FY98 Completed limited HTW SI; Developed plans for full characterization.  Progress Planned for FY99-FY00 Complete full characterization and interim removal action and develop plans for final cleanup.			
Sites with Response Complete		0	Investigation	2	1	0		\$331	\$301	\$250	\$0			FY01	\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$500	\$0			FY02	\$82
	Medium	0	Design	0	0	3		\$0	\$0	\$20	\$0			FY03	\$279
	Low	0	RA-C	0	0	3		\$0	\$0	\$0	\$0			FY04	\$0
	Not Evaluated	2	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0			FY05	\$0
Total Number of Sites		3	Total				\$331	\$301	\$770	\$0	FY99-2015**			\$6,287	
FORMERLY USED DEFENSE SITES - NEW YORK ORD WORKS / NY29799F110500												Progress in FY98  Progress Planned for FY99-FY00			
Sites with Response Complete		1	Investigation	1	0	2		\$21	\$0	\$0	\$0			FY01	\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0			FY02	\$0
	Medium	1	Design	1	0	1		\$27	\$0	\$0	\$0			FY03	\$0
	Low	0	RA-C	1	0	1		\$317	\$0	\$0	\$0			FY04	\$0
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0			FY05	\$118
Total Number of Sites		3	Total				\$365	\$0	\$0	\$0	FY99-2021**			\$3,217	

\*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding \*\*The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information	
Phase		Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
		Sites (Actions)												
New York														
FORMERLY USED DEFENSE SITES - NORTHEASTERN IND. PARK / NY29799F105400												Progress in FY98 Continue HTW RI/FS. Completed rapid response to cleanup petroleum contamination discovered during construction of new building.  Progress Planned for FY99-FY00 Continue HTW RI/FS; Complete design for Southern Landfill cover.		
Sites with Response Complete		0	Investigation	4	1	0		\$838	\$453	\$562	\$0		FY01	\$5,488
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	1(1)			\$163	\$163	\$0	\$0		FY02	\$327
	Medium	0	Design	0	0	5		\$0	\$0	\$0	\$0		FY03	\$0
	Low	0	RA-C	0	0	4		\$0	\$0	\$0	\$0		FY04	\$112
	Not Evaluated	4	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0		FY05	\$115
	Not Required	0	LTM	0	0	1		\$0	\$0	\$0	\$0			
Total Number of Sites		5	Total				\$1,001	\$616	\$562	\$0	FY99-2013**	\$17,615		
FORMERLY USED DEFENSE SITES - PLATTSBURGH ATLAS S-11 / NY29799F110200												Progress in FY98 Initiate HTW RI/FS.  Progress Planned for FY99-FY00 Complete HTW RI/FS and HTW RD, if required. Establish RAB.		
Sites with Response Complete		0	Investigation	2	1	0		\$233	\$233	\$470	\$0		FY01	\$86
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0		FY02	\$0
	Medium	0	Design	0	0	3		\$0	\$0	\$0	\$17		FY03	\$1,114
	Low	0	RA-C	0	0	3		\$0	\$0	\$0	\$11		FY04	\$320
	Not Evaluated	1	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0		FY05	\$327
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		3	Total				\$233	\$233	\$470	\$28	FY99-2010**	\$3,540		
FORMERLY USED DEFENSE SITES - PLUM IS ANIMAL CENTR / NY29799F105600												Progress in FY98  Progress Planned for FY99-FY00 No planned activities		
Sites with Response Complete		1	Investigation	4	0	1		\$0	\$0	\$0	\$0		FY01	\$59
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0		FY02	\$1
	Medium	0	Design	0	0	1		\$0	\$0	\$0	\$0		FY03	\$0
	Low	0	RA-C	0	0	4		\$0	\$0	\$0	\$365		FY04	\$0
	Not Evaluated	2	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0		FY05	\$0
	Not Required	2	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		5	Total				\$0	\$0	\$0	\$365	FY99-2015**	\$7,786		
FORMERLY USED DEFENSE SITES - SUFFOLK CNTY AFB / NY29799F122200												Progress in FY98 Continue HTW PN.  Progress Planned for FY99-FY00 Complete HTW PN. Initiate ordnance and explosives engineering evaluation/cost analysis		
Sites with Response Complete		1	Investigation	2	1	1		\$13	\$0	\$150	\$375		FY01	\$483
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0		FY02	\$0
	Medium	0	Design	1	0	2		\$64	\$0	\$0	\$0		FY03	\$4,545
	Low	0	RA-C	1	1	2		\$1,730	\$27	\$25	\$0		FY04	\$958
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0		FY05	\$238
	Not Required	2	LTM	0	0	0		\$0	\$0	\$0	\$0			
Total Number of Sites		4	Total				\$1,807	\$27	\$175	\$375	FY99-2015**	\$11,431		