

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information						
	Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)									
		Sites (Actions)																	
Oklahoma																			
FORMERLY USED DEFENSE SITES - NAVAL AIR TECH TRG CEN / OK69799F639700												Progress in FY98							
Sites with Response Complete		2	Investigation	3	0	1		\$328	\$36	\$0	\$0	FY01	\$0	SI field work completed.					
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0						
	Medium	0	Design	2	0	1		\$41	\$0	\$0	\$0	FY03	\$0						
	Low	0	RA-C	2	0	2		\$270	\$0	\$0	\$0	FY04	\$0						
	Not Evaluated	1	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0	FY05	\$0						
	Not Required	1	LTM	0	0	1		\$0	\$0	\$0	\$0								
Total Number of Sites		4	Total				\$639	\$36	\$0	\$0	FY99-2019**	\$3,381							
FORMERLY USED DEFENSE SITES - NORMAN NAS / OK69799F639600												Progress in FY98							
Sites with Response Complete		1	Investigation	2	0	1		\$16	\$0	\$0	\$0	FY01	\$0	FY98 Completed Design for Con/HTW removal					
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0						
	Medium	0	Design	2	1	0		\$52	\$29	\$0	\$0	FY03	\$0						
	Low	0	RA-C	1	0	2		\$375	\$0	\$50	\$0	FY04	\$0						
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0						
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0								
Total Number of Sites		3	Total				\$443	\$29	\$50	\$0	FY99-2023**	\$1,496							
Oregon																			
ARMY - UMATILLA CHEMICAL DEPOT / OR021382091700												RAB		BRAC 1988		NPL		Progress in FY98	
Sites with Response Complete		115	Investigation	117	0	0		\$20,983	\$0	\$0	\$0	FY01	\$124	Refer to page A-203.					
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$8,902						
	Medium	0	Design	13	0	0		\$397	\$0	\$0	\$0	FY03	\$3,953						
	Low	0	RA-C	14	0	0	FUND	\$26,739	\$236	\$0	\$0	FY04	\$318						
	Not Evaluated	0	RA-O (LTO)	0	2	0		\$0	\$0	\$244	\$22	FY05	\$318						
	Not Required	2	LTM	0	3	0		\$313	\$189	\$124	\$124								
Total Number of Sites		117	Total				\$48,432	\$425	\$368	\$146	FY99-2023**	\$21,542							
AIR FORCE - KLAMATH FALLS IAP (KINGSLEY FIELD) / OR057282889700																Progress in FY98			
Sites with Response Complete		5	Investigation	5	3	0	FUND	\$3,391	\$792	\$0	\$0	FY01	\$70	A Remedial Investigation/Feasibility Study began on sites 1 and 5. An interim remedial cleanup continued on site 11. Funding shortfalls have delayed well closures.					
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	1(1)		FUND	\$0	\$0	\$0	\$0	FY02	\$884						
	Medium	2	Design	1	0	3		\$439	\$0	\$0	\$0	FY03	\$1,570						
	Low	0	RA-C	2	0	3		\$958	\$0	\$0	\$0	FY04	\$280						
	Not Evaluated	0	RA-O (LTO)	0	0	3		\$0	\$0	\$0	\$0	FY05	\$344						
	Not Required	0	LTM	0	0	3		\$0	\$0	\$0	\$76								
Total Number of Sites		8	Total				\$4,788	\$792	\$0	\$76	FY99-2011**	\$5,843							

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
Phase			Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
			Sites (Actions)												
Oregon															
AIR FORCE - PORTLAND INTERNATIONAL AIRPORT / OR057282426400												RAB		Progress in FY98	
Sites with Response Complete		1	Investigation	1	10	0		\$5,085	\$610	\$620	\$360	FY01	\$180	A Remedial Investigation/Feasibility Study, RAB and groundwater monitoring continued at 10 sites. Progress Planned for FY99-FY00 Complete the Remedial Investigation/Feasibility Study for 10 sites. Continue groundwater monitoring.	
Sites in Progress -Relative Risk Category	High	2	Interim Actions	0(0)	1(1)		\$547	\$0	\$0	\$0	FY02	\$6,208			
	Medium	3	Design	0	0	10	\$0	\$0	\$0	\$365	FY03	\$562			
	Low	5	RA-C	0	0	10	\$0	\$0	\$0	\$0	FY04	\$562			
	Not Evaluated	0	RA-O (LTO)	0	0	10	\$0	\$0	\$0	\$0	FY05	\$562			
Not Required		0	LTM	0	0	10	\$0	\$0	\$0	\$0					
Total Number of Sites		11	Total				\$5,632	\$610	\$620	\$725	FY99-2022**	\$12,833			
FORMERLY USED DEFENSE SITES - CP ADAIR/ADAIR AF STA / OR09799F306700												RAB		Progress in FY98	
Sites with Response Complete		2	Investigation	2	0	1		\$13	\$0	\$0	\$0	FY01	\$0	Start design to remove items Progress Planned for FY99-FY00	
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY02	\$0			
	Medium	0	Design	2	0	1	\$44	\$0	\$0	\$0	FY03	\$0			
	Low	0	RA-C	2	0	1	\$517	\$33	\$0	\$0	FY04	\$0			
	Not Evaluated	0	RA-O (LTO)	0	0	0	\$0	\$0	\$0	\$0	FY05	\$0			
Not Required		1	LTM	0	0	0	\$0	\$0	\$0	\$0					
Total Number of Sites		3	Total				\$574	\$33	\$0	\$0	FY99-2028**	\$1,180			
FORMERLY USED DEFENSE SITES - NAV AIR STA, TONGUE PT / OR09799F314700												RAB		Progress in FY98	
Sites with Response Complete		2	Investigation	3	2	0		\$4,915	\$852	\$120	\$0	FY01	\$4,932	Completed remedial investigations of landfill site and three contaminated fueling system loctions. Initiated EE/CA (Focused Feasibility Study) of landfill and adjacent sediments. Progress Planned for FY99-FY00 Complete landfill EE/CA and initiate remedial designs and remedial actions at landfill, adjacent sediments and contaminated fueling system locations. Complete Site Ownership and Operational History (SOOH) of landfill site.	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	1(1)	1(1)		\$659	\$61	\$40	\$81	FY02	\$135			
	Medium	0	Design	2	0	1	\$109	\$0	\$575	\$0	FY03	\$108			
	Low	0	RA-C	2	1	1	\$958	\$55	\$40	\$40	FY04	\$70			
	Not Evaluated	0	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY05	\$72			
Not Required		2	LTM	0	0	1	\$0	\$0	\$0	\$0					
Total Number of Sites		5	Total				\$6,641	\$968	\$775	\$121	FY99-2021**	\$6,872			
Pennsylvania															
ARMY - BRISTOL VETERANS USARC / PA32104PA01000												RAB		Progress in FY98	
Sites with Response Complete		10	Investigation	10	1	0	PERS	\$40	\$9	\$72	\$0	FY01	\$0	FY 97 and 98 work has been delayed due to personnel changes and transfer of project between Corps districts. Progress Planned for FY99-FY00 Removal and sampling of water and debris from silos; sampling and analysis of potential contaminants inside silos; sampling and analysis of potentially impacted environmental media associated with past NIKE missile activities.	
Sites in Progress -Relative Risk Category	High	1	Interim Actions	0(0)	0(0)		\$0	\$0	\$0	\$0	FY02	\$38			
	Medium	0	Design	1	0	1	\$8	\$0	\$0	\$0	FY03	\$42			
	Low	0	RA-C	1	0	1	\$0	\$0	\$0	\$0	FY04	\$43			
	Not Evaluated	0	RA-O (LTO)	0	0	1	\$0	\$0	\$0	\$0	FY05	\$66			
Not Required		0	LTM	0	0	0	\$0	\$0	\$0	\$0					
Total Number of Sites		11	Total				\$48	\$9	\$72	\$0	FY99-2021**	\$2,893			

*Schedule Impact Reason: TECH-Technical, CONT-Contracting, PERS-Personnel, REG-Regulatory, FUND-Funding **The year represented here is the estimated Response Complete year.