

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID								RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
	Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)				
		Sites (Actions)												

**Utah**

DEFENSE LOGISTICS AGENCY - DDOU OGDEN / UT897154985500										RAB		BRAC 1995		NPL		Progress in FY98 Refer to page A-44.	
Sites with Response Complete		85	Investigation	93	13	0		\$15,161	\$5,838	\$0	\$0	FY01	\$1,615	Progress Planned for FY99-FY00 Refer to page A-44.			
Sites in Progress  -Relative Risk Category	High	5	Interim Actions	4(5)	3(3)		\$300	\$0	\$0	\$0	FY02	\$1,707					
	Medium	7	Design	19	3	11	\$3,136	\$0	\$0	\$0	FY03	\$1,557					
	Low	4	RA-C	19	2	14	\$26,966	\$0	\$7,958	\$0	FY04	\$1,206					
	Not Evaluated	2	RA-O (LTO)	0	3	3	\$1,889	\$907	\$1,379	\$0	FY05	\$856					
	Not Required	3	LTM	0	0	2	\$64	\$0	\$122	\$0							
Total Number of Sites		106	Total					\$47,516	\$6,745	\$9,459	\$0	FY99-2015**	\$22,056				

FORMERLY USED DEFENSE SITES - WENDOVER AF AUX FLD / UT89799F503900												Progress in FY98	
Sites with Response Complete		0	Investigation	2	0	1		\$6	\$0	\$0	\$0		
Sites in Progress  -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$22
	Medium	0	Design	0	1	2		\$6	\$0	\$0	\$0	FY02	\$10
	Low	0	RA-C	0	0	3		\$0	\$0	\$0	\$0	FY03	\$43
	Not Evaluated	2	RA-O (LTO)	0	0	1		\$0	\$0	\$0	\$0	FY04	\$0
	Not Required	1	LTM	0	0	1		\$0	\$0	\$0	\$0	FY05	\$0
Total Number of Sites		3	Total					\$12	\$0	\$0	\$0	FY99-2018**	\$13,251
Progress Planned for FY99-FY00													

FORMERLY USED DEFENSE SITES - WENDOVER BOMB & GUN RG / UT89799F805200												Progress in FY98	
Sites with Response Complete		0	Investigation	1	1	1		\$7	\$0	\$0	\$0		
Sites in Progress  -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$81
	Medium	0	Design	0	0	2		\$0	\$0	\$0	\$0	FY03	\$0
	Low	0	RA-C	0	0	2		\$0	\$0	\$0	\$0	FY04	\$0
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0
	Not Required	2	LTM	0	0	0		\$0	\$0	\$0	\$0		
Total Number of Sites		3	Total					\$7	\$0	\$0	\$0	FY99-2021**	\$13,472
Progress Planned for FY99-FY00													

**Vermont**

AIR FORCE - BURLINGTON INTERNATIONAL AIRPORT / VT157282429400												Progress in FY98		
Sites with Response Complete		0	Investigation	0	4	0		\$2,162	\$462	\$4	\$0	FY01	\$6,378	A Remedial Investigation and Feasibility Study continued at site 1 and 2. Interim cleanup and construction oversight contracts were awarded for sites 3 and 4.
Sites in Progress  -Relative Risk Category	High	4	Interim Actions	0(0)	3(3)		\$830	\$828	\$0	\$0	FY02	\$399		
	Medium	0	Design	0	0	4	\$350	\$0	\$0	\$87	FY03	\$905		
	Low	0	RA-C	0	0	4	\$323	\$0	\$0	\$0	FY04	\$424		
	Not Evaluated	0	RA-O (LTO)	0	0	4	\$0	\$0	\$0	\$0	FY05	\$424		
	Not Required	0	LTM	0	0	4	\$0	\$0	\$0	\$0				
Total Number of Sites		4	Total					\$3,665	\$1,290	\$4	\$87	FY99-2014**	\$9,989	Progress Planned for FY99-FY00  Commence the Interim Remedial Action including developing the design criteria and beginning the construction action for sites 3 and 4.

Installation/FFID												RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information
Phase			Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)							
			Sites (Actions)															
Vermont																		
FORMERLY USED DEFENSE SITES - BURLINGTON INT-L ARPT / VT19799F217100												Progress in FY98						
Sites with Response Complete		2	Investigation	2	0	1		\$11	\$0	\$0	\$0	FY01	\$0	Progress Planned for FY99-FY00				
Sites in Progress  -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY02	\$0					
	Medium	0	Design	1	0	1		\$38	\$0	\$0	\$0	FY03	\$0					
	Low	0	RA-C	1	0	1		\$48	\$0	\$0	\$0	FY04	\$0					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0					
	Not Required	1	LTM	0	0	0		\$0	\$0	\$0	\$0	FY05	\$0					
Total Number of Sites		3	Total					\$97	\$0	\$0	\$0	FY99-2027**	\$1,180					
Virginia																		
ARMY - ARL-WOODBRIDGE / VA321382098100												RAB		BRAC 1991		Progress in FY98		
Sites with Response Complete		37	Investigation	47	0	0		\$4,459	\$0	\$0	\$0	FY01	\$100	Progress Planned for FY99-FY00				
Sites in Progress  -Relative Risk Category	High	4	Interim Actions	1(1)	0(0)			\$25	\$3	\$0	\$0	FY02	\$100					
	Medium	2	Design	3	10	0		\$218	\$59	\$0	\$0	FY03	\$250					
	Low	4	RA-C	10	10	0		\$5,199	\$2,415	\$0	\$0	FY04	\$100					
	Not Evaluated	0	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0	FY05	\$100					
	Not Required	0	LTM	0	0	10		\$644	\$159	\$390	\$100	FY05	\$100					
Total Number of Sites		47	Total					\$10,545	\$2,636	\$390	\$100	FY99-1999**	\$2,835					
ARMY - FORT EUSTIS / VA321372032100												NPL		Progress in FY98				
Sites with Response Complete		16	Investigation	19	8	0	REG	\$11,734	\$335	\$10	\$0	FY01	\$224	Progress Planned for FY99-FY00				
Sites in Progress  -Relative Risk Category	High	4	Interim Actions	3(4)	0(0)		REG	\$1,224	\$695	\$52	\$0	FY02	\$1,537					
	Medium	1	Design	4	1	2	REG	\$1,513	\$23	\$2	\$210	FY03	\$523					
	Low	3	RA-C	4	1	3	FUND	\$26,437	\$151	\$1,909	\$100	FY04	\$557					
	Not Evaluated	0	RA-O (LTO)	0	3	0		\$78	\$33	\$15	\$7	FY05	\$19					
	Not Required	3	LTM	0	4	0		\$715	\$518	\$2	\$218	FY05	\$19					
Total Number of Sites		27	Total					\$41,701	\$1,755	\$1,990	\$535	FY99-2024**	\$7,062					
ARMY - FORT LEE / VA321372050200												NPL		Progress in FY98				
Sites with Response Complete		16	Investigation	17	15	0	FUND	\$8,845	\$344	\$20	\$0	FY01	\$203	Progress Planned for FY99-FY00				
Sites in Progress  -Relative Risk Category	High	6	Interim Actions	0(0)	0(0)		FUND	\$955	\$712	\$367	\$0	FY02	\$577					
	Medium	6	Design	0	0	13	FUND	\$612	\$225	\$511	\$91	FY03	\$431					
	Low	4	RA-C	5	0	14	FUND	\$1,370	\$23	\$0	\$837	FY04	\$1,239					
	Not Evaluated	0	RA-O (LTO)	1	0	14		\$71	\$63	\$0	\$0	FY05	\$171					
	Not Required	0	LTM	0	0	1		\$6	\$0	\$0	\$87	FY05	\$171					
Total Number of Sites		32	Total					\$11,859	\$1,367	\$898	\$1,015	FY99-2010**	\$10,607					