

Table B-1 Status of Installations with FY99 to Completion Cost Estimate Greater Than \$1,000,000 and More Than Two Total Sites

Installation/FFID							RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information		
	Phase	Completed	Underway	Future	Schedule Impact in FY98*	Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)					
		Sites (Actions)													
Virginia															
FORMERLY USED DEFENSE SITES - FT LEE / VA39799F776900												Progress in FY98 NO ACTION PENDING FUNDS AUTHORIZATION. Progress Planned for FY99-FY00 NO ACTION PENDING FUNDING AUTHORIZATION.			
Sites with Response Complete		0	Investigation	1	1	1		\$11	\$0	\$0	\$0			FY01	\$0
Sites in Progress -Relative Risk Category	High	0	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0			FY02	\$0
	Medium	0	Design	0	0	1		\$0	\$0	\$0	\$0			FY03	\$0
	Low	0	RA-C	0	1	1		\$256	\$14	\$15	\$0			FY04	\$0
	Not Evaluated	1	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0			FY05	\$0
Not Required		2	LTM	0	0	1		\$0	\$0	\$0	\$0				
Total Number of Sites		3	Total				\$267	\$14	\$15	\$0	FY99-2026**	\$15,100			
FORMERLY USED DEFENSE SITES - NANSEMOND ORD DEPOT / VA39799F156700												Progress in FY98 Field work for EE/CA Study for potential OE contamination completed. Restoration Advisory Board established in FY97. SI work begun at the James River Beach Front disposal area. Progress Planned for FY99-FY00 Complete EE/CA study and issue Action Memo. Complete SI and establish erosion control at the Beach Front Area. Begin and have preliminary results from HTRW investigation at various sites on former depot (burning grounds, horseshoe shaped			
Sites with Response Complete		0	Investigation	1	3	3		\$3,190	\$1,020	\$1,363	\$1,067			FY01	\$1,552
Sites in Progress -Relative Risk Category	High	2	Interim Actions	2(2)	1(1)			\$493	\$17	\$325	\$0			FY02	\$2,330
	Medium	0	Design	0	2	2		\$96	\$44	\$0	\$0			FY03	\$180
	Low	0	RA-C	0	2	3		\$226	\$226	\$405	\$0			FY04	\$3,023
	Not Evaluated	4	RA-O (LTO)	0	0	0		\$0	\$0	\$0	\$0			FY05	\$489
Not Required		1	LTM	0	0	5		\$0	\$0	\$0	\$0				
Total Number of Sites		7	Total				\$4,005	\$1,307	\$2,093	\$1,067	FY99-2016**	\$30,635			
Wake Island															
AIR FORCE - WAKE ISLAND AIRFIELD / WQP57302953300												Progress in FY98 A project is currently underway to address the POL sites at Wake. Upon completion, the sites with residual contamination will be evaluated to determine if further removal is required. Progress Planned for FY99-FY00 Evaluation of sites that were addressed under the POL removal action that may require further remediation.			
Sites with Response Complete		1	Investigation	6	24	0		\$190	\$0	\$0	\$864			FY01	\$1,978
Sites in Progress -Relative Risk Category	High	12	Interim Actions	0(0)	13(26)			\$15,035	\$8,399	\$4,096	\$260			FY02	\$143
	Medium	12	Design	0	0	17		\$10	\$0	\$0	\$0			FY03	\$1,841
	Low	5	RA-C	0	0	28		\$50	\$0	\$0	\$0			FY04	\$2,441
	Not Evaluated	0	RA-O (LTO)	0	0	29		\$0	\$0	\$0	\$0			FY05	\$326
Not Required		0	LTM	0	0	29		\$0	\$0	\$0	\$0				
Total Number of Sites		30	Total				\$15,285	\$8,399	\$4,096	\$1,124	FY99-2008**	\$13,329			