		Phase	Completed Underway Future Sites (Actions)		Cost Incurred Thru FY98 (\$000)	FY98 Funds Obligated (\$000)	FY99 Execution Planned (\$000)	FY00 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)			
♦ DoD Active Installations												
Sites with Response Complete 12,080		12,080	Investigations	13,955	4,128	483	\$4,069,934	\$231,001	\$170,988	\$141,317	FY01	\$904,913
Sites in	High	2,516	Interim Actions	1,807 (2,448)	656 (843)		\$1,575,807	\$180,854	\$165,609	\$134,391	FY02	\$868,066
Progress	Medium	1,423	Design	1,207	353	2,657	\$531,917	\$45,925	\$36,595	\$57,572	FY03	\$863,427
-Relative Risk Category	Low	1,622	RA-C	1,837	583	3,215	\$2,578,334	\$267,934	\$321,511	\$381,879		
	Not Evaluated	306	RA-O (LTO)	105	404	1,624	\$152,940	\$90,172	\$108,773	\$107,676	FY04	\$832,731
	Not Required	619	LTM	203	788	2,104	\$270,227	\$55,635	\$48,677	\$68,527	FY05	\$781,295
Total Number of	Total Number of Sites 18,566					Total	\$9,179,159	\$871,521	\$852,153	\$891,362	FY99-Comp.	\$12,888,099
Total Number of Installations Funded: 1,548												