

Installation/FFID											RAB		BRAC Year		NPL/Proposed NPL		Additional Progress Information			
Phase		Completed	Underway	Future	Schedule Impact in FY97*	Cost Incurred Thru FY97 (\$000)	FY97 Funds Obligated (\$000)	FY98 Execution Planned (\$000)	FY99 Planning Estimate (\$000)	Estimated Costs By Fiscal Year (\$000)										
		Sites (Actions)																		
Wyoming																				
◆ Air Force - CHEYENNE MUNICIPAL AIRPORT / WY857282588600															Progress in FY97					
Sites in Progress  -Relative Risk Category	Sites with Response Complete	2	Investigation	2	3	0		\$1,199	\$30	\$0	\$0	FY00	\$1,297	A remedial investigation and feasibility study was initiated at three sites.  Progress Planned for FY98-FY99 The RI/FS will continue.						
	High	1	Interim Actions	0(0)	0(0)			\$0	\$0	\$0	\$0	FY01	\$125							
	Medium	0	Design	0	0	2		\$0	\$0	\$0	\$171	FY02	\$190							
	Low	2	RA-C	0	0	2		\$0	\$0	\$0	\$0	FY03	\$115							
	Not Evaluated	0	RA-O (LTO)	0	0	2		\$0	\$0	\$0	\$0									
	Not Required	0	LTM	0	0	3		\$0	\$0	\$0	\$11									
Total Number of Sites		5	Total				\$1,199	\$30	\$0	\$182	FY98-2002**	\$2,382								
◆ Air Force - F. E. WARREN AIR FORCE BASE / WY857212417900															RAB		NPL		Progress in FY97	
Sites in Progress  -Relative Risk Category	Sites with Response Complete	1	Investigation	3	17	0	FUND	\$42,640	\$2,144	\$205	\$3,227	FY00	\$5,605	Refer to page A-57  Progress Planned for FY98-FY99						
	High	10	Interim Actions	0(0)	1(1)		REG	\$6,831	\$2,932	\$3,210	\$230	FY01	\$4,435							
	Medium	5	Design	0	0	7	REG	\$2,029	\$1,341	\$0	\$0	FY02	\$4,123							
	Low	3	RA-C	0	0	6		\$19	\$0	\$0	\$1,760	FY03	\$5,105							
	Not Evaluated	0	RA-O (LTO)	0	0	1		\$62	\$0	\$0	\$0									
	Not Required	1	LTM	0	1	11		\$405	\$18	\$28	\$322									
Total Number of Sites		20	Total				\$51,986	\$6,435	\$3,443	\$5,539	FY98-2009**	\$61,860								