

UNCLASSIFIED

AD 419256

DEFENSE DOCUMENTATION CENTER

FOR

SCIENTIFIC AND TECHNICAL INFORMATION

CAMERON STATION, ALEXANDRIA, VIRGINIA



UNCLASSIFIED

NOTICE: When government or other drawings, specifications or other data are used for any purpose other than in connection with a definitely related government procurement operation, the U. S. Government thereby incurs no responsibility, nor any obligation whatsoever; and the fact that the Government may have formulated, furnished, or in any way supplied the said drawings, specifications, or other data is not to be regarded by implication or otherwise as in any manner licensing the holder or any other person or corporation, or conveying any rights or permission to manufacture, use or sell any patented invention that may in any way be related thereto.

CATALOGED BY DDC
AS AD No. 419256

419256

64-5-

3.0-MILLIMETER WAVELENGTH DUPLEXER

Report No. 5

DA-36-039-SC-89223
Task No. 1G6-22001-A-055-04

Fifth Quarterly Progress Report

15 April 1963 to 15 July 1963

ELECTRONICS COMMAND TECHNICAL REQUIREMENTS NO. SCL-7001/66

WESTINGHOUSE ELECTRIC CORPORATION
Electronic Tube Division
Applied Research Department
Microwave Tubes Section
Baltimore, Maryland

Qualified requestors may obtain copies of this report from
DDC.

3.0-MILLIMETER WAVELENGTH DUPLER

Report No. 5

DA-36-039-SC-89223
Electronics Command Technical Requirements No. SCL-7001/66
Dated 5 June 1961
Task No. 1G6-22001-A-055-04

Fifth Quarterly Progress Report
15 April 1963 to 15 July 1963

The object of this contract is the development of a
3.2-mm band-pass duplexer and crystal protector.

Prepared by:

Stafford D. Schreyer

TABLE OF CONTENTS

1. PURPOSE

Paragraph	Page
Purpose	1-1

2. ABSTRACT

Abstract.	2-1
-------------------	-----

3. PUBLICATIONS, LECTURES, REPORTS,
AND CONFERENCES

Publications, Lectures, Reports, and Conference.	3-1
----------------------------------------------------------	-----

4. FACTUAL DATA

4.1 High Power Test.	4-1
4.2 Low Level Matching	4-2
4.3 Tube Fabrication	4-2

5. CONCLUSIONS

Conclusions	5-1
-----------------------	-----

6. PROGRAM FOR NEXT INTERVAL

Program for Next Interval	6-1
-------------------------------------	-----

7. IDENTIFICATION OF KEY TECHNICAL PERSONNEL

Identification of Key Technical Personnel	7-1
-----------------------------------------------------	-----

DISTRIBUTION LIST

Distribution List	D-1
-----------------------------	-----

1. PURPOSE

The object of the 3.0-millimeter wavelength duplexer program is the development of two gas switching devices for receiver protection over a frequency band of 91 to 96 gc. The applicable specifications are presented in Electronics Command Technical Requirements No. SCL-7001/66 dated 5 June 1961. One tube is a dual TR tube (Westinghouse designation WX-4954) for use in a balanced duplexer and the other tube is a crystal protector (WX-4953). The balanced duplexer shall operate at peak power levels of at least 10 kw and a duty cycle of 0.0005 while the crystal protector shall provide receiver crystal protection from peak power levels from 50 milliwatts to 1000 watts at a 0.0005 duty cycle.

Both tubes will be built in RG-99/U rectangular waveguide. The crystal protector tube will mate with UG-387/U cover flanges since the related microwave components are presently being developed in this waveguide size, while the dual TR tube will mate with the flanges on the TRG 3-db hybrid couplers.

A study program will be conducted concurrently with tube development to investigate the methods and the problems associated with duplexing in circular waveguides.

2. ABSTRACT

The work done during the Fifth Quarter was concerned with operation of the high power test facility. Two magnetrons were received and both had cathode failures after a few hours operation. However, some data on firing power of the TR stage and the keep-alive stage was obtained.

Since initial data showed the firing power of the keep-alive stage to be high, several modifications to the keep-alive structure were made. Unfortunately, these could be evaluated only at klystron power level since the magnetron had previously failed.

3. PUBLICATIONS, LECTURES, REPORTS,
AND CONFERENCES

No publications or lectures were made during this reporting period.

Mr. E. Edwards visited Westinghouse, Baltimore, on May 14 and July 9, 1963 to review the program.

Mr. W. Cherry of Westinghouse visited the Signal Corps on June 12 to return one magnetron and to accept delivery of another.

4. FACTUAL DATA

4.1 HIGH POWER TEST

One RPB-3 magnetron used in this quarter oscillated at 89.9 gc. Although this frequency was out of the band of interest, it was believed that some high power breakdown data could be obtained since the crystal protector tube could be resonated to pass this frequency. However, other components proved to offer too much attenuation at this frequency and its usefulness was limited. Its main use before it failed was in optimizing the modulator performance so that a clean rectangular pulse of about 0.15 microseconds was eventually obtained. Cause of failure was attributed to a bad cathode.

The second magnetron obtained during the quarter oscillated at 91.0 gc with a power output of 250 watts peak. It performed well for approximately two hours before its cathode also failed.

During the brief life of the second RPB-3 magnetron, some data was taken pertaining to the breakdown level of the keep-alive stage. A pressure of 55 Torr of Argon was found to give the lowest firing power of 1.75 watts peak. Subsequent changes were made in the keep-alive design but before they could be checked under high power conditions, the magnetron failed.

The TR or intermediate stage was also checked in the high power test setup. With a matched load behind, the tube fired at 120 watts peak. Under normal operation with the keep-alive stage behind it and fired, it is expected that the firing level will be reduced. Further work will be needed on this stage too.

4.2 LOW LEVEL MATCHING

At the present time, the design of the tube with respect to low level characteristics is almost complete. One item requiring some more work is the high Q window. The basic problem in the design of this element is one of mechanical tolerance.

The necessary redesign of the keep-alive electrode requires that the structure be remeasured to determine its low level properties. This is presently being done.

4.3 TUBE FABRICATION

To facilitate high power testing of a complete WX-4953 crystal protector tube, the design of the tube has been simplified. Components for the simplified tube are presently being made. The new design will permit more tubes to be built for evaluation purposes (assuming a magnetron can be had) in the time remaining.

5. CONCLUSIONS

Some high power testing has been achieved prior to cathode failure of the magnetron. Additional testing and completion of the program await additional RPB-3 magnetrons with suitable characteristics and life.

6. PROGRAM FOR NEXT INTERVAL

Fabrication of tubes will continue in anticipation of receiving a suitable magnetron. High power rf tests will be made then on fabricated tubes.

7. IDENTIFICATION OF KEY TECHNICAL PERSONNEL

Following is a list of the key personnel assigned to this program, along with the man-hours of work performed by each:

<u>Personnel</u>	<u>Man-Hours</u>
Gerald I. Klein	24
Stafford D. Schreyer	77.5
Theodore M. Nelson	20
James D. Woermbke	109

DISTRIBUTION LIST

<u>Contract DA 36-039 SC-89223</u>	<u>No. of Copies</u>
OASD (R & E) Attn: Technical Library Rm, 3E1065, The Pentagon Washington 25, D. C.	1
Defense Documentation Center Attn: TISIA Bldg. 5, Cameron Station Alexandria, Virginia 22314	20
Advisory Group on Electron Devices 346 Broadway New York 13, New York 10013	2
Director U. S. Naval Research Laboratory Attn: Code 2027 Washington 25, D. C. 20390	1
Commanding Officer & Director U. S. Navy Electronics Laboratory San Diego 52, California	1
Chie , Bureau of Ships Department of the Navy Attn: 681A-1 Washington 25, D. C.	1
Commander Aeronautical Systems Division Attn: ASNKRR Wright-Patterson AFB, Ohio 45433	1
Commander, AF Cambridge Research Laboratories Attn: CCRR (1 cy) CCSD (1 cy) CRZC (1 cy) L. G. Hanscom Field Bedford, Massachusetts	3

	<u>No. of Copies</u>
Commander Air Force Cambridge Research Laboratory Attn: CRXL-R, Research Library L. G. Hanscom Field Bedford, Massachusetts	1
Commander Rome Air Development Center Attn: RAALD Griffiss AFB, New York 13442	1
AFSC Scientific/Technical Liaison Office U. S. Naval Air Development Center Johnsville, Pennsylvania	1
Chief of Research and Development Department of the Army Washington 25, D. C.	1
Chief, U. S. Army Security Agency Arlington Hall Station Arlington 12, Virginia	2
Deputy President U. S. Army Security Agency Board Arlington Hall Station Arlington 12, Virginia	1
Commanding Officer U. S. Army Electronics Research Unit P. O. Box 205 Mountain View, California	1
Commanding Officer Harry Diamond Laboratories Connecticut Avenue & Van Ness Street, N. W. Washington 25, D. C. Attn: Library, Rm. 211, Bldg. 92	1

	<u>No. of Copies</u>
Commander U. S. Army Missile Command Attn: Technical Library Redstone Arsenal, Alabama	1
Commanding Officer U. S. Army Electronics Command Attn: AMSEL-AD Fort Monmouth, New Jersey 07703	3
Commanding Officer U. S. Army Electronics Material Support Agency Attn: SELMS-ADJ Fort Monmouth, New Jersey 07703	1
Director USAEGIMRADA Attn: ENGGM-SS Fort Belvoir, Virginia	1
Marine Corps Liaison Officer U. S. Army Electronics R & D Laboratory Attn: SELRA/LNR Fort Monmouth, New Jersey 07703	1
Commanding Officer U. S. Army Electronics R & D Laboratories Attn: Director of Research Fort Monmouth, New Jersey 07703	1
Commanding Officer U. S. Army Electronics R & D Laboratories Attn: Technical Documents Center Fort Monmouth, New Jersey 07703	1
Commanding Officer U. S. Army Electronics R & D Laboratories Attn: Technical Information Division (FOR RETRANSMITTAL TO ACCREDITED BRITISH AND CANADIAN GOVERNMENT REPRESENTSIVES) Fort Monmouth, New Jersey 07703	3

	<u>No. of Copies</u>
Commanding Officer U. S. Army Electronics R & D Laboratories Attn: SELRA/PR (Contracts) (1 cy) SELRA/PR (Tech Staff) (1 cy) SELRA/PRG (Mr. Zinn) (1 cy) SELRA/PRT (Mr. Kaplan) (1 cy) Fort Monmouth, New Jersey 07703	4
Commanding Officer U. S. Army Electronics R & D Laboratories Attn: Logistics Division (For: SELRA/PRM, Project Engineer) Fort Monmouth, New Jersey 07703	1
Commanding Officer U. S. Army Electronics R & D Laboratories Attn: SELRA/PRM, Record File Copy Fort Monmouth, New Jersey 07703	1
Commanding General U. S. Army Material Command Attn: R & D Directorate Washington 25, D. C.	1
Commanding General U. S. Army Combat Developments Command Attn: CDCMR-E Fort Belvoir, Virginia	1
Commanding Officer U. S. Army Combat Developments Command Communications & Electronics Agency Fort Huachuca, Arizona 85613	1
Hq, Electronic Systems Division Attn: ESAT L. G. Hanscom Field Bedford, Massachusetts	1
Director, Monmouth Office U. S. Army Combat Developments Command Communications-Electronics Agency, Bldg. 410 Fort Monmouth, New Jersey 07703	1

	<u>No. of Copies</u>
AFSC Scientific/Technical Liaison Office U. S. Army Electronics R & D Laboratory Fort Monmouth, New Jersey 07703	1
USAELRDL Liaison Office Rome Air Development Center Attn: RAOL Griffiss Air Force Base, New York 13442	1
Hq, ASD Attn: ASRNE Wright-Patterson AFB, Ohio 45433	1
Microwave Associates, Inc. Burlington, Massachusetts Attn: Librarian	1
Commander Aeronautical Systems Division Attn: ASRNET-3, Mr. Ken Hutchinson Wright-Patterson AFB, Ohio	1
Scientific and Technical Information Facility Attn: NASA Representative (SAK/DL-394) P. O. Box 5700 Bethesda, Maryland	1

This contract is supervised by the Microwave Tubes Branch, Electron Tubes Division, ECD, USAELRDL, Fort Monmouth, New Jersey. For further technical information, contact Mr. Edward V. Edwards, Project Engineer, Telephone 201-59-61742.

<p>AD- Div.</p> <p>U.S. Army Electronics Research and Development Laboratory, Fort Monmouth, New Jersey.</p> <p>3.0-MILLIMETER WAVELENGTH DUPELEXER by Stafford D. Schreyer. Quarterly Progress Report No. 5, 15 April 1963 to 15 July 1963, 24 P. (Contract DA-36-039-SC-89923)</p> <p>Unclassified report</p> <p>The work done during the Fifth Quarter was concerned with operation of the high power test facility. Two magnetrons were received and both had cathode failures after a few hours operation. However, some data on firing power of the TR stage and the keep-alive stage was obtained.</p> <p>Since initial data showed the firing power of the keep-alive stage to be high, these could be evaluated only at (over)</p>	<p>UNCLASSIFIED</p> <p>3.0-MM Wavelength</p> <p>Duplexer</p> <p>Crystal Protector</p> <p>Task No. 1 G6-22001-A-055-04</p> <p>Schreyer, S.D.</p> <p>Westinghouse Electric Corporation, Air Arm Division, Baltimore, Maryland</p> <p>Contract No. DA-36-039-5C-89223</p> <p>Defense Documentation Center</p> <p>UNCLASSIFIED</p>
---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

<p>AD- Div.</p> <p>U.S. Army Electronics Research and Development Laboratory, Fort Monmouth, New Jersey.</p> <p>3.0-MILLIMETER WAVELENGTH DUPELEXER by Stafford D. Schreyer. Quarterly Progress Report No. 5, 15 April 1963 to 15 July 1963, 24 P. (Contract DA-36-039-SC-89923)</p> <p>Unclassified report</p> <p>The work done during the Fifth Quarter was concerned with operation of the high power test facility. Two magnetrons were received and both had cathode failures after a few hours operation. However, some data on firing power of the TR stage and the keep-alive stage was obtained.</p> <p>Since initial data showed the firing power of the keep-alive stage to be high, these could be evaluated only at (over)</p>	<p>UNCLASSIFIED</p> <p>3.0-MM Wavelength</p> <p>Duplexer</p> <p>Crystal Protector</p> <p>Task No. 1 G6-22001-A-055-04</p> <p>Schreyer, S.D.</p> <p>Westinghouse Electric Corporation, Air Arm Division, Baltimore, Maryland</p> <p>Contract No. DA-36-039-SC-89223</p> <p>Defense Documentation Center</p> <p>UNCLASSIFIED</p>
---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

<p>AD- Div.</p> <p>U.S. Army Electronics Research and Development Laboratory, Fort Monmouth, New Jersey.</p> <p>3.0-MILLIMETER WAVELENGTH DUPELEXER by Stafford D. Schreyer. Quarterly Progress Report No. 5, 15 April 1963 to 15 July 1963, 24 P. (Contract DA-36-039-SC-89923)</p> <p>Unclassified report</p> <p>The work done during the Fifth Quarter was concerned with operation of the high power test facility. Two magnetrons were received and both had cathode failures after a few hours operation. However, some data on firing power of the TR stage and the keep-alive stage was obtained.</p> <p>Since initial data showed the firing power of the keep-alive stage to be high, these could be evaluated only at (over)</p>	<p>UNCLASSIFIED</p> <p>3.0-MM Wavelength</p> <p>Duplexer</p> <p>Crystal Protector</p> <p>Task No. 1 G6-22001-A-055-04</p> <p>Schreyer, S.D.</p> <p>Westinghouse Electric Corporation, Air Arm Division, Baltimore, Maryland</p> <p>Contract No. DA-36-039-SC-89223</p> <p>Defense Documentation Center</p> <p>UNCLASSIFIED</p>
---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

<p>AD- Div.</p> <p>U.S. Army Electronics Research and Development Laboratory, Fort Monmouth, New Jersey.</p> <p>3.0-MILLIMETER WAVELENGTH DUPELEXER by Stafford D. Schreyer. Quarterly Progress Report No. 5, 15 April 1963 to 15 July 1963, 24 P. (Contract DA-36-039-SC-89923)</p> <p>Unclassified report</p> <p>The work done during the Fifth Quarter was concerned with operation of the high power test facility. Two magnetrons were received and both had cathode failures after a few hours operation. However, some data on firing power of the TR stage and the keep-alive stage was obtained.</p> <p>Since initial data showed the firing power of the keep-alive stage to be high, these could be evaluated only at (over)</p>	<p>UNCLASSIFIED</p> <p>3.0-MM Wavelength</p> <p>Duplexer</p> <p>Crystal Protector</p> <p>Task No. 1 G6-22001-A-055-04</p> <p>Schreyer, S.D.</p> <p>Westinghouse Electric Corporation, Air Arm Division, Baltimore, Maryland</p> <p>Contract No. DA-36-039-SC-89223</p> <p>Defense Documentation Center</p> <p>UNCLASSIFIED</p>
---------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------	--------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------------

AD-
klystron power level since the magnetron had previously failed.

UNCLASSIFIED

UNCLASSIFIED

AD-
klystron power level since the magnetron had previously failed.

UNCLASSIFIED

UNCLASSIFIED

AD-
klystron power level since the magnetron had previously failed.

UNCLASSIFIED

UNCLASSIFIED

AD-
klystron power level since the magnetron had previously failed.

UNCLASSIFIED

UNCLASSIFIED