

ADA041765


12  
BIS.

SECOND QUARTERLY PROGRESS REPORT  
1 OCTOBER 1976 TO 31 DECEMBER 1976  
MANUFACTURING METHODS AND TECHNIQUES FOR MINIATURE  
HIGH VOLTAGE HYBRID MULTIPLIER MODULES  
CONTRACT DAAB07-76-C-0041

PLACED BY:  
PROCUREMENT & PRODUCTION DIRECTORATE  
USAECON FORT MONMOUTH N.J. 07703

CONTRACTOR:  
CANADIAN COMMERCIAL CORPORATION  
70 LYON STREET  
OTTAWA, ONTARIO, CANADA K1A 0S6

SUBCONTRACTOR:  
ERIE TECHNOLOGICAL PRODUCTS OF CANADA LTD.  
5 FRASER AVENUE  
TRENTON, ONTARIO, CANADA K8V 5S1



DISTRIBUTION STATEMENT  
"APPROVED FOR PUBLIC RELEASE: DISTRIBUTION UNLIMITED"

AD No. \_\_\_\_\_  
DDC FILE COPY

### DISCLAIMER STATEMENT

"The findings in this report are not to be construed as official Department of the Army position unless so designated by other authorized documents."

### DISPOSITION INSTRUCTIONS

"Destroy this report when it is no longer needed. Do not return it to the originator."

### ACKNOWLEDGEMENT

"This project has been accomplished as part of the U.S. Army Manufacturing and Technology Program, which has as its objective the timely establishment of manufacturing processes, techniques or equipment to ensure the efficient production of current or future defense programs."

UNCLASSIFIED

SECURITY CLASSIFICATION OF THIS PAGE (When Data Entered)

REPORT DOCUMENTATION PAGE		READ INSTRUCTIONS BEFORE COMPLETING FORM	
1. REPORT NUMBER Second Quarterly Report	2. GOVT ACCESSION NO.	3. RECIPIENT'S CATALOG NUMBER	
4. TITLE (and Subtitle) Manufacturing Methods and Techniques for Miniature High Voltage Hybrid Multiplier Modules.		5. TYPE OF REPORT & PERIOD COVERED Quarterly Rpt. Ind. 2 1 Oct. 1976 - 31 Dec 1976	
6. AUTHOR(s) Dr. Michael Korwin-Pawlowski		7. PERFORMING ORG. REPORT NUMBER	
8. CONTRACT OR GRANT NUMBER(s) DAAB07-76-C-0041		9. PERFORMING ORGANIZATION NAME AND ADDRESS Erie Technological Products of Canada, 5 Fraser Avenue Ltd. TRENTON, Ontario, Canada K8V 5S1	
10. CONTROLLING OFFICE NAME AND ADDRESS Procurement & Production Directorate U.S. Army Electronics Command Fort Monmouth, N.J. 07703		11. PROGRAM ELEMENT, PROJECT, TASK AREA & WORK UNIT NUMBERS Project No. 2769766	
12. MONITORING AGENCY NAME & ADDRESS (if different from Controlling Office) 11 6 May 77 12 39 P.		13. REPORT DATE May 6, 1977	
		14. NUMBER OF PAGES 43	
		15. SECURITY CLASS. (of this report) UNCLASSIFIED	
		15a. DECLASSIFICATION/DOWNGRADING SCHEDULE	
16. DISTRIBUTION STATEMENT (of this Report) Approved for Public Release, Distribution Unlimited			
17. DISTRIBUTION STATEMENT (of the abstract entered in Block 20, if different from Report) DDC JUL 19 1977 RECEIVED			
18. SUPPLEMENTARY NOTES			
19. KEY WORDS (Continue on reverse side if necessary and identify by block number) High Voltage Multipliers, High Voltage Power Supplies, Night Vision, Second Generation Image Intensifier Tubes, High Voltage Rectifiers, Ceramic Capacitor Banks, Miniature Modules.			
20. ABSTRACT (Continue on reverse side if necessary and identify by block number) The progress of the Manufacturing Methods and Technology Program for Miniature High Voltage Multiplier Modules is described in this Second Quarterly Report.  Work was concentrated on the design of the module's components - the capacitors, substrates and rectifiers. Rectangular multipliers were fabricated and tested.			

DD FORM 1473  
1 JAN 73

EDITION OF 1 NOV 65 IS OBSOLETE

UNCLASSIFIED

SECURITY CLASSIFICATION OF THIS PAGE (When Data Entered)

387327

SECOND QUARTERLY PROGRESS REPORT  
1 OCTOBER 1976 TO 31 DECEMBER 1976

MANUFACTURING METHODS AND TECHNIQUES FOR MINIATURE  
HIGH VOLTAGE HYBRID MULTIPLIER MODULES

CONTRACT NO. DAAB07-76-C-0041

ACCESSION for	
NTIS	White Section <input checked="" type="checkbox"/>
DDC	Ball Section <input type="checkbox"/>
UNANNOUNCED	<input type="checkbox"/>
JUSTIFICATION	
DISTRIBUTION/AVAILABILITY CODES	
Dist.	AVAIL. and/or SPECIAL
A	

PREPARED BY: DR. MICHAEL KORWIN-PAWLOWSKI

DISTRIBUTION STATEMENT

"APPROVED FOR PUBLIC RELEASE DISTRIBUTION UNLIMITED"

### ABSTRACT

The progress of the Manufacturing Methods and Technology Program for Miniature High Voltage Multiplier Modules is described in this Second Quarterly Report.

Work was concentrated on the design of the module's components - the capacitors, substrates and rectifiers. Rectangular multipliers were fabricated and tested.

## TABLE OF CONTENTS

	<u>PAGE</u>
ABSTRACT	i
LIST OF ILLUSTRATIONS	iii
LIST OF TABLES	iii
PURPOSE	iv
GLOSSARY OF SPECIAL TERMS	v
LIST OF SYMBOLS AND ABBREVIATIONS	vii
1. INTRODUCTION	1
2. MULTIPLIER DESIGN AND CHARACTERISTICS	2
2.1 CAPACITORS	2
2.2 RECTIFIERS	6
2.3 SUBSTRATES	7
2.4 MULTIPLIERS	8
3. CONCLUSIONS	10
4. PROGRAM FOR NEXT QUARTER	11
5. PUBLICATIONS AND REPORTS	12
6. IDENTIFICATION OF PERSONNEL	13
APPENDIX A. DISTRIBUTION LIST	A-1

### LIST OF ILLUSTRATIONS

<u>FIGURE</u>		<u>PAGE</u>
1	PARALLEL BANK CAPACITOR TSK 25-254	15
2	PARALLEL BANK CAPACITOR TSK 25-255	16
3.	PARALLEL BANK CAPACITOR TSK 25-252	17
4.	PARALLEL BANK CAPACITOR TSK 25-253	18
5.	MULTIPLIER TEST CIRCUIT	19
6.	PARALLEL BANK CAPACITOR TSK 25-250	22
7.	PARALLEL BANK CAPACITOR TSK 25-251	23

### LIST OF TABLES

<u>TABLE</u>		<u>PAGE</u>
1	ELECTRICAL TEST DATA FOR TSK 25-250 CAPACITOR BANKS	24
2	ELECTRICAL TEST DATA FOR TSK 25-251 CAPACITOR BANKS	25
3	MULTIPLIER EFFICIENCY	26
4	MULTIPLIER BREAKDOWN VOLTAGE	27
5	MULTIPLIER EFFICIENCY UNDER LOAD	28

## PURPOSE

This Contract covers component designs, mounting and inter-connection techniques, tooling and test methods and other manufacturing methods and techniques required for production of rectangular and curved miniature high voltage multiplier modules. These units are to be used in low cost power supplies for second generation image intensifier tubes. The full scope and details of the specification are given in SCS-495, Appendix A to the First Quarterly Report.

Major milestones in this program consist of delivery of the following items:

- (1) First and second engineering samples and test data.
- (2) Production line layout and schedule.
- (3) Confirmatory samples and test data.
- (4) Production line set-up.
- (5) Pilot production run.
- (6) Production rate demonstration.
- (7) Preparation and publication of a final report.

The general approach is to design and set-up a cost-effective production capability, utilizing already established device technologies and materials, and to demonstrate the production line capability to fabricate at the rate of 125 acceptable units per 40 hour week.



## GLOSSARY OF SPECIAL TERMS

- Capacitor bank: - Ceramic wafer with metallizations which perform the function of a number of capacitors connected in parallel (parallel bank) or in series (series capacitor bank).
- Cure: - To change the physical properties of a material by chemical reaction or by the action of heat and catalyst.
- Flash test: - Test consisting of instantaneous application of voltage at its specified value to the part.
- Hybrid: - Technology combining thick-films (capacitor banks) with discrete devices (rectifiers).
- Multiplier modules: - Device consisting of capacitor banks and rectifiers connected and packaged to perform voltage multiplication and rectification.
- Pad: - The metallized area on the ceramic bank acting as a plate of a capacitor and used to make an electrical connection to it.
- Rectifier: - Semiconductor device with one or more p-n junctions connected in series.

Rectifier-  
substrate  
assembly:

- A substrate with rectifiers placed and secured within it.

Substrate:

- Part of a multiplier module consisting of a piece of insulating material machined to accommodate the rectifiers and support the capacitor banks.

## LIST OF SYMBOLS AND ABBREVIATIONS

$i_c$	-	charging current ( $\mu A$ )
$C_x$	-	measured capacitance (pF)
D.F.	-	dissipation factor (%)
$f$	-	frequency (KHz)
$C_i$	-	input capacitance (pF)
$I_L$	-	load current (nA)
$v_r$	-	ripple voltage (V)
$V_B$	-	breakdown voltage (V)
$V_i$	-	input voltage ( $V_{p-p}$ )
$V_o$	-	output voltage (V d.c.)
$\eta$	-	efficiency (%)

1. INTRODUCTION

This report describes briefly the progress made during the period from 1 October to 31 December 1976.

In the initial effort on this program, described in the First Quarterly Report, it was possible to establish capacitor pad design that would reduce stray capacitance. Manufacture of prototype substrates assemblies demonstrated the unsuitability of the originally proposed design regarding diode pellet assembly and the complexity of jiggling required in the assembly operation. A new substrate design was proposed. All effort is on the rectangular multiplier and once the major problem areas are identified and resolved, evaluation of the curved multiplier components will proceed.

PRECEDING PAGE BLANK NOT FILMED

## 2. MULTIPLIER DESIGN AND CHARACTERISTICS

The multiplier design adopted to meet this program's specifications was described in the First Quarterly Report.

Current work was concentrated on the individual components of the multiplier: the capacitors, substrate, and rectifiers.

### 2.1 Capacitors

The first prototype sample batch of capacitors, designated TSK 25-250 and TSK 25-251, was electrically tested for the following parameters:

- (a) Capacitance and Dissipation Factor
- (b) Leakage Current at bias
- (c) Voltage breakdown and Flash-test.

For results see Tables 1 and 2.

The capacitance, dissipation factor and leakage were found satisfactory. Because of the stray capacitance of the test equipment it was not possible to measure the capacitance values at 6KV. Consequently, capacitance values were calculated using the voltage depression factor of -30% at 6KV for the K-1200 ceramic supplied by the Capacitor Manufacturer (Erie Technological Products, Inc., Erie, PA).

The flash test and breakdown voltage values indicate that the capacitors were unable to meet the expected volts/mil rating (9KV). Examination of the failed capacitors revealed that all breakdowns were a direct puncture through the ceramic. Failures were sent back to the manufacturer for further examination and analysis. The leakage currents measured at 6KV were found acceptable.

The flash test is more severe than the gradual increase of voltage on the capacitor to the same nominal value probably due to generated transients. While passing the flash test is very desirable, the failure of one or even more pads to withstand the flash test voltage does not necessarily mean that the capacitor will not operate satisfactorily in the multiplier. We have chosen 9KV as the flash test voltage which is in excess of what any capacitor will be subjected in operation or in acceptance testing.

In the first approximation, the maximum voltage on a TSK 25-251 capacitor will be on the pad connected to the output lead and will be equal to the output voltage. The highest values of the output voltage will be reached during over-voltage tests and according to SCS495 paragraph 3.3.4 will be 9KV for multipliers with efficiencies less than 88% and 7.8KV for multipliers with higher efficiencies. We aim in

our design to achieve efficiencies above 88%. Other pads in the capacitor bank will have voltages lower by 1.3KV per stage away from the output stage, i.e. 6.5KV, 5.2KV, and so on. Assuming the efficiency exceeds 88% the highest voltage on a TSK 25-250 capacitor will be equal to the output voltage of 7.8KV reduced by the last diode reverse voltage drop of 1.3KV, i.e. 6.5KV. Pads farther away from the output will have lower maximum voltages across them: 5.2KV, 3.9KV, and so on.

Basing on the results of the present tests and on the results of testing the multipliers (Section 2.3), the TSK 25-250 and TSK 25-251 capacitors are acceptable. It would be however, interesting to see if any improvement in breakdown voltages could be achieved by redesigning the pad layout, without increasing the capacitor's thickness.

The capacitors TSK 25-254 and TSK 25-255 are of a version redesigned to improve dimensional conformity. The result is a slight reduction in pad length compared with previous design (Fig. 1 and 2). A capacitor bank pair, TSK 25-252 and TSK 25-253 was designed to improve the breakdown voltages (Fig. 3 and 4). In all four new capacitor banks the common electrode was redesigned so as to increase the tracking distance from the high-voltage output lead. The TSK 25-252 and TSK 25-253 banks have U-shape strip back electrodes

offset toward the edges from the capacitor pads on the other side. This is to increase the effective dielectric thickness between the pads on each side of the capacitor bank.

Samples of rectangular capacitors of the original and new designs, as well as first curved capacitor samples, were ordered from Erie Technological Products, Inc., Erie, PA with an expected delivery of 4 to 5 weeks.



## 2.2 Rectifiers

The rectifiers are manufactured in-house by an established process for high-voltage rectifiers of the HV series.

Due to the substrate thickness limitation of approximately 0.040 inches, the originally proposed four-junction rectifiers were found dimensionally unsuitable. Consequently, two batches of fifty rectifiers per batch were fabricated as single and double-junction rectifiers. The body length of the single-junction device was 0.020 - 0.025 inches and for the two-junction device it was 0.030 - 0.035 inches. Both types of rectifiers were electrically tested at 3KV dc and 10nA maximum reverse leakage current. The tests were carried out at room temperature and devices with leakages in excess of 10nA were classed as rejects.

The single-junction rectifiers yielded 25% of good devices and two-junction rectifiers yielded 45% of good devices. Because of poor yields, it was decided to discontinue all further work with the single-junction devices.

A batch of fifty pieces was manufactured as three-junction rectifiers. The yield of devices with

reverse leakage at 2000V below 2nA was 85%.

The rectifier body length was between 0.038 to 0.042 inches. The three-junction rectifiers would appear to be most suited for this application regarding voltage rating and yields, but it does not allow to meet the originally proposed substrate thickness specification of 0.040 inches.

### 2.3 Substrates

A small number of substrates (3) was assembled using the two-junction rectifiers. The substrate material was glass-filled epoxy board 0.060 inches thick, type G-10, supplied by Warehouse Plastics, Toronto, Ont. The rectifiers were encapsulated in the substrate using thermosetting epoxy, (Waterford Specialties type X-7902.). The assembled substrates were lapped, by hand, on 400 grade carborundum paper. The object of this exercise was to evaluate the assembly technique and to determine the optimum substrate thickness after lapping. The final thicknesses were (1): 0.038 inches, (2): 0.041 inches, (3): 0.041 inches.

Three rectifier-substrate assemblies were manufactured using three-junction rectifiers. The final lapped thickness of the assemblies were (1): 0.052 inches, (2): 0.051 inches, (3): 0.052 inches.

A sample of machinable glass-ceramic (Macor, Code 96581) manufactured by Corning Glass was ordered for evaluation purposes and as an alternative to glass epoxy board presently used.

#### 2.4 Multipliers

Three multipliers (units 1 to 3) were assembled in a way described in detail in the First Quarterly Report, using TSK 25-250 and TSK 25-251 capacitor banks and standard four-junction high voltage rectifiers soldered to the capacitor pads. One (unit #4) multiplier was assembled using capacitor banks and a prototype substrate made with two-junction high voltage rectifiers. Connections between the substrate and the capacitor pads were made using electrically conductive epoxy (EPO-TEK 410 of Epoxy Technology Inc., Watertown, Mass.).

The multiplier efficiency (at no load) was determined at different levels of input voltage at frequencies of 25 and 40KHz. After completion of those tests, multiplier voltage breakdown levels were determined.

Under test, the anode of the input rectifier was connected to ground and the units were tested in Fluorinert FC-43. The test circuit is given on Fig. 5 and the test results in Table 3.

The no-load efficiency readings on all multipliers were much better than anticipated. The breakdown on units 1, 2 and 3 occurred in all cases above the maximum voltage given in Table 4. In all cases the breakdown occurred in the last stage of the multiplier and manifested as a distinct puncture through the dielectric material. Unit No. 4 withstood an input voltage of 2000 volts and no physical defects could be detected after the tests.

The multiplier efficiency under load was measured on the unit No. 4 that survived breakdown tests carried out on prototype multipliers manufactured. The input voltage was 1000V peak-to-peak with a frequency of 40KHz. The results are given in Table 5.

The multiplier efficiency under load conditions was much better than anticipated. However, the construction of the tested multiplier did not conform to the proposed design, therefore, the efficiency results are not necessarily representative of what will be achieved with actual parts.

### 3. CONCLUSIONS

1. The first prototype sample batch of capacitors was electrically tested and found generally satisfactory, but further improvement is expected with design modifications.
2. A three-junction high-voltage rectifier has been chosen for the multiplier module as optimal from the point of view of performance and cost.
3. Rectangular multipliers were fabricated and tested with good results.

4. PROGRAM FOR NEXT QUARTER

1. Evaluate the redesigned rectangular capacitor banks.
2. Manufacture prototype multipliers with different capacitor banks and rectifier-substrate-assemblies.
3. Manufacture a large batch of three-junction rectifiers.
4. Evaluate the curved capacitor banks.

5. PUBLICATION AND REPORTS

No reports or publications were made on the work associated with this program during the current quarter.

6. IDENTIFICATION OF PERSONNEL

A brief description of the background of technical personnel involved is included in the First Quarterly Report. Background of personnel added to the program during the second quarter follows.

During the second quarter of this program the following persons worked in their area of responsibility:

<u>Individual</u>	<u>Responsibility</u>	<u>Hours Spent</u>
P. Ransom	General Manager, High Voltage Products	2
A. Kennedy	Program Manager (until March 25/77)	356
G. Gordon	Senior Electronic Engineer	13
D. Platt	Manager, Quality Assurance & Control	28
D. Archard	Q.C. Test Technician	58
D. Regan	Senior Engineering Technician	35
V. Glenn	Q.A. Assistant	32



D. ARCHARD

Senior Test Technician

PROGRAM RESPONSIBILITY

Design and construction of electrical test equipment and related fixtures.  
Test and evaluation of special multiplier designs.  
O.A. functions related to Engineering samples and acceptance evaluations.

CURRENT ASSIGNMENT

Responsible for the Q.C. Test and Inspection Audit of all products currently being manufactured by the High Voltage Rectifier group.  
Q.C./O.A. related duties such as special test applications and the fabrication of equipment and fixtures.

ACADEMIC AND PROFESSIONAL BACKGROUND

1969	Electronic Technician Diploma, Loyalist College, Ontario
	Various Q.C. Related Courses.
1971 - present	Employed by Erie Technological Products of Canada Ltd., as a Q.C./Q.A. Test Technician.

V. GLENN      Q.C. Inspector

PROGRAM RESPONSIBILITY

Test and evaluation of procured materials and assemblies.  
Clerical Duties.

CURRENT ASSIGNMENT

Responsible for the Q.C. Receiving Inspection and Test of  
Procured Materials.  
Secretarial duties to both Q.C./Q.A. and Engineering  
Departments.  
Assistant to the Q.C./Q.A. Manager.

ACADEMIC AND PROFESSIONAL BACKGROUND

1969	Completed Business Course - Bookkeeping, Typing, Accounting experience.
1973	Various Data Processing Courses, Loyalist College, Ontario.
1974	Various Q.C. Related Courses.
1974	Electrical Fundamentals Course, Loyalist College, Ontario.
1972 - present	Employed by Erie Technological Products of Canada Ltd., as:  1972 - Production Assembler 1973 - Q.C. Inspector 1975 - Q.C. Inspector - Lead Hand 1976 - Assistant to the Q.C./Q.A. Manager.

D.P. REGAN

Senior Engineering Technician

PROGRAM RESPONSIBILITY

Production of substrate for voltage multiplier modules plus manufacture of jigs and fixtures required for Production use.

CURRENT ASSIGNMENT

Manufacture or modification of material and components for use by High Voltage Engineering and Production Departments. Manufacture or modification of tooling, jigs and fixtures for use by High Voltage Production Departments. Manufacture of book molds for making components or assemblies for High Voltage Engineering and Production Departments.




ACADEMIC AND PROFESSIONAL BACKGROUND

Completed 4 year S.T.&T. course at East Northumberland High School, 1965.

Certified Machinist by Ontario Dept. of Labour, 1970.

1974 - present	Employed as Sr. Eng. Technician by Erie Technological Products of Canada Ltd.
1973-1. +	Machine Operator, L.C. Shewman Co., Wooler, Ont.
1970-1973	Machine Operator, Bata Engineering, Batawa, Ont.
1970	Finishing Lathe Operator, Canadian Flight Equipment, Trenton, Ont.
1966-1970	Apprentice, Bata Engineering, Batawa, Ont.

ACCEPTANCE OF MATERIAL SUBJECT TO APPROVAL OF PRODUCTION SAMPLE BY ENGINEERING DEPARTMENT  
DIMENSIONS IN INCHES—DO NOT SCALE THIS DRAWING




# ELECTRICAL SPECIFICATION

WORKING VOLTAGE	OPERATING TEMPERATURE	CAP. (PF) TOL. / SECT.
6.0 K.V.	+ 25°C	55 PFD ± 20%

- 1.1
- 1.2 TEMPERATURE CHARACTERISTICS (X5R)
- 1.3 DIELECTRIC STRENGTH TEST VOLTAGE 9.0 K.V. AT 25°C.
- 1.4 INSULATION RESISTANCE AT TEST VOLTAGE + 25°C.  
— 100 KM. OR 1000 M. & MFD.
- 1.5 CAPACITANCE AT 25°C. & 1 KHZ. 1 V. RMS & WORKING VOLTAGE. — SEE TABLE ABOVE
- 1.6 D.F. UNDER SAME CONDITION AS REF. 1.5 SHOULD BE < 25%.

## 1.7 SCHEMATIC




BEST AVAILABLE COPY

SCALE: 4 = 1

FIG. 1

PARALLEL BANK CAPACITOR													
TOLERANCES FRACTIONS DECIMAL ANGLES	<table border="1"> <tr> <td>UNLESS OTHERWISE SPECIFIED</td> <td>DATE: 25/06/77</td> <td>BY: [Signature]</td> </tr> <tr> <td colspan="3">MATERIAL</td> </tr> <tr> <td colspan="3">BTSK-25-254</td> </tr> <tr> <td colspan="3">REV</td> </tr> </table>	UNLESS OTHERWISE SPECIFIED	DATE: 25/06/77	BY: [Signature]	MATERIAL			BTSK-25-254			REV		
UNLESS OTHERWISE SPECIFIED	DATE: 25/06/77	BY: [Signature]											
MATERIAL													
BTSK-25-254													
REV													

BTSK-25-254



REV


BT SK-25-255

PARALLEL BANK CAPACITOR

TOLERANCES	DIM. 25/100/125	MATERIAL
FRAC. DIMS.		
DEF. DIMS.	2	
ANIL. F	0.30	


REV

BT SK-25-255





**BEST AVAILABLE COPY**

222

		<p>PARALLEL BANK CAPACITOR</p>	
<p>TOLERANCES UNLESS OTHERWISE SPECIFIED</p>		<p>DATE: 2-11-54 DWN. 2-10-54 MATERIAL: CDD 40-1-1</p>	
<p>FRACTIONS</p>		<p>REV</p>	
<p>DECIMAL</p>		<p>BTSK-25-252</p>	
<p>ANGLES</p>		<p>0°30'</p>	

1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16 17 18 19 20

ACCEPTANCE OF MATERIAL SUBJECT TO JUDICIAL OF PRODUCTION SUPPLY BY ASSIGNED DEPARTMENT  
DIMENSIONS IN INCHES—DO NOT SCALE THIS DRAW.




ELECTRICAL SPECIFICATION

WORKING VOLTAGE	OPERATING TEMPERATURE	CAP. (PF) & TOL. / SECT.
6.0 K.V.	+ 25°C	20 PFD ± 20%
6.0 K.V.	+ 25°C	50 PFD ± 20%

BT SK-25-253

- 1.1 (1.1.1) (1.1.2)
- 1.2 TEMPERATURE CHARACTERISTICS (X5R)
- 1.3 DIELECTRIC STRENGTH TEST VOLTAGE 9.0 KV. AT 25°C.
- 1.4 INSULATION RESISTANCE AT TEST VOLTAGE + 25°C.  
— 100 KM. OR 1000 M. 2 MFD.
- 1.5 CAPACITANCE AT 25°C. & 100KHZ. 1V. RMS. & WORKING VOLTAGE. — SEE TABLE ABOVE.
- 1.6 D.F. UNDER SAME CONDITION AS REF. 15 SHOULD BE < 25%
- 1.7 SCHEMATIC




BEST AVAILABLE COPY

FIG. 4 SCALE: 4 = 1

PARALLEL BANK CAPACITOR	
TOLERANCES UNLESS OTHERWISE SPECIFIED	DWG. 25 JUN 77
FRACTIONS	DECIMAL
ANGLES	REV.
BT SK-25-253	

# MULTIPLIER OPERATIONAL TEST CIRCUIT



## NOTE:

- (1) Point P is the location of the proximity electromagnetic coupling of the electronic (frequency) counter.
- (2) Dotted lines represent functional blocks.

## EQUIPMENT:

- OSC. - Oscillator, Hewlett Packard Model #200CDR
- AMP. - Amplifier, Bogen Model #MO-100A
- XFMR. - Horizontal Output Transformer; Chicago Stadard Transformer Corp., Model #AB127.
- V<sub>1</sub> - Voltmeter, Digitec Model #201
- f - Electronic Counter, Hewlett Packard Model #5321A
- O<sub>1</sub> - Oscilloscope, Tektronix Model #536
- O<sub>2</sub> - Oscilloscope, Hewlett Packard Model #120AR
- JP. - Jennings Probe, Erie Model #TEX-105-300
- V<sub>2</sub> - Taunt Band Electrostatic Kilovoltmeter, High Voltage Measurement Inc., Model KVE (5, 15, 30 KV ranges)
- D.U.T. - Device Under Test (i.e. Voltage Multiplier)
- R<sub>1</sub> - 1.0 Megohm Variable, 10 Turn Potentiometer for calibration adjustment
- R<sub>2</sub> - 1.0 Megohm, 10%
- R<sub>3</sub> - 1.0 Gigaohm, 15%, 15KV
- R<sub>4</sub> - 1.0 Kiloohm, 10%, 2W

FIG. 5.



BEST AVAILABLE COPY

1

2

3

4

5

6

7

8

9

10

11

12

13

14

15

16

ACCEPTANCE OF MATERIAL SUBJECT TO APPROVAL OF PRODUCTION SAMPLES BY ENGINEERING DEPARTMENT  
DIMENSIONS IN INCHES—DO NOT SCALE THIS DWG.

REV. BTSK-25-250

# ELECTRICAL SPECIFICATION

WORKING VOLTAGE	OPERATING TEMPERATURE	CAP. (PF)
6.0 K.V.	+ 25° C	55 pF ± 20%

1.1

1.2 TEMPERATURE CHARACTERISTICS (X5R)

1.3 DIELECTRIC STRENGTH TEST VOLTAGE 90 K.V. AT 25° C.

1.4 INSULATION RESISTANCE AT TEST VOLTAGE + 25° C.

— 100 KM. OR 1000 M. & MFD.

1.5 CAPACITANCE AT 25° C. & 1 KHZ. 1 V. RMS. & WORKING VOLTAGE. — SEE TABLE ABOVE.

1.6 D.F. UNDER SAME CONDITION AS REF. 15 SHOULD BE < 25 %.

1.7 SCHEMATIC







FIG. 6

SCALE: 4=1

PARALLEL BANK CAPACITOR



TOLERANCES UNLESS OTHERWISE SPECIFIED	DWG. NO.	DATE	REV.
FRACTIONS: 1/100	BTSK-25-250	12/31/60	1
DECIMAL: .002			
ANGLES: 30°			

1 2 3 4 5 6 7 8 9 10 11 12 13 14 15 16

ACCEPTANCE OF 1 D 21 1/4 IN INCHES 2 SCALE THIS DWG.

ELECTRICAL SPECIFICATION

WORKING VOLTAGE	OPERATING TEMPERATURE	CAP. (PF)
6.0 K.V.	+ 25°C	20 pF ± 20%
6.0 K.V.	+ 25°C	45 pF ± 20%

1.1

(1.1.1)

(1.1.2)

1.2 TEMPERATURE CHARACTERISTICS (XSR)




1.3 DIELECTRIC STRENGTH TEST VOLTAGE 9.0 KV AT 25°C.

1.4 INSULATION RESISTANCE AT TEST VOLTAGE + 25°C.

1.5 CAPACITANCE AT 25°C. ± 10KHZ. 1V. RMS & WORKING VOLTAGE. — SEE TABLE ABOVE

1.6 D.F. UNDER SAME CONDITION AS REF. 15 SHOULD BE ≤ 25%.

1.7 SCHEMATIC



BEST AVAILABLE COPY

SCALE 4=1

FIG. 7

PARALLEL BANK CAPACITOR


ERIE

REGISTERED PROFESSIONAL ENGINEER  
M. L. KURBAN PABLOWSKI

REGISTERED PROFESSIONAL ENGINEER  
G. GORDON

TOLERANCES UNLESS OTHERWISE SPECIFIED	DECIMAL .002	ANGLES 0.30	REV
BTSK-25-251			REV

# CHARACTERISTICS OF TYPE TSK-25-250 CAPACITOR




Bottom Pad Grounded

PAD	C <sub>x</sub> @ no bias (pF)	D.F. (%)	C <sub>x</sub> @ 6KV (pF)	LEAKAGE CURRENT @ 6KV (nA)	V <sub>B</sub> (KV)	FLASH- TEST @ 9KV
A	88.7	0.36	62.1	10	7.9	FAIL
B	88.3	0.36	61.3	12	7.9	FAIL
C	51.0	0.22	35.7	12	8.1	FAIL
D	58.0	0.23	40.6	11	7.9	O.K.
E	90.0	0.37	63.0	13	7.5	FAIL
F	84.1	0.32	58.9	13	8.5	FAIL

TABLE 1

# CHARACTERISTICS OF TYPE TSK-25-251 CAPACITOR



Bottom Pad Grounded

PAD	$C_x$ @ no bias (pF)	D.F. (%)	$C_x$ @ 6KV (pF)	LEAKAGE CURRENT @ 6KV (nA)	$V_B$ (KV)	FLASH- TEST @ 9KV
A	23.5	0.12	16.5	8	> 9	FAIL
B	64.6	0.25	45.2	9	> 9	FAIL
C	65.4	0.28	45.8	10	> 9	FAIL
D	23.6	0.15	16.5	10	> 9	FAIL
E	51.2	0.21	35.8	10	> 9	FAIL
F	63.8	0.27	44.7	11	> 9	FAIL
G	54.0	0.30	37.8	10	> 9	FAIL

TABLE 2

**MULTIPLIER EFFICIENCY**  
(units tested in Fluorinert FC-43)

V <sub>i</sub> (V <sub>pp</sub> )	f (kHz)	UNIT #1		UNIT #2		UNIT #3		UNIT #4	
		V <sub>o</sub> (KV)	$\eta$ (%)	V <sub>o</sub> (KV)	$\eta$ (%)	V <sub>o</sub> (KV)	$\eta$ (%)	V <sub>o</sub> (KV)	$\eta$ (%)
200	25	1.12	93	1.10	92	1.11	93	1.14	95
200	40	1.14	95	1.10	92	1.11	93	1.12	93
300	25	1.75	97	1.77	98	1.77	98	1.76	98
300	40	1.75	97	1.78	99	1.78	99	1.78	99
500	25	2.90	97	2.90	97	2.90	97	2.91	97
500	40	2.89	96	2.90	97	2.90	97	2.90	97
700	25	3.96	94	3.95	94	4.02	96	4.03	96
700	40	3.98	95	3.93	94	4.01	95	4.00	95
800	25	4.53	94	4.52	94	4.60	96	4.59	96
800	40	4.54	95	4.50	93	4.58	95	4.60	96
900	25	5.10	94	5.10	94	5.20	96	5.20	96
900	40	5.10	94	5.10	94	5.20	96	5.20	96
1000	25	5.70	95	5.50	92	5.75	96	5.75	96
1000	40	5.70	95	5.50	92	5.75	96	5.75	96
1200	25	6.80	94	6.70	93	6.90	96	6.95	97
1200	40	6.80	94	6.70	93	6.90	96	6.95	97
1500	25	8.60	95	8.60	95	8.70	96	8.70	96
1500	40	8.60	95	8.60	95	8.70	96	8.70	96

**TABLE 3**

### MULTIPLIER BREAKDOWN VOLTAGES

Unit No.	1	2	3	4
VB (KV)	9.3	10.8	9.8	11.5

TABLE 4

NOTE:    Input frequency: 40KHz  
          Devices immersed in Fluorinert FC-43

MULTIPLIER UNIT #4 EFFICIENCY UNDER LOAD

Test Conditions: Input Voltage: 1000 Vp-p

Frequency: 40KHz

LOAD CURRENT (nA)	OUTPUT VOLTAGE (KV dc)	EFFICIENCY (%)
0	5.80	96.75
10	5.78	96.40
50	5.78	96.40
100	5.77	96.20
300	5.76	96.00
500	5.75	95.80
700	5.75	95.80

TABLE 5

# DISTRIBUTION LIST

<u>ADDRESS</u>	<u>COPIES</u>
Director Night Vision Laboratory USAECOM ATTN: DRSEL-NV-SD (Mr. H. Finkelstein) Fort Belvoir, Virginia 22060	3
Director ATTN: DRSEL-RD-EV (Mr. Soo Young Shin) Fort Belvoir, Virginia 22060	1
Commander U.S. Army Production Equipment Agency ATTN: AMXPE-MT (Mr. C.E. McBurney) Rock Island, Illinois 61201	1
ITT Electron Tube Division Attention: Mr. A. Hoover Post Office Box 7065 Roanoke, Virginia 24019	1
Ni-Tec Night Vision Technology Corporation Attention: Mr. Ferd Fender 7426 Linder Avenue Skokie, Illinois 60076	1
RCA Main Plant Electronics Components Division Attention: Mr. Richard Mangan New Holland Avenue Lancaster, Pennsylvania 17604	1
Varo, Incorporated Attention: D. Lipke 2203 Walnut Street Garland, Texas 75040	2
Galileo Electro Optics Corporation Attention: J. Zaghi Galileo Park Sturbridge, Massachusetts 01518	2



<u>ADDRESS</u>	<u>COPIES</u>
Channel Products Incorporated Attention: Mr. D. Berlincount 16722 Park Circle Drive, West Chargrin Falls, Ohio	1
Venus Scientific Attention: Mr. F. Galluppi 399 Smith Street Farmingdale, N.Y. 11735	1
L & K Industries Attention: Mr. L. Kastner 3579 Merrick Road Seaford, Long Island, New York 11783	1
Gulton Industries Piezo Products Division Attention: Mr. D. Herzfeld Box 4300 Fullerton, California 92634	1
K & M Electronics 59 Interstate Drive West Springfield, Massachusetts 01089	1
Defense Documentation Center ATTN: DDC-IRS Cameron Station Building 5 Alexandria, Virginia 22314	12
Honeywell, Incorporated Government and Aeronautical Products Division Ceramics Center Golden Valley, Minnesota 55422	1
Director National Security Agency ATTN: TDL Fort George G. Meade, MD 20755	1
Office of Naval Research Code 427 Arlington, VA 2217	1
Air Force Avionics Lab ATTN: AFAL/DOT, STINFO Wright-Patterson AFB, OH 45433	1

ADDRESS

COPIES

Ofc, Asst Sec of the Army (R&D)  
ATTN: Asst for Research  
Room 3-E-379, The Pentagon  
Washington, DC 20310

1

Commanding General  
U.S. Army Research & Development Command  
ATTN: DRCMA-EE  
5001 Eisenhower Blvd.  
Alexandria, VA 22233

1

CG, U.S. Army Missile Command  
Redstone Scientific Infor Ctr.  
ATTN: Chief Document Sect.  
Redstone Arsenal, AL 35809

1

Reliability Analysis Center  
RADC (RBRAC)  
ATTN: I.L. Krulac  
Griffiss AFB, New York 13441

1

Commander  
Aglin AFB  
ATTN: CPT Baker  
Valpariso, FL 32542

1

Director Night Vision Lab.  
ECOM  
ATTN: DRSEL-NV-II  
Mr. Joseph Martino  
Ft. Belvoir, VA 22060

1

Commander  
Air Force Avionics Lab AVTM  
ATTN: Dr. Ronald Belt  
Wright-Patterson AFB, OH 45433

1

Bell Northern Research  
ATTN: Technical Library  
PO Box 3511, Station C  
Ottawa, Ontario, Canada

1

ADDRESSCOPIES

Fairchild Semiconductor Research &  
Development Laboratory  
ATTN: Dr. James M. Early  
4001 Miranda Ave.  
Palo Alto, CA 10504

1

General Electric  
Research & Development Center  
ATTN: Dr. J.J. Tiemann  
Schenectady, N.Y. 12305

1

Naval Research Lab.  
ATTN: Dr. David F. Barbe  
(Code 5260)  
4555 Overlook Ave.  
Washington, D.C. 20375

1

Mr. W.H. Dodson  
Sandia Laboratories Div., 2116  
Albuquerque, N.M. 87115

1

Dr. Patrick J. Vail  
Air Force Weapons Lab.  
Kirtland AFB, N.M. 87117

1

Carmino J. Salvo  
Rome Air Development Ctr.  
Griffiss AFB, N.Y. 13441

1

Dr. Barry Dunbridge  
TRW Systems Group  
One Space Park  
Redondo Beach, CA 90278

1

AFAL/TEA  
ATTN: Fritz Schuermeyer  
Wright-Patterson AFB, Ohio 54433

1

Naval Ordnance Lab.  
ATTN: Mr. Frederick E. Warnock  
White Oak, MA 20910

1

Dr. H.A.R. Wegener  
Sperry Rand Research Center  
Sudbury, MA 01776

1

Mr. James Doyle  
General Electric Defense  
Electronics Division  
Utica, N.Y. 13503

1

ADDRESS

COPIES

Mr. F.B. Micheletti  
Electronics Research Division  
Rockwell International  
3370 Miraloma Avenue  
Anaheim, CA 92803

1

Dr. Andrew Ticki  
Nitron Corporation  
10420 Bubb Road  
Cupertino, CA 95014

1

Commander  
RAJC  
ATTN: RBRM/Mr. J. Brauer  
Griffiss AFB, N.Y. 13441

1

Dr. Gerald B. Herzog  
Solid-State Technology Center  
RCA David Sarnoff Research Ctr.  
Princeton, N.J. 08540

1

Dr. George E. Smith  
Bell Telephone Laboratories, Inc.  
Room 2A-323  
Murray Hill, N.J. 07974

1

Director  
Defense Communications Agency  
Technical Library Center  
Code 205 (P.A. Tolovi)  
Washington, D.C. 20305

1

Institute of Defense Analysis  
Arlington, VA 22209

1

Dr. Gordon E. Moore  
Intel Corporation  
3065 Bowers Road  
Santa Clara, CA 95951

1

Commander  
Harry Diamond Laboratories  
ATTN: Mr. A.J. Baba  
2800 Powder Mill Road  
Adelphi, MD 20783

1

ADDRESSCOPIES

Naval Electronic Laboratory Ctr.  
ATTN: Mr. C.E. Holland, Jr. (Code 4300)  
271 Catalina Blvd.  
San Diego, CA 92152

1

Mr. R. Weglein  
Hughes Research Laboratories  
3011 Malibu Canyon Road  
Malibu, CA 09265

1

Sperry Rand Research Center  
100 North Road  
Sudbury, MA 01776  
ATTN: Dr. H. Van De Vaart

1

Westinghouse Electric Corp.  
Research & Development Center  
Beulah Road  
Pittsburgh, PA 15235

1

Stanford Research Institute  
Menlo Park, CA 94025  
ATTN: Dr. A. Bahr

1

CO, USA Foreign Science Div.  
ATTN: AMXST CE Division  
220 Seventh St. NE  
Charlottesville, VA 22901

1

U.S. Army Research Office-Durham  
ATTN: CRDARD-IP  
Box CM, Duke Station  
Durham, N.C. 27706

1

U.S. Army Research Ofc-Durham  
ATTN: Dr. Robert J. Lontz  
Box CM, Duke Station  
Durham, N.C. 27706

1

USA Security Agency  
ATTN: IARD  
Arlington Hall Station, Bldg 420  
Arlington, VA 22212

1

Director  
U.S. Army Adv Matl Concepts Agency  
ATTN: AMXAM  
Washington, D.C. 20315

1

**ADDRESS****COPIES**

Commanding General  
U.S. Army Research & Development Command  
ATTN: DRCRD-R  
50001 Eisenhower Blvd.  
Alexandria, VA 22333

1

Commanding General  
U.S. Army Missile Command  
ATTN: DRSMI-RFG (Mr. N. Bell)  
Redstone Arsenal, AL 35809

1

Commanding Officer  
Harry Diamond Laboratories  
ATTN: DRXDO-RCB (Mr. Nemerich)  
Washington, D.C. 20438

1

Commanding Officer  
USA Satellite Comm Agency  
ATTN: DRCPM-SC-3  
Fort Monmouth, N.J. 07703

1

U.S. Army Liaison Office  
MIL-Lincoln Lab, Room A-210  
P.O. Box 73  
Lexington, MA 02173

1

Chief, Intell Matl Dev Office  
Electronic Warfare Lab, ECOM  
Fort Holabird, MD 21219

1

Commander  
U.S. Army Electronics Command  
ATTN: DRSEL-PP-I-PI-1  
(Mr. David Biser)  
Fort Monmouth, N.J. 07703

3

Advisory Gp on Electron Devices  
201 Varick St. 9th Floor  
New York, N.Y. 10014

1

U.S. Army Electronics Command  
Chief-Intelligence Material Development Office  
Electronic Warfare Laboratories  
Fort Holabird, MD 21219

1