



MML TM 94-06

COLLOCATED TUNABLE WAVENUMBER SENSOR/ACTUATORS FOR SMART STRUCTURES

N00014-92-C-0214

CDRL A001.17

Covering the period: 1 February to 28 February 1994

Accession For	
NTIS CRA&I	<input checked="" type="checkbox"/>
DTIC TAB	<input type="checkbox"/>
Unannounced	<input type="checkbox"/>
Justification	
By <i>per lti</i>	
Distribution/	
Availability Codes	
Dist	Avail and/or Special
A-1	

Submitted to:


Office of Naval Research
Scientific Officer
Code : 1221

Submitted by:

K. Bridger
L. Jones

MARTIN MARIETTA CORPORATION
Martin Marietta Laboratories
1450 South Rolling Road
Baltimore, Maryland 21227-3898
(410) 204-2000

March 8, 1994



19950925 044

DTIC QUALITY INSPECTED 1

~~94 3 11 186~~

Contract progress and activities since CDRL A001.16.

Summary of progress

- One actuator module from the last burnout was sintered. It is intact but has some minor cracks. Three other actuators (two with Pt electrodes and one with Au/Pt/Pd electrodes) were burned out and are ready to be CIPped and sintered.
- Another batch of tape was cast with a 36% volume fraction of binder. Two actuators were made and put into burnout.
- An actuator (6-65-1) was tested at 3000 psi (to 0.8 MV/m) over the temperature range (-10°C to 40°C). At 5°C, the average strain of the actuator was 460 μ strain.

Telephone calls, trips, and significant results

- Bridger briefed Commander Colvert (PEO, AAASMP) on the use of PMN in transducers. Data from this contract were included and acknowledged.

Results bearing on prior problem areas

- None

Programmatic changes

- None

Technical or scheduling problem areas

- There was a slight delay in CIPping the large actuators due to a problem with the bags leaking during CIPping. The problem was addressed and should be resolved following receipt of larger CIPping bags.

Contract and cost schedule status

- Expended funds as of 28 February 1994, including expenditures prior to 23 July, were \$232K against a current budget of \$250K.
- A revised cost schedule, beginning at the 23 July program restart, and reflecting the \$114K funding gap is attached.


Plans for March 1994

- The three actuator modules from the last burnout will be CIPped and then sintered at a slower rate (10°C/min to 900°C, 5°C/min to 1200°C, 3 hour hold, 1°C/min to 500°C).
- The two actuator modules in burnout will be CIPped and sintered (the sintering schedule may be modified based on the results of the next sintered modules).

Preparers

Dr. Keith Bridger,	Program Manager	(410) 204-2229 (email: BRIDGER@mml.mmc.com)
Ms. Lori Jones,	Principle Investigator	(410) 204-2223 (410) 204-2100 FAX

SCHEDULE, MILESTONES, AND DELIVERABLES -- Updated March 5, 1994



KEY:

Milestone:



Planned task:



Completed task:



Task with new projected completion:



ONR Sch Miles Deliv Ph-I

Mar 8, 1994

EXPENDITURE CHART

3117-000 ONR
Co-Fired High-Force Actuators

